

P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0)1642 617444 Fax. +44 (0)1642 616447
Web Site: www.pidesign.co.uk



LOCAL FUEL PLC

SHOREHAM OIL TERMINAL

OVERFILL PROTECTION

SAFETY INSTRUMENT SYSTEM

TESTING MANUAL

Contents

1. Testing & Handover

LF364004_SCH B LFS-SIS1 Testing Matrix

1.1 Factory Acceptance Testing

SI157035_RPT C Factory Acceptance Test Procedure (CC 23.10.13)

1.2 Site Testing

SI157036_RPT D Shutdown Conditions Functional Testing Procedure (CC 08.11.13)

SI157037_RPT C Documentation & Hardware Verification Testing Procedure
(CC 15.11.13)

1.3 Site Testing - SV162 Actuator Replacement

1.4 Proof Testing

2014

SI157036_RPT D Shutdown Conditions Functional Testing Procedure (CC 25.11.14)

SI157037_RPT C Documentation & Hardware Verification Testing Procedure
(CC 25.11.14)

2016

LF364001_HDR A Handover Certificate

LF364011_RPT A Documentation Verification (CC 08.02.16)

LF364012_RPT A Shutdown Conditions Proof Testing (CC 08.02.16)

LF364013_RPT A Operation, Maintenance & Modification Lifecycle (CC 08.02.16)




P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

CHEVRON UK LTD
BRIGHTON TERMINAL
GASOLINE OVERFILL PROTECTION
SAFETY INSTRUMENT SYSTEM
FACTORY ACCEPTANCE TEST PROCEDURE



Rev	Date	By	Checked	Approved	Description	Client Ref.
A	10.04.08	D.S.Regan	DRR	DRR	Original Issue	Document No. SI157035_RPT
B	09.07.08	S. Micklewright	DRP	DRR	Panel Test	
C	22.10.13	D.S.Regan	DBF	DSR 	Rebuilt Panel Test	
						Page 1 of 18

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1.0	INTRODUCTION.....	3
2.0	DOCUMENTATION VERIFICATION.....	4
3.0	INSPECTION.....	5
4.0	FUNCTIONAL TESTING.....	6

Revision History

Revision A	Original Issue
Revision B	Revised for FAT
Revision C	Revised following Panel Rebuild Trip Amplifiers changed. Drawings and documentation Revisions Revised



1.0 INTRODUCTION

This procedure details the requirements for the testing and acceptance of a Safety Instrument System control panel.


The panel is designed for ten individual Safety Instrumented Functions.

This FAT is part of the life cycle approach required for Safety Instrument Systems as required in EN IEC 61511-1:2004 Section 13 where the objectives are to ensure the logic solver satisfies the requirements defined in the Safety Instrument System Specification and all elements perform correctly. No software is employed in this SIS; hence the tests involve hardware checks only.

All Test results including documentation verification are recorded in this document. Any failure during the test must be documented and analysed together with details of the appropriate corrective action.



2.0 DOCUMENTATION VERIFICATION

Purpose of Test			
Verify Correct Documentation used for testing.			
Method of Test			
<ul style="list-style-type: none"> Confirm documentation and revisions used for testing. 			
Permit To Work Number		N/R	Permit To Work Type
			N/R
Safety Instrument System Documentation Manual SI157001.MNL Revision			
Drawing Number	Title		Revision
SI157120	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 1		D
SI157121	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 2		C
SI157122	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 3		E
SI157123	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 4		E
SI157124	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 5		E
SI157125	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 6		E
SI157216	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 7		D
SI157227	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 8		B
SI157130	Gasoline Import SIS Monitoring Panel External Layout		D
SI157131	Gasoline Import SIS Monitoring Panel Internal Layout		E
SI157001.SPC	Tank Level Switch (Floating Roof)		B
SI157002.SPC	Tank Level Switch (Fixed Roof)		B
SI157003.SPC	3" Actuated valve		B
SI157004.SPC	8" Actuated valve		B
SI157005.SPC	Annunciator		B
SI157006.SPC	10" Pipeline Import Actuated valve		B
Reports	Title		Revision
SI157003.RPT	Brighton Terminal Safety Instrument System		B
Actions/Comments			
<p>SPC NOT APPLICABLE TO PANEL RAT.</p> <p>CE303001-HDR - HANDOVER CERTIFICATE</p> <p>CE303002-HDR - SWAG LIST.</p>			
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Sign	Date
		Tested by 	25/10/13



3.0 INSPECTION

Equipment Required					
mA Source, multimeter					
Purpose of Test					
To verify the panel is constructed in accordance with design.					
Method Of Test	Result				
1. Panel physical construction and paintwork satisfactory.	DBL				
2. Gland plates fitted.	Bottom only. Panel top 6/21/14				
3. Doors & locks operational.	DBL				
4. Equipment mountings secure.	DBL				
5. External panel layout and identification conforms to SI157030.	AS LABELED REC.				
6. Internal panel layout and identification conforms to SI157031.	DBL				
7. Equipment conforms to instrument specifications.	SPL N/A				
8. Terminals type and numbering conforms to SI157020, SI157021, SI1570222, SI157023, SI157024, SI157025, SI157026 and SI157027.	DBL				
9. Panel wire feruling conforms to SI157020, SI157021, SI1570222, SI157023, SI157024, SI157025, SI157026 and SI157027.	DBL				
10. Panel wire gauge and colour conforms to panel specification.	DBL TERMINALS TO UPDATE				
11. Fuse ratings conform to SI157020.	DBL				
12. An equipment voltage rating correct and conforms to specifications.	DBL				
13. Termination and crimps tight.	DBL				
14. Panel earthing correct.	DBL				
15. Point to point wiring correct to SI157020, SI157021, SI1570222, SI157023, SI157024, SI157025, SI157026 and SI157027 and has been completed.	DBL				
Actions/Comments					
7. NEED SPL FOR 7/21/14 Amps.					
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)					
Tested by	<table border="1"> <tr> <th>Sign</th> <th>Date</th> </tr> <tr> <td></td> <td>25/10/13</td> </tr> </table>	Sign	Date		25/10/13
Sign	Date				
	25/10/13				



4.0 FUNCTIONAL TESTING

Equipment Required	
Multimeter	
Purpose of Test	
To verify the correct function of the logic associated with the gasoline import safety instrument system overfill protection monitoring panel.	
Method Of Test	Result
1. Remove all 24Vdc fuses.	<i>[Signature]</i>
2. Power up 230Vac to panel. Record dc power supply output voltage.	24.....Vdc
3. Insert 24V fuse 1.	<i>[Signature]</i>
4. ESD Status Tests.	
5. Simulate ESD healthy by linking terminals TB1/1 and TB1/2. Confirm Relays R088, R124 and R164 energise.	<i>[Signature]</i>
6. Tank 1 Safety Relay Tests.	
7. Insert 24V fuse 2, 24V fuse 13.	<i>[Signature]</i>
8. Confirm R245 & R252 remain de-energized, status output signal on TB5/1 and TB5/2 is open circuit, status output signal TB6/1 and TB6/2 is open circuit and status output signal TB7/1 and TB7/2 is open circuit.	<i>[Signature]</i>
9. Simulate a safe level in Tank 1 by providing a 12-16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS01. Confirm Relay R245 energises. Confirm Relay R252 remains de-energised. Confirm status output signal on TB5/1 and TB5/2 is made, status output signal TB6/1 and TB6/2 is made and status output signal TB7/1 and TB7/2 is open circuit. Confirm open circuit between terminals TB3/1 and TB3/2 and between terminals TB3/7 and TB3/8.	16mA. <i>[Signature]</i>
10. Press the East Bund reset pushbutton. Confirm Relay R252 energises. Confirm circuit made between terminals TB3/1 and TB3/2. Confirm circuit made between terminals TB3/7 and TB3/8. Confirm status output signal TB7/1 and TB7/2 is made.	<i>[Signature]</i>
11. Simulate a high tank level by reducing mA signal below 8mA. Confirm Relay R245 and Relay R252 de-energise Confirm open circuit between terminals TB3/1 and TB3/2. Confirm open circuit between terminals TB3/7 and TB3/8. Confirm status output signal on TB5/1 and TB5/2 is open circuit, status output signal TB6/1 and TB6/2 is open circuit and status output signal TB7/1 and TB7/2 is open circuit.	↓ 15mA. <i>[Signature]</i>
12. Simulate a safe level in Tank 1 by providing a 12-16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS01. Confirm Relay R245 energises. Confirm Relay R252 remains de-energised.	16mA. <i>[Signature]</i>
13. Press the East Bund reset pushbutton. Confirm Relay R252 energises. Confirm circuit made between terminals TB3/1 and TB3/2. Confirm circuit made between terminals TB3/7 and TB3/8. Confirm status output signal on TB5/1 and TB5/2 is made, status output signal TB6/1 and TB6/2 is made and status output signal TB7/1 and TB7/2 is made.	<i>[Signature]</i>



1.0 Functional Testing (Cont.)

Method Of Test	Result
14. Simulate a fault in the level switch by increasing mA signal above 21 mA. Confirm Relay R245 and Relay R252 de-energise. Confirm open circuit between terminals TB3/1 and TB3/2. Confirm open circuit between terminals TB3/7. Confirm status output signal on TB5/1 and TB5/2 is open circuit, status output signal TB6/1 and TB6/2 is open circuit and status output signal TB7/1 and TB7/2 is open circuit. <i>TB3/8</i>	<i>17 mA</i> ✓
15. Reinststate a safe level in Tank 1 by providing a 10 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS01. Confirm Relay R245 energises. Confirm Relay R252 remains de-energised.	<i>16 mA</i> ✓
16. Press the East Bund reset pushbutton. Confirm system resets	✓
17. Confirm circuit made between terminals TB3/3 and TB3/4. Confirm circuit made between terminals TB3/5 and TB3/6. Remove link between TB1/1 and TB1/2. Confirm open circuit between terminals TB3/3 and TB3/4. Confirm open circuit between terminals TB3/5 and TB3/6. <i>R252 ACTIONS</i>	✓
18. Replace link between TB1/1 and TB1/2.	✓
19. Press the East Bund reset pushbutton. Confirm circuit made between terminals TB3/3 and TB3/4. Confirm circuit made between terminals TB3/5 and TB3/6. <i>R252 ACTIONS</i>	✓
20. Tank 2 Safety Relay Tests.	
21. Insert 24V fuse 3. <i>285792</i>	✓
22. Confirm R245 & R252 remain de-energised, status output signal on TB5/3 and TB5/4 is open circuit, status output signal TB6/3 and TB6/4 is open circuit and status output signal TB7/3 and TB7/4 is open circuit.	✓
23. Simulate a safe level in Tank 2 by providing a 12 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS02. Confirm Relay R285 energises. Confirm Relay R292 remains de-energised. Confirm status output signal on TB5/3 and TB5/4 is made, status output signal TB6/3 and TB6/4 is made and status output signal TB7/3 and TB7/4 is open circuit. Confirm open circuit between terminals TB3/9 and TB3/10 and between terminals TB3/15 and TB3/16.	<i>16 mA</i> ✓
24. Press the East Bund reset pushbutton. Confirm Relay R292 energises. Confirm circuit made between terminals TB3/9 and TB3/10 and between terminals TB3/15 and TB3/16. Confirm status output signal TB7/3 and TB7/4 is made.	✓
25. Simulate a high tank level by reducing mA signal below 8 15mA. Confirm Relay R285 and Relay R292 de-energise. Confirm status output signal on TB5/3 and TB5/4 is open circuit, status output signal TB6/3 and TB6/4 is open circuit and status output signal TB7/3 and TB7/4 is open circuit. Confirm open circuit between terminals TB3/9 and TB3/10 and between terminals TB3/15 and TB3/16.	<i>15 mA</i> ✓
26. Simulate a safe level in Tank 2 by providing a 12 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS14. Confirm Relay R285 energises. Confirm Relay R292 remains de-energised.	<i>16 mA</i> ✓
27. Press the East Bund reset pushbutton. Confirm Relay R292 energises. Confirm circuit made between terminals TB3/9 and TB3/10, and between terminals TB3/15 and TB3/16. Confirm status output signal TB5/3 and TB5/4 is made. Confirm status output signal TB6/3 and TB6/4 is made. Confirm status output signal TB7/3 and TB7/4 is made.	✓



4.0 Functional Testing (Cont.)

Method Of Test	Result
28. Simulate a fault in the level switch by increasing mA signal above 21mA. Confirm Relay R285 and Relay R292 de-energise. Confirm status output signal on TB5/3 and TB5/4 is open circuit, status output signal TB6/3 and TB6/4 is open circuit and status output signal TB7/3 and TB7/4 is open circuit. Confirm open circuit between terminals TB3/9 and TB3/10 and between terminals TB3/15 and TB3/16 terminals.	17mA OK
29. Reinstate a safe level in Tank 2 by providing a 12-16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS02. Confirm Relay R285 energises. Confirm Relay R292 remains de-energised.	16mA OK
30. Press the East Bund reset pushbutton. Confirm system resets	OK
31. Confirm circuit made between terminals TB3/11 and TB3/12. Confirm circuit made between terminals TB3/13 and TB3/14. Remove link between TB1/1 and TB1/2. Confirm open circuit between terminals TB3/11 and TB3/12. Confirm open circuit between terminals TB3/13 and TB3/14.	OK + R292 ACTIONS
32. Replace link between TB1/1 and TB1/2.	
33. Press the East Bund reset pushbutton. Confirm circuit made between terminals TB3/11 and TB3/12. Confirm circuit made between terminals TB3/13 and TB3/14.	OK + R292 ACTIONS
34. Tank 3 Safety Relay Tests.	
35. Insert 24V fuse 4.	OK
36. Confirm R325 & R332 remain de-energised, status output signal on TB5/5 and TB5/6 is open circuit, status output signal TB6/5 and TB6/6 is open circuit and status output signal TB7/5 and TB7/6 is open circuit. Confirm open circuit between terminals TB3/20 and TB3/21 and between terminals TB3/24 and TB3/25.	OK
37. Simulate a safe level in Tank 3 by providing a 12-16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS03. Confirm Relay R325 energises. Confirm Relay R332 remains de-energised. Confirm status output signal on TB5/5 and TB5/6 is made, status output signal TB6/5 and TB6/6 is made and status output signal TB7/5 and TB7/6 is open circuit. Confirm open circuit between terminals TB3/20 and TB3/21 and between terminals TB3/24 and TB3/25.	16mA OK
38. Press the East Bund reset pushbutton. Confirm Relay R332 energises. Confirm circuit made between terminals TB3/20 and TB3/21 and between terminals TB3/24 and TB3/25. Confirm status output signal TB7/5 and TB7/6 is made.	OK
39. Simulate a high tank level by reducing mA signal below 8mA. Confirm Relay R325 and Relay R332 de-energise. Confirm status output signal on TB5/5 and TB5/6 is open circuit, status output signal TB6/5 and TB6/6 is open circuit and status output signal TB7/5 and TB7/6 is open circuit. Confirm open circuit between terminals TB3/20 and TB3/21 and between terminals TB3/24 and TB3/25.	15mA OK
40. Simulate a safe level in Tank 3 by providing a 12-16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS03. Confirm Relay R325 energises. Confirm Relay R332 remains de-energised.	16mA OK
41. Press the East Bund reset pushbutton. Confirm Relay R332 energises. Confirm circuit made between terminals TB3/20 and TB3/21. Confirm status output signal TB5/5 and TB5/6 is made. Confirm status output signal TB6/5 and TB6/6 is made. Confirm status output signal TB7/5 and TB7/6 is made.	OK

















4.0 Functional Testing (Cont.)

Method Of Test	Result
42. Simulate a fault in the level switch by increasing mA signal above 21mA. Confirm Relay R325 and Relay R332 de-energise. Confirm status output signal on TB5/5 and TB5/6 is open circuit, status output signal TB6/5 and TB6/6 is open circuit and status output signal TB7/5 and TB7/6 is open circuit. Confirm open circuit between terminals TB3/20 and TB3/21 and between terminals TB3/24 and TB3/25.	17mA ↑ 17mA [Signature]
43. Reinststate a safe level in Tank 3 by providing a 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS03. Confirm Relay R325 energises. Confirm Relay R332 remains de-energised.	16mA [Signature]
44. Press the East Bund reset pushbutton. Confirm system resets	[Signature]
45. Confirm circuit made between terminals TB3/22 and TB3/23. Remove link between TB1/1 and TB1/2. Confirm open circuit between terminals TB3/22 and TB3/23. + R332 ACTIONS	[Signature]
46. Replace link between TB1/1 and TB1/2.	[Signature]
47. Press the East Bund reset pushbutton. Confirm circuit made between terminals TB3/22 and TB3/23. + R332 ACTIONS	[Signature]
48. Tank 4 Safety Relay Tests.	
49. Insert 24V fuse 5.	[Signature]
50. Confirm R365 & R372 remain de-energised, status output signal on TB5/7 and TB5/8 is open circuit, status output signal TB6/7 and TB6/8 is open circuit and status output signal TB7/7 and TB7/8 is open circuit. Confirm open circuit between terminals TB3/26 and TB3/27 and between terminals TB3/32 and 3/33.	[Signature]
51. Simulate a safe level in Tank 4 by providing a 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS04. Confirm Relay R365 energises. Confirm Relay R372 remains de-energised. Confirm status output signal on TB5/7 and TB5/8 is made, status output signal TB6/7 and TB6/8 is made and status output signal TB7/7 and TB7/8 is open circuit. Confirm open circuit between terminals TB3/26 and TB3/27 and between terminals TB3/32 and TB3/33.	16mA [Signature]
52. Press the East Bund reset pushbutton. Confirm Relay R372 energises. Confirm circuit made between terminals TB3/26 and TB3/27 and between terminals TB3/32 and TB3/33. Confirm status output signal TB7/7 and TB7/8 is made.	[Signature]
53. Simulate a high-tank level by reducing mA signal below 8mA. Confirm Relay R365 and Relay R372 de-energise. Confirm status output signal on TB5/7 and TB5/8 is open circuit, status output signal TB6/7 and TB6/8 is open circuit and status output signal TB7/7 and TB7/8 is open circuit. Confirm open circuit between terminals TB3/26 and TB3/27 and between terminals TB3/32 and TB3/33.	15mA ↓ 15mA [Signature]
54. Simulate a safe level in Tank 4 by providing a 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS14. Confirm Relay R365 energises. Confirm Relay R372 remains de-energised.	16mA [Signature]
55. [Signature]	?



4.0 Functional Testing (Cont.)

Method Of Test	Result
56. Press the East Bund reset pushbutton. Confirm Relay R372 energises. Confirm circuit made between terminals TB3/26 and TB3/27 and between terminals TB3/32 and TB3/33. Confirm status output signal TB5/7 and TB5/8 is made. Confirm status output signal TB6/7 and TB6/8 is made. Confirm status output signal TB7/7 and TB7/8 is made.	
57. Simulate a fault in the level switch by increasing mA signal above 21mA. Confirm Relay R365 and Relay R372 de-energise. Confirm status output signal on TB5/7 and TB5/8 is open circuit, status output signal TB6/7 and TB6/8 is open circuit and status output signal TB7/7 and TB7/8 is open circuit. Confirm open circuit between terminals TB3/26 and TB3/27 and between terminals TB3/32 and TB3/33.	17mA ↑ 17mA. 
58. Reinststate a safe level in Tank 4 by providing a 12.16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS04. Confirm Relay R365 energises. Confirm Relay R372 remains de-energised.	16mA. 
59. Press the East Bund reset pushbutton. Confirm system resets	
60. Confirm circuit made between terminals TB3/28 and TB3/29. Confirm circuit made between terminals TB3/30 and TB3/31. Remove link between TB1/1 and TB1/2. Confirm open circuit between terminals TB3/28 and TB3/29. Confirm open circuit between terminals TB3/30 and TB3/31.	
61. Replace link between TB1/1 and TB1/2.	
62. Press the East Bund reset pushbutton. Confirm circuit made between terminals TB3/28 and TB3/29. Confirm circuit made between terminals TB3/30 and TB3/31.	+ R372 ACTIONS 
63. Tank 5 Safety Relay Tests.	
64. Insert 24V fuse 6.	
65. Confirm R485 & R492 remain de-energized, status output signal on TB5/9 and TB5/10 is open circuit, status output signal TB6/9 and TB6/10 is open circuit and status output signal TB7/9 and TB7/10 is open circuit.	
66. Simulate a safe level in Tank 5 by providing a 12.16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS05. Confirm Relay R485 energises. Confirm Relay R492 remains de-energised. Confirm status output signal on TB5/9 and TB5/10 is made, status output signal TB6/9 and TB6/10 is made and status output signal TB7/9 and TB7/10 is open circuit.	16mA. 
67. Press the West Bund reset pushbutton. Confirm Relay R492 energises. Confirm circuit made between terminals TB4/1 and TB4/2. Confirm status output signal TB7/9 and TB7/10 is made.	
68. Simulate a high tank level by reducing mA signal below 8mA. Confirm Relay R485 and Relay R492 de-energise. Confirm open circuit between terminals TB4/1 and TB4/2. Confirm status output signal on TB5/9 and TB5/10 is open circuit, status output signal TB6/9 and TB6/10 is open circuit and status output signal TB7/9 and TB7/10 is open circuit.	↓ 15mA. 
69. Simulate a safe level in Tank 5 by providing a 12.16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS05. Confirm Relay R485 energises. Confirm Relay R492 remains de-energised.	16mA. 
70. Press the West Bund reset pushbutton. Confirm Relay R492 energises. Confirm circuit made between terminals TB4/1 and TB4/2. Confirm status output signal TB5/9 and TB5/10 is made. Confirm status output signal TB6/9 and TB6/10 is made. Confirm status output signal TB7/9 and TB7/10 is made.	



4.0 Functional Testing (Cont.)

Method Of Test	Result
71. Simulate a fault in the level switch by increasing mA signal above 21mA. Confirm Relay R485 and Relay R492 de-energise. Confirm open circuit between terminals TB4/1 and TB4/2. Confirm status output signal on TB5/9 and TB5/10 is open circuit, status output signal TB6/9 and TB6/10 is open circuit and status output signal TB7/9 and TB7/10 is open circuit.	17mA ✓ ✓ ✓ ✓
72. Reinststate a safe level in Tank 5 by providing a 16mA signal across terminals 1 and 3 on the Barrier/Trip-amplifier LS05. Confirm Relay R485 energises. Confirm Relay R492 remains de-energised.	16mA ✓ ✓
73. Press the West Bund reset pushbutton. Confirm system resets	✓
74. Confirm circuit made between terminals TB4/3 and TB4/4. Remove link between TB1/1 and TB1/2. Confirm open circuit between terminals TB4/3 and TB4/4	✓ + R492 ACTIONS
75. Replace link between TB1/1 and TB1/2.	✓
76. Press the East Bund reset pushbutton. Confirm circuit made between terminals TB4/3 and TB4/4.	✓ + R492 ACTIONS
77. Tank 6 Safety Relay Tests.	
78. Insert 24V fuse 7.	✓
79. Confirm R525 & R532 remain de-energized, status output signal on TB5/11 and TB5/12 is open circuit, status output signal TB6/11 and TB6/12 is open circuit and status output signal TB7/11 and TB7/12 is open circuit.	✓ ✓ ✓
80. Simulate a safe level in Tank 6 by providing a 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS06. Confirm Relay R525 energises. Confirm Relay R532 remains de-energised. Confirm status output signal on TB5/11 and TB5/12 is made, status output signal TB6/11 and TB6/12 is made and status output signal TB7/11 and TB7/12 is open circuit.	16mA ✓ ✓ ✓
81. Press the West Bund reset pushbutton. Confirm Relay R532 energises. Confirm circuit made between terminals TB4/5 and TB4/6. Confirm status output signal TB7/11 and TB7/12 is made.	✓ ✓
82. Simulate a high tank level by reducing mA signal below 8mA. Confirm Relay R525 and Relay R532 de-energise. Confirm open circuit between terminals TB4/5 and TB4/6. Confirm status output signal on TB5/11 and TB5/12 is open circuit, status output signal TB6/11 and TB6/12 is open circuit and status output signal TB7/11 and TB7/12 is open circuit.	15mA ✓ ✓ ✓
83. Simulate a safe level in Tank 6 by providing a 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS06. Confirm Relay R525 energises. Confirm Relay R532 remains de-energised.	16mA ✓ ✓
84. Press the West Bund reset pushbutton. Confirm Relay R532 energises. Confirm circuit made between terminals TB4/5 and TB4/6. Confirm status output signal TB5/11 and TB5/12 is made. Confirm status output signal TB6/11 and TB6/12 is made. Confirm status output signal TB7/11 and TB7/12 is made.	✓ ✓ ✓ ✓
85. Simulate a fault in the level switch by increasing mA signal above 21mA. Confirm Relay R525 and Relay R532 de-energise. Confirm open circuit between terminals TB4/5 and TB4/6. Confirm status output signal on TB5/11 and TB5/12 is open circuit, status output signal TB6/11 and TB6/12 is open circuit and status output signal TB7/11 and TB7/12 is open circuit.	17mA ✓ ✓ ✓ ✓
86. Reinststate a safe level in Tank 6 by providing a 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS06. Confirm Relay R525 energises. Confirm Relay R532 remains de-energised.	16mA ✓ ✓
87. Press the West Bund reset pushbutton. Confirm system resets	✓



4.0 Functional Testing (Cont.)

Method Of Test	Result
88. Confirm circuit made between terminals TB4/7 and TB4/8. Remove link between TB1/1 and TB1/2. Confirm open circuit between terminals TB4/7 and TB4/8 <i>+ R532 ACTIONS</i>	<i>OK</i>
89. Replace link between TB1/1 and TB1/2.	<i>OK</i>
90. Press the East Bund reset pushbutton. Confirm circuit made between terminals TB4/7 and TB4/8. <i>+ R532 ACTIONS</i>	<i>OK</i>
91. Tank 7 Safety Relay Tests.	
92. Insert 24V fuse 8.	<i>OK</i>
93. Confirm R565 & R572 remain de-energized, status output signal on TB5/13 and TB5/14 is open circuit, status output signal TB6/13 and TB6/14 is open circuit and status output signal TB7/13 and TB7/14 is open circuit.	<i>OK</i>
94. Simulate a safe level in Tank 7 by providing a 12 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS07. Confirm Relay R565 energises. Confirm Relay R572 remains de-energised. Confirm status output signal on TB5/13 and TB5/14 is made, status output signal TB6/13 and TB6/14 is made and status output signal TB7/13 and TB7/14 is open circuit.	<i>16 mA. OK</i>
95. Press the West Bund reset pushbutton. Confirm Relay R572 energises. Confirm circuit made between terminals TB4/9 and TB4/10. Confirm status output signal TB7/13 and TB7/14 is made.	<i>OK</i>
96. Simulate a high tank level by reducing mA signal below 8mA. Confirm Relay R565 and Relay R572 de-energise. Confirm open circuit between terminals TB4/9 and TB4/10. Confirm status output signal on TB5/13 and TB5/14 is open circuit, status output signal TB6/13 and TB6/14 is open circuit and status output signal TB7/13 and TB7/14 is open circuit. <i>5 mA</i>	<i>↓ 5 mA. OK</i>
97. Simulate a safe level in Tank 7 by providing a 12 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS07. Confirm Relay R565 energises. Confirm Relay R572 remains de-energised.	<i>16 mA. OK</i>
98. Press the West Bund reset pushbutton. Confirm Relay R572 energises. Confirm circuit made between terminals TB4/9 and TB4/10. Confirm status output signal TB5/13 and TB5/14 is made. Confirm status output signal TB6/13 and TB6/14 is made. Confirm status output signal TB7/13 and TB7/14 is made.	<i>OK</i>
99. Simulate a fault in the level switch by increasing mA signal above 2 17mA. Confirm Relay R565 and Relay R572 de-energise. Confirm open circuit between terminals TB4/9 and TB4/10. Confirm status output signal on TB5/13 and TB5/14 is open circuit, status output signal TB6/13 and TB6/14 is open circuit. and status output signal TB7/13 and TB7/14 is open circuit. <i>17 mA</i>	<i>↑ 17 mA. OK</i>
100. Reinststate a safe level in Tank 7 by providing a 12 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS07. Confirm Relay R565 energises. Confirm Relay R572 remains de-energised.	<i>16 mA. OK</i>
101. Press the West Bund reset pushbutton. Confirm system resets	<i>OK</i>
102. Confirm circuit made between terminals TB4/11 and TB4/12. Remove link between TB1/1 and TB1/2. Confirm open circuit between terminals TB4/11 and TB4/12 <i>+ R572 ACTIONS</i>	<i>OK</i>
103. Replace link between TB1/1 and TB1/2.	<i>OK</i>
104. Press the East Bund reset pushbutton. Confirm circuit made between terminals TB4/11 and TB4/12. <i>+ R572 ACTIONS</i>	<i>OK</i>



4.0 Functional Testing (Cont.)

Method Of Test	Result
105. Tank 8 Safety Relay Tests.	
106. Insert 24V fuse 9.	
107. Confirm R605 & R612 remain de-energized, status output signal on TB5/15 and TB5/16 is open circuit, status output signal TB6/15 and TB6/16 is open circuit and status output signal TB7/15 and TB7/16 is open circuit.	
108. Simulate a safe level in Tank 8 by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS08. Confirm Relay R605 energises. Confirm Relay R612 remains de-energised. Confirm status output signal on TB5/15 and TB5/16 is made, status output signal TB6/15 and TB6/16 is made and status output signal TB7/15 and TB7/16 is open circuit.	16mA.
109. Press the West Bund reset pushbutton. Confirm Relay R612 energises. Confirm circuit made between terminals TB4/13 and TB4/14. Confirm status output signal TB7/15 and TB7/16 is made.	
110. Simulate a high tank level by reducing mA signal below 8 ¹⁵ mA. Confirm Relay R605 and Relay R612 de-energise. Confirm open circuit between terminals TB4/13 and TB4/14. Confirm status output signal on TB5/15 and TB5/16 is open circuit, status output signal TB6/15 and TB6/16 is open circuit and status output signal TB7/15 and TB7/16 is open circuit.	↓ 15mA.
111. Simulate a safe level in Tank 8 by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS08. Confirm Relay R605 energises. Confirm Relay R612 remains de-energised.	16mA.
112. Press the West Bund reset pushbutton. Confirm Relay R612 energises. Confirm circuit made between terminals TB4/13 and TB4/14. Confirm status output signal TB5/15 and TB5/16 is made. Confirm status output signal TB6/15 and TB6/16 is made. Confirm status output signal TB7/15 and TB7/16 is made.	
113. Simulate a fault in the level switch by increasing mA signal above 21 ¹⁷ mA. Confirm Relay R605 and Relay R612 de-energise. Confirm open circuit between terminals TB4/13 and TB4/14. Confirm status output signal on TB5/15 and TB5/16 is open circuit, status output signal TB6/15 and TB6/16 is open circuit and status output signal TB7/15 and TB7/16 is open circuit.	17mA.
114. Reinststate a safe level in Tank 8 by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS08. Confirm Relay R605 energises. Confirm Relay R612 remains de-energised.	
115. Press the West Bund reset pushbutton. Confirm system resets	
116. Confirm circuit made between terminals TB4/15 and TB4/16. Remove link between TB1/1 and TB1/2. Confirm open circuit between terminals TB4/15 and TB4/16 + R612 ACTIONS	
117. Replace link between TB1/1 and TB1/2.	
118. Press the East Bund reset pushbutton. Confirm circuit made between terminals TB4/15 and TB4/16 + R612 ACTIONS	



4.0 Functional Testing (Cont.)

Method Of Test	Result
119. Tank 9 Safety Relay Tests.	
120. Insert 24V fuse 10.	
121. Confirm R645 & R652 remain de-energized, status output signal on TB5/17 and TB5/18 is open circuit, status output signal TB6/17 and TB6/18 is open circuit and status output signal TB7/17 and TB7/18 is open circuit.	
122. Simulate a safe level in Tank 9 by providing a 12 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS09. Confirm Relay R645 energises. Confirm Relay R652 remains de-energised. Confirm status output signal on TB5/17 and TB5/18 is made, status output signal TB6/17 and TB6/18 is made and status output signal TB7/17 and TB7/18 is open circuit.	16mA.
123. Press the West Bund reset pushbutton. Confirm Relay R652 energises. Confirm circuit made between terminals TB4/17 and TB4/18. Confirm status output signal TB7/17 and TB7/18 is made.	
124. Simulate a high tank level by reducing mA signal below 8 15mA. Confirm Relay R645 and Relay R652 de-energise. Confirm open circuit between terminals TB4/17 and TB4/18. Confirm status output signal on TB5/17 and TB5/18 is open circuit, status output signal TB6/17 and TB6/18 is open circuit and status output signal TB7/17 and TB7/18 is open circuit.	15mA.
125. Simulate a safe level in Tank 9 by providing a 12 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS09. Confirm Relay R645 energises. Confirm Relay R652 remains de-energised.	
126. Press the West Bund reset pushbutton. Confirm Relay R652 energises. Confirm circuit made between terminals TB4/17 and TB4/18. Confirm status output signal TB5/17 and TB5/18 is made. Confirm status output signal TB6/17 and TB6/18 is made. Confirm status output signal TB7/17 and TB7/18 is made.	
127. Simulate a fault in the level switch by increasing mA signal above 7 17mA. Confirm Relay R645 and Relay R652 de-energise. Confirm open circuit between terminals TB4/17 and TB4/18. Confirm status output signal on TB5/17 and TB5/18 is open circuit, status output signal TB6/17 and TB6/18 is open circuit and status output signal TB7/17 and TB7/18 is open circuit.	17mA.
128. Reinststate a safe level in Tank 9 by providing a 12 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS09. Confirm Relay R645 energises. Confirm Relay R652 remains de-energised.	16mA.
129. Press the West Bund reset pushbutton. Confirm system resets	
130. Confirm circuit made between terminals TB4/19 and TB4/20. Remove link between TB1/1 and TB1/2. Confirm open circuit between terminals TB4/19 and TB4/20 + R652 ACTIONS	
131. Replace link between TB1/1 and TB1/2.	
132. Press the East Bund reset pushbutton. Confirm circuit made between terminals TB4/19 and TB4/20. + R652 ACTIONS	



4.0 Functional Testing (Cont.)

Method Of Test	Result
133. Tank 10 Safety Relay Tests.	
134. Insert 24V fuse 11.	
135. Confirm R685 & R692 remain de-energized, status output signal on TB5/19 and TB5/20 is open circuit, status output signal TB6/19 and TB6/20 is open circuit and status output signal TB7/19 and TB7/20 is open circuit.	
136. Simulate a safe level in Tank 10 by providing a 12.16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS10. Confirm Relay R685 energises. Confirm Relay R692 remains de-energised. Confirm status output signal on TB5/19 and TB5/20 is made, status output signal TB6/19 and TB6/20 is made and status output signal TB7/19 and TB7/20 is open circuit.	16 mA.
137. Press the West Bund reset pushbutton. Confirm Relay R692 energises. Confirm circuit made between terminals TB4/21 and TB4/22. Confirm status output signal TB7/19 and TB7/20 is made.	
138. Simulate a high tank level by reducing mA signal below 8mA. Confirm Relay R685 and Relay R692 de-energise. Confirm open circuit between terminals TB4/21 and TB4/22. Confirm status output signal on TB5/19 and TB5/20 is open circuit, status output signal TB6/19 and TB6/20 is open circuit and status output signal TB7/19 and TB7/20 is open circuit.	15 mA ↓ 15 mA
139. Simulate a safe level in Tank 10 by providing a 12.16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS10. Confirm Relay R685 energises. Confirm Relay R692 remains de-energised.	16 mA
140. Press the West Bund reset pushbutton. Confirm Relay R692 energises. Confirm circuit made between terminals TB4/21 and TB4/22. Confirm status output signal TB5/19 and TB5/20 is made. Confirm status output signal TB6/19 and TB6/20 is made. Confirm status output signal TB7/19 and TB7/20 is made.	
141. Simulate a fault in the level switch by increasing mA signal above 21mA. Confirm Relay R685 and Relay R692 de-energise. Confirm open circuit between terminals TB4/21 and TB4/22. Confirm status output signal on TB5/19 and TB5/20 is open circuit, status output signal TB6/19 and TB6/20 is open circuit and status output signal TB7/19 and TB7/20 is open circuit.	21 mA ↑
142. Reinststate a safe level in Tank 10 by providing a 12.16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS10. Confirm Relay R685 energises. Confirm Relay R692 remains de-energised.	16 mA
143. Press the West Bund reset pushbutton. Confirm system resets	
144. Confirm circuit made between terminals TB4/23 and TB4/24. Remove link between TB1/1 and TB1/2. Confirm open circuit between terminals TB4/23 and TB4/24 + R692 Actions	
145. Replace link between TB1/1 and TB1/2.	
146. Press the East Bund reset pushbutton. Confirm circuit made between terminals TB4/23 and TB4/24. + R692 Actions	



4.0 Functional Testing (Cont.)

Method Of Test	Result
147. Additive Tanks Level Switch Tests.	
148. Insert 24V fuse 12.	
149. Confirm status output signal on TB5/21 and TB5/22 is open circuit and status output signal TB6/21 and TB6/22 is open circuit.	
150. Simulate a safe level in Tank 11 by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS11. Confirm status output signal on TB5/21 and TB5/22 is made, status output signal TB6/21 and TB6/22 is made.	16mA.
151. Simulate a high tank level by reducing mA signal below 8 ¹⁵ mA. Confirm status output signal on TB5/21 and TB5/22 is open circuit and status output signal TB6/21 and TB6/22 is open circuit.	15mA
152. Simulate a safe level in Tank 11 by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS11. Confirm status output signal on TB5/21 and TB5/22 is made, status output signal TB6/21 and TB6/22 is made.	16mA.
153. Simulate a fault in the level switch by increasing mA signal above 21mA. Confirm status output signal on TB5/21 and TB5/22 is open circuit and status output signal TB6/21 and TB6/22 is open circuit.	 SHORT CIRCUIT ERR.
154. Simulate a safe level in Tank 11 by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS11. Confirm status output signal on TB5/21 and TB5/22 is made status output signal TB6/21 and TB6/22 is made.	
155. Confirm status output signal on TB5/23 and TB5/24 is open circuit and status output signal TB6/23 and TB6/24 is open circuit.	
156. Simulate a safe level in Tank 18 by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS18. Confirm status output signal on TB5/23 and TB5/24 is made, status output signal TB6/23 and TB6/24 is made.	16mA
157. Simulate a high tank level by reducing mA signal below 8 ¹⁵ mA. Confirm status output signal on TB5/23 and TB5/24 is open circuit and status output signal TB6/23 and TB6/24 is open circuit.	15mA
158. Simulate a safe level in Tank 18 by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS18. Confirm status output signal on TB5/23 and TB5/24 is made, status output signal TB6/23 and TB6/24 is made.	16mA
159. Simulate a fault in the level switch by increasing mA signal above 21mA. Confirm status output signal on TB5/23 and TB5/24 is open circuit and status output signal TB6/23 and TB6/24 is open circuit.	 SHORT CIRCUIT ERR.
160. Simulate a safe level in Tank 18 by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS18. Confirm status output signal on TB5/23 and TB5/24 is made, status output signal TB6/23 and TB6/24 is made.	16mA.










4.0 Functional Testing (Cont.)

Method Of Test	Result
161. Additive Tanks Level Switch Tests (cont.)	
162. Confirm status output signal on TB5/25 and TB5/26 is open circuit and status output signal TB6/25 and TB6/26 is open circuit.	<i>JDR</i>
163. Simulate a safe level in Tank 18A by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS18A. Confirm status output signal on TB5/25 and TB5/26 is made, status output signal TB6/25 and TB6/26 is made.	16mA <i>JDR</i>
164. Simulate a high tank level by reducing mA signal below 18 ¹⁵ mA. Confirm status output signal on TB5/25 and TB5/26 is open circuit and status output signal TB6/25 and TB6/26 is open circuit.	18mA <i>JDR</i>
165. Simulate a safe level in Tank 18A by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS18A. Confirm status output signal on TB5/25 and TB5/26 is made, status output signal TB6/25 and TB6/26 is made.	16mA <i>JDR</i>
166. Simulate a fault in the level switch by increasing mA signal above 21mA. Confirm status output signal on TB5/25 and TB5/26 is open circuit and status output signal TB6/25 and TB6/26 is open circuit.	<i>JDR</i> Short Circuit Error
167. Simulate a safe level in Tank 18A by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS18A. Confirm status output signal on TB5/25 and TB5/26 is made, status output signal TB6/25 and TB6/26 is made.	16mA <i>JDR</i>
168. Confirm status output signal on TB5/27 and TB5/28 is open circuit and status output signal TB6/27 and TB6/28 is open circuit.	<i>JDR</i>
169. Simulate a safe level in Tank 21 by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS21. Confirm status output signal on TB5/27 and TB5/28 is made, status output signal TB6/27 and TB6/28 is made.	16mA <i>JDR</i>
170. Simulate a high tank level by reducing mA signal below 18 ¹⁵ mA. Confirm status output signal on TB5/27 and TB5/28 is open circuit and status output signal TB6/27 and TB6/28 is open circuit.	15mA <i>JDR</i>
171. Simulate a safe level in Tank 21 by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS21. Confirm status output signal on TB5/27 and TB5/28 is made, status output signal TB6/27 and TB6/28 is made.	16mA <i>JDR</i>
172. Simulate a fault in the level switch by increasing mA signal above 21mA. Confirm status output signal on TB5/27 and TB5/28 is open circuit and status output signal TB6/27 and TB6/28 is open circuit.	<i>JDR</i> Short Circuit Error
173. Simulate a safe level in Tank 21 by providing a 12 ¹⁶ mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS21. Confirm status output signal on TB5/27 and TB5/28 is made, status output signal TB6/27 and TB6/28 is made.	16mA <i>JDR</i>



4.0 Functional Testing (Cont.)


Method Of Test	Result	
174. Additive Tanks Level Switch Tests (cont.).		
175. Confirm status output signal on TB5/29 and TB5/30 is open circuit and status output signal TB6/29 and TB6/30 is open circuit.		
176. Simulate a safe level in Tank 22 by providing a 21 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS22. Confirm status output signal on TB5/29 and TB5/30 is made, status output signal TB6/29 and TB6/30 is made.	16mA. 	
177. Simulate a high tank level by reducing mA signal below 15 8mA. Confirm status output signal on TB5/29 and TB5/30 is open circuit and status output signal TB6/29 and TB6/30 is open circuit.	15mA 	
178. Simulate a safe level in Tank 22 by providing a 21 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS22. Confirm status output signal on TB5/29 and TB5/30 is made t, status output signal TB6/29 and TB6/30 is made.	16mA. 	
179. Simulate a fault in the level switch by increasing mA signal above 21mA. Confirm status output signal on TB5/29 and TB5/30 is open circuit and status output signal TB6/29 and TB6/30 is open circuit.	 SHORT CIRCUIT ERR.	
180. Simulate a safe level in Tank 22 by providing a 21 16mA signal across terminals 1 and 3 on the Barrier/Trip amplifier LS22. Confirm status output signal on TB5/29 and TB5/30 is made, status output signal TB6/29 and TB6/30 is made.	16mA. 	
Actions/Comments		
<p>ALL LS TESTED FOR OPEN + SHORT CIRCUIT + PSU / Fuse FAIL. ACTIONS AS HIGH LEVEL / FAULT.</p> <p>Following a Power Cycle LS22 FAILED WITH MEM FAULT. UNIT REPLACED WITH OLD SPARE (VER 2.11) AND RETESTED. NEW UNIT REQ FOR SA7 (VER 3.02)</p> <p>PIPELINE IMPORT STRING NOT TESTED.</p> <p>TRIP AMP SETUP FROM DEFAULT.</p> <p>LS01, LS02, LS03, LS04, LS05, LS06, LS07, LS08, LS09 AND LS10. R1, TRIP = 15.00, HYS = 0.15 (min) R2, MAX TRIP = 17.00, HYS = 0.17 (min) PASSIVE.</p> <p>NOTE LS01 OLD UNIT 68.8% / 81.3%.</p> <p>LS11, LS18, LS18A, LS21, LS22. R1, TRIP = 15.00, HYS = 0.15 (min) R2, TRIP = 15.00, HYS = 0.15 (min) PASSIVE</p>		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)	Sign	Date
Tested by		25/10/13



CLIENT: Valero – Brighton Terminal	PROJECT REF: CE303	DOC REF: CE303002_HDR
PROJECT: Overfill Protection SIS	LOCATION: HC Controls	DATE: 25.10.13
PHASE : FAT	PLANT UNIT: Logic Solver	PAGE: 1 OF 1

Raised By	Date	Responsible Engineer	Ref	FAT Deviation Details	Complete (Sign)
FAT	25.10.13	P&I	1	No project specific specifications for trip amplifiers or Pilz Relays. Action: Create project specific specification for P&I Design Ltd standard.	
FAT	25.10.13	P&I	2	Terminal type not as drawing. Model numbers changed since original panel build. Action : As build drawings	
FAT	25.10.13	P&I	3	SIS label required for front of panel. Action: Supply and fit @ SAT.	
FAT	25.10.13	P&I / Installation	4	No Gland plate fitted to top of panel. Action: Installation contractor to prevent swarf entering panel.	
FAT	25.10.13	P&I	5	Trip amplifier settings changed to match Drexelbrook recommendations. Action : Record trip amplifier set up (changes from default noted in FAT) Action: Note new settings @ SAT.	
FAT	25.10.13	P&I	6	P&F Trip amp KFD2-CRG2-Ex1.D ver 3.02 LS01 failed. The unit initially worked but following a power cycle "err MEM" was displayed and the unit would not function. The power was cycled and program mode entered and escaped without the unit becoming healthy (Safe detected failure). Old unit fitted for installation phase (KFD2-CRG-Ex1.D ver 2.11) Action: Unit to be returned under warranty, warranty replacement to be fitted at SAT. Action: Failure report required.	

APPROVALS

P & I DESIGN LTD: D.B.Faulkner  DATE: 25.10.2013

CLIENT: _____ DATE: _____

CLIENT: Valero – Brighton Terminal

PROJECT REF: CE303

DOC REF: CE303001_HDR

PROJECT: Overfill Protection SIS

LOCATION: HC Controls

DATE: 25.10.13

PHASE : FAT

PLANT UNIT: Logic Solver

PAGE: 1 OF 1

This certificate covers the acceptance of the following works:-

Factory Acceptance Testing of Brighton Overfill Protection SIS panel.
Panel tested to SI157035_RPT_C - SIS Panel FAT – Brighton.

In accordance with the following specifications and conditions of contract:-

P0493001_QUO_A - New Brighton SIS Panel


We duly handover the work specified subject to the following exceptions:-

CE303002_HDR - FAT Deviation Record Sheet.

The panel has been released for the next phase – site installation. Deviations to be completed for SAT

Approvals


P & I DESIGN LTD: D.B.Faulkner



DATE: 25.10.13



CLIENT:

DATE:



POWER DISTRIBUTION


FED FROM ESD SIS JUNCTION BOX WAY 27
230V 50Hz



001
002
003
004
005
006
007
008
009
010
011
012
013
014
015
016
017
018
019
020
021
022
023
024
025
026
027
028
029
030
031
032
033
034
035
036
037
038
039
040

LAST NUMBER USED : 001
SPARE TO : 019


GANTRY LOGIC PANEL - No.5



041
042
043
044
045
046
047
048
049
050
051
052
053
054
055
056
057
058
059
060
061
062
063
064
065
066
067
068
069
070
071
072
073
074
075
076
077
078
079
080

LAST NUMBER USED : 020
SPARE TO : 039

SITE ESD



081
082
083
084
085
086
087
088
089
090
091
092
093
094
095
096
097
098
099
100
101
102
103
104
105
106
107
108
109
110
111
112
113
114
115
116
117
118
119
120





LAST NUMBER USED : 042
SPARE TO : 049

CONTROLLED
23 OCT 2013
FAT
COPY

25/10/13
[Signature]

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED							BRIGHTON STORAGE DEPOT - TANK OVERFILL SIS	
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	PLANT	TITLE
A	21/11/07	P.P.	P.P.	D.R.R.	D.R.R.	D.R.R.		TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM MONITORING PANEL LOGIC DRAWING 1
B	25/06/08	P.P.	P.P.	D.S.R.	D.S.R.	D.R.R.		TESTING MODIFICATIONS ADDED
C	15/09/08	D.R.P.	A.N.	D.S.R.	D.S.R.	D.R.R.		AS BUILT
D	31/01/12	P.L.	P.P.	D.R.P.	D.R.P.			TRIP AMP WIRING REVISED

SHEET 1 OF 1
CLIENT DRG. No. P&I DRG No. S1157120_DWG



CONTROLLED

23 OCT 2013

FAT

COPY

25/10/13

25/10/13


25/10/13

241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280
281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320
321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED						PLANT	BRIGHTON STORAGE DEPOT - TANK OVERFILL SIS
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	TITLE
A	21/11/07	P.P.	P.P.	D.R.R.	D.S.R.	D.R.R.	ISSUED FOR CONSTRUCTION
B	25/08/08	P.P.	P.P.	D.S.R.	D.S.R.	D.R.R.	PILZ RESET MODE ADDED
C	11/03/09	P.P.	P.P.	D.S.R.	D.S.R.	D.R.R.	AS BUILT
D	31/01/12	P.L.	P.P.	D.R.P.	D.R.P.	D.R.P.	TRIP AMP WIRING REVISED
E	23/10/13	P.P.	P.P.	D.S.R.	D.S.R.	D.S.R.	BARRIER MODEL No. UPDATED


CLIENT DRG. No. P&I DRG No. S1157122_DWG

LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)




TANK 4

PIPELINE IMPORT LINE



LAST NUMBER USED : 152
SPARE TO : 159



LAST NUMBER USED : 164
SPARE TO : 179

NOTE
VALVE TRIPS ON ESD OR HIH LEVEL
IN TANKS 1, 2, 3, & 4
*NOT TESTED.
COLD LOOP ONLY*

441
442
443
444
445
446
447
448
449
450
451
452
453
454
455
456
457
458
459
460
461
462
463
464
465
466
467
468
469
470
471
472
473
474
475
476
477
478
479
480



25/10/13



LAST NUMBER USED : 180
SPARE TO : 199

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED							PLANT	BRIGHTON STORAGE DEPOT - TANK OVERFILL SIS
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	TITLE	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM MONITORING PANEL LOGIC DRAWING 4
A	21/11/07	P.P.	P.P.	D.R.R	D.S.R	D.R.R	P.J.P	ISSUED FOR CONSTRUCTION
B	25/06/08	P.P.	P.P.	D.S.R	D.S.R	D.R.R	D.R.R	PILZ RESET MODE ADDED
C	11/03/09	P.P.	P.P.	D.S.R	D.S.R	D.R.R	D.R.R	AS BUILT
D	31/01/12	P.L	P.P.	D.R.P	D.R.P	D.R.P	D.R.P	TRIP AMP WIRING REVISED
E	23/10/13	P.P.	P.P.	D.S.R	D.S.R	D.S.R	D.S.R	BARRIER MODEL No. UPDATED


CHEVRON

SHEET 1 OF 1


CLIENT DRG. No. P&I DRG No. S1157123_DWG



LAST NUMBER USED : 208
SPARE TO : 219



LAST NUMBER USED : 228
SPARE TO : 239



LAST NUMBER USED : 248
SPARE TO : 259

CONTROLLED
23 OCT 2013
COPY
25/10/13





IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	PLANT	TITLE
A	21/11/07	P.P.	P.P.	D.R.R.	D.S.R.	D.R.R.	P.J.P.	ISSUED FOR CONSTRUCTION
B	25/06/08	P.P.	P.P.	D.S.R.	D.S.R.	D.R.R.	D.R.R.	PILZ RESET MODE ADDED
C	11/03/09	P.P.	P.P.	D.S.R.	D.S.R.	D.R.R.	D.R.R.	AS BUILT
D	31/01/12	P.L.	P.P.	D.R.P.	D.R.P.	D.R.P.	D.R.P.	TRIP AMP WIRING REVISED
E	23/10/13	P.P.	P.P.	D.S.R.	D.S.R.	D.S.R.	D.S.R.	BARRIER MODEL No. UPDATED

PLANT	BRIGHTON STORAGE DEPOT - TANK OVERFILL SIS
TITLE	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM MONITORING PANEL LOGIC DRAWING 5
CLIENT DRG. No.	P&I DRG No. S1157124_DWG

Chevron
SHEET 1 OF 1

LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)



CONTROLLED

23 OCT 2013

COPY

25/10/13

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED



REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	21/11/07	P.P.	P.P.	D.R.R	D.S.R	ISSUED FOR CONSTRUCTION
B	25/06/08	P.P.	P.P.	D.S.R	D.S.R	PILZ RESET MODE ADDED
C	30/01/08	P.P.	P.P.	D.S.R	D.S.R	ISSUED FOR CONSTRUCTION
D	31/01/12	P.L.	P.P.	D.R.P	D.R.P	TRIP AMP WIRING REVISED
E	23/10/13	P.P.	P.P.	D.S.R	D.S.R	BARRIER MODEL No. UPDATED

PLANT	TITLE
BRIGHTON STORAGE DEPOT - TANK OVERFILL SIS	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM MONITORING PANEL LOGIC DRAWING 6


Chevron

SHEET 1 OF 1


CLIENT DRG. No. P&I DRG No. S1157125_DWG



LAST NUMBER USED : 320
SPARE TO : 339



LAST NUMBER USED : 340
SPARE TO : 359



LAST NUMBER USED : 361
SPARE TO : 379

CONTROLLED

23 OCT 2013


KFAZ

COPY


25/10/13

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED							PLANT	BRIGHTON STORAGE DEPOT - TANK OVERFILL SIS	
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	TITLE	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM MONITORING PANEL LOGIC DRAWING 7	
A	21/11/07	P.P.	P.P.	D.R.R	D.S.R	D.R.R	P.J.P	ISSUED FOR CONSTRUCTION	
B	25/06/08	P.P.	P.P.	D.S.R	D.S.R	D.R.R	D.R.R	LOOP SHEET REFERENCE ADDED	
C	11/03/09	P.P.	P.P.	D.S.R	D.S.R	D.R.R	D.R.R	AS BUILT	
D	12/08/11	P.L.	P.P.	D.S.R	D.S.R	P.J.P	P.J.P	UPDATE POST 2011 TEST	

SHEET 1 OF 1
CLIENT DRG. No. P&I DRG No. SI157126_DWG




ALARM ANNUNCIATOR - TANK HiHi LEVEL




LAST NUMBER USED : 409
SPARE TO : 419

PLC/SCADA - TANK HiHi LEVEL



LAST NUMBER USED : 449
SPARE TO : 459

PLC/SCADA - SAFETY RELAY TRIPPED



LAST NUMBER USED : 479
SPARE TO : 499

CONTROLLED

23 OCT 2013

FAY


COPY

25/10/13


JAL

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED							PLANT	BRIGHTON STORAGE DEPOT - TANK OVERFILL SIS
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	TITLE	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM MONITORING PANEL LOGIC DRAWING B
A	21/11/07	P.P.	P.P.	D.R.R	D.S.R	D.R.R	ISSUED FOR CONSTRUCTION	Chevron
B	25/06/08	P.P.	P.P.	D.S.R	D.R.R	AS BUILT		
							SHEET 1 OF 1	
							CLIENT DRG. No.	P&I DRG No. SI157127

ENCLOSURE	RITTAL TS8
	ENCLOSURE 8005.500
	SIDE PANEL 8105.235
	PLINTH FRONT 8601.800
	PLINTH SIDE 8601.050
PAIN T FINISH	RAL 7035
PROTECTION	IP55
LABELS	W/B/W TRAFFOLITE
CABLE INCOMING	TOP ENTRY
CABLE OUTGOING	TOP EXIT
SUPPLY	230Vac 50hz



END ELEVATION



FRONT ELEVATION


CONTROLLED
 23 OCT 2013
 FAT
 COPY

25/10/13

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION		
A	21/11/07	P.P.	P.P.	D.R.R	D.S.R	D.R.R	P.J.P	ISSUED FOR CONSTRUCTION
B	19/12/07	P.P.	P.P.	D.S.R	D.S.R	D.R.R	D.R.R	CLIENT COMMENTS ADDED
C	11/03/09	P.P.	P.P.	D.S.R	D.S.R	D.R.R	D.R.R	AS BUILT
D	12/08/11	P.L.	P.P.	D.S.R	D.S.R	P.J.P		UPDATE POST 2011 TEST

PLANT	BRIGHTON STORAGE DEPOT - TANK OVERFILL SIS
TITLE	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM TANK MONITORING PANEL EXTERNAL LAYOUT
	SHEET 1 OF 1
CLIENT DRG. No.	P&I DRG No. S1157130_DWG



SIDE ELEVATION

FRONT ELEVATION
(FRONT DOOR REMOVED)

LIGHT MOUNTED IN THE FRONT OF ENCLOSURE

LEVEL SWITCHES
KFD2-CRG2-Ex1.D

PILZ SAFETY
RELAYS &
EXPANSION
MODULES

2-POLE GUIDED
CONTACT RELAYS
R245 to R685
(PILZ PNOz8)

NOTES

TERMINAL BLOCKS

TB	QTY	DESCRIPTION
TB-L	5	ASK1/35
TB-N	5	ASK1/35
TB-E	5	ASK1/35 WFE 4
24V	20	ASK1/35 WSI6
0V	20	SAK2.5/35 WTR2.5
TB-1	4	SAK2.5/35 WTR2.5
TB-2	4	SAK2.5/35 WTR2.5
TB-3	38	SAK1/35 WTR2.5
TB-4	27	SAK1/35 WTR2.5
TB-5	40	SAK1/35 WTR2.5
TB-6	40	SAK1/35 WTR2.5
TB-7	20	SAK1/35 WTR2.5
SPARE	12	SAK2.5/35 BLUE WTR2.5

RELAYS

RELAY	QTY	DESCRIPTION
R805	R809	FINDER
R810		RELAY : 55.34.9.024.0090 BASE : 94.04
R088	R124	
R164	R252	
R292	R332	
R372	R492	13 PILZ PNOz2
R532	R572	
R612	R652	
R692		
ROBBA	R124A	2 PILZ PNOz11
R252A	R292A	
R332A	R372A	
R245	R285	
R325	R365	14 PILZ PNOz8
R485	R525	
R565	R605	
R645	R685	

WIRING DETAILS

DESCRIPTION

ELECTRICAL	440V / 240V AC:
SIZE:	n/a
COLOUR:	n/a
INSTRUMENT	230Vac SUPPLIES:
SIZE:	Suitably Rated with Minimum 0.5mm ²
COLOUR:	Live (Brown) / Neutral (Blue) / Earth (Green/Yellow)
INSTRUMENT	110Vdc SUPPLIES:
SIZE:	n/a
COLOUR:	n/a
24V DC SUPPLIES:	
SIZE:	Suitably Rated with Minimum 0.5mm ²
COLOUR:	Positive (Red) / 0V (Black)
DIGITAL SWITCHED AC:	
SIZE:	n/a
COLOUR:	n/a
DIGITAL SWITCHED DC:	
SIZE:	0.5mm ²
COLOUR:	White
ANALOGUE:	
SIZE:	0.5mm ²
COLOUR:	Grey
CRIMPS:	
TYPE:	Bootlace or Twin Grip Insulated
FERRULES:	
TYPE:	Pre-Printed Wrap Around

CONTROLLED
23 OCT 2013
COPY 25/10/13

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	21/11/07	P.P.	P.P.	D.R.R	D.S.R	D.R.R P.J.P ISSUED FOR CONSTRUCTION
B	21/01/08	P.P.	P.P.	D.S.R	D.S.R	D.R.R D.R.R LEVEL SWITCH SIZE REVISED
C	11/03/09	P.P.	P.P.	D.S.R	D.S.R	D.R.R D.R.R AS BUILT
D	12/08/11	P.L.	P.P.	D.S.R	D.S.R	P.J.P D.R.R UPDATE POST 2011 TEST
E	23/10/13	P.P.	P.P.	D.S.R	D.S.R	LEVEL SWITCH MODEL No. UPDATED

PLANT BRIGHTON STORAGE DEPOT - TANK OVERFILL SIS
TITLE TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM TANK MONITORING PANEL INTERNAL LAYOUT

Simon Management Ltd
Priddy House,
80 Station Road,
Bridport,
Dorset,
BH11 1PC,
Tel: 01733 778201

Chevron

SHEET 1 OF 1
CLIENT DRG. No. P&I DRG No. SI157131_DWG

P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

CHEVRON UK LTD.
BRIGHTON TERMINAL
GASOLINE OVERFILL PROTECTION
SAFETY INSTRUMENT SYSTEM
SHUTDOWN CONDITIONS
FUNCTIONAL TESTING PROCEDURE



	Date	By	Checked	Approved	Description	Client Ref.
A	26.03.08	D.S.Regan	DRR	DRR	Original Issue	
B	17.11.08	D.S.Regan	DRR	DRR	Tankside Valves Removed	Document No.
C	27.07.12	D.S.Regan	DBF	DSR	Wet Testing Added	SI157036_RPT
D	30.07.12	D.S.Regan	DBF	DSR	Wet Testing Procedure Corrected	Page 1 of 14

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1	REVISION HISTORY	3
2	INTRODUCTION	3
3	FUNCTIONAL TESTING PROCEDURE – TANK 1	4
4	FUNCTIONAL TESTING PROCEDURE – TANK 2	5
5	FUNCTIONAL TESTING PROCEDURE – TANK 3	6
6	FUNCTIONAL TESTING PROCEDURE – TANK 4	7
7	FUNCTIONAL WET TESTING PROCEDURE.....	8
8	PFD CALCULATION.....	9



1 REVISION HISTORY

Rev	Description
A	Original Issue
B	Tankside Valves removed from test procedure. Phase 1 test only, Single Pipeline Import Valve.
C	Wet Testing Procedure Added, PFD Calculation for Imperfect testing Added.
D	Wet Testing Procedure corrected for consistency

2 INTRODUCTION

This document will form part of the Lifecycle testing documentation to ensure that the installation performs the SIF as designed.

This document will be revised with any additions to or removals from the safety instrument System throughout the life of the system.




3 FUNCTIONAL TESTING PROCEDURE – TANK 1

Purpose of Test		
To verify the operation of LS1 high level trip closes the gasoline Pipeline import valve. Note – Switch “Certify” Test feature used. Raising the tank level or removal of the switch from the tank is not required.		
Method Of Test	Result	
1. Confirm the area around the tank is safe and clean for the use of none IS battery operated/mains powered test equipment and for the opening of non I.S enclosures.	✓	
2. Confirm there is no gasoline import from the jetty to any tank and no transfer operations are in progress for Tank 1. (Tank feed manual block valve locked closed. - Terminal Shutdown + Lamp 7-10/12)	✓	
3. Operate the lamp test pushbutton on the Control Room Annunciator and confirm all lamps illuminating.	✓ #1	
4. Reset logic solver and confirm Pilz relay R252 healthy and energised. Confirm annunciator lamp status correct.	✓	
5. Confirm Pipeline valve XV162 open. Confirm valve status output correct.	✓ #2	
6. Operate high level switch “Certify” Test Feature. Confirm XV162 Pipeline import valve closed. Confirm valve status output shows correct valve position and R252 trip condition. Record times from trip initiation to valve closed (a) and valve travelling time (b). Target times (a) ** (b) 92 seconds.	XV162 (a) 85...Seconds (b) 85...Seconds #3	
7. Reinstate LS1 high level switch to normal operation.	✓	
8. Confirm XV162 Pipeline import valve remains closed. (WILL NOT REOPEN) EMERGENCY	✓	
9. Operate SIS panel trip reset pushbutton.	✓	
10. Confirm XV162 jetty import valve opens. Confirm valve position status output correct and R252 trip condition. <i>LAMP BE REOPENED</i>	#2	
11. Record Undisturbed/Disturbed Status of results. Delete as applicable.	Disturbed/ Undisturbed	
Actions/Comments		
#1 JETTY ANN LAMP TEST. #2 NO PIC ON SYSTEM. LOCAL CHECK ONLY. #3 5S DELAY FROM CERTIFY KEYSWITCH. NOTE CONTROL ROOM ANN + JETTY ANN. SILEN + STROBE AT JETTY.		
Approvals (Note: Signature Indicates Acceptance Of Test With Actions/Comments Noted)	Sign	Date
Tested by		18/11/13



4 FUNCTIONAL TESTING PROCEDURE – TANK 2

Purpose of Test		
To verify the operation of LS2 high level trip closes the gasoline Pipeline import valve. Note – Switch “Certify” Test feature used. Raising the tank level or removal of the switch from the tank is not required.		
Method Of Test	Result	
12. Confirm the area around the tank is safe and clean for the use of none IS battery operated/mains powered test equipment and for the opening of non I.S enclosures.	✓	
13. Confirm there is no gasoline import from the Pipeline to any tank and no transfer operations are in progress for Tank 2. (Tank feed manual block valve locked closed. - TERMINAL SHUTDOWN + EMPTY 102-1)	✓	
14. Operate the lamp test pushbutton on the Control Room Annunciator and confirm all lamps illuminating.	✓ #1	
15. Reset logic solver and confirm Pilz relay R292 healthy and energised. Confirm annunciator lamp status correct.	✓	
16. Confirm Pipeline import valve XV162 open. Confirm valve status output correct.	✓ #2	
17. Operate high level switch “Certify” Test Feature. Confirm XV162 Pipeline import valve closed. Confirm valve status output shows correct valve position and R292 trip condition. Record times from trip initiation to valve closed (a) and valve travelling time (b). Target times (a) ** (b) 92 seconds.	XV162 (a) 8.4...Seconds (b) 8.4...Seconds #3	
18. Reinstate LS2 high level switch to normal operation.	✓	
19. Confirm XV162 Pipeline import valve remains closed. (will not open)	✓	
20. Operate SIS panel trip reset pushbutton.	✓	
21. Confirm XV162 Pipeline import valve opens. Confirm valve position status output correct and R292 trip condition.	✓ #2	
22. Record Undisturbed/Disturbed Status of results. Delete as applicable.	Disturbed/ Undisturbed	
Actions/Comments		
# AS TANK 1		
Approvals (Note: Signature Indicates Acceptance Of Test With Actions/Comments Noted)	Sign	Date
	Tested by 	4/8/13



5 FUNCTIONAL TESTING PROCEDURE – TANK 3

Purpose of Test		
To verify the operation of LS3 high level trip closes the gasoline Pipeline import valve. Note – Switch “Certify” Test feature used. Raising the tank level or removal of the switch from the tank is not required.		
Method Of Test	Result	
23. Confirm the area around the tank is safe and clean for the use of none IS battery operated/mains powered test equipment and for the opening of non I.S enclosures.	✓	
24. Confirm there is no gasoline import from the Pipeline to any tank and no transfer operations are in progress for Tank 3. (Tank feed manual block valve locked closed.) <i>Termination Shutdown empty tank</i>	✓	
25. Operate the lamp test pushbutton on the Control Room Annunciator and confirm all lamps illuminating.	✓ #1	
26. Reset logic solver and confirm Pilz relay R332 healthy and energised. Confirm annunciator lamp status correct.	✓	
27. Confirm Pipeline import valve XV162 open. Confirm valve status output correct.	✓ #2	
28. Operate high level switch “Certify” Test Feature. Confirm XV162 Pipeline import valve closed. Confirm valve status output shows correct valve position and R332 trip condition. Record times from trip initiation to valve closed (a) and valve travelling time (b). Target times (a) ** (b) 92 seconds.	XV162 (a)... 8.2 Seconds (b)... 8.3 Seconds #3	
29. Reinstate LS3 high level switch to normal operation.	✓	
30. Confirm XV162 Pipeline import valve remains closed. (<i>WILL NOT OPEN</i>)	✓	
31. Operate SIS panel trip reset pushbutton.	✓	
32. Confirm XV162 Pipeline import valve <i>can be re-energised</i> opens. Confirm valve position status output correct and R332 trip condition. #2	✓	
33. Record Undisturbed/Disturbed Status of results. Delete as applicable.	Disturbed/ Undisturbed	
Actions/Comments		
# AS TANK 1		
Approvals (Note: Signature Indicates Acceptance Of Test With Actions/Comments Noted)	Sign	Date
Tested by	<i>[Signature]</i>	18/11/13




6 FUNCTIONAL TESTING PROCEDURE – TANK 4

Purpose of Test		
To verify the operation of LS4 high level trip closes the gasoline Pipeline import valve. Note – Switch “Certify” Test feature used. Raising the tank level or removal of the switch from the tank is not required.		
Method Of Test	Result	
34. Confirm the area around the tank is safe and clean for the use of none IS battery operated/mains powered test equipment and for the opening of non I.S enclosures.	✓	
35. Confirm there is no gasoline import from the Pipeline to any tank and no transfer operations are in progress for Tank 4. (Tank feed manual block valve locked closed) <i>Terminal System - empty/DRY</i>	✓	
36. Operate the lamp test pushbutton on the Control Room Annunciator and confirm all lamps illuminating.	✓ #1	
37. Reset logic solver and confirm Pilz relay R372 healthy and energised. Confirm annunciator lamp status correct.	✓	
38. Confirm Pipeline import valve XV162 open. Confirm <u>valve status output</u> correct.	✓ #2	
39. Operate high level switch “Certify” Test Feature. Confirm XV162 Pipeline import valve closed. Confirm valve status output shows correct valve position and R372 trip condition. Record times from trip initiation to valve closed (a) and valve travelling time (b). Target times (a) ** (b) 92 seconds.	XY162 (a)... <i>8.8</i> ...Seconds (b)... <i>9.1</i> ...Seconds #3	
40. Reinstate LS4 high level switch to normal operation.	✓	
41. Confirm XV162 Pipeline import valve remains closed. <i>(will not REDD ON)</i>	✓	
42. Operate SIS <i>TEST PANEL</i> panel trip reset pushbutton.	✓	
43. Confirm XV162 Pipeline import valve opens. Confirm <u>valve position status output</u> correct and R372 trip condition. <i>#2</i>	✓	
44. Record Undisturbed/Disturbed Status of results. Delete as applicable.	Disturbed/ Undisturbed	
Actions/Comments		
<i># AS TANK 1</i>		
Approvals (Note: Signature Indicates Acceptance Of Test With Actions/Comments Noted)	Sign	Date
	<i>[Signature]</i>	<i>18/01/13</i>
	Tested by	



7 FUNCTIONAL WET TESTING PROCEDURE

Purpose of Test		
To verify the operation of Tank 2, 3 high level trip closes the gasoline Pipeline import valve. Note – Wet Test used. Raising the tank level is not required.		
Method Of Test	Result	
45. Confirm the area around the tank is safe and clean for the use of none IS battery operated/mains powered test equipment and for the opening of non I.S enclosures.	✓	
46. Confirm there is no gasoline import from the Pipeline to any tank and no transfer operations are in progress for Tank 2, 3 Tank feed manual block valve locked closed. <i>Terminal Shutdown</i>	✓	
47. Operate the lamp test pushbutton on the Control Room Annunciator and confirm all lamps illuminating.	✓ #1	
48. Reset logic solver and confirm Pilz relay R... healthy and energised. Confirm annunciator lamp status correct.	✓	
49. Confirm Pipeline import valve XV162 open. Confirm valve status output correct.	✓ #2	
50. Carefully remove level switch from tank 2, 3 Dip level switch in suitable liquid.	✓ WARD.	
51. Confirm XV162 Pipeline import valve closed. Confirm valve status output shows correct valve position and R... trip condition. Record times from trip initiation to valve closed (a) and valve travelling time (b). Target times (a) ** (b) 92 seconds.	XV 162 (a)... Seconds (b)... 84... Seconds	
52. Reinstate high level switch to normal operation.	✓	
53. Confirm XV162 Pipeline import valve remains closed. <i>(WILL NOT REOPEN)</i>	✓	
54. Operate SIS panel trip reset pushbutton. <i>ENTER BAND</i>	✓	
55. Confirm XV162 Pipeline import valve opens. Confirm valve position status output correct and R... trip condition. <i>CAN BE RECLOSED</i>	✓	
56. Record Undisturbed/Disturbed Status of results. Delete as applicable.	Disturbed/ Undisturbed-	
Actions/Comments		
TANKS 2+3 TESTED # AS TANK 1.		
Approvals (Note: Signature Indicates Acceptance Of Test With Actions/Comments Noted)	Sign	Date
Tested by		19/11/13



8 PFD CALCULATION

This calculation shows that if an incomplete test is carried out at an interval of 3 years, the PFD of the SIF will no longer meet the mid-range SIL2 requirement.

Thus the wet testing procedure must be carried on at least two tanks annually to ensure that the PFD requirement is met.

P & I Design Ltd

www.pidesign.co.uk

Probability of Failure on Demand (PFD) Summary


Version 5.6

Project: **Chewon Texaco**
 Client: **Simon Management**
 Client Ref: **Brighton Terminal**
 Document: **SI157007_CAL**
 SIS Number:


Originator: **DSR**
 Checked: **DRR**
 Approved: **DRR**
 Issue: **B**
 Date: **27/07/2012**



SAFETY INTEGRITY LEVEL REQUIRED



SAFETY INTEGRITY LEVEL ACHIEVED



CALCULATION SUMMARY

$PFD_{(sys)}$	=	$PFD_{(S)}$		$PFD_{(L)}$		$PFD_{(FE)}$	
7.00E-03	=	1.34E-03	Valid	4.00E-06	Valid	4.39E-03	Valid
		0.00E+00	n/a	1.18E-03	Valid	7.40E-05	Valid
		0.00E+00	n/a	0.00E+00	n/a	0.00E+00	Valid
Valid		1.34E-03	Valid	1.19E-03	Valid	4.47E-03	Valid

SPURIOUS TRIP SUMMARY

S.Trip _(sys)	=	S.Trip _(S)		S.Trip _(L)		S.Trip _(FE)	
9.5	=	116	Years	13158	Years	59	Years
Years		n/a	Years	257	Years	13	Years
		n/a	Years	n/a	Years	n/a	Years



P & I Design Ltd

www.pidesign.co.uk

PFD - Sensor Subsystem Calculation Sheet 1

Sheet Title:- **Sensor - Drexelbrook Level Switch**

Version 5.6

Project:	Chevron Texaco	Originator:	DSR
Client:	Simon Management	Checked:	DRR
Client Ref:	Brighton Terminal	Approved:	DRR
Document:	SI157007_CAL	Issue:	B
SIS Number:		Date:	27/07/2012



Key:: **Data Input Cell** **Calculation Cell** **Results Cell**

System Architecture

Data Type

1001	<input checked="" type="checkbox"/>	2
		Failure Rate/hr (λ)

Sub System Item	Level Switch
FAILURE DATA	
Failures - Safe, Detected (ASD)	0.00E+00
Failures - Safe, Undetected (ASU)	3.00E-07
Failures - Dangerous, Detected (ADD)	6.66E-07
Failures - Dangerous, Undetected (ADU)	7.30E-08
MTBF all failure modes (hours)	
Safe split fraction (0 to 1.0)	
Diagnostic Coverage	
PFD Value (From Certificate)	

FAILURE CALCULATIONS	
Total Failures (λ)	1.06E-06
Safe Fail Fraction	0.93
Total Dangerous Failures (λ_D)	7.59E-07
Calculated Diagnostic Coverage (%)	90.38

SUB-SYSTEM DATA	
Mean Time to Repair (hrs)	8
Proof Test Interval (days)	1095
Fraction of detected failures that have common cause (β_D)	0.0
Proof Test Coverage (C_{PT}) - %	93
Operational Lifetime of SIF (LT) - years	20.0

CALCULATED DATA	
Total System Dangerous Failure ($\lambda_{D(group)}$)	7.59E-07
Total System Dangerous Detected Failure ($\lambda_{DD(group)}$)	6.66E-07
Total System Dangerous Undetected Failure ($\lambda_{DU(group)}$)	7.30E-08
Fraction of undetected failures that have a common cause (β)	40
Channel Downtime (t_{CE})	1271.8
Voted Group Downtime (t_{GE})	n/a
Mean Diagnostic Coverage	90.4

LOOP CRITERIA ACHIEVED	
PFD Total	9.66E-04
PFD Total (Imperfect Testing)	1.34E-03
SIL achieved (Including Fault Tolerance)	Valid
Spurious Trip Rate (years)	116

FAULT TOLERANCE CHECK	
Conforms to Note 1	
<input checked="" type="checkbox"/> YES	
Note 1: In order to reduce the fault tolerance by 1, for sensors, final elements and non-programmable logic solvers, the following must be satisfied:	
1. the hardware is selected on the basis of proven technology (prior use)	
2. adjustment, of process related parameters only, allowed to the user.	
3. adjustment, of process related parameters, is protected by password or removeable programming link.	
4. system function has SIL requirement of <4	



P & I Design Ltd

www.pidesign.co.uk

Logic Solver Calculation Sheet 1

Sheet Title: Logic Solver - PILZ Relay

Version 5.6

Project: **Chewon Texaco**
 Client: **Simon Management**
 Client Ref: **Brighton Terminal**
 Document: **SI157007_CAL**
 SIS Number:

Originator: **DSR**
 Checked: **DRR**
 Approved: **DRR**
 Issue: **B**
 Date: **27/07/2012**



Key:

Data Input Cell	Calculation Cell	Results Cell
-----------------	------------------	--------------

System Architecture

Data Type

1001

3
PFD Value Certified

Sub System Item	Pilz PNOZ S2 Relay
FAILURE DATA	
Failures - Safe, Detected (λ_{SD})	
Failures - Safe, Undetected (λ_{SU})	
Failures - Dangerous, Detected (λ_{DD})	
Failures - Dangerous, Undetected (λ_{DU})	
MTBF all failure modes (hours)	
Safe split fraction (0 to 1.0)	0.95
Diagnostic Coverage	
PFD Value (From Certificate)	4.00E-06

FAILURE CALCULATIONS	
Total Failures (λ)	n/a
Safe Fail Fraction	n/a
Total Dangerous Failures (λ_D)	n/a
Calculated Diagnostic Coverage	n/a

CALCULATED DATA	
Total System Dangerous Failure ($\lambda_{D(group)}$)	n/a
Total System Dangerous Detected Failure ($\lambda_{DD(group)}$)	n/a
Total System Dangerous Undetected Failure ($\lambda_{DU(group)}$)	n/a
Fraction of undetected failures that have a common cause (β)	n/a
Channel Downtime (t_{CE})	n/a
Voted Group Downtime (t_{GE})	n/a
Mean Diagnostic Coverage	n/a

LOOP CRITERIA ACHIEVED	
PFD Total	4.00E-06
SIL achieved (Including Fault Tolerance)	Valid
Spurious Trip Rate (years)	13158

FAULT TOLERANCE CHECK		Non-Programmable
Programmable	Non Programmable	
SFF > 90%	Conforms to Note 1	YES
Note 1: In order to reduce the fault tolerance by 1, for sensors, final elements and non-programmable logic solvers, the following must be satisfied:		
1. the hardware is selected on the basis of proven technology (prior use)		
2. adjustment, of process related parameters only, allowed to the user.		
3. adjustment, of process related parameters, is protected by password or removeable programming link.		
4. system function has SIL requirement of <4		



P & I Design Ltd

www.pidesign.co.uk

Logic Solver Calculation Sheet 2

Sheet Title: Logic Solver - Barrier

Version 5.6

Project: Chevron Texaco
 Client: Simon Management
 Client Ref: Brighton Terminal
 Document: SI157007_CAL
 SIS Number:

Originator: DSR
 Checked: DRR
 Approved: DRR
 Issue: B
 Date: 27/07/2012



Key: Data Input Cell | Calculation Cell | Results Cell

System Architecture

Data Type

1001

2
 Failure Rate/hr (λ)

Sub System Item	Barrier and Trip Amp
FAILURE DATA	
Failures - Safe, Detected (λ_{SD})	9.00E-09
Failures - Safe, Undetected (λ_{SU})	3.47E-07
Failures - Dangerous, Detected (λ_{DD})	8.90E-08
Failures - Dangerous, Undetected (λ_{DU})	9.00E-08
MTBF all failure modes (hours)	
Safe split fraction (0 to 1.0)	
Diagnostic Coverage	
PFD Value (From Certificate)	

FAILURE CALCULATIONS	
Total Failures (λ)	5.35E-07
Safe Fail Fraction	0.83
Total Dangerous Failures (λ_D)	1.79E-07
Calculated Diagnostic Coverage	49.72

SUB-SYSTEM DATA	
Mean Time to Repair	8
Proof Test Interval (days)	1095
Fraction of detected failures that have common cause (β)	0.0

CALCULATED DATA	
Total System Dangerous Failure ($\lambda_{D(group)}$)	1.79E-07
Total System Dangerous Detected Failure ($\lambda_{DD(group)}$)	8.90E-08
Total System Dangerous Undetected Failure ($\lambda_{DU(group)}$)	9.00E-08
Fraction of undetected failures that have a common cause (β)	0
Channel Downtime (t_{CE})	6614.7
Voted Group Downtime (t_{GE})	4412.5
Mean Diagnostic Coverage	49.7

LOOP CRITERIA ACHIEVED	
PFD Total	1.18E-03
SIL achieved (including Fault Tolerance)	Valid
Spurious Trip Rate (years)	256.5

FAULT TOLERANCE CHECK	
Programmable	Non Programmable
SFF < 60%	Conforms to Note 1 YES
Note 1: In order to reduce the fault tolerance by 1, for sensors, final elements and non-programmable logic solvers, the following must be satisfied:	
1. the hardware is selected on the basis of proven technology (prior use)	
2. adjustment, of process related parameters only, allowed to the user.	
3. adjustment, of process related parameters, is protected by password or removeable programming link.	
4. system function has SIL requirement of <4	



Project:	Chevron Texaco	Originator:	DSR
Client:	Simon Management	Checked:	DRR
Client Ref:	Brighton Terminal	Approved:	DRR
Document:	SI157007_CAL	Issue:	B
SIS Number:		Date:	27/07/2012



Key::	Data Input Cell	Calculation Cell	Results Cell
-------	------------------------	-------------------------	---------------------

System Architecture

Data Type

1001	<input type="checkbox"/>	2
		Failure Rate/hr (λ)

Sub System Item	Ball valve
FAILURE DATA	
Failures - Safe, Detected (λ_{SD})	
Failures - Safe, Undetected (λ_{SU})	1.65E-08
Failures - Dangerous, Detected (λ_{DD})	2.92E-07
Failures - Dangerous, Undetected (λ_{DU})	3.34E-07
MTBF all failure modes (hours)	
Safe split fraction (0 to 1.0)	
Diagnostic Coverage	
PFD Value (From Certificate)	

FAILURE CALCULATIONS	
Total Failures (λ)	2.28E-06
Safe Fail Fraction	0.85
Total Dangerous Failures (λ_D)	6.26E-07
Calculated Diagnostic Coverage	46.65

SUB-SYSTEM DATA	
Mean Time to Repair	8
Proof Test Interval (days)	1095
Fraction of detected failures that have common cause (β_D)	0.0

CALCULATED DATA	
Total System Dangerous Failure ($\lambda_{D(group)}$)	6.26E-07
Total System Dangerous Detected Failure ($\lambda_{DD(group)}$)	2.92E-07
Total System Dangerous Undetected Failure ($\lambda_{DU(group)}$)	3.34E-07
Fraction of undetected failures that have a common cause (β)	0
Channel Downtime (t_{CE})	7018.8
Voted Group Downtime (t_{GE})	n/a
Mean Diagnostic Coverage	46.6

LOOP CRITERIA ACHIEVED	
PFD Total	4.39E-03
SIL achieved (Including Fault Tolerance)	Valid
Spurious Trip Rate (years)	59

FAULT TOLERANCE CHECK	
Conforms to Note 1	
<input checked="" type="checkbox"/> YES	
Note 1: In order to reduce the fault tolerance by 1, for Final Elements, final elements and non-programmable logic solvers, the following must be satisfied:	
1. the hardware is selected on the basis of proven technology (prior use)	
2. adjustment, of process related parameters only, allowed to the user.	
3. adjustment, of process related parameters, is protected by password or removeable programming link.	
4. system function has SIL requirement of <4	



Project:	Chevron Texaco	Originator:	DSR
Client:	Simon Management	Checked:	DRR
Client Ref:	Brighton Terminal	Approved:	DRR
Document:	SI157007_CAL	Issue:	B
SIS Number:		Date:	27/07/2012



Key:: Data Input Cell Calculation Cell Results Cell

System Architecture

Data Type

1001

2
Failure Rate/hr (λ)

Sub System Item	Rotork Electro-hydraulic
FAILURE DATA	
Failures - Safe, Detected (λ_{SD})	8.05E-06
Failures - Safe, Undetected (λ_{SU})	5.28E-07
Failures - Dangerous, Detected (λ_{DD})	1.49E-08
Failures - Dangerous, Undetected (λ_{DU})	5.62E-09
MTBF all failure modes (hours)	
Safe split fraction (0 to 1.0)	
Diagnostic Coverage	
PFD Value (From Certificate)	

FAILURE CALCULATIONS	
Total Failures (λ)	8.60E-06
Safe Fail Fraction	0.9993
Total Dangerous Failures (λ_D)	2.05E-08
Calculated Diagnostic Coverage	72.59

SUB-SYSTEM DATA	
Mean Time to Repair	8
Proof Test Interval (days)	1095
Fraction of detected failures that have common cause (β_D)	0.0

CALCULATED DATA	
Total System Dangerous Failure ($\lambda_{D(group)}$)	2.05E-08
Total System Dangerous Detected Failure ($\lambda_{DD(group)}$)	1.49E-08
Total System Dangerous Undetected Failure ($\lambda_{DU(group)}$)	5.62E-09
Fraction of undetected failures that have a common cause (β)	0
Channel Downtime (t_{CE})	3610.3
Voted Group Downtime (t_{GE})	n/a
Mean Diagnostic Coverage	72.6

LOOP CRITERIA ACHIEVED	
PFD Total	7.40E-05
SIL achieved (Including Fault Tolerance)	Valid
Spurious Trip Rate (years)	13

FAULT TOLERANCE CHECK	
Conforms to Note 1	
<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
Note 1: In order to reduce the fault tolerance by 1, for sensors, final elements and non-programmable logic solvers, the following must be satisfied:	
1. the hardware is selected on the basis of proven technology (prior use)	
2. adjustment, of process related parameters only, allowed to the user.	
3. adjustment, of process related parameters, is protected by password or removeable programming link.	
4. system function has SIL requirement of <4	



P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

VALERO ENERGY LTD.


BRIGHTON TERMINAL

GASOLINE OVERFILL PROTECTION

SAFETY INSTRUMENT SYSTEM

DOCUMENTATION AND HARDWARE VERIFICATION

TESTING PROCEDURE



Rev	Date	By	Checked	Approved	Description	Client Ref.
A	28.04.08	D.S.Regan	DRR	DRR	Original Issue	Document No. SI157037_RPT Page 1 of 15
B	09.05.11	P. Lynch	DSR	DSR	Update for 2011 test	
C	08.06.12	P. Lynch	DSR <i>[Signature]</i>	DSR <i>[Signature]</i>	Update for 2012 Test	

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1.0	REVISION HISTORY	3
2.0	INTRODUCTION	3
3.0	DOCUMENTATION VERIFICATION.....	4
3.1	Tank Sensors	7
3.2	Valves	10
3.4	Auxiliary Equipment.....	14



1.0 REVISION HISTORY

Rev	Description
A	Original Issue – To cover all equipment as original design.
B	Updated for 2011 proof test
C	Updated for 2012 proof test to include HHL instrument PCB details and hand test switch details.

2.0 INTRODUCTION

This document will form part of the Lifecycle testing documentation to ensure that the installation performs the SIF as designed.

This document will be revised with any additions to or removals from the safety instrument System throughout the life of the system.



3.0 DOCUMENTATION VERIFICATION

Purpose of Test		
Verify Correct Documentation used for testing.		
Method of Test		
<ul style="list-style-type: none"> Confirm documentation and revisions used for testing. Record permit number and type (cold/hot/confined space) 		
Permit To Work Number	N/A	Permit To Work Type
Safety Instrument System Documentation Manual SI157007.MNL Revision		
Drawing Number	Title	Revision
SI157101	Tank Overfill Protection SIS Import East Bund Cable Overview	EG
SI157102	Tank Overfill Protection SIS West Bund Cable Overview	DF
SI157103	Tank Overfill Protection SIS Additive Tanks Cable Overview	DE
SI157104	Tank Overfill Protection SIS East Bund I.S. Junction Box Connection Details	DE
SI157105	Tank Overfill Protection SIS West Bund I.S. Junction Box Connection Details	DE
SI157106	Tank Overfill Protection SIS Additive Tanks I.S. Junction Box Connection Details	DE
SI157107	Tank Overfill Protection SIS East Bund DC Junction Box Connection Details TB1	D ✓
SI157108	Tank Overfill Protection SIS East Bund DC Junction Box Connection Details TB2	D ✓
SI157109	Tank Overfill Protection SIS West Bund DC Junction Box Connection Details	D ✓
SI157110	Tank Overfill Protection SIS Valve Power Distribution Board	D ✓
SI157111	Tank Overfill Protection SIS East Bund AC Junction Box Connection Details TB1	D ✓
SI157112	Tank Overfill Protection SIS East Bund AC Junction Box Connection Details TB2	D ✓
SI157113	Tank Overfill Protection SIS West Bund AC Junction Box Connection Details TB1	D ✓
SI157114	Tank Overfill Protection SIS West Bund AC Junction Box Connection Details TB2	D ✓
SI157115	Site Plan Showing Location of Tank Overfill SIS Equipment	B ✓
SI157116	Tank Overfill Protection SIS Rotork Valve Control Network	C ✓
Actions/Comments		
DRAWING UPDATES FOR NEW TRIP AMBS		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Sign
Tested by		Date
		18/11/13




3.0 Documentation Verification (Cont.)

Purpose of Test		
Verify Correct Documentation used for testing.		
Method of Test		
<ul style="list-style-type: none"> • Confirm documentation and revisions used for testing. • Record permit number and type (cold/hot/confined space) 		
Permit To Work Number	N/A	Permit To Work Type
Safety Instrument System Documentation Manual SI157007.MNL Revision		
Drawing Number	Title	Revision
SI157117	Alarm Annunciator/Monitoring Panel Cable AN001 Connection Details	C ✓
SI157118	Alarm Annunciator/Monitoring Panel Cable AN002 Connection Details	B ✓
SI157119	Alarm Annunciator/Monitoring Panel Cable AN003 Connection Details	B ✓
SI157120	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 1	DE
SI157121	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 2	BD
SI157122	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 3	DF
SI157123	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 4	DF
SI157124	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 5	DF
SI157125	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 6	DF
SI157126	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 7	DE
SI157127	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 8	BC
SI157130	Tank Overfill Protection SIS Tank Monitoring Panel External Layout	DE
SI157131	Tank Overfill Protection SIS Tank Monitoring Panel Internal Layout	DF
Actions/Comments		
DRAWING UPDATES FOR NEW TRIP ALARMS.		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Sign
Tested by		Date
		18/1/13



3.0 Documentation Verification (Cont.)


Purpose of Test		
Verify Correct Documentation used for testing.		
Method of Test		
<ul style="list-style-type: none"> • Confirm documentation and revisions used for testing. • Record permit number and type (cold/hot/confined space) 		
Permit To Work Number	N 1A	Permit To Work Type
Safety Instrument System Documentation Manual SI157007.MNL Revision		
Drawing Number	Title	Revision
SI157140	Tank Overfill Protection SIS XV162 Pipeline Import Valve Loop Sheet	C B
SI157170	Tank Overfill Protection SIS Tank 1 High Level Switch Loop Sheet	C B ✓
SI157171	Tank Overfill Protection SIS Tank 2 High Level Switch Loop Sheet	C B
SI157172	Tank Overfill Protection SIS Tank 3 High Level Switch Loop Sheet	C B
SI157173	Tank Overfill Protection SIS Tank 4 High Level Switch Loop Sheet	C B
SI157174	Tank Overfill Protection SIS Tank 5 High Level Switch Loop Sheet	C B
SI157175	Tank Overfill Protection SIS Tank 6 High Level Switch Loop Sheet	C B
SI157176	Tank Overfill Protection SIS Tank 7 High Level Switch Loop Sheet	C B
SI157177	Tank Overfill Protection SIS Tank 8 High Level Switch Loop Sheet	C B
SI157178	Tank Overfill Protection SIS Tank 9 High Level Switch Loop Sheet	C B
SI157179	Tank Overfill Protection SIS Tank 10 High Level Switch Loop Sheet	C B
SI157180	Tank Overfill Protection SIS Tank 11 High Level Switch Loop Sheet	C B
SI157181	Tank Overfill Protection SIS Tank 18 High Level Switch Loop Sheet	C B
SI157182	Tank Overfill Protection SIS Tank 18A High Level Switch Loop Sheet	C B
SI157183	Tank Overfill Protection SIS Tank 21 High Level Switch Loop Sheet	C B
SI157184	Tank Overfill Protection SIS Tank 22 High Level Switch Loop Sheet	C B
Actions/Comments		
DRAWING UPDATES FOR NEW TRIP AMPS		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Sign
Tested by		
		Date
		18/11/13





HARDWARE VERIFICATION

3.1 Tank Sensors

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) Confirm equipment tagged correctly Check physical condition of equipment and mountings Check cable entries and process connections. Comment on changes and condition 		
Tag No	Identification	Result
TANK 1		
LE01	000356	✓
PCB	385-0048-050-1T ALK003209	X
HS01	220037	✓
TANK 2		
LE02	000359	791 New ✓
PCB	385-0048-050-1T ALK003569	✓
HS02	218796	✓
TANK 3		
LE03	000357	✓
PCB	385-0048-050-1T ALK003253	X
HS03	220164	✓
TANK 4		
LE04	000362	✓
PCB	385-0048-050-1T ALK003261	X
HS04	218797	✓
TANK 5		
LS05	000385	✓
PCB	385-0048-050-1T ALK003426	X
HS05	218974	✓
Actions/Comments		
PCB'S NOT CHECKED - TAMPERPROOF CABLES STILL INTACT.		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Date
Tested by 		18/11/13




3.1 Tank Sensors (Cont.)

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) Confirm equipment tagged correctly Check physical condition of equipment and mountings Check cable entries and process connections. Comment on changes and condition 		
Tag No	Identification	Result
TANK 6		
LS06	000399	✓ LS06 CABLE MARKER MISSING
PCB	385-0048-050-1T ALK003237	✗
HS06	220036	✓
TANK 7		
LS07	000389	✓
PCB	385-0048-050-1T ALK003424	✗
HS07	218798	✓
TANK 8		
LS08	000386	✓
PCB	385-0048-050-1T ALK003215	✗
HS08	220040	✓
TANK 9		
LS09	000382	✓
PCB	385-0048-050-1T ALK003216	✗
HS09	218823	✓
TANK 10		
LS10	000371	✓
PCB	385-0048-050-1T ALK003215	✗
HS10	220193	✓
Actions/Comments		
PCBS NOT CHECKED - TAMPER PROOF LABELS STILL INTACT.		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Date
Tested by <i>[Signature]</i>		15/11/13




3.1 Tank Sensors (Cont.)

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> • Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers • Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) • Confirm equipment tagged correctly • Check physical condition of equipment and mountings • Check cable entries and process connections. • Comment on changes and condition 		
Tag No	Identification	Result
TANK 11		
LS11	000364	✓
PCB	385-0048-050-1T ALK003212	X
HS11	218973	✓
TANK 18		
LS18	000373	793
PCB	385-0048-050-1T ALK003221	
HS18	218868	✓
TANK 18A		
LS18A	000409	✓
PCB	385-0048-050-1T ALK003260	X
HS18A	218975	✓
TANK 21		
LS21	000396	✓
PCB	385-0048-050-1T ALK003255	X
HS21	220214	✓
TANK 22		
LS22	000383	✓
PCB	385-0048-050-1T ALK003244	X
HS22	220072	✓
Actions/Comments		
PCB'S NOT checked CHECKED - TAMPER PROOF LABELS STILL INTACT.		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		
Tested by 		Sign
		Date
		18/11/13






3.2 Valves

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> • Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers • Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) • Confirm equipment tagged correctly • Check physical condition of equipment and mountings • Check cable entries and process connections. • Comment on changes and condition 		
Tag No	Identification	Result
Gasoline Pipeline Import Valve XV162		
Valve Body	WCC Pecos 530	✓
Actuator	RS202902/01	✓
Limit Switch	211107	✓
Isolator	Z53857010104	✓
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		
Tested by	 Sign	Date 18/11/13




3.3 Logic Solver

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> • Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers • Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) • Confirm equipment tagged correctly • Check physical condition of equipment • Comment on changes and condition 		
Tag No	Identification	Result
TANK 1		
R252		✓
LS01	10437522232088	022571564 ✓
TANK 2		
R292		✓
LS02	10437522232089	022571564
TANK 3		
R332		✓
LS03	10437522232093	022571598
TANK 4		
R372		✓
LS04	10437522232098	022571442
TANK 5		
R492		✓
LS05	10437522232044	022571420
TANK 6		
R532		✓
LS06	10507523765067	022571543
Actions/Comments		
NO SERIAL NUMBER ON RILZ RELAY'S NEW TRIP AMPS FITTED.		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Date
Tested by 		18/11/13




3.3 Logic Solver (Cont.)

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) Confirm equipment tagged correctly Check physical condition of equipment Comment on changes and condition 		
Tag No	Identification	Result
TANK 7		
R572		✓
LS07	10437522232047	022571356
TANK 8		
R612		✓
LS08	10507523765066	0022571370
TANK 9		
R652		✓
LS09	10437522232041	022571410
TANK 10		
R692		✓
LS10	10507523765065	022571366
TANK 11		
LS11	10437522232084	022571493
Actions/Comments		
NO SERIAL NUMBER ON PILZ RELAYS. NEW TRIP AMPS FITTED.		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Date
Tested by 		18/11/13




3.3 Logic solver (Cont.)

TANK 18		
LS18	10437522232043	022571507
TANK 18A		
LS18A	10437522232046	022571407
TANK 21		
LS21	10437522232045	21333402
TANK 22		
LS22	10437522232051	21333423
SITE ESD		
R088		✓
SITE ESD		
R124		✓
SITE ESD		
R164		✓
Actions/Comments		
NEW TRIP AMPS FITTED. NO SERIAL NO'S ON PILZ RELAYS.		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Date
Tested by 		18/11/13



3.4 Auxiliary Equipment

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> • Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers • Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) • Confirm equipment tagged correctly • Check physical condition of equipment and mountings • Check cable entries. • Comment on changes and condition 		
Tag No	Identification	Result
Tank Import Monitoring Panel		
Panel	HIC 9641	✓
East Bund SIS AC Junction Box		
Panel	XA-GB-C007265	✓
East Bund SIS DC Junction Box		
Panel	XA-GB-C007267	✓
East Bund SIS IS Junction Box		
Panel	XA-GB-C007262	✓
Actions/Comments		
NEW IMPORT MONITORING BLOWER.		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		
Tested by 		Sign
		Date
		18/11/13




































3.4 Auxiliary Equipment (Cont.)

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> • Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers • Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) • Confirm equipment tagged correctly • Check physical condition of equipment and mountings • Check cable entries. • Comment on changes and condition 		
Tag No	Identification	Result
West Bund SIS AC Junction Box		
Panel <i>SB</i>	XA-GB-C007266	✓
West Bund SIS DC Junction Box		
Panel <i>SB</i>	XA-GB-C007278	✓
West Bund SIS IS Junction Box		
Panel <i>SB</i>	XA-GB-C007259	✓
Additive Tanks SIS IS Junction Box		
Panel <i>SB</i>	XA-GB-C007263	✓
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Sign
Tested by		<i>[Signature]</i>
		Date
		18/11/13



CLIENT: Valero Terminals	PROJECT REF: CE303	DOC REF: CE303004_HDR
PROJECT: Overfill Protection SIS	LOCATION: Brighton Terminal	DATE: 08.11.13
PHASE : SAT	PLANT UNIT: Logic Solver	PAGE: 1 of 3

PICAL REF	DRAWING NUMBER	CONNECTION DRAWING DESCRIPTION	COLD TEST	DATE	HOT TEST	DATE
N/A	SI157104_DWG_E	East Bund I.S. Junction Box		18/11/13		
N/A	SI157105_DWG_E	West Bund I.S. Junction Box		18/11/13		
N/A	SI157106_DWG_E	Additive Tanks I.S. Junction Box		18/11/13		
N/A	SI157107_DWG_D	East Bund DC Junction Box TB1		18/11/13		
N/A	SI157108_DWG_D	East Bund DC Junction Box TB2		18/11/13		
N/A	SI157109_DWG_D	West Bund DC Junction Box		18/11/13		
N/A	SI157110_DWG_D	Valve Power Distribution Board		18/11/13		
N/A	SI157115_DWG_B	Equipment Location Plan		18/11/13		
N/A	SI157117_DWG_C	AN001 Annunciator Cable Connection Details		18/11/13		
N/A	SI157118_DWG_B	AN002 Annunciator Cable Connection Details		18/11/13		
N/A	SI157119_DWG_B	AN003 Annunciator Cable Connection Details		18/11/13		

CLIENT: Valero Terminals

PROJECT REF: CE303

DOC REF: CE303004_HDR

PROJECT: Overfill Protection SIS









LOCATION: Brighton Terminal

DATE: 08.11.13

PHASE : SAT

PLANT UNIT: Logic Solver

PAGE: 2 of 3

PICAL REF	DRAWING NUMBER	LOOP DESCRIPTION	COLD TEST	DATE	HOT TEST	DATE
CE303170_HDR	SI157170_DWG_D	Tank 1 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303171_HDR	SI157171_DWG_D	Tank 2 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303172_HDR	SI157172_DWG_D	Tank 3 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303173_HDR	SI157173_DWG_D	Tank 4 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303174_HDR	SI157174_DWG_D	Tank 5 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303175_HDR	SI157175_DWG_D	Tank 6 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303176_HDR	SI157176_DWG_D	Tank 7 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303177_HDR	SI157177_DWG_D	Tank 8 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303178_HDR	SI157178_DWG_D	Tank 9 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303179_HDR	SI157179_DWG_D	Tank 10 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303180_HDR	SI157180_DWG_D	Tank 11 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303181_HDR	SI157181_DWG_D	Tank 18 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303182_HDR	SI157182_DWG_D	Tank 18A High Level Switch Loop Sheet		18/11/13		19/11/13
CE303183_HDR	SI157183_DWG_D	Tank 21 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303184_HDR	SI157184_DWG_D	Tank 22 High Level Switch Loop Sheet		18/11/13		19/11/13
CE303140_HDR	SI157140_DWG_D	XV162 Pipeline Import Valve Loop Sheet		18/11/13		19/11/13

CLIENT: Valero Terminals

PROJECT REF: CE303

DOC REF: CE303004_HDR

PROJECT: Overfill Protection SIS

LOCATION: Brighton Terminal

DATE: 08.11.13

PHASE : SAT

PLANT UNIT: Logic Solver

PAGE: 3 of 3

APPROVALS

P & I DESIGN LTD:



DATE:

19/11/13

CLIENT:

DATE:

CLIENT: Valero Terminals	PROJECT REF: CE303	DOC REF: CE303003_HDR
PROJECT: Overfill Protection SIS	LOCATION: Brighton Terminal	DATE: 08.11.13
PHASE : SAT	PLANT UNIT: Logic Solver	PAGE: 1 OF 1

METHOD STATEMENT

The Instrument Installation will be 'Cold' tested prior to powered Functional testing.
 The PICAL System will be used to control and record the method statements and Functional tests.
 Instrument Installation Conformance Control Register QSF2059 will be used for overall signatory control.
 Controlled copies of relevant drawings will be used to record, by highlighting (yellow), satisfactory terminations.
 Errors and omissions will be corrected and noted in red.
 The controlled drawings will constitute a significant proportion of the testing records and provides an audit trail to the 'As Built' issue.

VISUAL INSPECTION

- | | |
|---|---|
| <input checked="" type="checkbox"/> DOORS AND LOCKS OPERATIONAL | <input checked="" type="checkbox"/> EQUIPMENT MOUNTINGS SECURE |
| <input checked="" type="checkbox"/> GLAND PLATES FITTED | <input checked="" type="checkbox"/> CABLE SPECIFICATIONS CORRECT |
| <input checked="" type="checkbox"/> CABLE GLANDS TIGHT AND COMPLETE | <input checked="" type="checkbox"/> CABLES TERMINATED AND TIGHT |
| <input checked="" type="checkbox"/> CABLE NUMBERS AND CORES CORRECT | <input checked="" type="checkbox"/> TERMINATIONS CRIMPED & FERRULED |
| <input checked="" type="checkbox"/> TERMINATION RAIL CORRECT | <input checked="" type="checkbox"/> FUSE SIZES CORRECT |
| <input checked="" type="checkbox"/> FUSES FITTED | <input checked="" type="checkbox"/> SCREEN EARTHING CORRECT |
| <input checked="" type="checkbox"/> EQUIPMENT EARTHING CORRECT | <input checked="" type="checkbox"/> TUBES TERMINATED |
| <input checked="" type="checkbox"/> TUBE BULKHEADS TIGHT | <input checked="" type="checkbox"/> JUNCTION BOX LABELS CORRECT |
| <input checked="" type="checkbox"/> EQUIPMENT LABELS CORRECT | |

COLD TESTING

- | | |
|---|--|
| <input checked="" type="checkbox"/> MAINS DISTRIBUTION CORRECT | <input checked="" type="checkbox"/> 24V DC DISTRIBUTION CORRECT |
| <input checked="" type="checkbox"/> SIGNAL POINT TO POINT CORRECT | <input checked="" type="checkbox"/> COMMS POINT TO POINT CORRECT |
| <input checked="" type="checkbox"/> IS EARTHING PROVED | |

HOT TESTING

- | | |
|---|--|
| <input checked="" type="checkbox"/> MAINS POWER ESTABLISHED | <input checked="" type="checkbox"/> 24V DC POWER ESTABLISHED |
| <input checked="" type="checkbox"/> SIMULATION TESTS COMPLETED (REFER PICAL SHEETS) | |
| <input checked="" type="checkbox"/> PRESSURE TEST COMPLETE (REFER PICAL SHEETS) | |

COMMENTS

APPROVALS

P & I DESIGN LTD:

DATE:

18/11/13

CLIENT:

DATE:



Instrument Loop Test Sheet Certificate

Certificate Number: CE303182_HDR



Client:	Valero Terminals Ltd	Date:	19/11/2013	Loop No:	LE18A
Location:	Brighton	Service:	Tank 18A Independent High Level		
Project No:	CE303	Project:	Overfill Protection SIS	Loop Drg No:	SI157182_DWG_D

<u>Cap No</u>	<u>Serial No</u>	<u>Test Equipment</u>	<u>Cap No</u>	<u>Serial No</u>	<u>Test Equipment</u>
1			3		
2			4		

Test Equipment Traceable to NPL Standards.

Method of Test

Prepared By: D.B.Faulkner

Approved By: M.Morgan

Note - Listed trips also trip other equipment/processes on the terminal and will activate the terminal annunciator system.

1. Confirm no affected operations in progress and permit to work issued.
2. Confirm all interlocks healthy, annunciators reset and lamp tested.
3. Operate tank top test switch. Confirm annunciators activation and reset responses.
4. Activate each trip interlock individually confirming correct annunciators activation and reset response.

Loop Test

Checked By:

D.B.Faulkner

Witnessed By:

D.R.Pearson

Accepted By:

Tag No	Cal Cert No								

Alarms & Trips

Alarms & Trips Source Reference:

CE303001_SCH_A

Tag No	LE18A	LE18A	LE18A			
Cal Cert No						
Function	IHLA	PowerFail	OpenCirc			
Hardware/Software	H	H	H			
Process Desired	IHLA	PowerFail	OpenCirc			
Instrument Desired	IHLA	PowerFail	OpenCirc			
Process Actual	IHLA	PowerFail	OpenCirc			
Instrument Actual	IHLA	PowerFail	OpenCirc			
Annunciator - Control Room	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Control Valve: Fail Action:- N/A

Instrument Loop Test Sheet Certificate

Certificate Number: CE303140_HDR



Client:	Valero Terminals Ltd	Date:	19/11/2013	Loop No:	XV162
Location:	Brighton	Service:	Pipeline Import Valve		
Project No:	CE303	Project:	Overfill Protection SIS	Loop Drg No:	SI157140_DWG_C

<u>Cap No</u>	<u>Serial No</u>	<u>Test Equipment</u>	<u>Cap No</u>	<u>Serial No</u>	<u>Test Equipment</u>
1			3		
2			4		

Test Equipment Traceable to NPL Standards.

Method of Test

Prepared By: D.B.Faulkner

Approved By: M.Morgan

Note - Listed trips also trip other equipment/processes on the terminal and will activate the terminal annunciator system.

1. Confirm no affected operations in progress and permit to work issued.
2. Confirm all interlocks healthy. With XV162 in local manual. Select manual open at XV162, confirm valve physically opens. Select manual close at XV162, confirm valve physically closes. Record opening and closing times.
3. Confirm all interlocks healthy. With XV162 in remote auto. Select open at SCADA confirm valve physically opens. Select close at SCADA confirm valve physically closes. Record opening and closing times.
4. Reopen valve, confirm valve physically open. Activate each trip interlock individually confirming valve physically closes on trip and reopens on reset.

Loop Test

Checked By: D.B.Faulkner

Witnessed By: D.R.Pearson

Accepted By:

Tag No	XV162	XV162		XV162	XV162		XV162	XV162	
Cal Cert No									
	Desired Position	Actual Position		Desired Time	Actual Time		Desired Time	Actual Time	
MANUAL			MANUAL			TRIP			
Open	Open	Open	C to O	N/a	N/a	O to C	92 s	85 s	
Close	Closed	Close	O to C	N/a	85 s				
AUTO			AUTO						
Open	Open	NoRemote	C to O	N/a	NoRemote				
Close	Closed	NoRemote	O to C	N/a	NoRemote				

Alarms & Trips

Alarms & Trips Source Reference:

CE303001_SCH_A

Tag No	LE01	LE02	LE03	LE04	ESD	XV162
Cal Cert No	170_HDR	171_HDR	172_HDR	173_HDR		
Function	IHLA	IHLA	IHLA	IHLA	ESD	OpenCirc
Hardware/Software	H	H	H	H	H	H
Process Desired	IHLA	IHLA	IHLA	IHLA	ESD	OpenCirc
Instrument Desired	IHLA	IHLA	IHLA	IHLA	ESD	OpenCirc
Process Actual	IHLA	IHLA	IHLA	IHLA	ESD	OpenCirc
Instrument Actual	IHLA	IHLA	IHLA	IHLA	ESD	OpenCirc
XV162 Closed / inhibited	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Control Valve: Fail Action:- Close

XV162 Actuator Replacement Stage 3 – Safety Instrument System Validation				
Checklist 8 – Site Acceptance Test				
Item No	BS EN 61511 Clause	Description	Checklist Yes-No-N/A	Comments and References
8.1	15.2.1	Has a test plan been produced to cover the following: Responsibilities for testing. Testing Criteria. Special requirements for start up, shutdown & maintenance. Component failure testing. Any special preparations or effects on operating plant during the test. Partial testing if it not possible to complete the full testing. Testing Schedule. Testing Procedures.	Yes	The new actuator has been set up and precommissioned on site as a full valve assembly by Rotork (see commissioning report) SAT requirements are to complete XV162 cold loop testing as QSF2058 and then complete a scheduled full system proof test as LF364012_RPT_A
8.2	15.2.3	Where the SIS components require measurement calibration: Has this been completed? Are the results within the required tolerance?	Not required	
8.3	15.2.4	Is the SIS documentation as the installed system?	Yes	New actuator to be checked against LF364021_SPC_B and LF364040_DWG_A DWG & SPC revised to to reflect switchbox details
8.4	15.2.4	Does the SAT testing include for the following: Checks to ensure the SIS performs during: Start up/Shut down. Loss of power/Loss of air.	Yes	Included in Proof Test Procedure LF364012_RPT_A Section 8.
8.5	15.2.4	Does the SAT testing include for the following: That the SIF performs as specified? That any external manual shutdown or non SIS functions cannot impair the operation of the SIS?	Yes	Included in Proof Test Procedure LF364012_RPT_A
8.6	15.2.4	Does the SAT testing include external interfaces: BPCS. Annunciation. Diagnostics.	Yes	Included in Proof Test Procedure LF364012_RPT_A
8.7	15.2.4	Have the following been checked for correct operation: Reset. Bypass facilities. Start up overrides.	Yes	Included in Proof Test Procedure LF364012_RPT_A
8.8	15.2.4	Following the SAT have: All test results been recorded?	Yes	See Proof Test results 10/11 Feb 2016
8.9	14.2.5	Have any modifications been necessary throughout the SAT phase and if so: Have the modifications been reviewed with the design engineers to review the impact on the SIS? and Have any associated modifications to the documentation been carried out?	No	

Actuator Commissioning Report

Job Number: 527914 Customer: LOCAL FUELS Site Address: SHORHAM PONT BRIGHTON	Contact: LES SALVIDGE	Date: 18-19th JANUARY 2016 Engineer: GLENN GALEN MATTHEW HAMMOND
Actuator Details: Serial Number: RS 463901/1 Size/Type: S1-2.1-980-031-S1-10AA Wiring Diagram: Speed: N/A Supply Voltage:	Valve Details: Maker: Type: Size: Tag Number: Location:	Gearbox Details (If applicable): Serial Number: Type: Ratio:

Installation Details: Actuator Fitted by: ROTORK Actuator Cabled by: DAVID JONES	Gearbox / Adaption Fitted by: Reducers, Blanks and Glands Installed ATEX / E Exde Rated:	Covertube Sealed: W.T.:
---	---	--

Primary Settings: Close Direction: CLOCKWISE Turns: — Stroke Time: OPEN 53 SECS / CLOSE 99 SECS	Close Action: TORQUE Close Torque (%): 90% Remote Function Check: SATISFACTORY ✓	Open Action: LIMIT Open Torque(%): Local Function Check: SATISFACTORY ✓
--	---	--

Secondary Setting:					
Relays	Function	Contact	Relays	Function	Contact
Switch 1	MONITOR RELAY		Switch 5		
Switch 2			Switch 6		
Switch 3			Switch 7		
Switch 4			Switch 8		

Control Systems: Analogue Input: Analogue Output:	Signal Type Indication Check	
--	---	--

Comments / Further Action Required:

ESD ACTION = DE ENERGISE
 ESD OVERRIDE LOCAL STOP = YES
 TEMP LOSS OF ESD = CONTINUE ESD
 ACTUATOR TESTED LOCALLY, LIMITS SET, ESD SETTINGS HAS ABOVE, ACTUATOR TESTED SITE ESD, ALL SATISFACTORY

Engineers Sig: Customers Sig: _____ Date: _____

CLIENT: Local Fuel PLC	PROJECT REF: LF364	DOC REF: LF364003_QSF
PROJECT: XV162 Actuator Replacement	LOCATION: Brighton Terminal	DATE: 11.02.2016
PLANT SECTION: Import Pipeline	PLANT UNIT: SIS	PAGE: 1 OF 1

METHOD STATEMENT

The Instrument Installation will be 'Cold' tested prior to powered Functional testing.
 The PICAL System will be used to control and record the method statements and Functional tests.
 Instrument Installation Conformance Control Register QSF2059 will be used for overall signatory control.
 Controlled copies of relevant drawings will be used to record, by highlighting (yellow), satisfactory terminations.
 Errors and omissions will be corrected and noted in red.
 The controlled drawings will constitute a significant proportion of the testing records and provides an audit trail to the 'As Built' issue.

VISUAL INSPECTION

- | | |
|---|--|
| <input type="checkbox"/> DOORS AND LOCKS OPERATIONAL | <input checked="" type="checkbox"/> EQUIPMENT MOUNTINGS SECURE |
| <input type="checkbox"/> GLAND PLATES FITTED | <input checked="" type="checkbox"/> CABLE SPECIFICATIONS CORRECT |
| <input checked="" type="checkbox"/> CABLE GLANDS TIGHT AND COMPLETE | <input checked="" type="checkbox"/> CABLES TERMINATED AND TIGHT |
| <input checked="" type="checkbox"/> CABLE NUMBERS AND CORES CORRECT | <input type="checkbox"/> TERMINATION RAIL CORRECT |
| <input checked="" type="checkbox"/> TERMINATIONS CRIMPED & FERRULED | |
| <input checked="" type="checkbox"/> FUSES FITTED | <input checked="" type="checkbox"/> FUSE SIZES CORRECT |
| <input checked="" type="checkbox"/> EQUIPMENT EARTHING CORRECT | <input type="checkbox"/> SCREEN EARTHING CORRECT |
| <input type="checkbox"/> TUBE BULKHEADS TIGHT | <input type="checkbox"/> TUBES TERMINATED |
| <input checked="" type="checkbox"/> EQUIPMENT LABELS CORRECT | <input type="checkbox"/> JUNCTION BOX LABELS CORRECT |

COLD TESTING

- | | |
|---|--|
| <input checked="" type="checkbox"/> MAINS DISTRIBUTION CORRECT | <input checked="" type="checkbox"/> 24V DC DISTRIBUTION CORRECT |
| <input checked="" type="checkbox"/> SIGNAL POINT TO POINT CORRECT | <input type="checkbox"/> COMMS POINT TO POINT CORRECT |
| <input type="checkbox"/> IS EARTHING PROVED | |


HOT TESTING

- | | |
|---|--|
| <input checked="" type="checkbox"/> MAINS POWER ESTABLISHED | <input checked="" type="checkbox"/> 24V DC POWER ESTABLISHED |
| <input checked="" type="checkbox"/> SIMULATION TESTS COMPLETED (REFER PICAL SHEETS) REFER TO PROOF TEST | |
| <input type="checkbox"/> PRESSURE TEST COMPLETE (REFER PICAL SHEETS) | |

COMMENTS

See handover certificate

APPROVALS

P & I DESIGN LTD: C. Dales 

DATE: 11.02.2016

CLIENT:

DATE:

CLIENT: Local Fuel PLC

PROJECT REF: LF364

DOC REF: LF364004_QSF

PROJECT: XV162 Actuator Replacement

LOCATION: Brighton Terminal

DATE: 11.02.2016

PLANT SECTION: Import Pipeline

PLANT UNIT: SIS

PAGE: 1 OF 1

PICAL REF	DRAWING NUMBER	LOOP DESCRIPTION	COLD TEST	DATE	HOT TEST	DATE
n/a	LF364040_DWG_A	XV162 Pipeline Import Valve Loop Sheet	CD	11.02.16	CD	11.02.16

APPROVALS

P & I DESIGN LTD: C. Dales 

DATE: 11.02.16

CLIENT:


DATE:

ZONE 1 II A T3 (UNLESS SPECIFIED OTHERWISE)


FIELD

PIPE TRACK WEST BUND (BASE OF TANK 8)

XV162




MODBUS RS485 CONTROL CARD




NOTES
 1) 2nd CORE OF PAIR 2 CUT BACK AND INSULATED.

WEST BUND SIS DC JUNCTION BOX



FOR JUNCTION BOX TERMINATION DETAILS SEE DRAWING LF364009_DWG


WEST BUND SIS AC JUNCTION BOX



FOR JUNCTION BOX TERMINATION DETAILS SEE DRAWING LF364014_DWG

SWITCHROOM


LFS-SIS1 : TANK IMPORT MONITORING PANEL



FOR TRIP LOGIC SEE DRAWING LF364023_DWG



DISTRIBUTION BOARD



FOR DISTRIBUTION BOARD DETAILS SEE DRAWING LF364010_DWG

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

CERTIFIED EQUIPMENT		REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
TAG No.	CERTIFICATE No.	A	04/06/15			D.B.F.		AS BUILT
XCV162	SIRA 05 ATEX 1164X Ex II 2 G EEx d IIB T4							
HS162	SIRA 00 ATEX 1038 Ex II 2 G EEx d IIB T4							
LS162	Baseplate ATEX card Ex II 2G Exd IIC T4							

PLANT	TITLE	LOCAL FUEL PLC - THE SHOREHAM OIL TERMINAL
	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM	
	XV162 : PIPELINE IMPORT VALVE LOOP SHEET	

Local Fuel	P & I Design Ltd
	Tel: 01642 617444
	www.pidesign.co.uk

CLIENT DRG. No.	PLANT DRG. No.
	LF364040_DWG



P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

CHEVRON UK LTD.
BRIGHTON TERMINAL
GASOLINE OVERFILL PROTECTION
SAFETY INSTRUMENT SYSTEM
SHUTDOWN CONDITIONS
FUNCTIONAL TESTING PROCEDURE



	Date	By	Checked	Approved	Description	Client Ref.
A	26.03.08	D.S.Regan	DRR	DRR	Original Issue	Document No. SI157036_RPT
B	17.11.08	D.S.Regan	DRR	DRR	Tankside Valves Removed	
C	27.07.12	D.S.Regan	DBF	DSR	Wet Testing Added	Page 1 of 14
D	30.07.12	D.S.Regan	DBF 	DSR 	Wet Testing Procedure Corrected	

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1	REVISION HISTORY	3
2	INTRODUCTION	3
3	FUNCTIONAL TESTING PROCEDURE – TANK 1	4
4	FUNCTIONAL TESTING PROCEDURE – TANK 2	5
5	FUNCTIONAL TESTING PROCEDURE – TANK 3	6
6	FUNCTIONAL TESTING PROCEDURE – TANK 4	7
7	FUNCTIONAL WET TESTING PROCEDURE.....	8
8	PFD CALCULATION.....	9



1 REVISION HISTORY

Rev	Description
A	Original Issue
B	Tankside Valves removed from test procedure. Phase 1 test only, Single Pipeline Import Valve.
C	Wet Testing Procedure Added, PFD Calculation for Imperfect testing Added.
D	Wet Testing Procedure corrected for consistency


2 INTRODUCTION

This document will form part of the Lifecycle testing documentation to ensure that the installation performs the SIF as designed.

This document will be revised with any additions to or removals from the safety instrument System throughout the life of the system.



3 FUNCTIONAL TESTING PROCEDURE – TANK 1

Purpose of Test		
To verify the operation of LS1 high level trip closes the gasoline Pipeline import valve. Note – Switch “Certify” Test feature used. Raising the tank level or removal of the switch from the tank is not required.		
Method Of Test	Result	
1. Confirm the area around the tank is safe and clean for the use of none IS battery operated/mains powered test equipment and for the opening of non I.S enclosures.	PASS	
2. Confirm there is no gasoline import from the jetty to any tank and no transfer operations are in progress for Tank 1. (Tank feed manual block valve locked closed. N/A)	PASS	
3. Operate the lamp test pushbutton on the Control Room Annunciator and confirm all lamps illuminating.	PASS #1	
4. Reset logic solver and confirm Pilz relay R252 healthy and energised. Confirm annunciator lamp status correct.	PASS	
5. Confirm Pipeline valve XV162 open. (Confirm valve status output correct. N/A)	PASS	
6. Operate high level switch “Certify” Test Feature. Confirm XV162 Pipeline import valve closed. Confirm valve status output shows correct valve position and R372 trip condition. Record times from trip initiation to valve closed (a) and valve travelling time (b). Target times (a) ** (b) 92 seconds.	XV162 (a)...91...Seconds (b)...91...Seconds	
7. Reinstate LS1 high level switch to normal operation.	PASS	
8. Confirm XV162 Pipeline import valve remains closed. AND CANNOT BE RE-OPENED	PASS	
9. Operate SIS ^{LAMP BUND} panel trip reset pushbutton. CAN BE RE-OPENED	PASS	
10. Confirm XV162 jetty import valve opens. (Confirm valve position status output correct and R252 trip condition. N/A)	PASS	
11. Record Undisturbed/Disturbed Status of results. Delete as applicable.	Disturbed/ Undisturbed	
Actions/Comments		
# 1. JETTY ANNUNCIATOR CHECKED		
Approvals (Note: Signature Indicates Acceptance Of Test With Actions/Comments Noted)	Sign	Date
Tested by		2 Dec 14




4 FUNCTIONAL TESTING PROCEDURE – TANK 2

Purpose of Test		
To verify the operation of LS2 high level trip closes the gasoline Pipeline import valve. Note – Switch “Certify” Test feature used. Raising the tank level or removal of the switch from the tank is not required.		
Method Of Test	Result	
12. Confirm the area around the tank is safe and clean for the use of none IS battery operated/mains powered test equipment and for the opening of non I.S enclosures.	Pass	
13. Confirm there is no gasoline import from the Pipeline to any tank and no transfer operations are in progress for Tank 2. (Tank feed manual block valve locked closed. <i>N/A</i>)	Pass	
14. Operate the lamp test pushbutton on the Control Room Annunciator and confirm all lamps illuminating.	Pass #1	
15. Reset logic solver and confirm Pilz relay R292 healthy and energised. Confirm annunciator lamp status correct.	Pass	
16. Confirm Pipeline import valve XV162 open. (Confirm valve status output correct. <i>N/A</i>)	Pass	
17. Operate high level switch “Certify” Test Feature. Confirm XV162 Pipeline import valve closed. Confirm valve status output shows correct valve position and R372 trip condition. Record times from trip initiation to valve closed (a) and valve travelling time (b). Target times (a) ** (b) 92 seconds.	XV162 (a)... <i>8.8</i> ...Seconds (b)... <i>1.8</i> ...Seconds	
18. Reinstate LS2 high level switch to normal operation.	Pass	
19. Confirm XV162 Pipeline import valve remains closed, <i>AND CANNOT BE RE-OPENED</i>	Pass	
20. Operate SIS <i>LAST BUND</i> panel trip reset pushbutton. <i>CAN BE RE-OPENED</i>	Pass	
21. Confirm XV162 Pipeline import valve opens. (Confirm valve position status output correct) <i>N/A</i> and R292 trip condition.	Pass	
22. Record Undisturbed/Disturbed Status of results. Delete as applicable.	Disturbed/ Undisturbed	
Actions/Comments		
<i>#1. JERRY ANNUNCIATOR CHECKED</i>		
Approvals (Note: Signature Indicates Acceptance Of Test With Actions/Comments Noted)	Sign	Date
Tested by	<i>[Signature]</i>	2 Dec 2014




5 FUNCTIONAL TESTING PROCEDURE – TANK 3

Purpose of Test		
To verify the operation of LS3 high level trip closes the gasoline Pipeline import valve. Note – Switch “Certify” Test feature used. Raising the tank level or removal of the switch from the tank is not required.		
Method Of Test	Result	
23. Confirm the area around the tank is safe and clean for the use of none IS battery operated/mains powered test equipment and for the opening of non I.S enclosures.	PASS	
24. Confirm there is no gasoline import from the Pipeline to any tank and no transfer operations are in progress for Tank 3. (Tank feed manual block valve locked closed. N/A)	PASS	
25. Operate the lamp test pushbutton on the Control Room Annunciator and confirm all lamps illuminating.	PASS #1	
26. Reset logic solver and confirm Pilz relay R332 healthy and energised. Confirm annunciator lamp status correct.	PASS	
27. Confirm Pipeline import valve XV162 open. (Confirm valve status output correct. N/A)	PASS	
28. Operate high level switch “Certify” Test Feature. Confirm XV162 Pipeline import valve closed. Confirm valve status output shows correct valve position and R372 trip condition. Record times from trip initiation to valve closed (a) and valve travelling time (b). Target times (a) ** (b) 92 seconds.	XV162 (a)...97...Seconds (b)...97...Seconds	
29. Reinstate LS3 high level switch to normal operation.	PASS	
30. Confirm XV162 Pipeline import valve remains closed, AND CANNOT BE RE-OPENED	PASS	
31. Operate SIS panel trip reset pushbutton. FAST RUMD CAN BE RE-OPENED	PASS	
32. Confirm XV162 Pipeline import valve opens. (Confirm valve position status output correct and R332 trip condition. N/A)	PASS	
33. Record Undisturbed/Disturbed Status of results. Delete as applicable.	Disturbed/ Undisturbed	
Actions/Comments		
#1. JETTY ANNUNCIATOR CHECKED		
Approvals (Note: Signature Indicates Acceptance Of Test With Actions/Comments Noted)	Sign	Date
	Tested by 	2 Dec 2014



6 FUNCTIONAL TESTING PROCEDURE – TANK 4

Purpose of Test		
To verify the operation of LS4 high level trip closes the gasoline Pipeline import valve. Note – Switch “Certify” Test feature used. Raising the tank level or removal of the switch from the tank is not required.		
Method Of Test	Result	
34. Confirm the area around the tank is safe and clean for the use of none IS battery operated/mains powered test equipment and for the opening of non I.S enclosures.	PASS	
35. Confirm there is no gasoline import from the Pipeline to any tank and no transfer operations are in progress for Tank 4. (Tank feed manual block valve locked closed. <i>N/A</i>)	PASS	
36. Operate the lamp test pushbutton on the Control Room Annunciator and confirm all lamps illuminating.	PASS #1	
37. Reset logic solver and confirm Pilz relay R372 healthy and energised. Confirm annunciator lamp status correct.	PASS	
38. Confirm Pipeline import valve XV162 open. (Confirm valve status output correct. <i>N/A</i>)	PASS	
39. Operate high level switch “Certify” Test Feature. Confirm XV162 Pipeline import valve closed. Confirm valve status output shows correct valve position and R372 trip condition. Record times from trip initiation to valve closed (a) and valve travelling time (b). Target times (a) ** (b) 92 seconds.	XV162 (a)... <i>86</i> ...Seconds (b)... <i>86</i> ...Seconds	
40. Reinstate LS4 high level switch to normal operation.	PASS	
41. Confirm XV162 Pipeline import valve remains closed, <i>AND CANNOT RE RE-OPENED</i>	PASS	
42. Operate SIS <i>EAST BUND</i> panel trip reset pushbutton. <i>CAN BE RE-OPENED</i>	PASS	
43. Confirm XV162 Pipeline import valve opens. (Confirm valve position status output correct and R372 trip condition. <i>N/A</i>)	PASS	
44. Record Undisturbed/Disturbed Status of results. Delete as applicable.	Disturbed/ Undisturbed	
Actions/Comments		
<p>#1. JETTY ANNUNCIATOR CHECKED, NOTE. TANKS 5 to 11, 18, 18A, 21 AND 22 CHECKED TO BOTH ANNUNCIATORS VIA LOCAL KEYSWITCH – ALL FOUND TO WORK CORRECTLY AFTER TEST TANKS 11, 18, 18A, 21 AND 22 WERE REMOVED FROM THE SYSTEM VIA WIRING MODIFICATION AT THEIR ASSOCIATED BARRIERS UNDER THE REQUEST OF THE SYSTEM OWNER.</p>		
Approvals (Note: Signature Indicates Acceptance Of Test With Actions/Comments Noted)	Sign	Date
Tested by		2 Dec 2014



7 FUNCTIONAL WET TESTING PROCEDURE

Purpose of Test		
To verify the operation of Tank <i>1.e.A</i> high level trip closes the gasoline Pipeline import valve. Note – Wet Test used. Raising the tank level is not required.		
Method Of Test	Result	
45. Confirm the area around the tank is safe and clean for the use of none IS battery operated/mains powered test equipment and for the opening of non I.S enclosures.	PASS	
46. Confirm there is no gasoline import from the Pipeline to any tank and no transfer operations are in progress for Tank <i>1.e.A</i> . (Tank feed manual block valve locked closed. <i>n/a</i>)		
47. Operate the lamp test pushbutton on the Control Room Annunciator and confirm all lamps illuminating.	PASS #.1	
48. Reset logic solver and confirm Pilz relay R..... healthy and energised. Confirm annunciator lamp status correct.	PASS	
49. Confirm Pipeline import valve XV162 open. (Confirm valve status output correct. <i>n/a</i>)	PASS	
50. Carefully remove level switch from tank <i>1.e.A</i> . Dip level switch in suitable liquid. (<i>WATER</i>)	PASS	
51. Confirm XV162 Pipeline import valve closed. Confirm valve status output shows correct valve position and R..... trip condition. Record times from trip initiation to valve closed (a) and valve travelling time (b). Target times (a) ** (b) 92 seconds.	XV162 (a) <i>84/80</i> Seconds (b) <i>84/80</i> Seconds <i>TK1/TKA</i>	
52. Reinstate high level switch to normal operation.	PASS	
53. Confirm XV162 Pipeline import valve remains closed, <i>AND CANNOT RE-OPEN</i>	PASS	
54. Operate SIS <i>SAST BUND</i> panel trip reset pushbutton. <i>CAN BE RE-CLOSED</i>	PASS	
55. Confirm XV162 Pipeline import valve opens. Confirm valve position status output correct and R..... trip condition.	PASS	
56. Record Undisturbed/Disturbed Status of results. Delete as applicable.	Disturbed/ Undisturbed	
Actions/Comments		
Approvals (Note: Signature Indicates Acceptance Of Test With Actions/Comments Noted)	Sign	Date
Tested by	<i>[Signature]</i>	3 Dec 2014



8 PFD CALCULATION

This calculation shows that if an incomplete test is carried out at an interval of 3 years, the PFD of the SIF will no longer meet the mid-range SIL2 requirement.

Thus the wet testing procedure must be carried on at least two tanks annually to ensure that the PFD requirement is met.

P & I Design Ltd


www.pidesign.co.uk

Probability of Failure on Demand (PFD) Summary

Version 5.6

Project: Chevron Texaco
 Client: Simon Management
 Client Ref: Brighton Terminal
 Document: SI157007_CAL
 SIS Number:

Originator: DSR
 Checked: DRR
 Approved: DRR
 Issue: B
 Date: 27/07/2012



SAFETY INTEGRITY LEVEL REQUIRED

SIL 2 ▼

SAFETY INTEGRITY LEVEL ACHIEVED

Valid

CALCULATION SUMMARY

PFD _(SYS)	=	PFD _(S)		PFD _(L)		PFD _(FE)	
7.00E-03	=	1.34E-03	Valid	4.00E-06	Valid	4.39E-03	Valid
		0.00E+00	n/a	1.18E-03	Valid	7.40E-05	Valid
		0.00E+00	n/a	0.00E+00	n/a	0.00E+00	Valid
Valid		1.34E-03	Valid	1.19E-03	Valid	4.47E-03	Valid

SPURIOUS TRIP SUMMARY

S.Trip _(SYS)	=	S.Trip _(S)		S.Trip _(L)		S.Trip _(FE)	
9.5	=	116	Years	13158	Years	59	Years
Years		n/a	Years	257	Years	13	Years
		n/a	Years	n/a	Years	n/a	Years



P & I Design Ltd
 www.pidesign.co.uk

PFD - Sensor Subsystem Calculation Sheet 1
 Sheet Title: Sensor - Drexelbrook Level Switch Version 5.6

Project:	Chewon Texaco	Originator:	DSR
Client:	Simon Management	Checked:	DRR
Client Ref:	Brighton Terminal	Approved:	DRR
Document:	SI157007_CAL	Issue:	B
SIS Number:		Date:	27/07/2012



Key:

Data Input Cell	Calculation Cell	Results Cell
-----------------	------------------	--------------

System Architecture

Data Type

1001

2
Failure Rate/hr (λ)

Sub System Item	Level Switch
FAILURE DATA	
Failures - Safe, Detected (λ_{SD})	0.00E+00
Failures - Safe, Undetected (λ_{SU})	3.00E-07
Failures - Dangerous, Detected (λ_{DD})	6.86E-07
Failures - Dangerous, Undetected (λ_{DU})	7.30E-08
MTBF all failure modes (hours)	
Safe split fraction (0 to 1.0)	
Diagnostic Coverage	
PFD Value (From Certificate)	

FAILURE CALCULATIONS	
Total Failures (λ)	1.06E-06
Safe Fail Fraction	0.93
Total Dangerous Failures (λ_D)	7.59E-07
Calculated Diagnostic Coverage (%)	90.38

SUB-SYSTEM DATA	
Mean Time to Repair (hrs)	8
Proof Test Interval (days)	1095
Fraction of detected failures that have common cause (β_D)	0.0
Proof Test Coverage (C_{PT}) - %	93
Operational Lifetime of SIF (LT) - years	20.0

CALCULATED DATA	
Total System Dangerous Failure ($\lambda_{D(group)}$)	7.59E-07
Total System Dangerous Detected Failure ($\lambda_{DD(group)}$)	6.86E-07
Total System Dangerous Undetected Failure ($\lambda_{DU(group)}$)	7.30E-08
Fraction of undetected failures that have a common cause (β)	40
Channel Downtime (t_{CE})	1271.8
Voted Group Downtime (t_{GE})	n/a
Mean Diagnostic Coverage	90.4

LOOP CRITERIA ACHIEVED	
PFD Total	9.65E-04
PFD Total (Imperfect Testing)	1.34E-03
SIL achieved (including Fault Tolerance)	Valid
Spurious Trip Rate (years)	116

FAULT TOLERANCE CHECK	
Conforms to Note 1	
<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
Note 1: In order to reduce the fault tolerance by 1, for sensors, final elements and non-programmable logic solvers, the following must be satisfied:	
1. the hardware is selected on the basis of proven technology (prior use)	
2. adjustment, of process related parameters only, allowed to the user.	
3. adjustment, of process related parameters, is protected by password or removeable programming link.	
4. system function has SIL requirement of <4	



P & I Design Ltd

www.pidesign.co.uk

Sheet Title:-

Logic Solver Calculation Sheet 1

Logic Solver - PILZ Relay

Version 5.6

Project: Chevron Texaco
 Client: Simon Management
 Client Ref: Brighton Terminal
 Document: SI157007 CAL
 SIS Number:

Originator: DSR
 Checked: DRR
 Approved: DRR
 Issue: B
 Date: 27/07/2012



Key:

Data Input Cell	Calculation Cell	Results Cell
-----------------	------------------	--------------

System Architecture

Data Type

1001

3
PFD Value Certified

Sub System Item	Pilz PNOZ S2 Relay
FAILURE DATA	
Failures - Safe, Detected (λ_{SD})	
Failures - Safe, Undetected (λ_{SU})	
Failures - Dangerous, Detected (λ_{DD})	
Failures - Dangerous, Undetected (λ_{DU})	
MTBF all failure modes (hours)	
Safe split fraction (0 to 1.0)	0.95
Diagnostic Coverage	
PFD Value (From Certificate)	4.00E-06

FAILURE CALCULATIONS	
Total Failures (λ)	n/a
Safe Fail Fraction	n/a
Total Dangerous Failures (λ_D)	n/a
Calculated Diagnostic Coverage	n/a

CALCULATED DATA	
Total System Dangerous Failure ($\lambda_{D(group)}$)	n/a
Total System Dangerous Detected Failure ($\lambda_{DD(group)}$)	n/a
Total System Dangerous Undetected Failure ($\lambda_{DU(group)}$)	n/a
Fraction of undetected failures that have a common cause (β)	n/a
Channel Downtime (t_{CE})	n/a
Voted Group Downtime (t_{GE})	n/a
Mean Diagnostic Coverage	n/a

LOOP CRITERIA ACHIEVED	
PFD Total	4.00E-06
SIL achieved (Including Fault Tolerance)	Valid
Spurious Trip Rate (years)	13158

FAULT TOLERANCE CHECK	
Programmable	Non Programmable <input type="checkbox"/>
SFF > 90% <input type="checkbox"/>	Conforms to Note 1 YES <input type="checkbox"/>
Note 1: In order to reduce the fault tolerance by 1, for sensors, final elements and non-programmable logic solvers, the following must be satisfied: 1. the hardware is selected on the basis of proven technology (prior use) 2. adjustment, of process related parameters only, allowed to the user. 3. adjustment, of process related parameters, is protected by password or removeable programming link. 4. system function has SIL requirement of <4	



P & I Design Ltd
 www.pidesign.co.uk

Sheet Title:-

Logic Solver Calculation Sheet 2

Logic Solver - Barrier

Version 5.6

Project: Chewon Texaco
 Client: Simon Management
 Client Ref: Brighton Terminal
 Document: SI157007_CAL
 SIS Number: _____

Originator: DSR
 Checked: DRR
 Approved: DRR
 Issue: B
 Date: 27/07/2012



Key:

Data Input Cell	Calculation Cell	Results Cell
-----------------	------------------	--------------

System Architecture

Data Type

1001

2
 Failure Rate/hr (λ)

Sub System Item	Barrier and Trip Amp
FAILURE DATA	
Failures - Safe, Detected (λ_{SD})	9.00E-09
Failures - Safe, Undetected (λ_{SU})	3.47E-07
Failures - Dangerous, Detected (λ_{DD})	8.90E-08
Failures - Dangerous, Undetected (λ_{DU})	9.00E-08
MTBF all failure modes (hours)	
Safe split fraction (0 to 1.0)	
Diagnostic Coverage	
PFD Value (From Certificate)	

FAILURE CALCULATIONS	
Total Failures (λ)	5.35E-07
Safe Fail Fraction	0.83
Total Dangerous Failures (λ_D)	1.79E-07
Calculated Diagnostic Coverage	49.72

SUB-SYSTEM DATA	
Mean Time to Repair	8
Proof Test Interval (days)	1095
Fraction of detected failures that have common cause (β_D)	0.0

CALCULATED DATA	
Total System Dangerous Failure ($\lambda_{D(group)}$)	1.79E-07
Total System Dangerous Detected Failure ($\lambda_{DD(group)}$)	8.90E-08
Total System Dangerous Undetected Failure ($\lambda_{DU(group)}$)	9.00E-08
Fraction of undetected failures that have a common cause (β)	0
Channel Downtime (t_{CE})	6614.7
Voted Group Downtime (t_{GE})	4412.5
Mean Diagnostic Coverage	49.7

LOOP CRITERIA ACHIEVED	
PFD Total	1.18E-03
SIL achieved (Including Fault Tolerance)	Valid
Spurious Trip Rate (years)	256.5

FAULT TOLERANCE CHECK	
	Non-Programmable <input type="checkbox"/>
Programmable <input type="checkbox"/>	Non Programmable <input type="checkbox"/>
SFF < 60% <input type="checkbox"/>	Conforms to Note 1 <input type="checkbox"/> YES <input type="checkbox"/>
Note 1: In order to reduce the fault tolerance by 1, for sensors, final elements and non-programmable logic solvers, the following must be satisfied:	
1. the hardware is selected on the basis of proven technology (prior use)	
2. adjustment, of process related parameters only, allowed to the user.	
3. adjustment, of process related parameters, is protected by password or removeable programming link.	
4. system function has SIL requirement of < 4	



P & I Design Ltd

www.pidesign.co.uk

Final Element Calculation Sheet 1

Sheet Title:-

Pekos Ball Valve

Version 5.6

Project: Chevron Texaco
 Client: Simon Management
 Client Ref: Brighton Terminal
 Document: SI157007_CAL
 SIS Number:

Originator: DSR
 Checked: DRR
 Approved: DRR
 Issue: B
 Date: 27/07/2012



Key::

Data Input Cell	Calculation Cell	Results Cell
-----------------	------------------	--------------

System Architecture

Data Type

1001

2
Failure Rate/hr (λ)

Sub System Item	Ball valve
FAILURE DATA	
Failures - Safe, Detected (λ_{SD})	
Failures - Safe, Undetected (λ_{SU})	1.65E-06
Failures - Dangerous, Detected (λ_{DD})	2.92E-07
Failures - Dangerous, Undetected (λ_{DU})	3.34E-07
MTBF all failure modes (hours)	
Safe split fraction (0 to 1.0)	
Diagnostic Coverage	
PFD Value (From Certificate)	

FAILURE CALCULATIONS	
Total Failures (λ)	2.28E-06
Safe Fail Fraction	0.85
Total Dangerous Failures (λ_D)	6.26E-07
Calculated Diagnostic Coverage	46.65

SUB-SYSTEM DATA	
Mean Time to Repair	8
Proof Test Interval (days)	1095
Fraction of detected failures that have common cause (β_D)	0.0

CALCULATED DATA	
Total System Dangerous Failure ($\lambda_{D(group)}$)	6.26E-07
Total System Dangerous Detected Failure ($\lambda_{DD(group)}$)	2.92E-07
Total System Dangerous Undetected Failure ($\lambda_{DU(group)}$)	3.34E-07
Fraction of undetected failures that have a common cause (β)	0
Channel Downtime (t_{CE})	7018.8
Voted Group Downtime (t_{GE})	n/a
Mean Diagnostic Coverage	46.6

LOOP CRITERIA ACHIEVED	
PFD Total	4.39E-03
SIL achieved (Including Fault Tolerance)	Valid
Spurious Trip Rate (years)	59

FAULT TOLERANCE CHECK	
Confirms to Note 1	
YES <input checked="" type="checkbox"/>	
Note 1: In order to reduce the fault tolerance by 1, for Final Elements, final elements and non-programmable logic solvers, the following must be satisfied:	
1. the hardware is selected on the basis of proven technology (prior use)	
2. adjustment, of process related parameters only, allowed to the user.	
3. adjustment, of process related parameters, is protected by password or removeable programming link.	
4. system function has SIL requirement of <4	



P & I Design Ltd

www.pidesign.co.uk

Final Element Calculation Sheet 2

Sheet Title:- Rotork Electro/Hydraulic Actuator

Version 5.6

Project: Chevron Texaco
 Client: Simon Management
 Client Ref: Brighton Terminal
 Document: SI157007_CAL
 SIS Number:

Originator: DSR
 Checked: DRR
 Approved: DRR
 Issue: B
 Date: 27/07/2012



Key::

Data Input Cell	Calculation Cell	Results Cell
-----------------	------------------	--------------

System Architecture

Data Type

1001

2
 Failure Rate/hr (λ)

Sub System Item	Rotork Electro-Hydraulic
FAILURE DATA	
Failures - Safe, Detected (λ_{SD})	8.05E-06
Failures - Safe, Undetected (λ_{SU})	5.28E-07
Failures - Dangerous, Detected (λ_{DD})	1.49E-08
Failures - Dangerous, Undetected (λ_{DU})	5.62E-09
MTBF all failure modes (hours)	
Safe split fraction (0 to 1.0)	
Diagnostic Coverage	
PFD Value (From Certificate)	

FAILURE CALCULATIONS	
Total Failures (λ)	8.60E-06
Safe Fail Fraction	0.9993
Total Dangerous Failures (λ_D)	2.05E-08
Calculated Diagnostic Coverage	72.59

SUB-SYSTEM DATA	
Mean Time to Repair	8
Proof Test Interval (days)	1095
Fraction of detected failures that have common cause (β_D)	0.0

CALCULATED DATA	
Total System Dangerous Failure ($\lambda_{D(group)}$)	2.05E-08
Total System Dangerous Detected Failure ($\lambda_{DD(group)}$)	1.49E-08
Total System Dangerous Undetected Failure ($\lambda_{DU(group)}$)	5.62E-09
Fraction of undetected failures that have a common cause (β)	0
Channel Downtime (t_{CE})	3610.3
Voted Group Downtime (t_{GE})	n/a
Mean Diagnostic Coverage	72.6

LOOP CRITERIA ACHIEVED	
PFD Total	7.40E-05
SIL achieved (Including Fault Tolerance)	Valid
Spurious Trip Rate (years)	13

FAULT TOLERANCE CHECK	
Conforms to Note 1	
<input checked="" type="checkbox"/> YES <input type="checkbox"/>	
Note 1: In order to reduce the fault tolerance by 1, for sensors, final elements and non-programmable logic solvers, the following must be satisfied:	
1. the hardware is selected on the basis of proven technology (prior use)	
2. adjustment, of process related parameters only, allowed to the user.	
3. adjustment, of process related parameters, is protected by password or removeable programming link.	
4. system function has SIL requirement of <4	



P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

VALERO ENERGY LTD.

BRIGHTON TERMINAL



GASOLINE OVERFILL PROTECTION

SAFETY INSTRUMENT SYSTEM

DOCUMENTATION AND HARDWARE VERIFICATION

TESTING PROCEDURE



Rev	Date	By	Checked	Approved	Description	Client Ref.
A	28.04.08	D.S.Regan	DRR	DRR	Original Issue	
B	09.05.11	P. Lynch	DSR	DSR	Update for 2011 test	Document No.
C	08.06.12	P. Lynch	DSR 	DSR 	Update for 2012 Test	SI157037_RPT
						Page 1 of 15

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1.0	REVISION HISTORY	3
2.0	INTRODUCTION	3
3.0	DOCUMENTATION VERIFICATION.....	4
3.1	Tank Sensors	7
3.2	Valves	10
3.4	Auxiliary Equipment	14



1.0 REVISION HISTORY

Rev	Description
A	Original Issue – To cover all equipment as original design.
B	Updated for 2011 proof test
C	Updated for 2012 proof test to include HHL instrument PCB details and hand test switch details.

2.0 INTRODUCTION

This document will form part of the Lifecycle testing documentation to ensure that the installation performs the SIF as designed.

This document will be revised with any additions to or removals from the safety instrument System throughout the life of the system.




3.0 DOCUMENTATION VERIFICATION

Purpose of Test		
Verify Correct Documentation used for testing.		
Method of Test		
<ul style="list-style-type: none"> Confirm documentation and revisions used for testing. Record permit number and type (cold/hot/confined space) 		
Permit To Work Number	GW7970	Permit To Work Type COLD
Safety Instrument System Documentation Manual SI157007.MNL Revision		
Drawing Number	Title	Revision
SI157101	Tank Overfill Protection SIS Import East Bund Cable Overview	EH
SI157102	Tank Overfill Protection SIS West Bund Cable Overview	DG
SI157103	Tank Overfill Protection SIS Additive Tanks Cable Overview	DE
SI157104	Tank Overfill Protection SIS East Bund I.S. Junction Box Connection Details	DF
SI157105	Tank Overfill Protection SIS West Bund I.S. Junction Box Connection Details	DF
SI157106	Tank Overfill Protection SIS Additive Tanks I.S. Junction Box Connection Details	DF
SI157107	Tank Overfill Protection SIS East Bund DC Junction Box Connection Details TB1	DE
SI157108	Tank Overfill Protection SIS East Bund DC Junction Box Connection Details TB2	DE
SI157109	Tank Overfill Protection SIS West Bund DC Junction Box Connection Details	DE
SI157110	Tank Overfill Protection SIS Valve Power Distribution Board	DE
SI157111	Tank Overfill Protection SIS East Bund AC Junction Box Connection Details TB1	DE
SI157112	Tank Overfill Protection SIS East Bund AC Junction Box Connection Details TB2	DE
SI157113	Tank Overfill Protection SIS West Bund AC Junction Box Connection Details TB1	DE
SI157114	Tank Overfill Protection SIS West Bund AC Junction Box Connection Details TB2	DE
SI157115	Site Plan Showing Location of Tank Overfill SIS Equipment	BC
SI157116	Tank Overfill Protection SIS Rotork Valve Control Network	C
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Sign
Tested by		Date
		3Dec14




3.0 Documentation Verification (Cont.)

Purpose of Test		
Verify Correct Documentation used for testing.		
Method of Test		
<ul style="list-style-type: none"> • Confirm documentation and revisions used for testing. • Record permit number and type (cold/hot/confined space) 		
Permit To Work Number	GW7970	Permit To Work Type Cold
Safety Instrument System Documentation Manual SI157007.MNL Revision		
Drawing Number	Title	Revision
SI157117	Alarm Annunciator/Monitoring Panel Cable AN001 Connection Details	C
SI157118	Alarm Annunciator/Monitoring Panel Cable AN002 Connection Details	B
SI157119	Alarm Annunciator/Monitoring Panel Cable AN003 Connection Details	B
SI157120	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 1	E
SI157121	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 2	D
SI157122	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 3	F
SI157123	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 4	F
SI157124	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 5	F
SI157125	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 6	F
SI157126	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 7	E
SI157127	Tank Overfill Protection SIS Monitoring Panel Logic Drawing 8	C
SI157130	Tank Overfill Protection SIS Tank Monitoring Panel External Layout	E
SI157131	Tank Overfill Protection SIS Tank Monitoring Panel Internal Layout	F
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)	Sign	Date
Tested by		3 Dec 14



3.0 Documentation Verification (Cont.)

Purpose of Test		
Verify Correct Documentation used for testing.		
Method of Test		
<ul style="list-style-type: none"> Confirm documentation and revisions used for testing. Record permit number and type (cold/hot/confined space) 		
Permit To Work Number	CW 7970	Permit To Work Type COLD
Safety Instrument System Documentation Manual SI157007.MNL Revision		
Drawing Number	Title	Revision
SI157140	Tank Overfill Protection SIS XV162 Pipeline Import Valve Loop Sheet	B/D
SI157170	Tank Overfill Protection SIS Tank 1 High Level Switch Loop Sheet	B/D
SI157171	Tank Overfill Protection SIS Tank 2 High Level Switch Loop Sheet	B/D
SI157172	Tank Overfill Protection SIS Tank 3 High Level Switch Loop Sheet	B/D
SI157173	Tank Overfill Protection SIS Tank 4 High Level Switch Loop Sheet	B/D
SI157174	Tank Overfill Protection SIS Tank 5 High Level Switch Loop Sheet	B/D
SI157175	Tank Overfill Protection SIS Tank 6 High Level Switch Loop Sheet	B/D
SI157176	Tank Overfill Protection SIS Tank 7 High Level Switch Loop Sheet	B/D
SI157177	Tank Overfill Protection SIS Tank 8 High Level Switch Loop Sheet	B/D
SI157178	Tank Overfill Protection SIS Tank 9 High Level Switch Loop Sheet	B/D
SI157179	Tank Overfill Protection SIS Tank 10 High Level Switch Loop Sheet	B/D
SI157180	Tank Overfill Protection SIS Tank 11 High Level Switch Loop Sheet	B/D
SI157181	Tank Overfill Protection SIS Tank 18 High Level Switch Loop Sheet	B/D
SI157182	Tank Overfill Protection SIS Tank 18A High Level Switch Loop Sheet	B/D
SI157183	Tank Overfill Protection SIS Tank 21 High Level Switch Loop Sheet	B/D
SI157184	Tank Overfill Protection SIS Tank 22 High Level Switch Loop Sheet	B/D
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)	Sign	Date
Tested by		2 Dec 14




HARDWARE VERIFICATION

3.1 Tank Sensors

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> • Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers • Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) • Confirm equipment tagged correctly • Check physical condition of equipment and mountings • Check cable entries and process connections. • Comment on changes and condition 		
Tag No	Identification	Result
TANK 1		
LE01	000356	PASS
PCB	385-0048-050-1T ALK003209	N/A
HS01	220037	PASS
TANK 2		
LE02	000359 791	PASS
PCB	385-0048-050 ALK003569	N/A
HS02	218796	PASS
TANK 3		
LE03	000357	PASS
PCB	385-0048-050-1T ALK003253	N/A
HS03	220164	PASS
TANK 4		
LE04	000362	PASS
PCB	385-0048-050-1T ALK003261	N/A
HS04	218797	PASS
TANK 5		
LS05	000385	PASS
PCB	385-0048-050-1T ALK003426	N/A
HS05	218974	PASS
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Sign
		Date
Tested by		3 Dec 14



3.1 Tank Sensors (Cont.)

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> • Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers • Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) • Confirm equipment tagged correctly • Check physical condition of equipment and mountings • Check cable entries and process connections. • Comment on changes and condition 		
Tag No	Identification	Result
TANK 6		
LS06	000399	Pass
PCB	385-0048-050-1T ALK003237	N/A
HS06	220036	Pass
TANK 7		
LS07	000389	Pass
PCB	385-0048-050-1T ALK003424	N/A
HS07	218798	Pass
TANK 8		
LS08	000386	Pass
PCB	385-0048-050-1T ALK003215	N/A
HS08	220040	Pass
TANK 9		
LS09	000382	Pass
PCB	385-0048-050-1T ALK003216	N/A
HS09	218823	Pass
TANK 10		
LS10	000371	Pass
PCB	385-0048-050-1T ALK003215	N/A
HS10	220193	Pass
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Sign
Tested by 		Date
		3 Dec 14




3.1 Tank Sensors (Cont.)

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) Confirm equipment tagged correctly Check physical condition of equipment and mountings Check cable entries and process connections. Comment on changes and condition 		
Tag No	Identification	Result
TANK 11		
LS11	000364	Pass
PCB	385-0048-050-1T ALK003212	N/A
HS11	218973	Pass
TANK 18		
LS18	000373 793	Pass
PCB	385-0048-050-1T ALK003221	N/A
HS18	218868	Pass
TANK 18A		
LS18A	000409	Pass
PCB	385-0048-050-1T ALK003260	N/A
HS18A	218975	Pass
TANK 21		
LS21	000396	Pass
PCB	385-0048-050-1T ALK003255	N/A
HS21	220214	Pass
TANK 22		
LS22	000383	Pass
PCB	385-0048-050-1T ALK003244	N/A
HS22	220072	Pass
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Sign
Tested by		Date
		3 Dec 14




3.2 Valves

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> • Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers • Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) • Confirm equipment tagged correctly • Check physical condition of equipment and mountings • Check cable entries and process connections. • Comment on changes and condition 		
Tag No	Identification	Result
Gasoline Pipeline Import Valve XV162		
Valve Body	WCC Pekos 530	Pass
Actuator	RS202902/01	Pass
Limit Switch	211107	Pass #1
Isolator	Z53857010104	Pass
Actions/Comments		
#1. Limit Switch Lid Has lost Paint And is showing signs of corrosion.		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Sign
Tested by		
		Date
		3 Dec 14



3.3 Logic Solver

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> • Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers • Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) • Confirm equipment tagged correctly • Check physical condition of equipment • Comment on changes and condition 		
Tag No	Identification	Result
TANK 1		
R252		PASS
LS01	10437522232088 11909110	PASS
TANK 2		
R292		PASS
LS02	10437522232089 2571564	PASS
TANK 3		
R332		PASS
LS03	10437522232093 2571598	PASS
TANK 4		
R372		PASS
LS04	10437522232098 2571492	PASS
TANK 5		
R492		PASS
LS05	10437522232044 2571420	PASS
TANK 6		
R532		PASS
LS06	10507523765067 2571543	PASS
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)	Sign	Date
Tested by		3 Dec 14




3.3 Logic Solver (Cont.)

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> • Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers • Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) • Confirm equipment tagged correctly • Check physical condition of equipment • Comment on changes and condition 		
Tag No	Identification	Result
TANK 7		
R572		PASS
LS07	10437522232047	2571356 PASS
TANK 8		
R612		PASS
LS08	10507523765066	2571370 PASS
TANK 9		
R652		PASS
LS09	10437522232041	2571410 PASS
TANK 10		
R692		PASS
LS10	10507523765065	2571368 PASS
TANK 11		
LS11	10437522232084	2571493 PASS
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Sign
Tested by		Date
		3 Dec 14



3.3 Logic solver (Cont.)

TANK 18		
LS18	10437522232043	2571507 Pass
TANK 18A		
LS18A	10437522232046	2571407 Pass
TANK 21		
LS21	10437522232045	1333402 Pass
TANK 22		
LS22	10437522232051	1333423 Pass
SITE ESD		
R088		Pass
SITE ESD		
R124		Pass
SITE ESD		
R164		Pass
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		
Tested by 		Sign
		Date
		3 Dec 14




3.4 Auxiliary Equipment



Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> • Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers • Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) • Confirm equipment tagged correctly • Check physical condition of equipment and mountings • Check cable entries. • Comment on changes and condition 		
Tag No	Identification	Result
Tank Import Monitoring Panel		
Panel	HC 9641	PASS
East Bund SIS AC Junction Box		
Panel	XA-GB-C007265	PASS
East Bund SIS DC Junction Box		
Panel	XA-GB-C007267	PASS
East Bund SIS IS Junction Box		
Panel	XA-GB-C007262	PASS
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Sign
Tested by		Date
		30 Dec 14



3.4 Auxiliary Equipment (Cont.)

Purpose of Test		
To verify the correct equipment is fitted and check its physical condition.		
Method Of Test		
<ul style="list-style-type: none"> • Verify Tamperproof label still intact. To be fitted on 1st test to avoid further disturbance to system investigating Serial numbers • Verify Serial Number(S/N)/Model Number (M/N)of fitted equipment (If above not correct) • Confirm equipment tagged correctly • Check physical condition of equipment and mountings • Check cable entries. • Comment on changes and condition 		
Tag No	Identification	Result
West Bund SIS AC Junction Box		
Panel J/R	XA-GB-C007266	Pass
West Bund SIS DC Junction Box		
Panel J/R	XA-GB-C007278	Pass
West Bund SIS IS Junction Box		
Panel J/R	XA-GB-C007259	Pass
Additive Tanks SIS IS Junction Box		
Panel J/R	XA-GB-C007263	Pass
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)		Sign
		Date
Tested by 		30/6/19



CLIENT: Local Fuel	PROJECT REF:LF364	DOC REF: LF364001_HDR_A
PROJECT: Annual Proof Testing 2016	LOCATION: Brighton	DATE: 11.02.16
PLANT SECTION: Site	PLANT UNIT: All Tanks	PAGE: 1 OF 1
This certificate covers the acceptance of the following works:- <u>Annual SIS Proof Testing 2016</u>		
In accordance with the following specifications and conditions of contract:- LF364 – Consultancy Services		
We duly handover the work specified subject to the following exceptions:- Import Valve XV162 Communications cable “VCOM162” found to be showing steel wire armour at actuator gland entry. Cable removed and left in switchroom as Modbus communications is not used. Additive tank high levels found to be linked out at the barrier in SIS panel.		
Approvals		
P & I DESIGN LTD: C.Dales 		DATE: 11.02.16
CLIENT: 		DATE: 11.02.16

P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk



LOCAL FUEL PLC
THE SHOREHAM OIL TERMINAL
STORAGE TANK OVERFILL PROTECTION
SAFETY INSTRUMENT SYSTEM LFS-SIS1
DOCUMENTATION VERIFICATION



Rev	Date	By	Checked	Approved	Description	Local Fuel Ref.
A	20.05.15	D.B.Faulkner	M.Morgan	Local Fuel	Original Issue	Document No. LF364011_RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1	REVISION HISTORY	3
2	INTRODUCTION	3
3	SCOPE	4
4	DEFINITIONS AND ABBREVIATIONS.....	5
5	PREPARATION	6
6	DOCUMENTATION VERIFICATION	7



1 REVISION HISTORY

Rev	Description
A	Original Issue
B	
C	
D	
E	

This document will be revised with any additions to or removals from LFS-SIS1 throughout the operational lifecycle of the system.

2 INTRODUCTION

This document provides a procedure for documentation verification to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



3 SCOPE

Client / Company	-	Local Fuel PLC
Location / Facility	-	The Shoreham Oil Terminal
Plant Unit	-	Spirit Bund / Distillate Bund
Service	-	Storage Tank Overfill Protection
SIS Tag No	-	LFS-SIS1
SIF's Tag No's	-	SIF-1, SIF-2, SIF-3 & SIF-4
SIL	-	2

Lifecycle Stages

Stage 4	-	BS EN 61511 Clause 16 - SIS Operation and Maintenance
---------	---	---

Audience

This document has been produced for use by competent persons knowledgeable in testing Safety Instrument Systems.

Brief System Description

SIF's under test are to prevent the overfill of storage tanks when on import.

The system is classified as SIL2.

Full system description in LF364001_MNL The Shoreham Oil Terminal LF-SIS1

Procedure

This procedure outlines the necessary steps required to verify the correct documentation used for testing and identify modifications to the system since last testing phase.

Detailed in this report are the methods of test for documentation associated with LFS-SIS1.

The results of these tests will be recorded in this report, historical data will be recorded in report reference LF364013_RPT - LFS-SIS1 Operation, Maintenance and Modification Lifecycle and schedule reference LF364004_SCH - LFS-SIS1 Testing Lifecycle Matrix.

All faults should be reported to the system keeper. If further work is required the system keeper will initiate it.



4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PFID	Probability of Failing on Demand
ESV	Emergency Shutdown Valves
HMI	Human Machine Interface (Visual display screen)
P&ID	Piping & Instrumentation Diagram
SCH	Schedule
PTW	Permit to Work
RAMS	Risk Assessment and Method Statement



5 PREPARATION

Controlled copies of the following documentation will be required :-
LF364001_REG – LFS-SIS1 Drawing Register
LF364002_REG – LFS-SIS1 Report Register
LF364003_REG – LFS-SIS1 Specification Register

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.
Controlled copies of all documentation required for testing to be attached.



6 DOCUMENTATION VERIFICATION

Purpose of Test					
Pre physical on site testing check of documentation to verify correct documentation to be used for testing and identify modifications to the system since last testing phase. <i>Incorrect or updated documentation may lead to incomplete testing or undesirable effects on other site systems and terminal operation.</i>					
Controlled Copy Documentation Required					
LF364001_REG – LFS-SIS1 Drawing Register LF364002_REG – LFS-SIS1 Report Register LF364003_REG – LFS-SIS1 Specification Register					
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial		
6.1	Compare system documentation to registers. Highlight documentation checked on controlled copy of registers. Review changes since last testing phase as documented in LF364013_RPT - LFS-SIS1 Operation, Maintenance and Modification Lifecycle.	Documentation available and auditable. Documentation revisions reflex installed system. <i>Comment any issues in section 6.2 and review / rectify prior to starting site work</i>	✓ CD		
6.2	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper				
Tested by	Position	Qualification	Sign	Date	
C. DALES	INST ENG	Bony Hons Inst + C		09.02.16	
System Keeper Acknowledgement					
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>					
Accepted by	Position	Qualification	Sign	Date	
D. WINSOR					



P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk



LOCAL FUEL PLC

THE SHOREHAM OIL TERMINAL

STORAGE TANK OVERFILL PROTECTION

SAFETY INSTRUMENT SYSTEM LFS-SIS1

SHUTDOWN CONDITIONS PROOF TESTING



Rev	Date	By	Checked	Approved	Description	Local Fuel PLC Ref.
A	20.05.15	D.B Faulkner	M.Morgan	Local Fuel PLC	Original Issue	Document No. LF364012_RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1	REVISION HISTORY	3
2	INTRODUCTION	3
3	SCOPE	4
4	DEFINITIONS AND ABBREVIATIONS.....	5
5	PREPARATION	6
6	HARDWARE VERIFICATION	7
7	AS FOUND FUNCTIONAL PROOF TESTING PROCEDURE	9
7.1	Valve Performance As Found.....	9
7.2	Drexelbrook Sensor As Found Manufacturers Test Terminal Functional Testing.....	11
7.3	Drexelbrook Sensor As Found Physical Test Functional Testing	13
8	FAILURE MODE TESTING PROCEDURE.....	16
8.1	Failure Mode Functional Testing.....	16
9	PREVENTATIVE MAINTENANCE	18
10	AS LEFT FUNCTIONAL PROOF TESTING PROCEDURE.....	19
10.1	Drexelbrook Sensor As left Manufacturers Test Terminal Functional Testing.....	19
10.2	Emergency Shutdown As left	21
11	DOCUMENTATION & HANDOVER.....	22



1 REVISION HISTORY

Rev	Description
A	Original Issue

This document will be revised with any additions to or removals from LFS-SIS1 throughout the operational lifecycle of the system.

2 INTRODUCTION

This document provides a procedure for shutdown condition functional proof testing to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.

BS EN 61511-1:2004 Clause 3.2.58 - Proof testing is a test performed to reveal undetected faults in a safety instrumented system (SIS) so that, if necessary, the SIS can be restored to its designed functionality.

By revealing all undetected faults, the PFD is effectively ‘reset’ back to the designed value.



3 SCOPE

Client / Company	-	Local Fuel PLC
Location / Facility	-	The Shoreham Oil Terminal
Plant Unit	-	Spirit Bund / Distillate Bund
Service	-	Storage Tank Overfill Protection
SIS Tag No	-	LFS-SIS1
SIF's Tag No's	-	SIF-1, SIF-2, SIF-3 & SIF-4
SIL	-	2

Lifecycle Stages

Stage 4	-	BS EN 61511 Clause 16 - SIS Operation and Maintenance
---------	---	---

Audience

This document has been produced for use by competent persons knowledgeable in testing Safety Instrument Systems.

Brief System Description

SIF's under test are to prevent the overfill of storage tanks when on import.

The system is classified as SIL2.

Full system description in LF364001_MNL Shoreham Oil Terminal LFS-SIS1

Procedure

This procedure outlines the necessary steps required to verify the correct equipment is installed, the physical condition of the installed equipment and the functional operation performs the SIF's as designed.

Detailed in this report are the methods of test for each SIF.

The results of these tests will be recorded in this report, historical data will be recorded in report reference LF364013_RPT - LFS-SIS1 Operation, Maintenance and Modification Lifecycle and schedule reference LF364004_SCH - LFS-SIS1 Testing Lifecycle Matrix.

This report details shutdown condition testing whilst no transfer to the tanks is in operation.

All faults should be reported to the functional safety manager, with minor repairs carried out if practicable. If further maintenance work is required the functional safety manager will initiate it.



4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PFD	Probability of Failing on Demand
XV	Emergency Shutdown Valves
SCADA	Human Machine Interface (Visual display screen)
P&ID	Piping & Instrumentation Diagram
SCH	Schedule
PTW	Permit to Work
RAMS	Risk Assessment and Method Statement



5 PREPARATION

All Health and Safety / Permit To Work systems must be implemented before commencing testing. LF364014_RPT – LFS-SIS1 RAMS is to be submitted for approval prior to the site testing.

LFS-SIS1 is completely independent of the BPCS, no overrides or special preparations are required to facilitate uncompromised testing.

Controlled copies of the following documentation will be required:-

LF364012_RPT - LFS-SIS1 Shutdown Conditions Proof Testing (this procedure)

LF364002_SCH - LFS-SIS1 Instrument Schedule

LF364003_SCH - LFS-SIS1 Testing Matrix

LF364011_RPT - LFS-SIS1 Documentation Verification to be completed prior to each period of testing to confirm correct revisions of documentation.

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.

Controlled copies of all documentation required for testing to be attached. In addition to procedures documented in this report calibration certificates, engineers' reports are to be issued to each item as applicable.



The functional testing will be controlled and documented by a technician in radio contact with testers in the switchroom and at field equipment locations as required.



6 HARDWARE VERIFICATION

Purpose of Test			
To verify the correct equipment is fitted and no unauthorised modifications have been carried out. To verify equipment physical condition and fitness for purpose. To verify equipment is identified as being part of a SIS with a label to caution unauthorised works. <i>Equipment may not function correctly if incorrect designed/rated equipment is installed.</i> <i>Equipment may not function correctly if damaged or modified.</i> <i>Equipment not identified as SIS may not be reported to the system keeper following works by maintenance / contractors.</i>			
Controlled Copy Documentation Required			
LF364002_SCH - LFS-SIS1 Instrument Schedule			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
6.0	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 6.6 and review / rectify prior to starting testing.</i>	✓ CD
6.1	Confirm plant preparations satisfactory prior to each period of work and following changes in plant conditions or operations. <i>Record PTW No..... HW 3256</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 6.6 and review / rectify prior to starting any site work.</i>	✓ CD
6.2	Confirm equipment is identified correctly by comparing against information on LF364002_SCH. Record method used to identify equipment on controlled copy of LF364002_SCH by Highlighting verified identification. "Tag No" "Site Specific" and / or "Serial No" etc.	Equipment identified as LF364002_SCH, Labelling and tagging correct. SIS identification correct. <i>Comment issues / observations in section 6.6.</i>	✓ CD
6.3	Confirm equipment is identified as being part of a SIS with suitable warning label to caution unauthorised works not in accordance with BS EN 61511. Record compliance on controlled copy of LF364002_SCH by Highlighting SIS Identification column.	SIS identification correct. <i>Comment issues / observations in section 6.6.</i>	✓ CD
6.4	Confirm no visible signs of system and equipment modification (including dip switch / jumper settings), relocation, or not fit for purpose. Highlight equipment checked on controlled copy of LF364002_SCH in "P&I Drawing Reference" column & on P&IDs.	No visible signs of modification or relocation. Equipment is clean and of sound physical condition, mountings, cable entries and process connections are fit for designed purpose with unrestricted access. <i>Comment issues/ observations in section 6.6.</i>	✓ CD



6.5	Confirm no visible signs of additional plant or parallel systems which could affect the SIS or invalidate testing.	No new additional plant equipment or BPCS systems. <i>Comment any issues in section 6.6. and review / rectify prior to starting functional testing.</i>	✓ CD	
6.6	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p>VALVE XV162 COMMS CABLE VCOM162 FOUND TO BE SHOWING STEEL ARMOR AT THE ACTUATOR ENTRY. CABLE REMOVED AND STORED IN SWITCHROOM AS MODBUS IS NOT USED</p>				
Tested by	Position	Qualification	Sign	Date
C. DALES	INST ENG	Beng Hous INST+C		20.2.16
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date
DWINSON				



7 AS FOUND FUNCTIONAL PROOF TESTING PROCEDURE

7.1 Valve Performance As Found

Purpose of Test			
To verify the correct undisturbed operation of FINAL ELEMENT valves as found prior to multiple operation during SIF testing. To verify correct DIAGNOSTICS information. To verify correct Manual and Emergency Shutdown operation of FINAL ELEMENT valves. <i>If this test is not performed 'as found' undetected faults may not be revealed.</i> <i>If valve target time is exceeded the tank could overfill following shutdown.</i> <i>If valve target time is reduced the dockline could overpressure (surge) following shutdown.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i> <i>Valves not operating correctly in manual or following Site ESD could initiate a tank overfill and may not close if a demand is made on the overfill protection system.</i>			
Controlled Copy Documentation Required			
LF364003_SCH - LFS-SIS1 Testing Matrix Record all results on Sheet 2.			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.1.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.1.8 and review / rectify prior to starting testing.</i>	✓ CD
7.1.2	Confirm plant preparations satisfactory prior to each period of work and following changes in plant conditions or operations. <i>Record PTW No. HW 9256</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.1.8 and review / rectify prior to starting any site work.</i>	✓ CD
7.1.3	Confirm system healthy and reset by comparing against information on LF364003_SCH Sheet 1.	System reset as detailed on LF364003_SCH Sheet 1. <i>Comment differences from LF364003_SCH or if found in tripped state in section 7.1.8.</i>	✓ CD
7.1.4	Open each valve under test. Sections 7.1.4 to 7.1.7 to be completed for each valve under test individually prior to starting next valve.	Valve physical action found smooth with full operation of valve stem. <i>Comment poor action / sticking in section 7.1.8.</i>	✓ CD
		Opening time – No specific requirement. <i>Comment times >115 seconds in section 7.1.8.</i>	55S ✓ CD
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on LF364003_SCH Sheet 2. <i>Comment differences from SCH in section 7.1.8.</i>	✓ CD

Valve Performance As Found Continued on page 10



Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.1.5	Trip valve under test via simulation of monitoring panel ESD by removing fuse 24V/1. Note – This will close all valves controlled via LFS-SIS1.	Valve physical action found smooth with full operation of valve stem. <i>Comment poor action / sticking in section 7.1.8.</i>	✓ CD	
		Valve status ESD Tripped on Local display. <i>Comment failure in section 7.1.8.</i>	✓ CD	
		Closing times for overfill and surge protection within set limits as detailed on LF364003_SCH Sheet 2. <i>Comment failures in section 7.1.8. Record Physical Closing Time and Physical Travel Time.</i>	2mins 4secs *	
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on LF364003_SCH Sheet 2. <i>Comment differences from SCH in section 7.1.8.</i>	✓ CD	
7.1.6	Reopen valve.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. <i>Comment failure in section 7.1.8.</i>	✓ CD	
7.1.7	Replace fuse 24V/1.	FINAL ELEMENT valves remain closed. <i>Comment failure in section 7.1.8.</i>	✓ CD	
7.1.8	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p>"ESD ACTIVE" SHOWN ON LOCAL DISPLAY, HOWEVER ON RESET OF ESD, MESSAGE STAYS. MESSAGE CLEARS ON SENDING OPEN COMMAND TO VALVE</p> <p><i>Note: This is normal behaviour on newer actuators.</i></p> <p><i>*. Closing time outside specified limits. Reviewed & specified limits amended - see management of functional safety plan</i></p>				
Tested by	Position	Qualification	Sign	Date
C. DALES	INST ENG	Beng Homs INST+C		10/02/16
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date




7.2 Drexelbrook Sensor As Found Manufacturers Test Terminal Functional Testing

Purpose of Test			
To verify the SIF operates correctly prior to any disturbance. SIF is SENSOR ELEMENT trips & inhibits the FINAL ELEMENT(s) to the safe state as specified. Method of activation is by operation of the manufacturers test facility To verify the correct DIAGNOSTICS information. <i>If this test is not performed 'as found' undetected faults may not be revealed.</i> <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
LF364003_SCH - LFS-SIS1 Testing Matrix Record results on LF364003_SCH Sheets 2 & 3.			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.2.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.2.7 and review / rectify prior to starting testing.</i>	✓ CD
7.2.2	Confirm plant preparations satisfactory prior to each period of work and following changes in plant conditions or operations. <i>Record PTW No... HW 3256</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.2.7 and review / rectify prior to starting any site work.</i>	✓ CD
7.2.3	Confirm system healthy and reset by comparing against information on LF364003_SCH Sheet 1.	System reset as detailed on LF364003_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.2.7.</i>	✓ CD
7.2.4	Confirm all final element valves tripped by the initiator under test are open.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on LF364003_SCH Sheet 3. <i>Comment differences from SCH in section 7.2.7.</i>	✓ CD
7.2.5	Operate and release HS Test Switch The sensing element will initiate a test sequence on rising edge of test switch. Test sequence = 5 seconds self-test 2 seconds alarm condition Returns to healthy state	Valve action found smooth with full operation of valve stem. <i>Comment poor action / sticking in section 7.2.7.</i>	✓ CD
		Valve status ESD Tripped on Local display. <i>Comment failure in section 7.2.7.</i>	✓ CD
		System trips closing and inhibiting from reopening FINAL ELEMENT valves and initiating DIAGNOSTICS as detailed on LF364003_SCH Sheet 2 & 3. <i>Comment differences from SCH in section 7.2.7</i>	✓ CD
		XV Closing times for overfill and surge protection within set limits. <i>Comment failures in section 7.2.7.</i> <i>Record Physical Closing Time and Physical Travel Time.</i>	2mins 4secs ✓ CD

Drexelbrook Sensor As Found Manufactures Test Terminal Functional Testing Continued on page 12



Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.2.6	Activate system associated Bund reset and confirm valves enabled by opening and closing.	System reset as detailed on LF364003_SCH Sheet 1. <i>Comment differences from SCH in section 7.2.7.</i>	✓ ca	
7.2.7	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
ADDITIVE TANKS LINKED HEALTHY AT BARRIER AS TANKS ARE NOT IN USE AND WILL NOT BE USED IN FUTURE				
Tested by	Position	Qualification	Sign	Date
C. DALES	INST ENG	Beng Hous INST + C		10.2.16
System Keeper Acknowledgement				
(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)				
Accepted by	Position	Qualification	Sign	Date



7.3 Drexelbrook Sensor As Found Physical Test Functional Testing
 Physical testing of Drexelbrook sensors required minimum of every 8 years.
 Refer to LF364004_SCH - LFS-SIS1 Testing Lifecycle Matrix for scheduling.

Purpose of Test			
To verify the SIF operates correctly under simulated process conditions. SIF is SENSOR ELEMENT trips & inhibits the FINAL ELEMENT(s) to the safe state as specified. Method of activation is by physically removing the sensor element. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i> <i>If a physical test not carried out every 8 years the PDF of the system will fall outside of the defined SIL.</i>			
Controlled Copy Documentation Required			
LF364003_SCH - LFS-SIS1 Testing Matrix Record results on LF364003_SCH Sheets 2 & 4.			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.3.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.3.8 and review / rectify prior to starting testing.</i>	<i>[Signature]</i> N/A
7.3.2	Confirm plant preparations satisfactory prior to each period of work and following changes in plant conditions or operations. <i>Record PTW No... Hw 3256</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.3.8 and review / rectify prior to starting any site work.</i>	N/A
7.3.3	Confirm system healthy and reset by comparing against information on LF364003_SCH Sheet 1	System reset as detailed on LF364003_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.3.8.</i>	N/A
7.3.4	Confirm all final element valves tripped by the initiator under test are open.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on LF364003_SCH Sheet 2. <i>Comment differences from SCH in section 7.3.8.</i>	N/A



Drexelbrook Sensor As Found Physical Test Functional Testing Continued on page 14



Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.3.5	Remove probe from tank and touch end against tank top.	Valve action found smooth with full operation of valve stem. <i>Comment poor action / sticking in section 7.3.8.</i>	N/A
		Valve status ESD Tripped on Local display. <i>Comment failure in section 7.3.8.</i>	N/A
		System trips closing and inhibiting from reopening FINAL ELEMENT valves and initiating DIAGNOSTICS as detailed on LF364003_SCH Sheets 2 & 4. <i>Comment differences from SCH in section 7.3.8</i>	N/A
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.8.</i>	N/A
		XV Closing times for overfill and surge protection with set limits as detailed on LF364003_SCH Sheet 2. <i>Comment failures in section 7.3.8. Record Physical Closing Time and Physical Travel Time.</i>	N/A
7.3.6	Confirm probe length correct and inspection condition. Replace probe in tank as found. CRITICAL Step : Independent confirmation required to verify probe replaced in tank as found.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. Independent verification to countersign LF364003_SCH to confirm as found replacement. <i>Comment failure in section 7.3.8.</i>	N/A
7.3.7	Activate system associated Bund reset and confirm valves enabled by opening and closing.	System reset as detailed on LF364003_SCH Sheet 1. <i>Comment differences from SCH in section 7.3.8.</i>	N/A

Drexelbrook Sensor As Found Physical test Functional Testing Continued on page 15



7.3.8	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
TEST N/A AS TEST HAS BEEN COMPLETED IN RECENT YEAR/S				
Tested by	Position	Qualification	Sign	Date
C DALES	INST ENG	Beng Hous INST+C		10.2.16
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date
Independent Critical Step Verification				
<i>(Note: Signature confirms independent verification of all critical steps)</i>				
Accepted by	Position	Qualification	Sign	Date
D WINSOR				




8 FAILURE MODE TESTING PROCEDURE

8.1 Failure Mode Functional Testing

Purpose of Test			
To verify the correct FAILURE MODES of the System Description system. To verify correct failure DIAGNOSTICS information. <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
LF364003_SCH - LFS-SIS1 Testing Matrix Record results on LF364003_SCH Sheet 5 & 6. Loop Sheets as listed on LF364001_REG - LFS-SIS1 Drawing Register			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
8.1.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 8.1.6 and review / rectify prior to starting testing.</i>	✓ CD
8.1.2	Confirm plant preparations satisfactory prior to each period of work and following changes in plant conditions or operations. <i>Record PTW No... Hw 3256</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 8.1.6 and review / rectify prior to starting any site work.</i>	✓ CD
8.1.3	Confirm system healthy and reset by comparing against information on LF364003_SCH Sheet 1.	System reset as detailed on LF364003_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 8.1.6.</i>	✓ CD
8.1.4	Confirm all final element valves tripped by the initiator under test are open.	Correct FINAL ELEMENT valve position and DIAGNOSTICS display at control room SCADA as detailed on LF364003_SCH Sheet 2. <i>Comment differences from SCH in section 8.1.6.</i>	✓ CD
8.1.5	Initiate and reset each FAILURE MODE as detailed on LF364003_SCH Sheets 5 & 6. Highlight tests completed on controlled copy of LF364003_SCH Sheets 5 & 6.	ACTION and DIAGNOSTICS as detailed on LF364003_SCH Sheets 5 & 6. System Reset as detailed on LF364003_SCH Sheet 1. <i>Comment differences from SCH in section 8.1.6</i>	✓ CD



Failure Mode Functional Testing Continued on page 17



8.1.6	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
C.DALES	INST ENG	Beng HOW'S INST+IC		10.2.16
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



9 PREVENTATIVE MAINTENANCE

Purpose of Test					
To complete any recommended preventative maintenance as required. <i>No specific preventative maintenance required, this section to be reviewed and expanded as required.</i>					
Controlled Copy Documentation Required					
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial		
9.1					
9.2	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper				
Tested by	Position	Qualification	Sign	Date	
C DALES	INST ENG	Beneq HANS WST+C		11.2.16	
System Keeper Acknowledgement					
(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)					
Accepted by	Position	Qualification	Sign	Date	
D WISSER					





10 AS LEFT FUNCTIONAL PROOF TESTING PROCEDURE

10.1 Drexelbrook Sensor As left Manufacturers Test Terminal Functional Testing

Purpose of Test			
To verify the SIF operates correctly following system disturbance. SIF is SENSOR ELEMENT trips & inhibits the FINAL ELEMENT(s) to the safe state as specified. Method of activation is by operation of the manufacturers test facility To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
LF364003_SCH - LFS-SIS1 Testing Matrix. Record results on LF364003_SCH Sheet 3.			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
10.1.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 10.1.7 and review / rectify prior to starting test.</i>	
10.1.2	Confirm plant preparations satisfactory prior to each period of work and following changes in plant conditions or operations. <i>Record PTW No... HW 3256</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 10.1.7 and review / rectify prior to starting any site work.</i>	
10.1.3	Confirm system healthy and reset by comparing against information on LF364003_SCH Sheet 1.	System reset as detailed on LF364003_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 10.1.7.</i>	
10.1.4	Confirm all final element valves tripped by the initiator under test are open.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on LF364003_SCH Sheet 2. <i>Comment differences from SCH in section 10.1.7.</i>	

Drexelbrook Sensor As left Manufactures Test Terminal Functional Testing Continued on page 20



Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
10.1.5	Operate and release HS Test Switch The sensing element will initiate a test sequence on rising edge of test switch. Test sequence = 5 seconds self-test 2 seconds alarm condition Returns to healthy state	Valve action found smooth with full operation of valve stem. <i>Comment poor action / sticking in section 10.1.7.</i>	✓ CD	
		Valve status ESD Tripped on Local display. <i>Comment failure in section 10.1.7.</i>	✓ CD	
		System trips closing and inhibiting from reopening FINAL ELEMENT valves and initiating DIAGNOSTICS as detailed on LF364003_SCH Sheet 2&3. <i>Comment differences from SCH in section 10.1.7</i>	✓ CD	
		XV Closing times for overfill and surge protection with set limits as detailed on LF364003_SCH Sheet 2. <i>Comment failures in section 10.1.7. Record Physical Closing Time and Physical Travel Time.</i>	✓ CD	
10.1.6	Activate system associated Bund reset and confirm valves enabled by opening and closing.	System reset as detailed on LF364003_SCH Sheet 1. <i>Comment differences from SCH in section 10.1.7.</i>	✓ CD	
10.1.7	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
C. DALES	INST ENG	Bong Hong INST+C		11-2-16
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date
D W. NSTR				






10.2 Emergency Shutdown As left

Purpose of Test				
To verify the correct operation of the manual terminal Emergency Shutdown system as left following multiple operation during SIF testing . To verify correct DIAGNOSTICS information.				
Controlled Copy Documentation Required				
LF364003_SCH - LFS-SIS1 Testing Matrix Record results on LF364003_SCH Sheet 2.				
Step	Method of Test	Acceptance Criteria	Pass (✓)	Fail (x) Initial
10.2.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 10.2.6 and review / rectify prior to starting testing.</i>	✓	CD
10.2.2	Confirm plant preparations satisfactory prior to each period of work and following changes in plant conditions or operations. <i>Record PTW No... HW 3256</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 10.2.6 and review / rectify prior to starting any site work.</i>	✓	CD
10.2.3	Confirm ESD system relays healthy and reset.	ESD system relays reset as detailed on LF364003_SCH Sheet 1. <i>Comment differences from LF364003_SCH in section 10.2.6.</i>	✓	CD
10.2.4	Initiate Terminal ESD <i>Comment activation method PUSH BUTTON</i>	ESD system relays de-energise as detailed on LF364003_SCH Sheet 2. <i>Comment differences from LF364003_SCH in section 10.2.6.</i>	✓	CD
10.2.5	Reset Terminal ESD and confirm system healthy and reset.	ESD system relays reset as detailed on LF364003_SCH Sheet 1. <i>Comment differences from LF364003_SCH in section 10.2.6.</i>	✓	CD
10.2.6	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
C-DALES	INST ENG	Bang Hors lut + C		11.2.16
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



11 DOCUMENTATION & HANDOVER

Purpose of Test				
To update the lifecycle documentation. Handover System				
Documentation Required				
LF364013_RPT - LFS-SIS1 Operation, Maintenance and Modification Lifecycle LF364004_SCH - LFS-SIS1 Testing Lifecycle Matrix				
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
11.1	Review testing with system keeper.	System Keeper to sign all sections.	✓ CD	
11.2	Update LF364013_RPT - LFS-SIS1 Operation, Maintenance and Modification Lifecycle	Updated	✓ CD	
11.3	Update LF364004_SCH - LFS-SIS1 Testing Lifecycle Matrix	Updated	✓ CD	
11.4	Issue copy of testing documentation to System Keeper	Issued	✓ CD	
11.5	Handover system to Operations, sign off PTW	System keeper sign off completed, operations aware of system status.	✓ CD	
11.6	Comments			
Tested by	Position	Qualification	Sign	Date
C. DALES	INST ENG	Bang HONS INST+C		11.02.16
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date
				



P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk



LOCAL FUEL PLC

THE SHOREHAM OIL TERMINAL

STORAGE TANK OVERFILL PROTECTION

SAFETY INSTRUMENT SYSTEM LFS-SIS1

OPERATION, MAINTENANCE AND MODIFICATION LIFECYCLE



Rev	Date	By	Checked	Approved	Description	Local Fuel PLC Ref.
A	20.05.15	D.B.Faulkner	M.Morgan	Local Fuel PLC	Original Issue	
						Document No. LF364013_RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

CONTENTS

1	REVISION HISTORY	3
2	INTRODUCTION	3
3	SCOPE	3
4	DEFINITIONS AND ABBREVIATIONS.....	5
5	LIFECYCLE PHASE – STAGE 4	5
5.1	Proof Testing.....	6
5.1.1	Document Verification	7
5.1.2	Hardware Verification	7
5.1.3	Shutdown Conditions Proof Testing.....	7
5.1.4	Process Conditions Proof Testing.....	7
5.2	Preventative Maintenance.....	7
5.3	Functional Safety Meetings / Reviews / Faults and Activations	7
5.4	Stage 4 Operation and Maintenance Functional Safety Assessment.....	7
6	LIFECYCLE PHASE – STAGE 5	8
6.1	Stage 5 Modification Functional Safety Assessment	8
7	RESPONSIBILITIES.....	9
8	SCHEDULING.....	10
9	LIFECYCLE SUMMARY	12
10	SYSTEM MODIFICATIONS	13
11	FAULTS AND ACTIVATIONS.....	14



1 REVISION HISTORY

Rev	Description
A	Original Issue Following 2014 Proof Test

This document will be revised with any additions to or removals from the SIS throughout the operational lifecycle of the system.

2 INTRODUCTION

This document provides an overview and summery report to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.

3 SCOPE

- Client / Company - Local Fuel PLC
- Location / Facility - The Shoreham Oil Terminal
- Plant Unit - Spirt Bund / Distillate Bund
- Service - Storage Tank Overfill Protection
- SIS Tag No - LFS-SIS1
- SIF's Tag No's - SIF-1, SIF-2, SIF-3 & SIF-4
- SIL - 2

Lifecycle Stages

- Stage 4 - BS EN 61511 Clause 16 - SIS Operation and Maintenance
- Stage 5 - BS EN 61511 Clause 17 - SIS modification

Detailed in this report are the lifecycle phases, methods of data collection and operational review.

System performance data is collected to analyse and review the performance of the system and components against the criteria used for design.

The analysis of the lifecycle phases will be documented in this report and historical data will be recorded on LF364004_SCH - LFS-SIS1 Testing Lifecycle Matrix. The correct documenting of system testing provides historical system performance data in order that testing frequencies and procedures can be verified or modified as required.

The system is owned by Local Fuel PLC. The lifecycle is the responsibility of the system owners.



Lifecycle Phases at Stage 4 -

Proof Testing

Document Verification

Hardware Verification

Shutdown Conditions Proof Testing

Process Conditions Proof Testing

Preventative Maintenance

Functional Safety Meetings / Reviews /Faults and Activations

Stage 4 Operation and Maintenance - Function Safety Assessment

Lifecycle Phases at Stage 5 -

Stage 5 Modification - Function Safety Assessment

(Testing phases to be allocated at Stage 5 FSA as required)



4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PF _D	Probability of Failing on Demand
ESV	Emergency Shutdown Valves
HMI	Human Machine Interface (Visual display screen)
P&ID	Piping & Instrumentation Diagram
SCH	Schedule
PTW	Permit to Work
RAMS	Risk Assessment and Method Statement



5 LIFECYCLE PHASE – STAGE 4

5.1 Proof Testing

The purpose of the this proof testing is to reveal dangerous undetected failures and confirm the correct operation of known safe detected failures so that, if necessary, the SIS can be restored to its designed functionality. During normal operation, components of the SIS are subject to the possibility of random hardware failures. These failures may be safe failures that could lead to spurious trips or dangerous failures that may prevent the SIS operating correctly when required. Dangerous failures may not be revealed and therefore there may be no indication that these failures exist. The failure modes of all components cannot be fully accounted for therefore these can only be confidently revealed by carrying out a full end to end proof test by simulating the process conditions as closely as possible. Detected failure diagnostics not functioning correctly could result in the system not being available to operations when there is a process requirement.

Testing will be carried out in accordance with the following guidance:-

Proof Testing of Safety Instrumented Systems in the Onshore Chemical / Specialist Industry OG-00054 and Principles for proof testing of safety instrumented systems in the chemical industry. Contract Research Report - 428/2002. Prepared by ABB Ltd. for the Health and Safety Executive.

The following is an extraction from the report 428/2002, Section 4.2.4 Conclusions and Recommendations:

Based on the research, the following recommendations are made:

- a method of SIS initiation should be adopted which adequately establishes that the SIS would operate under operating conditions;
- where reasonably practicable, SIS initiation should be via manipulation of the process variable using process fluids. The provision of facilities for achieving this should be considered during design of SIS;
- the initiation of SIS should not involve placing the process in a state where failure of the SIS under test could lead to a hazardous situation;
- SIS should be proof tested as found rather than being disturbed, thereby reducing the potential for unrealistic tests, loss of as found system failure data and introduction of faults on system reinstatement.

In the testing procedures we have followed these recommendation as far as possible.

Trip Initiation

The methods of initiating SIS are many and varied but whatever the method it must provide adequate confidence that the SIS would be initiated if required under operating conditions. A distinction must be drawn between manipulation of the process variable and manipulation of the process. Manipulation of the process variable without driving the process into a potentially hazardous situation should be achieved where reasonably practicable. Manipulation of the process may be necessary to provide a realistic test of functionality but this must be accompanied by a risk assessment to ensure that the probability of achieving an unsafe state remains acceptably low. Equally, any departure from realistic operating



conditions during proof testing must be accounted for within the safety integrity assessment of the SIS.

It is not considered that testing of the level switches by raising the levels in the tanks will be routinely carried out. It is recommended however, that during hydrostatic testing or insurance inspections on each tank, the water level be taken up to and beyond the high level switch to prove operation of the switch in-situ. This test to be documented in accordance with the testing procedures.

5.1.1 Document Verification

Document Verification – Check of documentation to verify correct documentation used for testing and identify modifications to the system since last testing phase.

5.1.2 Hardware Verification

Hardware Verification – Check to verify no unauthorised modifications have been carried out and verify physical condition and fitness for purpose.

5.1.3 Shutdown Conditions Proof Testing

Shutdown Conditions Functional Proof Testing – Functional test of the system whilst the process is not active, e.g no flow through final element valves, process not taken to trip point. Test switches and /or process simulation used to complete test, this is a partial test only and may not reveal all undetected faults. System diagnostics and known safe failures are tested at this phase.

The Sensing Element Liquiphant's are tested by using the Test button facility of the Nivotester unit as per the manufacturers recommendations. A full wet test is carried out periodically as detailed in section 8.

5.1.4 Process Conditions Proof Testing

Process Conditions Functional Proof Testing – Functional test of the SIS whilst the process is active. E.g Final elements closed against process flow / Process is allowed to reach the trip point activating final elements to bring the process to a safe state.

5.2 Preventative Maintenance

Preventative Maintenance required to keep the hardware operational and satisfy regulations. No specific preventative maintenance activities identified.
Regulations - ATEX electrical inspections to be carried out in line with the Facility's schedule.

5.3 Functional Safety Meetings / Reviews / Faults and Activations

A review should be carried following any genuine activation, serious trip or on detection of a system fault.

5.4 Stage 4 Operation and Maintenance Functional Safety Assessment

Stage 4 Operation and Maintenance - Function Safety Assessments to carry out as scheduled.



6 LIFECYCLE PHASE – STAGE 5

6.1 Stage 5 Modification Functional Safety Assessment

Stage 5 Modification - Function Safety Assessment to be carried out prior to any system modification, testing phases to be allocated at Stage 5 FSA as required.



7 RESPONSIBILITIES

The system is owned by Local Fuel PLC (System Keeper). The testing and acceptance is the responsibility of the system owners. The testing is to be performed by a competent technician appointed by the system keeper. It is the responsibility of Local Fuel PLC to make the tanks available for testing. Local Fuel PLC is responsible for the issuing, accepting and signing off of “Permits to Work” under their current health and safety procedures. Local Fuel PLC is responsible for initiating testing prior to and following maintenance.

The system keeper will appoint a competent person to independently confirm critical steps.

It is the responsibility of the system keeper to report any defects of SIL rated equipment to the manufacturer. The system keeper is also responsible for maintaining the life cycle documentation relating to this procedure.




8 SCHEDULING


Frequency	Prior to Proof Testing	12 Monthly	60 Monthly	Following System Fault or Activation	Modification
Test Reference					
LF364011_RPT - LFS-SIS1 Documentation Verification	✓	✓		✓*	
LF364012_RPT - LFS-SIS1 Shutdown Conditions Proof Testing		✓		✓*	
Physical testing of SENSING ELEMENTS			✓		
Stage 4 Functional Safety Assessment			✓		
Stage 5 Functional Safety Assessment					✓
LF364013_RPT - LFS-SIS1 Operation, Maintenance and Modification Lifecycle	✓	✓		✓	✓
LF364004_SCH - LFS-SIS1 Testing Lifecycle Matrix	✓	✓		✓*	✓

Testing required if any part of the system disturbed, replaced or maintained outside of the above schedule. *As required following review of fault/ activation.

The Safe Fail Fraction of the Drexelbrook level switch is 93%. Thus as a worst case, if all dangerous undetected failures are not detected during the annual test, the proof test coverage can be assumed as 93%. For this case, the following graph shows that the PFD_{calc} for the system remains acceptable (below 5×10^{-3}) for at least 8 years.



Shutdown Conditions Proof Testing Flowchart



9 LIFECYCLE SUMMARY

Lifecycle Phase	Dates	Brief Description	Next Scheduled Date
Logic Solver FAT	25.10.13	Factory Acceptance Test by P&I Design Ltd at Panel Manufactures Facility Documentation - S1157035_RPT_C FAT CC 23.10.13 CE303001_HDR - Logic Solver FAT Handover Certificate 25_10_13 CE303002_HDR - Logic Solver FAT Deviation Record Sheet 25_10_13	N/A
SAT	18.11.13 to 19.11.13	Site Acceptance Test by P&I Design Ltd Documentation - CE303003_HDR - SAT Method Statement Instrument CE303004_HDR - SAT Instrument Installation Conformance Control CE303006_HDR - SAT Handover Certificate 20_11_2013 S1157036_RPT_D Functional Testing CC 08.11.13 S1157037_RPT_C Documentation & Hardware Testing CC 15.11.13	N/A
2014 Proof Test	02.12.14 to 03.12.14	Annual Proof Test by P&I Design Ltd Documentation - S1157036_RPT_D - Shutdown Conditions Functional Testing - Brighton CC25_11_14 S1157037_RPT_C - Documentation & Hardware Verification - Brighton CC25_11_14	December 2015



10 SYSTEM MODIFICATIONS

Modification Initiation Date	Brief Description	Project Reference / Modification Sheet No	Status (Proposed, in progress, completed).



P & I Design Ltd
2 Reed Street, Thornaby, UK, TS17 7AF
Tel: + 44 (0)1642 617444
Fax: + 44 (0)1642 616447
www.pidesign.co.uk

11 FAULTS AND ACTIVATIONS

Fault / Activation Date	Report Reference	Brief Description	Action



INSTRUMENT SCHEDULE

Tag No	Service	Instrument Spec SPC	SIS Identification BS EN 61511 Warning Label	Manufacturer	Model Number	Serial Number	Atex: Certification	Atex Certificate No	Site Specific CompEx (TPL)	P & I Drawing Local Fuel PLC (REV)	Loop Drawing DWG	I/O Requirement					Notes D = Digital, A = Analogue, I = In, O = Out S = Software, H = Hardwired.
												Tank Import Monitoring Panel					
												DI	DO	AI	AO	Address	
LFS-SIS1 Tank 5	Local Fuel PLC - The Shoreham Oil Terminal Distillate Storage Tank Overfill Protection Safety Instrument System																
LE05	Tank 5 Independent High Level RF Impedance Level Switch	LF364002_SPC	Required	Drexelbrook	S2RLT20001DB1Z	000385	ATEX II 1GD Ex ia IIC T5				TBC	LF364074_DWG					385-0048-050-1T ALK003426, Switch Length 489mm
HS05 LS05	Certify Key Switch IS Barrier / Switch Unit	N/A LF364008_SPC	Required Front of Panel	Pepperl & Fuchs	KFD2-CRG2-Ex1 D	218974 2571420	ATEX II (1) GD [EEx ia] IIC	TUV01ATEX1701			TBC TBC	LF364074_DWG LF364074_DWG					* Ex II 2G Ex ia M IIC T5 ** PTB CO ATEX 1008
R485 R492 AN001/R2C1	Safety Relay Safety Relay "Tank 5 High High Level" Alarm Window	LF364007_SPC LF364007_SPC LF364005_SPC	Front of Panel Front of Panel Front of Panel	PILZ PILZ Omniflex	s8 s2		N/A N/A N/A	N/A N/A N/A			TBC TBC TBC	LF364074_DWG LF364074_DWG LF364074_DWG					
LE06	Tank 6 Independent High Level RF Impedance Level Switch	LF364002_SPC	Required	Drexelbrook	S2RLT20001DB1Z	000399	ATEX II 1GD Ex ia IIC T5				TBC	LF364075_DWG					385-0048-050-1T ALK003424, Switch Length 869mm
HS06 LS06	Certify Key Switch IS Barrier / Switch Unit	N/A LF364008_SPC	Required Front of Panel	Pepperl & Fuchs	KFD2-CRG2-Ex1 D	22036 2571543	ATEX II (1) GD [EEx ia] IIC	TUV01ATEX1701			TBC TBC	LF364075_DWG LF364075_DWG					
R525 R532 AN001/R2C2	Safety Relay Safety Relay "Tank 6 High High Level" Alarm Window	LF364007_SPC LF364007_SPC LF364005_SPC	Front of Panel Front of Panel Front of Panel	PILZ PILZ Omniflex	s8 s2		N/A N/A N/A	N/A N/A N/A			TBC TBC TBC	LF364075_DWG LF364075_DWG LF364075_DWG					
LE07	Tank 7 Independent High Level RF Impedance Level Switch	LF364002_SPC	Required	Drexelbrook	S2RLT20001DB1Z	000389	ATEX II 1GD Ex ia IIC T5	Nemko03ATEX1612X			TBC	LF364076_DWG					385-0048-050-1T ALK003424, Switch Length 759mm
HS07 LS07	Certify Key Switch IS Barrier / Switch Unit	N/A LF364008_SPC	Required Front of Panel	Pepperl & Fuchs	KFD2-CRG2-Ex1 D	218798 2571356	ATEX II (1) GD [EEx ia] IIC	TUV01ATEX1701			TBC TBC	LF364076_DWG LF364076_DWG					
R565 R572 AN001/R2C3	Safety Relay Safety Relay "Tank 7 High High Level" Alarm Window	LF364007_SPC LF364007_SPC LF364005_SPC	Front of Panel Front of Panel Front of Panel	PILZ PILZ Omniflex	s8 s2		N/A N/A N/A	N/A N/A N/A			TBC TBC TBC	LF364076_DWG LF364076_DWG LF364076_DWG					
LE08	Tank 8 Independent High Level RF Impedance Level Switch	LF364002_SPC	Required	Drexelbrook	S2RLT20001DB1Z	000386	ATEX II 1GD Ex ia IIC T5	Nemko03ATEX1612X			TBC	LF364077_DWG					385-0048-050-1T ALK003215, Switch Length 1503mm
HS08 LS08	Certify Key Switch IS Barrier / Switch Unit	N/A LF364008_SPC	Required Front of Panel	Pepperl & Fuchs	KFD2-CRG2-Ex1 D	220040 2571370	ATEX II (1) GD [EEx ia] IIC	TUV01ATEX1701			TBC TBC	LF364077_DWG LF364077_DWG					
R605 R612 AN001/R2C4	Safety Relay Safety Relay "Tank 8 High High Level" Alarm Window	LF364007_SPC LF364007_SPC LF364005_SPC	Front of Panel Front of Panel Front of Panel	PILZ PILZ Omniflex	s8 s2		N/A N/A N/A	N/A N/A N/A			TBC TBC TBC	LF364077_DWG LF364077_DWG LF364077_DWG					
LE09	Tank 9 Independent High Level RF Impedance Level Switch	LF364002_SPC	Required	Drexelbrook	S2RLT20001DB1Z	000382	ATEX II 1GD Ex ia IIC T5	Nemko03ATEX1612X			TBC	LF364078_DWG					385-0048-050-1T ALK003216, Switch Length 1018mm
HS09 LS09	Certify Key Switch IS Barrier / Switch Unit	N/A LF364008_SPC	Required Front of Panel	Pepperl & Fuchs	KFD2-CRG2-Ex1 D	218823 2571410	ATEX II (1) GD [EEx ia] IIC	TUV01ATEX1701			TBC TBC	LF364078_DWG LF364078_DWG					
R645 R652 AN001/R3C1	Safety Relay Safety Relay "Tank 9 High High Level" Alarm Window	LF364007_SPC LF364007_SPC LF364005_SPC	Front of Panel Front of Panel Front of Panel	PILZ PILZ Omniflex	s8 s2		N/A N/A N/A	N/A N/A N/A			TBC TBC TBC	LF364078_DWG LF364078_DWG LF364078_DWG					
LE10	Tank 10 Independent High Level RF Impedance Level Switch	LF364002_SPC	Required	Drexelbrook	S2RLT20001DB1Z	000371	ATEX II 1GD Ex ia IIC T5	Nemko03ATEX1612X			TBC	LF364079_DWG					385-0048-050-1T ALK003215, Switch Length 808mm
HS10 LS10	Certify Key Switch IS Barrier / Switch Unit	N/A LF364008_SPC	Required Front of Panel	Pepperl & Fuchs	KFD2-CRG2-Ex1 D	220193 2571368	ATEX II (1) GD [EEx ia] IIC	TUV01ATEX1701			TBC TBC	LF364079_DWG LF364079_DWG					
R685 R692 AN001/R3C2	Safety Relay Safety Relay "Tank 10 High High Level" Alarm Window	LF364007_SPC LF364007_SPC LF364005_SPC	Front of Panel Front of Panel Front of Panel	PILZ PILZ Omniflex	s8 s2		N/A N/A N/A	N/A N/A N/A			TBC TBC TBC	LF364079_DWG LF364079_DWG LF364079_DWG					



NOTES

Information to be confirmed (TPL) Tamper Proof Label

REVISION	DATE	BY	CHECKED	APPROVED
A	20 05 15	DBF	DSR	
B	05 02 16	MM	DBF	

DESCRIPTION	PLANT	TITLE
Local Fuel PLC	The Shoreham Oil Terminal	LFS-SIS1 Storage Tank Overfill Protection
Local Fuel PLC		XV162 actuator changed

INSTRUMENT SCHEDULE

Tag No	Service	Instrument Spec SPC	SIS Identification BS EN 61511 Warning Label	Manufacturer	Model Number	Serial Number	Atex Certification	Atex Certificate No	Site Specific CompEx (TPL)	P & I Drawing Local Fuel PLC (REV)	Loop Drawing DWG	I/O Requirement Tank Import Monitoring Panel						Notes D = Digital, A = Analogue, I = In, O = Out S = Software, H = Hardwired,	
												DI	DO	AI	AO	Address	Comm		
LFS-SIS1 Tank 11	Local Fuel PLC - The Shoreham Oil Terminal Additive Storage Tank Tank 11 Independent High Level																		
LE11	RF Impedance Level Switch	LF364002_SPC	Required	Drexelbrook	S2RLT20001DB1Z	000364	ATEX II 1GD EEx ia IIC T5	Nemko03ATEX1612X		TBC	LF364080_DWG								385-0048-050-1T ALK003212, Switch Length TBCmm
HS11 LS11	Certify Key Switch IS Barrier / Switch Unit	N/A LF364009_SPC	Required Front of Panel	Pepperl & Fuchs	KFD2-CRG2-Ex1 D	218973 2571493	ATEX II (1) GD [EEx ia] IIC N/A	TUV01ATEX1701		TBC TBC	LF364080_DWG LF364080_DWG								
AN001/R3C3 Tank 18	"Tank 11 High High Level" Alarm Window Additive Storage Tank Tank 18 Independent High Level																		
LE18	RF Impedance Level Switch	LF364002_SPC	Required	Drexelbrook	S2RLT20001DI1Z	000793	ATEX II 1GL EEx ia IIC T5	Nemko03ATEX1612X		TBC	LF364081_DWG								385-0048-050-1T ALK003221, Switch Length TBCmm
HS18 LS18	Certify Key Switch IS Barrier / Switch Unit	N/A LF364009_SPC	Required Front of Panel	Pepperl & Fuchs	KFD2-CRG2-Ex1 D	218868 2571507	ATEX II (1) GD [EEx ia] IIC N/A	TUV01ATEX1701		TBC TBC	LF364081_DWG LF364081_DWG								
AN001/R3C4 Tank 18A	"Tank 18 High High Level" Alarm Window Additive Storage Tank Tank 18A Independent High Level																		
LE18A	RF Impedance Level Switch	LF364002_SPC	Required	Drexelbrook	S2RLT20001DB1Z	000409	ATEX II 1GD EEx ia IIC T5	Nemko03ATEX1612X		TBC	LF364082_DWG								385-0048-050-1T ALK003260, Switch Length TBCmm
HS18A LS18A	Certify Key Switch IS Barrier / Switch Unit	N/A LF364009_SPC	Required Front of Panel	Pepperl & Fuchs	KFD2-CRG2-Ex1 D	218975 2571407	ATEX II (1) GD [EEx ia] IIC N/A	TUV01ATEX1701		TBC TBC	LF364082_DWG LF364082_DWG								
AN001/R4C1 Tank 21	"Tank 18A High High Level" Alarm Window Additive Storage Tank Tank 21 Independent High Level																		
LE021	RF Impedance Level Switch	LF364002_SPC	Required	Drexelbrook	S2RLT20001DB1Z	000396	ATEX II 1GL EEx ia IIC T5	Nemko03ATEX1612X		TBC	LF364083_DWG								385-0048-050-1T ALK003255, Switch Length TBCmm
HS021 LS021	Certify Key Switch IS Barrier / Switch Unit	N/A LF364009_SPC	Required Front of Panel	Pepperl & Fuchs	KFD2-CRG2-Ex1 D	220214 1333402	ATEX II (1) GD [EEx ia] IIC N/A	TUV01ATEX1701		TBC TBC	LF364083_DWG LF364083_DWG								
AN001/R4C2 Tank 22	"Tank 21 High High Level" Alarm Window Additive Storage Tank Tank 22 Independent High Level																		
LE022	RF Impedance Level Switch	LF364002_SPC	Required	Drexelbrook	S2RLT20001DK1Z	000383	ATEX II 1GD EEx ia IIC T5	Nemko03ATEX1612X		TBC	LF364084_DWG								385-0048-050-1T ALK003244, Switch Length TBCmm
HS022 LS022	Certify Key Switch IS Barrier / Switch Unit	N/A LF364009_SPC	Required Front of Panel	Pepperl & Fuchs	KFD2-CRG2-Ex1 D	220072 1333423	ATEX II (1) GD [EEx ia] IIC N/A	TUV01ATEX1701		TBC TBC	LF364084_DWG LF364084_DWG								
AN001/R4C3	"Tank 22 High High Level" Alarm Window	LF364005_SPC	Front of Panel	Omniflex						TBC	LF364084_DWG								

NOTES	REVISION	DATE	BY	CHECKED	APPROVED	DESCRIPTION	PLANT
Information to be confirmed (TPL) Tamper Proof Label	A	20 05 15	DBF	DSR		Local Fuel PLC	The Shoreham Oil Terminal
	B	05 02 16	MM	DBF		Local Fuel PLC	LFS SIS1 Storage Tank Overfill Protection

**P & I
DESIGN**

SHEET 3 OF 3 REF NO LF364002_SCH

DESCRIPTION	TAG	TYPE	CALIBRATION	UNITS	SET	ORIGIN	ACTION	TAG	DESCRIPTION	NOTES
MANUAL SHUTDOWN										
Terminal ESD	N/A	ESD	N/A	N/A	Healthy		Enabled	XV162	Pipeline Import Valve	
SIS AUTOMATIC SHUTDOWN							Enabled	XV123	Tank 1 Import Valve (Future)	
Tank 1 Independent High Level	LE01	Probe	N/A	mm	<10111		Enabled	XV124	Tank 1 Export Valve (Future)	
Tank 2 Independent High Level	LE02	Probe	N/A	mm	<9711		Enabled	XV155	Tank 1 VRU Feed Valve (Future)	
Tank 3 Independent High Level	LE03	Probe	N/A	mm	<9881		Enabled	XV156	Tank 1 VRU Return Valve (Future)	
Tank 4 Independent High Level	LE04	Probe	N/A	mm	<10152		Enabled	XV121	Tank 2 Import Valve (Future)	
FUTURE AUTOMATIC SHUTDOWN - ALARM ONLY							Enabled	XV122	Tank 2 Export Valve (Future)	
Tank 5 Independent High Level	LE05	Probe	N/A	mm	<10761		Enabled	XV157	Tank 2 VRU Feed Valve (Future)	
Tank 6 Independent High Level	LE06	Probe	N/A	mm	<10381		Enabled	XV158	Tank 2 VRU Return Valve (Future)	
Tank 7 Independent High Level	LE07	Probe	N/A	mm	<10381		Enabled	XV129	Tank 3 Import Valve (Future)	
Tank 8 Independent High Level	LE08	Probe	N/A	mm	<9662		Enabled	XV130	Tank 3 Export Valve (Future)	
Tank 9 Independent High Level	LE09	Probe	N/A	mm	<10162		Enabled	XV159	Tank 3 PUL Return Valve (Future)	
Tank 10 Independent High Level	LE10	Probe	N/A	mm	<10162		Enabled	XV126	Tank 4 Import Valve (Future)	
ALARMS							Enabled	XV127	Tank 4 Export Valve (Future)	
Tank 11 Independent High Level	LE11	Probe	N/A	%	<95		Enabled	XV160	Tank 4 VRU Feed Valve (Future)	
Tank 18 Independent High Level	LE18	Probe	N/A	%	<95		Enabled	XV161	Tank 4 VRU Return Valve (Future)	
Tank 18A Independent High Level	LE18A	Probe	N/A	%	<95		Enabled	XV118	Tank 5 Import Valve (Future)	
Tank 21 Independent High Level	LE21	Probe	N/A	%	<95		Enabled	XV119	Tank 5 Export Valve (Future)	
Tank 22 Independent High Level	LE22	Probe	N/A	%	<95		Enabled	XV116	Tank 6 Import Valve (Future)	
							Enabled	XV117	Tank 6 Export Valve (Future)	
							Enabled	XV114	Tank 7 Import Valve (Future)	
							Enabled	XV115	Tank 7 Export Valve (Future)	
							Enabled	XV110	Tank 8 Import Valve (Future)	
							Enabled	XV111	Tank 8 Export Valve (Future)	
							Enabled	XV108	Tank 9 Import Valve (Future)	
							Enabled	XV109	Tank 9 Export Valve (Future)	
							Enabled	XV106	Tank 10 Import Valve (Future)	
							Enabled	XV107	Tank 10 Export Valve (Future)	
									SIS DIGNOSTICS MONITORING PANEL	
							>15 <17 mA	LSxx	Trip Amplifier Display	
							Energised	Relay No	ESD Safety Relays R088, R124 & R164	
							Enabled		SIS RESET	
							Enabled		East Bund Reset Pushbutton (Monitoring Panel)	
							Enabled		West Bund Reset Pushbutton (Monitoring Panel)	
							Reset	AN001	SIS DIGNOSTICS - CONTROL ROOM ANNUNCIATOR	
							Reset	AN001	Window (Row/Colum)	
							Reset		BPCS DIGNOSTICS - JETTY ANNUNCIATOR	
							Reset		Window (Row/Colum)	
							Alarm Reset		BPCS DIGNOSTICS - CONTROL ROOM SCADA	
									"Alarms" Screen	
									"Tank xx IHLA" (Note 6)	



LF364012_RPT - LFS-SIS1 Shutdown Conditions Proof Testing - Healthy State



ABBREVIATIONS	NOTES	REFERENCE DRAWINGS	REV	DATE	BY	DRN	CHK'D	APPD	DESCRIPTION	PLANT
SIS - Safety Instrument System	(1) Reset Required to clear alarms		A	08 04 15	DBF	DBF	MM	LF PLC	As Built Original Issue for Review	Local Fuel PLC - The Shoreham Oil Terminal
OIC - Output Input Fault	(2) Results P (or ✓) = Pass, C = Comments, F (or X) = Fail									Overfill Protection LFS-SIS1 Testing Matrix
ESD - Emergency Shutdown	(3) xx = Tank Number under test only									
LB - Line Break	(4) Future (Italics, Blue fill). Review if installed.									
SC - Short Circuit	(5)									
H - Hardwired / Hardware	(6)									
S - Software										



DESCRIPTION	TAG	TYPE	CALIBRATION	UNITS	SET	ORIGIN	ACTION	TAG	DESCRIPTION	TESTING RESULTS	INITIAL & DATE ON COMPLETION
SIS 5 YEARLY PHYSICAL TEST FUNCTION TEST											
			Length								
Tank 1 Independent High Level	LE01	Touch	1136	mm	Test	H H H	Close / Inhibit XV162	XV162	Pipeline Import Valve	LF364012_RPT - Shutdown Conditions Proof Test	
Tank 2 Independent High Level	LE02	Touch	1636	mm	Test	H H H	Close / Inhibit XV123	XV123	Tank 1 Import Valve (Future)	Procedure Review (P.C or F tank under test)	
Tank 3 Independent High Level	LE03	Touch	1496	mm	Test	H H H	Close / Inhibit XV156	XV156	Tank 1 VRU Return Valve (Future)	Plant Preparations (P.C or F tank under test)	
Tank 4 Independent High Level	LE04	Touch	1195	mm	Test	H H H	Close / Inhibit XV121	XV121	Tank 2 Import Valve (Future)	Healthy and Reset (P.C or F tank under test)	
Tank 5 Independent High Level	LE05	Touch	489	mm	Test	H H H	Close / Inhibit XV158	XV158	Tank 2 VRU Return Valve (Future)	XV's Open (P.C or F tank under test)	
Tank 6 Independent High Level	LE06	Touch	869	mm	Test	H H H	Close / Inhibit XV129	XV129	Tank 3 Import Valve (Future)	Test (P.C or F tank under test)	
Tank 7 Independent High Level	LE07	Touch	759	mm	Test	H H H	Close / Inhibit XV159	XV159	Tank 3 PUL Return Valve (Future)	Inspect & Replace Probe (P.C or F tank under test)	
Tank 8 Independent High Level	LE08	Touch	1503	mm	Test	H H H	Close / Inhibit XV126	XV126	Tank 4 Import Valve (Future)	Inspect & Replace Probe (P.C or F tank under test)	
Tank 9 Independent High Level	LE09	Touch	1018	mm	Test	H H H	Close / Inhibit XV161	XV161	Tank 4 VRU Return Valve (Future)	Reset and enable XV's (P.C or F tank under test)	
Tank 10 Independent High Level	LE10	Touch	808	mm	Test	H H H	Close / Inhibit XV118	XV118	Tank 5 Import Valve (Future)		
Tank 11 Independent High Level	LE11	Touch	TBC	mm	Test	H H H	Close / Inhibit XV116	XV116	Tank 6 Import Valve (Future)		
Tank 18 Independent High Level	LE18	Touch	TBC	mm	Test	H H H	Close / Inhibit XV114	XV114	Tank 7 Import Valve (Future)		
Tank 18A Independent High Level	LE18A	Touch	TBC	mm	Test	H H H	Close / Inhibit XV110	XV110	Tank 8 Import Valve (Future)		
Tank 21 Independent High Level	LE21	Touch	TBC	mm	Test	H H H	Close / Inhibit XV108	XV108	Tank 9 Import Valve (Future)		
Tank 22 Independent High Level	LE22	Touch	TBC	mm	Test	H H H	Close / Inhibit XV106	XV106	Tank 10 Import Valve (Future)		
							8 mA	LSxx	SIS DIAGNOSTICS MONITORING PANEL		
							Activated	AN001	SIS DIAGNOSTICS - CONTROL ROOM ANNUNCIATOR		
							Activated	AN001	BPCS DIAGNOSTICS - JETTY ANNUNCIATOR		
							Activated		BPCS DIAGNOSTICS - CONTROL ROOM SCADA		
									"Alarms" Screen		
									"Tank xx IHLA" (Note 6)		

LF364012_RPT - LFS-SIS1 Shutdown Conditions Proof Testing - Physical Functional Testing

ABBREVIATIONS	NOTES	REFERENCE DRAWINGS	REV	DATE	BY	DRN	CHK'D	APPD	DESCRIPTION	PLANT
SIS - Safety Instrument System	(1) Reset Required to clear alarms		A	08 04 15	DBF	DBF	MM	LF PLC	As Built Original Issue for Review	Local Fuel PLC - The Shoreham Oil Terminal
OIC - Output Input Fault	(2) Results P (or ✓) = Pass, C = Comments, F (or X) = Fail									Overfill Protection LFS-SIS1 Testing Matrix
ESD - Emergency Shutdown	(3) xx = Tank Number under test only									
LB - Line Break	(4) Future (Italics, Blue fill). Review if installed.									
SC - Short Circuit	(5)									
H - Hardwired / Hardware	(6)									
S - Software										

	
CLIENT DRG	SHEET 4 OF 6 REF NO LF364003 SCH

DESCRIPTION	TAG	TYPE	CALIBRATION	UNITS	SET	ORIGIN	ACTION	TAG	DESCRIPTION	TESTING RESULTS	INITIAL & DATE ON COMPLETION
FAILURE MODES											
Tank 1 Short / Open Circuit	LE01	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV162	Pipeline Import Valve		
Tank 2 Short / Open Circuit	LE02	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV123	Tank 1 Import Valve (Future)		
Tank 3 Short / Open Circuit	LE03	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV156	Tank 1 VRU Return Valve (Future)		
Tank 4 Short / Open Circuit	LE04	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV121	Tank 2 Import Valve (Future)		
Tank 5 Short / Open Circuit	LE05	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV158	Tank 2 VRU Return Valve (Future)		
Tank 6 Short / Open Circuit	LE06	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV129	Tank 3 Import Valve (Future)		
Tank 7 Short / Open Circuit	LE07	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV159	Tank 3 VRU Return Valve (Future)		
Tank 8 Short / Open Circuit	LE08	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV126	Tank 4 Import Valve (Future)		
Tank 9 Short / Open Circuit	LE09	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV161	Tank 4 VRU Return Valve (Future)		
Tank 10 Short / Open Circuit	LE10	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV118	Tank 5 Import Valve (Future)		
Tank 11 Short / Open Circuit	LE11	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV116	Tank 6 Import Valve (Future)		
Tank 18 Short / Open Circuit	LE18	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV114	Tank 7 Import Valve (Future)		
Tank 18A Short / Open Circuit	LE18A	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV110	Tank 8 Import Valve (Future)		
Tank 21 Short / Open Circuit	LE21	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV108	Tank 9 Import Valve (Future)		
Tank 22 Short / Open Circuit	LE22	SC / LB	N/A	N/A	SC / LB	H	Close / Inhibit	XV106	Tank 10 Import Valve (Future)		
AC PSU Fuse Fail	L/5	Fail	N/A	N/A	Fail	H					
ESD DC Fuse Fail	24V/1	Fail	N/A	N/A	Fail	H					
Tank 1 DC Fuse Fail	24V/2	Fail	N/A	N/A	Fail	H					
Tank 2 DC Fuse Fail	24V/3	Fail	N/A	N/A	Fail	H					
Tank 3 DC Fuse Fail	24V/4	Fail	N/A	N/A	Fail	H					
Tank 4 DC Fuse Fail	24V/5	Fail	N/A	N/A	Fail	H					
Tank 5 DC Fuse Fail	24V/6	Fail	N/A	N/A	Fail	H					
Tank 6 DC Fuse Fail	24V/7	Fail	N/A	N/A	Fail	H					
Tank 7 DC Fuse Fail	24V/8	Fail	N/A	N/A	Fail	H					
Tank 8 DC Fuse Fail	24V/9	Fail	N/A	N/A	Fail	H					
Tank 9 DC Fuse Fail	24V/10	Fail	N/A	N/A	Fail	H					
Tank 10 DC Fuse Fail	24V/11	Fail	N/A	N/A	Fail	H					
Tank 11, 18, 18A, 21 & 22 DC Fuse	24V/12	Fail	N/A	N/A	Fail	H					

LF364012_RPT - LFS-SIS1 Shutdown Conditions Proof Testing - Failure Mode Functional Testing

ABBREVIATIONS	NOTES	REFERENCE DRAWINGS	REV	DATE	BY	DRN	CHK'D	APPD	DESCRIPTION	PLANT
SIS - Safety Instrument System	(1) Reset Required to clear alarms		A	08 04 15	DBF	DBF	MM	LF PLC	As Built Original Issue for Review	Local Fuel PLC - The Shoreham Oil Terminal
OIC - Output Input Fault	(2) Results P (or ✓) = Pass, C = Comments, F (or X) = Fail									Overfill Protection LFS-SIS1 Testing Matrix
ESD - Emergency Shutdown	(3) xx = Tank Number under test only									
LB - Line Break	(4) Future (Italics, Blue fill). Review if installed.									
SC - Short Circuit	(5)									
H - Hardwired / Hardware	(6)									
S - Software										



