

# *P & I Design Ltd*

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,  
Thornaby, TS17 7AF, United Kingdom.  
Tel. +44 (0)1642 617444 Fax. +44 (0)1642 616447  
Web Site: www.pidesign.co.uk



**INTER TERMINALS IMMINGHAM LTD**

**EAST TERMINAL**

**GASOLINE OVERFILL PROTECTION**

**SAFETY INSTRUMENT SYSTEM IMMEAS-SIS1**

**DESIGN MANUAL**

Rev	Date	By	Checked	Approved	Description	Client Ref.
A	14.03.17	D. Smith	DBF	DBF	Original Issue	Document No. <b>SI483001_MNL</b>

*IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED*

## **Contents**

1. Reports
  - 1.1 Safety Requirements Specification
  - 1.2 SIS Design
  - 1.3 Master Testing Documents
    - FAT Procedure
    - Documentation Verification Procedure
    - Shutdown Conditions Proof Testing
    - Proof Testing Procedure
2. Specifications
3. Drawings & Schedules
4. Calculations



## **Register Control System**

<b>Register No</b>	<b>Description</b>	<b>Issue</b>
SI483001_REG	Drawing Register	A
SI483002_REG	Report Register	A
SI483003_REG	Specification Register	A
SI483004_REG	Calculation Register	A



**CLIENT:**  
Inter Terminals Immingham Ltd  
East Terminal

**ISSUE DATE BY CHKD APPD**  
A 14.03.17 DS DBF DBF

**CLIENT REF.**  
IMMEAS-SIS1  
**P & I REF.**  
SI483001\_REG  
**SHT 1 OF 1**

<b>DRAWING NO</b>	<b>REV</b>	<b>DESCRIPTION</b>
SI483001_DWG	C	Schematic Overview
SI483005_DWG	D	External Layout
SI483006_DWG	D	Internal Layout
SI483007_DWG	D	Logic Drawing 1 : Power Distribution
SI483008_DWG	D	Logic Drawing 2 : ESD
SI483009_DWG	D	Logic Drawing 3 : Tank 561
SI483010_DWG	D	Logic Drawing 4 : Tank 564
SI483011_DWG	D	Logic Drawing 5 : Tank 568
SI483019_DWG	A	No.4 East SIS ESD Loop Sheet
SI483020_DWG	B	LE56101 – Tank 561 High High Level Loop Sheet
SI483021_DWG	B	XV56101 – Tank 561 Import / Export Valve Loop Sheet
SI483022_DWG	B	LE56401 – Tank 564 Import / High High Level Loop Sheet
SI483023_DWG	B	XV56401 – Tank 564 Import / Export Valve Loop Sheet
SI483024_DWG	B	LE56801 – Tank 568 High High Level Loop Sheet
SI483025_DWG	B	XV56801 – Tank 568 Import / Export Valve Loop Sheet
SI483010_SCH	B	IME-SIS1 Instrument Schedule
SI483001_SCH	E	No.4 Switchroom SIS Cable Overview
SI483003_SCH	A	No.4E 500 Series Tanks – Safety Functions Matrix
SI483004_SCH	B	JB4/197 Tank Level J/B Connection Schedule
SI483005_SCH	B	JB4/198 Tank Level J/B Connection Schedule
SI483006_SCH	B	JB4/199 Tank Valve J/B Connection Schedule
SI483007_SCH	B	JB4/200 Tank Valve J/B Connection Schedule
SI483012_SCH	A	IME-SIS1 Trip Matrix

**CLIENT:**  
Inter Terminals Immingham Ltd  
East Terminal

<b>ISSUE</b>	<b>DATE</b>	<b>BY</b>	<b>CHKD</b>	<b>APPD</b>
A	14.03.17	DS	DBF	DBF

**CLIENT REF.**  
IMMEAS-SIS1  
**P & I REF.**  
SI483002\_REG  
**SHT 1 OF 1**

<b>REPORT NO</b>	<b>REV</b>	<b>DESCRIPTION</b>
SI277010_RPT	G	Safety Requirement Specification
SI277001_RPT	F	SIS Design
SI483005_RPT	A	Factory Acceptance Test Procedure
SI483017_RPT	A	Document Verification Procedure
SI483018_RPT	A	Shutdown Conditions Proof Testing Procedure
SI483019_RPT	A	Equipment Failure Proof Testing Procedure

***P & I Design Ltd***

***Specification Register***

**CLIENT:**  
Inter Terminals Immingham Ltd  
East Terminal

**ISSUE    DATE    BY    CHKD    APPD**  
A    14.03.17    DS    DBF    DBF

**CLIENT REF**  
IMMEAS-SIS1  
**P & I REF.**  
SI483003\_REG  
**SHT 1 OF 1**

<b>P&amp;I REF.</b>	<b>REV</b>	<b>SUPPLIER</b>	<b>TAG No.</b>	<b>ITEM</b>
SI277015_SPC	B	TBC	JB4/199	Tank Valve Junction Box
SI277016_SPC	B	TBC	JB4/200	Tank Valve Junction Box
SI277017_SPC	B	TBC	JB4/197	Tank Level Junction Box
SI277018_SPC	B	TBC	JB4/198	Tank Level Junction Box
SI483001_SPC	A	Endress & Hauser	LE56101	Tank 561 Independent High High Level Probe
SI483002_SPC	A	Endress & Hauser	LE56401	Tank 564 Independent High High Level Probe
SI483003_SPC	A	Endress & Hauser	LE56801	Tank 568 Independent High High Level Probe

**CLIENT:**  
Inter Terminals Immingham Ltd  
East Terminal

<b>ISSUE</b>	<b>DATE</b>	<b>BY</b>	<b>CHKD</b>	<b>APPD</b>
A	14.03.17	DS	DBF	DBF

**CLIENT REF.**  
IMMEAS-SIS1  
**P & I REF.**  
SI483004\_REG  
**SHT 1 OF 1**

<b>CALC NO</b>	<b>REV</b>	<b>DESCRIPTION</b>
SI483001_CAL	A	IS Calculation
SI483002_CAL	A	IS Calculation
SI483003_CAL	A	IS Calculation

# *P & I Design Ltd*

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,  
Thornaby, TS17 7AF, United Kingdom.  
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447  
Web Site: www.pidesign.co.uk

**IMMINGHAM STORAGE Co LTD**

**IMMINGHAM EAST TERMINAL**

**IME-SIS1**

**SAFETY INSTRUMENT SYSTEM**

**SAFETY REQUIREMENT SPECIFICATION**

<b>Rev</b>	<b>Date</b>	<b>By</b>	<b>Checked</b>	<b>Approved</b>	<b>Description</b>	<b>Client Ref.</b>
A	27.07.10	D.S. Regan	MM	DRR	Original Issue	
B	03.12.10	D.S. Regan	PJP	DRR	Revised as per discussions with client	<b>Document No. SI277010_RPT</b>
C	20.12.10	D.S. Regan	PJP	Client	Post FSA Stage 1	
D	22.02.11	D.S. Regan	MM	Client	Revised following SIS Design	
E	29.06.12	D.S. Regan	MM	Client	Revised following FSA Stage 3	
F	19.06.13	D.B.Faulkner	DSR	Client	XV56701 Installed	
G	31.10.14	D.B.Faulkner	DSR	ISCo	Scope Reduced to Tanks 561, 564 & 568	

*IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED*



## Contents

1	REVISION HISTORY.....	3
<b>2.0</b>	<b>INTRODUCTION.....</b>	<b>3</b>
2.1	Overview of System.....	3
2.2	Operation.....	4
2.2.1	No. 4 East Tanks .....	4
2.2.2	General.....	5
2.2.3	Environmental Considerations .....	6
<b>2.3</b>	<b>System Structure.....</b>	<b>7</b>
2.3.1	System Model – No. 4 East Tanks .....	7
<b>2.4</b>	<b>Definitions and Abbreviations .....</b>	<b>8</b>
<b>3.0</b>	<b>General Requirements.....</b>	<b>9</b>
<b>4.0</b>	<b>Functional Requirements .....</b>	<b>10</b>
4.1	No. 4 East Tanks .....	10
4.1.1	SIS Inputs.....	10
4.1.2	SIS Logic Solvers.....	10
4.1.3	SIS Outputs .....	10
<b>4.2</b>	<b>Interface between the SIS and BPCS .....</b>	<b>11</b>
<b>5.0</b>	<b>SIF Requirements .....</b>	<b>12</b>



## 1 REVISION HISTORY

Rev	Description
A	Original Issue
B	Revised as per discussions with client
C	Post FSA Stage 1
D	Revised following SIS Design
E	Re-written for the declassification of pipeline import line actuated valves on the No. 4 East series tanks. Tank side valves installed on all tanks on SIS duty.
F	XV56701 Installed. Final element response times modified in line with pipeline surge calculations.
G	Scope reduced to gasoline Tanks 561, 564 & 568

## 2.0 INTRODUCTION

This document has been prepared for the Safety Instrumented System IME-SIS1 to reflect the life cycle of the SIS in accordance with BS EN 61508 & BS EN 61511 and to be a working document throughout the life cycle of the SIS.

### SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

## 2.1 Overview of System

A LOPA Risk Assessment was conducted on a Gasoline Import and storage facility on 31<sup>st</sup> January 2007, it was revisited in February, August 2007, July 2010 and June 2011. The outcome of the assessment showed a shortfall in protection of SIL 2.

Document SI057001\_RPT details this assessment.

Tanks 561, 564 and 568 are allocated to store gasoline.

There are however a number of other tanks that have not yet had LOPA assessments but have had SIS infrastructure to SIL2 installed for the purpose of contractual flexibility should they be required to store gasoline in the future. LOPA of these tanks will be required should they be brought into gasoline service and the designed infrastructure confirmed to be suitable. All tanks will be maintained and proof tested in accordance with BS EN 61511 for the purpose of collating historical proven in use data. These tanks are :-

No. 4 East tanks 552, 553, 554, 557, 558, 562, 563, 565, 566, 567, 569, 570, 571, 572.



#### 4 East Tanks

The SIS logic solver will be configured for all in scope gasoline tanks, future tanks will be located in the ROSOV logic panel. Cabling infrastructure will be installed for all tanks to allow the installation of a tank side valve and relocation to the SIS logic solver should the tank be required for gasoline duty. The SIS logic solver to be allocated with space and infrastructure for 7 additional gasoline storage tanks. Each tank on SIS duty will have an individual tank-side import / export valve that will close on the activation of the independent high high level switch on that tank or on activation of an individual tank isolation pushbutton located at the exit of the bund.

All valves will also close on activation of the 4 East Crash Stop.

## **2.2 Operation**

The Safety Instrument Functions are to prevent overflow of the storage tanks.

The No. 4 East tanks will have actuated import/export valves which again will automatically close on the activation of the independent high high level switch for that particular tank. The following valves are included in the design:

XV56101 - Tank 561 Import/Export Valve

XV56401 - Tank 564 Import/Export Valve

XV56801 - Tank 568 Import/Export Valve

### **2.2.1 No. 4 East Tanks**

There are six possible import routes. Although there are six pipelines, a batch import process to any particular tank will only use a single pipeline. As there is no process control system which confirms the route, this design will operate by closing the tank-side import/export valve on the tank independent high high alarm activation.

For the No.4 East tanks, on detection of a tank independent high high level, fault or power supply failure, the output will be removed to the actuator on that tank's import/export valve, resulting in the ball valve closing. The valve cannot be re-opened until the independent high high level, fault or power supply failure are returned to a healthy state. Then on operation of a momentary reset pushbutton (one on the SIS logic solver panel plus facility for remote operation) the actuated ball valve will open (if selected to open at local pneumatic control station).

There is no requirement to override this SIF in the event of an activation of the independent high high level switch as there is a dedicated export route using hoses under management procedures which will allow for product to be removed from the tank. Management controlled use of this is described elsewhere.

The valves will be operated, cycled, periodically on a monthly basis. This will provide a form of regular stroke testing. Taking this into consideration, and the fact that only one valve will be open to allow import to any one tank, the SIS shall be designed as a 1001 system throughout, providing all clauses of BS EN 61511 are satisfied.



## 2.2.2 General

The Safety Instrument function will operate as a demand mode system with demands placed on the SIS of no greater than one event in ten years. This demand rate has been conservatively determined from the calculations in the LOPA and is backed up by site experience in the operation of existing high high alarms, where existing records demonstrate the frequency as conservative.

The Safety Instrument System will be a hardwired logic system utilising analogue and digital switches and safety relays.

As the import process is performed on a batch basis, no specific requirements requiring 1oo2, 2oo2 systems or specific requirements regarding nuisance tripping are considered necessary.

Immingham Storage Co Ltd will confirm the acceptability of the calculated spurious trip rate after the SIS PFD is calculated.

Common cause failure is not normally a consideration on non-redundant systems with the valves operated periodically. However, failures that could conceivably lead to a dangerous state would be the tank side import/export valves failing to close in the event of a independent high high level switch activation. Each valve is a simple valve actuated with a pneumatic spring return actuator. A common cause failure of electrical power or air supply would lead to all valves closing. Further failures which could lead to the valve failing to danger is air which is saturated with water with the possibility of freezing in the exhaust of the actuator vent restrictor or dirt clogging up the solenoid vent.

In this design, there will be no conceivable individually safe process states which, when occurring concurrently, create a separate hazard apart from damage to ship, pipelines, hoses or jetty arms occurring on the fast closing of the valves. Valves will be fitted with restrictors to ensure slow closing.

The functional test will be an end to end test with a simulated independent high high level derived from the level switch. The switches cannot be fixed in the override position.

On activation of a independent high high switch, the operating procedures will ensure that the transfer is terminated before carrying out a check on the system. An assessment of the human response time, to check that on an SIS trip the correct action has occurred, is required to be carried out during commissioning.

New procedures will be developed with auditable actions to ensure that on activation of the SIS, the import from ship or pipeline is immediately stopped. It will also be necessary to check that the correct valves have closed, and flow has ceased as required by the Safety Instrument System

At present a mean time to repair of 72 hours will be assumed. If site conditions detect that this is not feasible, the calculation of the SIS will be reviewed.



### 2.2.3 Environmental Considerations

The system will be installed in mainland UK where it will not be subjected to extremes of temperature or humidity. The site is liable to flooding. The individual elements of the system are suitable for the duty and the site electrical area classification.

All valves will be specified as fire-safe. All elements will fail safe.




## 2.3 System Structure

### 2.3.1 System Model – No. 4 East Tanks

Tanks 561, 564 & 568.

The SIF is based upon a 1oo1 (single) sensor, 1oo1 (single) logic solver and 1oo1 final element with no redundancy.



Note 1: Shaded areas do not affect safety function

Note 2: New System models will be developed for future phases of the SIS



## 2.4 Definitions and Abbreviations

The following details the definitions and abbreviations used in this document.

BPCS	Basic Process Control System – Existing tank gauging system
Final Element	Part of the SIS which implements the action necessary to achieve a safe state, e.g. shut off valve
G.R.	General Requirements of the SRS (See Section 2)
LOPA	Layers of Protection Analysis
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety instrumented function – An E/E/PE function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
PF <sub>D</sub>	Probability of Failing on Demand



### 3.0 General Requirements

The following are general requirements specific to this SIS for prevention of tank overflow.

All safety Instrument functions shall be designed as follows:

- De-energise to trip.
- Shall operate as a low demand mode system with demands placed on the system from operations no more frequently than once every 10 years.
- Generally in accordance with all the requirements laid down in the standard BS EN 61511.
- The response time shall be determined for each storage tank with consideration given to the import rate and air supply pressure as well as surge pressures created by the closing of the valves.
- There shall be no conceivable individually safe process states which, when occurring concurrently, can create a separate hazard.
- Auto Reset, after high high level activation, of the final element shall not be possible.
- The level sensors shall have diagnostics and fault detection on all tanks.
- Dominant failure modes of any device shall be to the safe state. The safe state is with the import valves closed and no flow into the storage tank.
- To carry out its design function on loss of electric power or air.
- Mean time to repair shall be 72 hours or less.
- Valves and actuators will be designed for the following:
  - Adequate margin of safety factor shall be provided for actuators on valves (torque need to be high enough), nominally 50% over sizing.
  - Import isolation valves do not need to be tight shut off, but be adequate to stop dangerous flow as well as conforming to antistatic and fire safe requirements.

This system will be installed in mainland UK where it will not be subjected to extremes of temperature or humidity. We do not consider that *grounding, electromagnetic interference/radiofrequency interference (EMI/RFI), shock, vibration, electrostatic discharge, flooding or lightning* will have a detrimental effect on the SIS. The system is designed to fail safe on any loss of electrical power. The individual elements of the system shall be designed for the process and operating conditions, the environment and the site electrical area classification. Specifically, all wetted parts should be suitable for Petroleum Spirit.





## 4.0 Functional Requirements

### 4.1 No. 4 East Tanks

#### 4.1.1 SIS Inputs

1. Tank Level Switch Elements
  - a. LE56101 - Tank 561 High High Level Switch
  - b. LE56401 - Tank 564 High High Level Switch
  - c. LE56801 - Tank 568 High High Level Switch
  
2. Valve closed position – Diagnostic feedback and reset permissive.
  - a. ZSC56101 - Tank 561 XV56101 Import/Export Valve Closed Limit
  - b. ZSC56401 - Tank 564 XV56401 Import/Export Valve Closed Limit
  - c. ZSC56801 - Tank 568 XV56801 Import/Export Valve Closed Limit
  
3. Valve open position – Diagnostic feedback.
  - a. ZSC56101 - Tank 561 XV56101 Import/Export Valve Closed Limit
  - b. ZSC56401 - Tank 564 XV56401 Import/Export Valve Closed Limit
  - c. ZSC56801 - Tank 568 XV56801 Import/Export Valve Closed Limit
  
4. Manual Shutdown Inputs
  - a. Site ESD
  - b. Tank 561
  - c. Tank 564
  - d. Tank 568
  
5. Manual Reset Pushbutton/Remote Input
  - a. Common reset relays operated by a panel pushbutton or remote input

#### 4.1.2 SIS Logic Solvers

- a) Safety Relay with feedback verification before reset.
  - a. Tank 561 Safety Relay
  - b. Tank 564 Safety Relay
  - c. Tank 568 Safety Relay

#### 4.1.3 SIS Outputs

1. Solenoid valves
  - a. SOV56101 - Tank 561 XV56101 Import/Export Solenoid Valve
  - b. SOV56401 - Tank 564 XV56401 Import/Export Solenoid Valve
  - c. SOV56801 - Tank 568 XV56801 Import/Export Solenoid Valve
  
2. Ball valve with air fail closed, spring return actuator
  - a. XV56101 - Tank 561 Import/Export Valve
  - b. XV56401 - Tank 564 Import/Export Valve
  - c. XV56801 - Tank 568 Import/Export Valve



## 4.2 Interface between the SIS and BPCS

There is no existing control system. In future a control system including PLC control of valve operation and SCADA display and monitoring may be installed. The SIS will be totally independent from any future BPCS. The SIS will be designed to provide any future BPCS with the following to advise status and for external diagnostics of the SIS. They have no impact on the SIS and are for information and alarm only.

1. Status of safety relays – volt free contact closed on system healthy.
2. Valve position – volt free contacts for closed and open status.

There are locally mounted pneumatic switches used for opening and closing the tank-side actuated valves for the No. 4 East Tanks however, the solenoid valve connected to the Safety Instrument System allows the air supply to all actuated valves to be vented, on a independent high high level or on activation of the 4 East Crash stop, regardless of the position of the locally mounted pneumatic switch.

There is a possibility for future operation of the valves from the BPCS, but this will not impair the safety function of the valve, nor will it increase the demand rate of the SIF as the valve will only be operated prior to and at the end of a transfer.



## 5.0 SIF Requirements

### 5.1 Tank 561 High High Level

ID:	TK561 -SIF1	Service: LE56101 Independent High High Level in Tank 561 shuts down: XV56101 Tank-side Import/Export valve
Reference:	Tank 561	
Required SIL:	2	
Proof Test Interval:	1 year	
Response Time:	Sensor and Logic Solver < 2seconds Final Element – Trip initiation to valve closed < 180 Seconds, Valve traveling Time > 90 Seconds	
Activation Method:	De-energise to trip (See G.R.)	
Manual reset:	Manual Reset on the SIS panel (See G.R.)	
Nuisance Trip Requirements:	ISCo to approve	Safe State: Import to tank 561 stopped, XV56101 Tank-side Import/Export valve closed
Diagnostics:	Required, at Nivotester within the SIS monitoring panel	
Manual Shutdown:	At the valve, remotely outside bund and via 4 East Crash Stop	
Regulatory Reqs:	BS-EN61511	
Process Setpoint:	>5 minutes before Overflow at Max fill rate	



## 5.2 Tank 564 High High Level

ID:	TK564-SIF1	Service: LE56401 Independent High High Level in Tank 564 shuts down: XV56401 Tank-side Import/Export valve
Reference:	Tank 564	
Required SIL:	2	
Proof Test Interval:	1 year	
Response Time:	Sensor and Logic Solver < 2seconds Final Element – Trip initiation to valve closed < 180 Seconds, Valve traveling Time > 90 Seconds	
Activation Method:	De-energise to trip (See G.R.)	
Manual reset:	Manual Reset on the SIS panel (See G.R.)	
Nuisance Trip Requirements:	ISCo to approve	Safe State: Import to tank 564 stopped, XV56401 Tank-side Import/Export valve closed
Diagnostics:	Required, at Nivotester within the SIS monitoring panel	
Manual Shutdown:	At the valve, remotely outside bund and via 4 East Crash Stop	
Regulatory Reqs:	BS-EN61511	
Process Setpoint:	>5 minutes before Overflow at Max fill rate	

## 5.3 Tank 568 High High Level

ID:	SIF-013	Service: LE56801 Independent High High Level in Tank 568 shuts down: XV56801 Tank-side Import/Export valve
Reference:	Tank 568	
Required SIL:	2	
Proof Test Interval:	1 year	
Response Time:	Sensor and Logic Solver < 2seconds Final Element – Trip initiation to valve closed < 180 Seconds, Valve traveling Time > 90 Seconds	
Activation Method:	De-energise to trip (See G.R.)	
Manual reset:	Manual Reset on the SIS panel (See G.R.)	
Nuisance Trip Requirements:	ISCo to approve	Safe State: Import to tank 568 stopped, XV56801 Tank-side Import/Export valve closed
Diagnostics:	Required, at Nivotester within the SIS monitoring panel	
Manual Shutdown:	At the valve, remotely outside bund and via 4 East Crash Stop	
Regulatory Reqs:	BS-EN61511	
Process Setpoint:	>5 minutes before Overflow at Max fill rate	



# *P & I Design Ltd*

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,  
Thornaby, TS17 7AF, United Kingdom.  
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447  
Web Site: www.pidesign.co.uk

**IMMINGHAM STORAGE Co LTD**

**IMMINGHAM EAST TERMINAL**

**IME-SIS1**

**SAFETY INSTRUMENT SYSTEM**

<b>Rev</b>	<b>Date</b>	<b>By</b>	<b>Checked</b>	<b>Approved</b>	<b>Description</b>	<b>Client Ref.</b>
A	16.11.08	D.S.Regan	DRR	DRR	Original Issue	<b>Document No. SI277001_RPT</b>
B	18.02.09	D.S.Regan	DRR	DRR	Revised with extra tanks	
C	24.02.11	D.S.Regan	MM	PJP	Tank 709 removed, SIS modified following client discussions	
D	29.06.12	D.S.Regan	DBF	DSR	Following Stage 3 FSA	
E	19.06.13	D.B.Faulkner	DSR	DSR	XV56701 Installed	
F	31.10.14	D.B.Faulkner	DSR	ISCo	Scope reduced to Tanks 561, 564 & 568	

*IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED*

## Contents

1	REVISION HISTORY .....	3
2	SCOPE .....	3
3	DEFINITIONS AND ABBREVIATIONS .....	4
4	SAFETY LIFE CYCLE .....	5
5	RISK ANALYSIS AND ALLOCATION OF SAFETY FUNCTIONS .....	6
5.1	Interpretation of SIL Levels .....	6
6	SPECIFICATION OF SAFETY INSTRUMENT SYSTEM .....	7
6.1	Safety Instrumented Function .....	7
6.2	Interface between the SIS and BPCS .....	9
6.3	Operation .....	10
6.4	Functional Requirements - No. 4 East Tanks (Fixed Roof) .....	11
7	DESIGN & DEVELOPMENT OF SIS .....	12
7.1	System Structure .....	12
7.2	Safety Instrumented Function – No 4 East Tanks .....	13

## Appendices

1. Endress & Hauser Safety Manual - Limit Level Measuring System
2. Pilz PNOZ X4 – Safety Relay
3. Eugen Seitz – Solenoid Valve
4. Ball Valve PFD Data- Information Only
5. Actuator PFD Data - Information Only



## 1 REVISION HISTORY

Rev	Description
A	Original Issue – Modification requested, assessed and initiated
B	Revised with extra tanks
C	Tank 709 removed, SIS modified following client discussions
D	Following Stage 3 FSA Pipeline Valves Declassified as SIS
E	Tank-side Valve XV56701 Installed

## 2 SCOPE

This document has been prepared for the Safety Instrumented System IME-SIS1 to reflect the life cycle of the SIS in accordance with BS EN 61508 & BS EN 61511 and to be a working document throughout the life cycle of the SIS.

### SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2



### 3 DEFINITIONS AND ABBREVIATIONS

The following details the definitions and abbreviations used in this document.

BPCS	Basic Process Control System
Final Element	Part of the SIS which implements the action necessary to achieve a safe state, e.g. shut off valve
HAZOP	Hazard and Operability Study
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety instrumented function – An E/E/PE function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
PFD	Probability of Failing on Demand






## 4 SAFETY LIFE CYCLE

A SIS requires to be auditable throughout each stage of its cycle. It is necessary not just at the conceptual and design stage but also at operational and maintenance stages.

The following figure details the life cycle, the section numbers in *italics* relate to this document:



## 5 RISK ANALYSIS AND ALLOCATION OF SAFETY FUNCTIONS

A LOPA Risk Assessment was conducted on a possible, future Gasoline Import and storage facility on 31<sup>st</sup> January 2007, it was revisited in February, August 2007 and July 2010. The outcome of the assessment showed a shortfall in protection of SIL1. It was decided however, due to commonality throughout the ISCo sites, to incorporate a mid-range SIL 2 Safety Instrumented System.

Document SI057001\_RPT details this assessment.

Following the issue of the PSLG guidelines on LOPA, it was decided that there was no point in revisiting the LOPA and revising it in accordance with PSLG, as it would not be possible to provide the data in sufficient detail as the facility currently does not store gasoline. However, as part of a terminal upgrade in overfill protection, it was decided to design, procure and install all instrument equipment/items on their ability to demonstrate suitability for a SIL2 system design.

### 5.1 Interpretation of SIL Levels

The following figure provides an interpretation of SIL levels with reference to Probability of Failing on Demand, availability and risk reduction factors.

<b>Safety Integrity Level</b>	<b>Probability of failure on demand</b>	<b>Availability %</b>	<b>Non Availability Continuous Demand</b>	<b>Risk Reduction Factor</b>
<b>SIL 1</b>	<b>0.1 to 0.01</b>	<b>90 to 99%</b>	<b>876 to 87.6 hours/year</b>	<b>10 – 100</b>
<b>SIL 2</b>	<b>0.01 to 0.001</b>	<b>99 to 99.9%</b>	<b>87.6 to 8.76 hours/year</b>	<b>100 - 1000</b>
<b>SIL 3</b>	<b>0.001 to 0.0001</b>	<b>99.9 to 99.99%</b>	<b>8.76 to 0.876 hours/year</b>	<b>1000 - 10000</b>
<b>SIL 4</b>	<b>0.0001 to 0.00001</b>	<b>99.99 to 99.999%</b>	<b>52 to 5.2 minutes/year</b>	<b>&gt;10000</b>



## 6 SPECIFICATION OF SAFETY INSTRUMENT SYSTEM

### 6.1 Safety Instrumented Function

The Safety Instrument Functions are to prevent overfill of the storage tanks. See Safety Requirement Specification SI227010\_RPT.

The fixed roof tanks (No. 4 East) will have actuated import or import/export valves which will automatically close on the activation of the high level switch for that particular tank. The following valves are included in the design:

XV56101	Tank 561 Import/Export Valve
XV56401	Tank 564 Import/Export Valve
XV56801	Tank 568 Import/Export Valve

The No. 4 East tanks are designated as 561, 564 & 568.

All tank-side actuated valves will also close on activation of the 4 East Crash Stop, on activation of that tank's high high level switch or on activation of an individual tank isolation pushbutton for any of the above tanks, installed outside the bunds.



There will be an SIS monitoring panel installed in a new switchroom. The SIS monitoring panel will be designed for all phases of the complete SIS installation. Alarm and Status data has been allowed for transmission to the control room in the future.

The Safety Instrument function will operate as a demand mode system with demands placed on the SIS of no greater than one event in ten years. This demand rate has been conservatively determined from the calculations in the LOPA and is backed up by site experience in the operation of existing high high alarms, where existing records demonstrate the frequency as conservative.

The Safety Instrument System will be a hardwired logic system utilising analogue and digital switches and safety relays.

As the import process is performed on a batch basis, no specific requirements requiring 1oo2, 2oo2 systems or specific requirements regarding nuisance tripping are considered necessary.

Immingham Storage Company will confirm the acceptability of the calculated spurious trip rate after the SIS PFD is calculated.

Common cause failure is not normally a consideration on non-redundant systems with the valves operated periodically. However, failures that could conceivably lead to a dangerous state would be the pipeline import valves failing to close in the event of a high high level switch activation. Each valve is a simple valve actuated with a pneumatic spring return actuator. A common cause failure of electrical power or air supply would lead to all valves closing. Further failures which could lead to the valve failing to danger is air which is saturated with water with the possibility of freezing in the exhaust of the actuator vent restrictor or dirt clogging up the solenoid vent.

In this design, there will be no conceivable individually safe process states which, when occurring concurrently, create a separate hazard apart from damage to ship, pipelines, hoses or jetty arms occurring on the fast closing of the valves. Valves will be fitted with restrictors to ensure slow closing.

The functional test will be an end to end test with a simulated high level derived from the level switch. The switches cannot be fixed in the override position.

On activation of a high high switch, the operating procedures will ensure that the transfer is terminated before carrying out a check on the system. An assessment of the human response time, to check that on an SIS trip the correct action has occurred, is required to be carried out during commissioning.

New procedures will be developed with auditable actions to ensure that on activation of the SIS, the import from ship or pipeline is immediately stopped. It will also be necessary to check that the correct valves have closed, and flow has ceased as required by the Safety Instrument System

At present a mean time to repair of 72 hours will be assumed. If site conditions detect that this is not feasible, the calculation of the SIS will be reviewed.



### 6.1.1 Environmental Considerations

The system will be installed in mainland UK where it will not be subjected to extremes of temperature or humidity. The site is liable to flooding. The individual elements of the system are suitable for the duty and the site electrical area classification.

All valves will be specified as fire-safe. All elements will fail safe.

## 6.2 **Interface between the SIS and BPCS**

There is no existing control system. In future a control system including PLC control of valve operation and SCADA display and monitoring may be installed. The SIS will be totally independent from any future BPCS. The SIS will be designed to provide any future BPCS with the following to advise status and for external diagnostics of the SIS. They have no impact on the SIS and are for information and alarm only.

1. Status of safety relays – volt free contact closed on system healthy.
2. Valve position – volt free contacts for closed and open status.

There are locally mounted pneumatic switches used for opening and closing the tank-side actuated valves for the No. 4 East Tanks however, the solenoid valve connected to the High Level Safety Instrument System allows the air supply to all of the actuated valves to be vented, closing the valves on a high high level or on activation of the 4 East Crash stop, regardless of the position of the locally mounted pneumatic switch.

There is a possibility for future operation of the valves from the BPCS, but this will not impair the safety function of the valve, nor will it increase the demand rate of the SIF as the valve will only be operated prior to and at the end of a transfer.



## 6.3 Operation

The Safety Instrument Functions (SIF) are to prevent overfill of the storage tanks.

### 6.3.1 No. 4 East Tanks

There are six possible import routes. Although there are six pipelines, a batch import process to any particular tank will only use a single pipeline. As there is no process control system which confirms the route, this design will operate by closing the tank-side import valve on the tank high high alarm activation.

For the No.4 East tanks, on detection of a tank high high level, fault or power supply failure, the output will be removed to the actuator on that tank's import valve, resulting in the ball valve closing. The valve cannot be re-opened until the high high level, fault or power supply failure are returned to a healthy state. Then on operation of a momentary reset pushbutton (one on the SIS panel plus facility for remote operation) the actuated ball valve will open (if selected to open at local pneumatic control station).

There is no requirement to override this SIF in the event of an activation of the high high level switch as there is a dedicated export route using hoses under management procedures which will allow for product to be removed from the tank. Management controlled use of this is described elsewhere.

The valves will be operated, cycled, periodically on a monthly basis. This will provide a form of regular stroke testing. Taking this into consideration, and the fact that only one valve will be open to allow import to any one tank, the SIS shall be designed as a 1oo1 system throughout, providing all clauses of BS EN 61511 are satisfied.



## 6.4 Functional Requirements - No. 4 East Tanks (Fixed Roof)

### 6.4.1 SIS Inputs

1. Tank Level Switch Elements
  - a. LE561 Tank 561 High High Level Switch
  - b. LE564 Tank 564 High High Level Switch
  - c. LE568 Tank 568 High High Level Switch
  
2. Valve closed position – Permissive only for feedback purposes.
  - a. ZSC56101 Tank 561 Import/Export Valve
  - b. ZSC56401 Tank 564 Import/Export Valve
  - c. ZSC56801 Tank 568 Import/Export Valve
  
3. Manual Reset Pushbutton/Remote Input  
Common reset relays operated by a panel pushbutton or remote input

### 6.4.2 SIS Logic Solvers

- a) Safety Relay with feedback verification before reset.
  - a. R250 :- Reference Drawing SI483009\_DWG
  - b. R330 :- Reference Drawing SI483010\_DWG
  - c. R410 :- Reference Drawing SI483011\_DWG

### 6.4.3 SIS Outputs

1. Solenoid valves
  - a. SOV56101 Tank 561 Import/Export Solenoid Valve
  - b. SOV56401 Tank 564 Import/Export Solenoid Valve
  - c. SOV56801 Tank 568 Import/Export Solenoid Valve
  
2. Ball valve with closed air fail, spring return actuator
  - a. XV56101 Tank 561 Import/Export Valve
  - b. XV56401 Tank 564 Import/Export Valve
  - c. XV56801 Tank 568 Import/Export Valve




## 7 DESIGN & DEVELOPMENT OF SIS

### 7.1 System Structure

#### 7.1.1 System Model – No. 4 East Tanks

Tanks 561, 564 & 568.

The SIF is based upon a 1oo1 (single) sensor, 1oo1 (single) logic solver and 1oo1 final element with no redundancy (note only one valve is routed to the import).



Note 1: Shaded areas do not affect safety function

Note 2: New System models will be developed for future phases of the SIS



## 7.2 Safety Instrumented Function – No 4 East Tanks

### 7.2.1 Sensor Sub-System

The Sensor sub-system comprises of an Endress & Hauser FTL51 Liquiphant with FEL57 2 wire PFM electronic insert. The instrument is ATEX certified III/2G EExia IIC T6 and has been subjected to approval to BS EN61508 for use in SIL1/2 applications.

#### 7.2.1.1 Sensor Suitability

The tanks contain Gasoline at atmospheric conditions. The materials of construction of the level probe and process flange is 316L stainless steel, of which Gasoline has no chemical effect. The level element is flanged 150lb top mounted so there is no risk of product release from the instrument tapping.

When the level element is fitted with the FEL57 electronic insert communicating with a safe area mounted Nivotester FTL325P then the system is self checking for line monitoring through to the sensor, corrosion monitoring on the tuning fork and power failure to the Nivotester. On detection of any of the above conditions the output contacts fail open, hence providing a fail safe output to the logic solver and the alarm contacts fail close, providing indication to the BPCS diagnostics

#### 7.2.1.2 Sensor Subsystem PFD

For 1oo1 Architecture including 3 channel Nivotester and Liquiphant - Max mode and Density setting 0.7, Endress and Hauser supply the following figures:

Configuration 4 – FEL 57 with Nivotester FTL325P as three channel device in single channel mode

$$\begin{aligned}\lambda_{SD} &= 1.37 \times 10^{-7} \\ \lambda_{SU} &= 4.57 \times 10^{-7} \\ \lambda_{DD} &= 3.38 \times 10^{-10} \\ \lambda_{DU} &= 5.57 \times 10^{-8}\end{aligned}$$

Safe fail fraction 91%

MTTR 72 hours

Functional Test with test key – Annually

Complete function test. e.g. by approaching level – Not required within normal life

Source: E & H Functional Safety Manual SD231F/00/en/ See Appendix 1

Calculated value of PFD of  $2.48 \times 10^{-4}$  meets the requirements of SIL2.



### 7.2.1.3 Sensor Subsystem Hardware Fault Tolerance

BS EN 61511-1:2003 Section 11.4 requires a minimum hardware fault tolerance.

Table 6 of the standard is reproduced below:

SIL	Minimum hardware fault tolerance (see 11.4.3 and 11.4.4)
1	0
2	1
3	2
4	Special requirements apply

BS EN 61511-1:2003 Section 11.4.3 states that the fault tolerance in the above table should be increased by 1, unless the dominant failure mode is to the safe state or dangerous failures are detected.

In this application the logic solver (Nivotester) provides a continuous check of these events and will cause the system to fail safe. Therefore, the fault tolerance has not been increased by 1.

BS EN 61511-1:2003 Section 11.4.4 states that the fault tolerance in the above table can be reduced by 1 if the hardware complies with the following:

- The hardware of the device is selected on the basis of prior use
- The device allows adjustment of process related parameters only. i.e. measuring range, upscale and downscale failures.
- The adjustment of the process related parameters is protected either by jumper or password.
- The function has a SIL requirement of less than 4.

In this application the above requirements are true for each sensor subsystem and a reduction of 1 applies.

As a cross check, the clause of hardware fault tolerance from BS EN 61508 has been applied. BS EN 61508-2:2010 Section 7.4.3 requires architectural constraints on hardware safety integrity.

Table 3 of the standard is reproduced below:



Table 3 – Hardware safety integrity: architectural constraints on type B safety-related subsystems

Safe fail Fraction	Hardware fault tolerance		
	0	1	2
< 60 %	Not allowed	SIL 1	SIL 2
>60 % < 90 %	SIL 1	SIL 2	SIL 3
90 % - < 99 %	SIL 2	SIL 3	SIL 4
≥99 %	SIL 3	SIL 4	SIL 4

NOTE 1: This table, in association with 7.4.4.2.1 and 7.4.4.2.2 is used for the determination of the maximum SIL that can be claimed for a subsystem given the fault tolerance of the subsystem and the SFF to the elements used.

i. For general application to any subsystems see 7.4.4.2.1

ii. For application to subsystems comprising elements that meet the specific requirements of 7.4.4.2.2. To claim that a subsystem meets a combined SIL directly from this table it will be necessary to meet all the requirements in 7.4.4.2.2

NOTE 2: This table, in association with 7.4.4.2.1 and 7.4.4.2.2 can also be used:

i. For the determination of the hardware fault tolerance requirements for a subsystem given the required SIL of the safety function and the SFFs of the elements to be used.

ii. For the determination of the SFF requirements for elements given the required SIL of the safety function and the hardware fault tolerance of the subsystem.

NOTE 3: The requirements in 7.4.4.2.3 and 7.4.4.2.4 are based on the data specified in this table and Table 2.

NOTE 4: See Annex C for details of how to calculate safe failure fraction.

NOTE 5: When using 7.4.4.2.1 for the combination of type B elements, with a hardware fault tolerance of 1, in which both elements have a safe fail fraction of less than 60%, the maximum allowable safety integrity level for a safety function carried out by the combination is SIL 1.

The above references in table 3 refer to BS EN 61508-2:2010

This level device is classified as a type B Device with a safe fail fraction of 91% (See Appendix 1).

Thus for a SFF of >90% and a hardware fault tolerance of 0 allows for this single sensor to be used as a 1oo1 sensor for a SIL2 application.

#### 7.2.1.4 Sensor Subsystem Summary

From the enclosed calculations and fault tolerance checks the sub-system meets the requirements of > SIL 1 with a  $PFD_{AV}$  of  $2.48 \times 10^{-4}$

Proof Test interval via operation of Nivotester Test Key – Annually

It is also advised although not required (according to manufacturer) to perform a functional check by immersing the liquiphant in product at an interval probably in line with vessel inspections.

Document SI277003.RPT details Testing Procedures.



## 7.2.2 Logic Solver

The Logic Solver function is performed in combination via the output of the Endress & Hauser Nivotester and the PILZ safety relay.

The inputs and outputs have been detailed in Section 6.

There are no Input or Output overrides to the system and reset is manual following feedback confirmation that the inlet valve is proved closed.

As the Liquiphant and Nivotester are certified together, the calculation of functional safety for the Nivotester has been included in the sensor sub-system.

### 7.2.2.1 Safety Relay

The chosen relay is PNOZ S2 which has the following safety requirements:

- The circuit is redundant with built in self monitoring.
- The safety function remains effective in the case of component failure.
- The correct opening and closing of the safety function is tested automatically in each on-off cycle.
- Electronic fuse.

The relay has the following features:

- 3 positively guided normally open safety contacts.
- Status indicators.
- Feedback control loop for monitoring of external switches.
- Feedback control loop in series with reset circuit.

The relay is also fail safe on power failure i.e. safety contacts normally open.

From the Pilz Safety Relay Type PNOZ S2 Internal safety Integrity Details, the PFD is taken as  $4.0 \times 10^{-6}$ .

### 7.2.2.2 Logic Solver Function

The Endress & Hauser Nivotester monitors the signal from the Endress & Hauser level element and on detection of a high level or fault open circuits the output contact. This contact is wired into the input circuit of the safety relay, which continually monitors the status of the input. Upon open circuit the safety relay de-energises its safety contacts, hence removing the signal to the final element.

Once the level has fallen below the level element the Nivotester will automatically make its output contact. However, in order to reset the safety relay it is necessary that the feedback circuit is closed (valve closed limit switch made), if it is, then operation of the manual reset facility will cause the safety relay to re-energise its outputs, providing a signal to the solenoid valve. Operation of the reset without the feedback circuit being closed will not allow the safety relay to re-energise.



### 7.2.2.3 Logic Solver Subsystem Hardware Fault Tolerance

BS EN 61511-1:2003 Section 11.4 requires a minimum hardware fault tolerance.

Table 6 of the standard is reproduced below:

SIL	Minimum hardware fault tolerance (see 11.4.3 and 11.4.4)
1	0
2	1
3	2
4	Special requirements apply

BS EN 61511-1:2003 Section 11.4.3 states that the fault tolerance in the above table should be increased by 1, unless the dominant failure mode is to the safe state or dangerous failures are detected.

The Safe fail Fraction of the Relay is 95% thus the dominant failure mode is to the safe state. Therefore, the fault tolerance has not been increased by 1

BS EN 61511-1:2003 Section 11.4.4 states that the fault tolerance in the above table can be reduced by 1 if the hardware complies with the following:

- The hardware of the device is selected on the basis of prior use
- The device allows adjustment of process related parameters only. i.e. measuring range, upscale and downscale failures.
- The adjustment of the process related parameters are protected either by jumper or password.
- The function has a SIL requirement of less than 4.

In this application the above requirements are true and a reduction of 1 applies thus a single device can be used.

Comparatively, BS IEC 61508-2:2010 Section 7.4.3 requires architectural constraints on hardware safety integrity.

Table 2 of the standard is reproduced below:



Table 2 – Hardware safety integrity: architectural constraints on type A safety-related subsystems

Safe fail Fraction	Hardware fault tolerance		
	0	1	2
< 60 %	SIL 1	SIL 2	SIL 3
>60 % < 90 %	SIL 2	SIL 3	SIL 4
90 % - < 99 %	SIL 3	SIL 4	SIL 4
≥99 %	SIL 3	SIL 4	SIL 4

NOTE 1: This table, in association with 7.4.4.2.1 and 7.4.4.2.2 is used for the determination of the maximum SIL that can be claimed for a subsystem: given the fault tolerance of the subsystem and the SFF to the elements used.

- i. For general application to any subsystems see 7.4.4.2.1
- ii. For application to subsystems comprising elements that meet the specific requirements of 7.4.4.2.2. To claim that a subsystem meets a combined SIL directly from this table it will be necessary to meet all the requirements in 7.4.4.2.2

NOTE 2: This table, in association with 7.4.4.2.1 and 7.4.4.2.2 can also be used:

- i. For the determination of the hardware fault tolerance requirements for a subsystem given the required SIL of the safety function and the SFFs of the elements to be used.
- ii. For the determination of the SFF requirements for elements given the required SIL of the safety function and the hardware fault tolerance of the subsystem.

NOTE 3: The requirements in 7.4.4.2.3 and 7.4.4.2.4 are based on the data specified in this table and Table 2.

NOTE 4: See Annex C for details of how to calculate safe failure fraction.

The above references in table 2 refer to BS EN 61508-2:2010

The Pilz relay is considered to be a type A Device with safe fail fraction of 95% (See Appendix 2).

Thus this satisfies the requirements of BS EN 61511 and BS EN 61508 fault tolerance criteria for a 1oo1 configuration for a SIL2 application.



### 7.2.3 Final Element Subsystem

The final element sub-system comprises an electrically operated, spring return solenoid valve and a air operated spring return pneumatic actuator mounted onto a 90° ball valve. Failure mode is that the valve will close on loss of electric or pneumatic signal. The solenoid is EExd certified.

The tanks may contain gasoline at atmospheric conditions. The materials of construction of the valve is carbon steel with 316L stainless steel ball, on which the stored product has no chemical effect. The range of specific gravities for the materials to be stored in the tanks is from 0.798 to 1.2.

The system is a 1oo1 configuration and currently the valve is not utilised as part of the BPCS.

#### 7.2.3.1 Solenoid Valves

The solenoid valves utilised are manufactured by Seitz certified to AK-7/SIL 4.

For a 1oo1 configuration, from the attached calculation (Section 7.2.3.6) it can be seen that a typical value for the PFD, with a proof test interval of 365 days and a MTTR of 72 hours, for a seitz CP 0632....oH solenoid valve is  $1.02 \times 10^{-6}$ . The safe fail fraction for the solenoid valve is 99%

This value provides a safety integrity level of > SIL 2.

The valve components have been proven to have a very high reliability. However a concern of failure is the requirement of a clean, water free Air supply to ensure no freezing or debris enters the valve, and as such it is recommended to install individual filters with automatic drains to the solenoid valve.

#### 7.2.3.2 Actuated Import Valves

The valves are fitted with open and closed limit switches and the logic solver checks that the valves have completely closed following each operation prior to system reset.

The valves utilised are standard, full bore ball valves manufactured to internationally recognised standards. Valves from different manufacturers have been used reliably for many years at the terminal. The valves supplied for this SIS are trunnion ball valve type. As this valve is to be utilised in a SIS it has been specified with an oversize actuator to ensure effective closing.

The actuator is fitted with a vent restrictor for slow closing, this is important, as if the valve slammed shut, the consequences to the import line and ship could be considerable. It must be ensured that the slow closing restrictor is protected against un-authorized adjustment, resulting in the valve being unable to vent and therefore not closing.

The speed of closing the valve is to be set such that following operation of the high level SIF, the product entering the tank, during the closing time, cannot overspill.



Maximum Import flow rate 500 m<sup>3</sup>/hr

Slow closing time of valve : 3 minutes (based on surge calculations requirement of 75 seconds minimum, therefore desired closing time to be set at 90 seconds plus allowance for actuator venting time before valve starts to move)

Max additional capacity imported during 3 minutes : 25 m<sup>3</sup>

#### Tank 561

	Capacity(m <sup>3</sup> )	Level(mm)
Maximum Capacity	3229	7145
Level switch operation :97% of tank capacity	3139	6931
Capacity remaining in tank after high high level activated	90	
Time to overfill after high high level activated	10.8 minutes	

#### Tank 564

	Capacity(m <sup>3</sup> )	Level(mm)
Maximum Capacity	5513	8950
Level switch operation :97% of tank capacity	5348	8682
Capacity remaining in tank after high high level activated	165	
Time to overfill after high high level activated	19.8 minutes	

#### Tank 568

	Capacity(m <sup>3</sup> )	Level(mm)
Maximum Capacity	5500	8930
Level switch operation :97% of tank capacity	5335	8662
Capacity remaining in tank after high high level activated	165	
Time to overfill after high high level activated	19.8 minutes	

PFD and MTBF data is available from a number of valve manufacturers and is tabulated in Appendix 4. Data relating to the failure of these valves has been provided, however no 3<sup>rd</sup> party approval for SIL rating has been carried out.

For a 1001 configuration, from the attached calculation (Section 7.2.3.6) it can be seen that a typical value for the PFD (based on Pekos Valves), with a proof test interval of 365 days and a MTTR of 72 hours, for a Floating Ball valve with soft seat (up to 8") with partial stroke testing in a 1001 configuration is  $1.33 \times 10^{-3}$ . The safe fail fraction for the ball valve is 81%. This is conservative compared with the data supplied by Neway (PFD =  $4.67 \times 10^{-5}$ )

The Ball Valve section of the sub system meets the requirements of SIL2 with a PFD of  $1.33 \times 10^{-3}$ .

PFD and MTBF data is available from a number of actuator manufacturers and is tabulated in Appendix 5. The actuators used for this SIS on these tanks were manufactured Actreg who have provided SIL certification.

For a 1001 configuration, from the attached calculation (section 7.2.3.6) it can be seen that a typical value for the PFD (based on Emerson Actuators which is more conservative than the Actreg data), with a proof test interval of 365 days and a MTTR of 72 hours, for a spring return, pneumatic actuator with partial stroke testing is  $7.09 \times 10^{-4}$ . The safe fail fraction for the actuator is 73%. This figure will be used in the calculation





The actuator section of the sub system meets the requirements of SIL2 with a PFD of  $7.09 \times 10^{-4}$ .

The valves will be operated, cycled, periodically on a monthly basis. This will provide a form of regular stroke testing. The operations to open and close the valves will not affect the SIS and will not prevent the activation of the SIS.

### 7.2.3.3 Final Element Subsystem Hardware Fault Tolerance

BS EN 61511-1:2003 Section 11.4 requires a minimum hardware fault tolerance.

Table 6 of the standard is reproduced below:

SIL	Minimum hardware fault tolerance (see 11.4.3 and 11.4.4)
1	0
2	1
3	2
4	Special requirements apply

BS EN 61511-1:2003 Section 11.4.3 states that the fault tolerance in the above table should be increased by 1, unless the dominant failure mode is to the safe state or dangerous failures are detected.

In this application, for the valve, the dominant failure mode is to the safe state (Safe Fail Fraction = 81%). Therefore, the fault tolerance has not been increased by 1.

In this application, for the actuator, the dominant failure mode is to the safe state (Safe Fail Fraction = 73%). Therefore, the fault tolerance has not been increased by 1.

In this application, for the solenoid valve, the dominant failure mode is to the safe state (Safe Fail Fraction = 99%). Therefore, the fault tolerance has not been increased by 1.

BS EN 61511-1:2003 Section 11.4.4 states that the fault tolerance in the above table can be reduced by 1 if the hardware complies with the following:

- The hardware of the device is selected on the basis of prior use
- The device allows adjustment of process related parameters only. i.e. measuring range, upscale and downscale failures.
- The adjustment of the process related parameters is protected either by jumper or password.
- The function has a SIL requirement of less than 4.

In this application the above requirements are true for each final element subsystem and a reduction of 1 applies.

Comparatively, BS EN 61508-2:2010 Section 7.4.3 requires architectural constraints on hardware safety integrity.



Tables 2 & 3 of the standard are reproduced below:

Table 2 – Hardware safety integrity: architectural constraints on type A safety-related subsystems

Safe fail Fraction	Hardware fault tolerance		
	0	1	2
< 60 %	SIL 1	SIL 2	SIL 3
>60 % < 90 %	SIL 2	SIL 3	SIL 4
90 % - < 99 %	SIL 3	SIL 4	SIL 4
≥99 %	SIL 3	SIL 4	SIL 4

NOTE 1: This table, in association with 7.4.4.2.1 and 7.4.4.2.2 is used for the determination of the maximum SIL that can be claimed for a subsystem: given the fault tolerance of the subsystem and the SFF to the elements used.

iii. For general application to any subsystems see 7.4.4.2.1

iv. For application to subsystems comprising elements that meet the specific requirements of 7.4.4.2.2. To claim that a subsystem meets a combined SIL directly from this table it will be necessary to meet all the requirements in 7.4.4.2.2

NOTE 2: This table, in association with 7.4.4.2.1 and 7.4.4.2.2 can also be used:

iii. For the determination of the hardware fault tolerance requirements for a subsystem given the required SIL of the safety function and the SFFs of the elements to be used.

iv. For the determination of the SFF requirements for elements given the required SIL of the safety function and the hardware fault tolerance of the subsystem.

NOTE 3: The requirements in 7.4.4.2.3 and 7.4.4.2.4 are based on the data specified in this table and Table 2.

NOTE 4: See Annex C for details of how to calculate safe failure fraction.

The above references in table 2 refer to BS EN 61508-2:2010

The ball valve is considered to be a type A Device with safe fail fraction of 81% (See Appendix 4).

Thus this satisfies the requirements of BS EN 61511 and BS EN 61508 fault tolerance criteria for a 1oo1 configuration for a SIL2 application.

The actuator is considered to be a type A Device with safe fail fraction of 73% (See Appendix 5).

Thus, this satisfies the requirements of BS EN 61511 and BS EN 61508 fault tolerance criteria for a 1oo1 configuration for a SIL2 application.



Table 3 – Hardware safety integrity: architectural constraints on type B safety-related subsystems

Safe fail Fraction	Hardware fault tolerance		
	0	1	2
< 60 %	Not allowed	SIL 1	SIL 2
>60 % < 90 %	SIL 1	SIL 2	SIL 3
90 % - < 99 %	SIL 2	SIL 3	SIL 4
≥99 %	SIL 3	SIL 4	SIL 4

NOTE 1: This table, in association with 7.4.4.2.1 and 7.4.4.2.2 is used for the for the determination of the maximum SIL that can be claimed for a subsystem given the fault tolerance of the subsystem and the SFF to the elements used.

iii. For general application to any subsystems see 7.4.4.2.1

iv. For application to subsystems comprising elements that meet the specific requirements of 7.4.4.2.2. To claim that a subsystem meets a combined SIL directly from this table it will be necessary to meet all the requirements in 7.4.4.2.2

NOTE 2: This table, in association with 7.4.4.2.1 and 7.4.4.2.2 can also be used:

iii. For the determination of the hardware fault tolerance requirements for a subsystem given the required SIL of the safety function and the SFFs of the elements to be used.

iv. For the determination of the SFF requirements for elements given the required SIL of the safety function and the hardware fault tolerance of the subsystem.

NOTE 3: The requirements in 7.4.4.2.3 and 7.4.4.2.4 are based on the data specified in this table and Table 2.

NOTE 4: See Annex C for details of how to calculate safe failure fraction.

NOTE 5: When using 7.4.4.2.1 for the combination of type B elements, with a hardware fault tolerance of 1, in which both elements have a safe fail fraction of less than 60%, the maximum allowable safety integrity level for a safety function carried out by the combination is SIL 1.

The above references in table 3 refer to BS EN 61508-2:2010

The Solenoid valve is classified as a type B Device with a safe fail fraction of 99% (See Appendix 3).

Thus for a SFF of >90% and a hardware fault tolerance of 0 allows for this single solenoid valve to be used as a 1oo1 sensor for a SIL2 application.

#### 7.2.3.4 Final Element (ESD Valves) Subsystem Summary

The combined PFD for the final element sub-system is  $1.02 \times 10^{-6} + 7.09 \times 10^{-4} + 1.33 \times 10^{-3}$

From the enclosed calculations and fault tolerance checks (as detailed in Section 7.2.3.6) the sub-system and each individual element of the sub-system meet the requirements of >SIL 2 with a  $PFD_G$  of  $2.04 \times 10^{-3}$



### 7.2.3.5 Overall System Summary

System PFD = Sensor Sub-System PFD+Logic Solver PFD+Final Element Sub-System PFD

$$\text{System PFD} = (2.48 \times 10^{-4}) + (4.0 \times 10^{-6}) + (2.04 \times 10^{-3})$$

$$\text{System PFD} = 2.3 \times 10^{-3}$$

System Checks – each sub-system individually satisfies the requirements of > SIL 2 together with the combined PFD of  $2.3 \times 10^{-3}$  providing a combined > SIL 2.

### 7.2.3.6 PFD System Calculations – Spreadsheet Programme

**P & I Design Ltd**

[www.pidesign.co.uk](http://www.pidesign.co.uk)

**Probability of Failure on Demand (PFD) Summary**

Version 5.6

Project:	Immingham East
Client:	Simon Storage
Client Ref:	No.4 East Tanks
Document:	SI277001.CAL
SIS Number:	

Originator:	PP
Checked:	DRR
Approved:	DRR
Issue:	C
Date:	24/02/2011



#### SAFETY INTEGRITY LEVEL REQUIRED

SIL 2 ▼

#### SAFETY INTEGRITY LEVEL ACHIEVED

Valid

#### CALCULATION SUMMARY

PFD <sub>(SYS)</sub>	=	PFD <sub>(S)</sub>		PFD <sub>(L)</sub>		PFD <sub>(FE)</sub>	
2.30E-03	=	2.48E-04	Valid	4.00E-06	Valid	1.02E-06	Valid
		0.00E+00	n/a	0.00E+00	n/a	7.09E-04	Valid
		0.00E+00	n/a	0.00E+00	n/a	1.33E-03	Valid
Valid		2.48E-04	Valid	4.00E-06	Valid	2.04E-03	Valid

#### SPURIOUS TRIP SUMMARY

S.Trip <sub>(SYS)</sub>	=	S.Trip <sub>(S)</sub>		S.Trip <sub>(L)</sub>		S.Trip <sub>(FE)</sub>	
50.5 Years	=	192	Years	13158	Years	5051	Years
		n/a	Years	n/a	Years	278	Years
		n/a	Years	n/a	Years	93	Years



**P & I Design Ltd**

[www.pidesign.co.uk](http://www.pidesign.co.uk)

**PF D - Sensor Subsystem Calculation Sheet 1**

Sheet Title:- E&H Liquiphant Level Switch

Version 5.6

Project: Immingham East  
Client: Simon Storage  
Client Ref: No.4 East Tanks  
Document: SI277001.CAL  
SIS Number:

Originator: PP  
Checked: DRR  
Approved: DRR  
Issue: C  
Date: 24/02/2011



Key:: Data Input Cell Calculation Cell Results Cell

System Architecture

Data Type

1001 ▼

2  
Failure Rate/hr ( $\lambda$ )

Sub System Item	Level Switch
<b>FAILURE DATA</b>	
Failures - Safe, Detected ( $\lambda_{SD}$ )	1.37E-07
Failures - Safe, Undetected ( $\lambda_{SU}$ )	4.57E-07
Failures - Dangerous, Detected ( $\lambda_{DD}$ )	3.38E-10
Failures - Dangerous, Undetected ( $\lambda_{DU}$ )	5.57E-08
MTBF all failure modes (hours)	
Safe split fraction ( 0 to 1.0 )	
Diagnostic Coverage	
PF D Value (From Certificate)	

<b>FAILURE CALCULATIONS</b>	
Total Failures ( $\lambda$ )	6.50E-07
Safe Fail Fraction	0.91
Total Dangerous Failures ( $\lambda_D$ )	5.60E-08
Calculated Diagnostic Coverage (%)	0.60

<b>SUB-SYSTEM DATA</b>	
Mean Time to Repair (hrs)	72
Proof Test Interval (days)	365
Fraction of detected failures that have common cause ( $\beta_D$ )	0.0

<b>CALCULATED DATA</b>	
Total System Dangerous Failure ( $\lambda_{D(group)}$ )	5.60E-08
Total System Dangerous Detected Failure ( $\lambda_{DD(group)}$ )	3.38E-10
Total System Dangerous Undetected Failure ( $\lambda_{DU(group)}$ )	5.57E-08
Fraction of undetected failures that have a common cause ( $\beta$ )	0
Channel Downtime ( $t_{CE}$ )	4425.6
Voted Group Downtime ( $t_{GE}$ )	n/a
Mean Diagnostic Coverage	0.6

<b>LOOP CRITERIA ACHIEVED</b>	
<b>PF D Total</b>	<b>2.48E-04</b>
<b>SIL achieved (Including Fault Tolerance)</b>	<b>Valid</b>
<b>Spurious Trip Rate (years)</b>	<b>192</b>

<b>FAULT TOLERANCE CHECK</b>	
Conforms to Note 1	
YES ▼	
Note 1: In order to reduce the fault tolerance by 1, for sensors, final elements and non-programmable logic solvers, the following must be satisfied:	
1. the hardware is selected on the basis of proven technology (prior use)	
2. adjustment, of process related parameters only, allowed to the user.	
3. adjustment, of process related parameters, is protected by password or removeable programming link.	
4. system function has SIL requirement of <4	



**P & I Design Ltd**

[www.pidesign.co.uk](http://www.pidesign.co.uk)

**Logic Solver Calculation Sheet 1**

Sheet Title:- Safety Relay PNOZ S2

Version 5.6

Project:	Immingham East	Originator:	PP
Client:	Simon Storage	Checked:	DRR
Client Ref:	No.4 East Tanks	Approved:	DRR
Document:	SI277001.CAL	Issue:	C
SIS Number:		Date:	24/02/2011



Key:	Data Input Cell	Calculation Cell	Results Cell
------	-----------------	------------------	--------------

System Architecture

Data Type

1001

3
PFD Value Certified

Sub System Item	Safety Relay
<b>FAILURE DATA</b>	
Failures - Safe, Detected ( $\lambda_{SD}$ )	
Failures - Safe, Undetected ( $\lambda_{SU}$ )	
Failures - Dangerous, Detected ( $\lambda_{DD}$ )	
Failures - Dangerous, Undetected ( $\lambda_{DU}$ )	
MTBF all failure modes (hours)	
Safe split fraction ( 0 to 1.0 )	0.95
Diagnostic Coverage	
PFD Value (From Certificate)	4.00E-06

<b>FAILURE CALCULATIONS</b>	
Total Failures ( $\lambda$ )	n/a
Safe Fail Fraction	n/a
Total Dangerous Failures ( $\lambda_D$ )	n/a
Calculated Diagnostic Coverage	n/a

<b>CALCULATED DATA</b>	
Total System Dangerous Failure ( $\lambda_{D(group)}$ )	n/a
Total System Dangerous Detected Failure ( $\lambda_{DD(group)}$ )	n/a
Total System Dangerous Undetected Failure ( $\lambda_{DU(group)}$ )	n/a
Fraction of undetected failures that have a common cause ( $\beta$ )	n/a
Channel Downtime ( $t_{CE}$ )	n/a
Voted Group Downtime ( $t_{GE}$ )	n/a
Mean Diagnostic Coverage	n/a

<b>LOOP CRITERIA ACHIEVED</b>	
<b>PFD Total</b>	<b>4.00E-06</b>
<b>SIL achieved (Including Fault Tolerance)</b>	<b>Valid</b>
<b>Spurious Trip Rate (years)</b>	<b>13158</b>

<b>FAULT TOLERANCE CHECK</b>	
Programmable	Non-Programmable
SFF > 90%	Conforms to Note 1
YES	YES
Note 1: In order to reduce the fault tolerance by 1, for sensors, final elements and non-programmable logic solvers, the following must be satisfied:	
1. the hardware is selected on the basis of proven technology (prior use)	
2. adjustment, of process related parameters only, allowed to the user.	
3. adjustment, of process related parameters, is protected by password or removeable programming link.	
4. system function has SIL requirement of <4	



**P & I Design Ltd**

[www.pidesign.co.uk](http://www.pidesign.co.uk)

**Final Element Calculation Sheet 1**

Sheet Title:- Seitz Solenoid Valve

Version 5.6

Project:	Immingham East
Client:	Simon Storage
Client Ref:	No.4 East Tanks
Document:	SI277001.CAL
SIS Number:	

Originator:	PP
Checked:	DRR
Approved:	DRR
Issue:	C
Date:	24/02/2011



Key::	Data Input Cell	Calculation Cell	Results Cell
-------	-----------------	------------------	--------------

System Architecture

Data Type

1001

2
Failure Rate/hr ( $\lambda$ )

Sub System Item	Safety Solenoid Valve
<b>FAILURE DATA</b>	
Failures - Safe, Detected ( $\lambda_{SD}$ )	
Failures - Safe, Undetected ( $\lambda_{SU}$ )	2.26E-08
Failures - Dangerous, Detected ( $\lambda_{DD}$ )	
Failures - Dangerous, Undetected ( $\lambda_{DU}$ )	2.28E-10
MTBF all failure modes (hours)	
Safe split fraction ( 0 to 1.0 )	
Diagnostic Coverage	
PFV Value (From Certificate)	

<b>FAILURE CALCULATIONS</b>	
Total Failures ( $\lambda$ )	2.28E-08
Safe Fail Fraction	0.99
Total Dangerous Failures ( $\lambda_D$ )	2.28E-10
Calculated Diagnostic Coverage	0.00

<b>SUB-SYSTEM DATA</b>	
Mean Time to Repair	72
Proof Test Interval (days)	365
Fraction of detected failures that have common cause ( $\beta_D$ )	0.0

<b>CALCULATED DATA</b>	
Total System Dangerous Failure ( $\lambda_{D(group)}$ )	2.28E-10
Total System Dangerous Detected Failure ( $\lambda_{DD(group)}$ )	0.00E+00
Total System Dangerous Undetected Failure ( $\lambda_{DU(group)}$ )	2.28E-10
Fraction of undetected failures that have a common cause ( $\beta$ )	0
Channel Downtime ( $t_{CE}$ )	4452.0
Voted Group Downtime ( $t_{GE}$ )	n/a
Mean Diagnostic Coverage	0.0

<b>LOOP CRITERIA ACHIEVED</b>	
PFV Total	1.02E-06
SIL achieved (Including Fault Tolerance)	Valid
Spurious Trip Rate (years)	5051

<b>FAULT TOLERANCE CHECK</b>	
Conforms to Note 1	
YES	
Note 1: In order to reduce the fault tolerance by 1, for Final Elements, final elements and non-programmable logic solvers, the following must be satisfied:	
1. the hardware is selected on the basis of proven technology (prior use)	
2. adjustment, of process related parameters only, allowed to the user.	
3. adjustment, of process related parameters, is protected by password or removeable programming link.	
4. system function has SIL requirement of <4	



**P & I Design Ltd**

[www.pidesign.co.uk](http://www.pidesign.co.uk)

**Final Element Calculation Sheet 2**

Sheet Title:- Pneumatic Actuator

Version 5.6

Project:	Immingham East	Originator:	PP
Client:	Simon Storage	Checked:	DRR
Client Ref:	No.4 East Tanks	Approved:	DRR
Document:	SI277001.CAL	Issue:	C
SIS Number:		Date:	24/02/2011



Key::

Data Input Cell	Calculation Cell	Results Cell
-----------------	------------------	--------------

System Architecture

Data Type

1001

2
Failure Rate/hr ( $\lambda$ )

Sub System Item	Actuator
-----------------	----------

**FAILURE DATA**

Failures - Safe, Detected ( $\lambda_{SD}$ )	8.00E-08
Failures - Safe, Undetected ( $\lambda_{SU}$ )	
Failures - Dangerous, Detected ( $\lambda_{DD}$ )	3.31E-07
Failures - Dangerous, Undetected ( $\lambda_{DU}$ )	1.54E-07
MTBF all failure modes (hours)	
Safe split fraction ( 0 to 1.0 )	
Diagnostic Coverage	
PFD Value (From Certificate)	

**FAILURE CALCULATIONS**

Total Failures ( $\lambda$ )	5.65E-07
Safe Fail Fraction	0.7274
Total Dangerous Failures ( $\lambda_D$ )	4.85E-07
Calculated Diagnostic Coverage	68.25

**SUB-SYSTEM DATA**

Mean Time to Repair	72
Proof Test Interval (days)	365
Fraction of detected failures that have common cause ( $\beta_D$ )	0.0

**CALCULATED DATA**

Total System Dangerous Failure ( $\lambda_{D(group)}$ )	4.85E-07
Total System Dangerous Detected Failure ( $\lambda_{DD(group)}$ )	3.31E-07
Total System Dangerous Undetected Failure ( $\lambda_{DU(group)}$ )	1.54E-07
Fraction of undetected failures that have a common cause ( $\beta$ )	0
Channel Downtime ( $t_{CE}$ )	1462.8
Voted Group Downtime ( $t_{GE}$ )	n/a
Mean Diagnostic Coverage	68.2

**LOOP CRITERIA ACHIEVED**

<b>PFD Total</b>	<b>7.09E-04</b>
<b>SIL achieved (Including Fault Tolerance)</b>	<b>Valid</b>
<b>Spurious Trip Rate (years)</b>	<b>278</b>

**FAULT TOLERANCE CHECK**

Conforms to Note 1

YES

Note 1: In order to reduce the fault tolerance by 1, for sensors, final elements and non-programmable logic solvers, the following must be satisfied:

1. the hardware is selected on the basis of proven technology (prior use)
2. adjustment, of process related parameters only, allowed to the user.
3. adjustment, of process related parameters, is protected by password or removeable programming link.
4. system function has SIL requirement of <4





**P & I Design Ltd**

[www.pidesign.co.uk](http://www.pidesign.co.uk)

**Final Element Calculation Sheet 3**

Sheet Title:- Ball Valve

Version 5.6

Project:	Immingham East	Originator:	PP
Client:	Simon Storage	Checked:	DRR
Client Ref:	No.4 East Tanks	Approved:	DRR
Document:	SI277001.CAL	Issue:	C
SIS Number:		Date:	24/02/2011



Key::

Data Input Cell	Calculation Cell	Results Cell
-----------------	------------------	--------------

System Architecture	Data Type
1001	2
	Failure Rate/hr ( $\lambda$ )

Sub System Item	Ball Valve
-----------------	------------

FAILURE DATA	
Failures - Safe, Detected ( $\lambda_{SD}$ )	1.00E-06
Failures - Safe, Undetected ( $\lambda_{SU}$ )	
Failures - Dangerous, Detected ( $\lambda_{DD}$ )	2.24E-07
Failures - Dangerous, Undetected ( $\lambda_{DU}$ )	2.96E-07
MTBF all failure modes (hours)	
Safe split fraction ( 0 to 1.0 )	
Diagnostic Coverage	
PFD Value (From Certificate)	

FAILURE CALCULATIONS	
Total Failures ( $\lambda$ )	1.52E-06
Safe Fail Fraction	0.81
Total Dangerous Failures ( $\lambda_D$ )	5.20E-07
Calculated Diagnostic Coverage	43.08

SUB-SYSTEM DATA	
Mean Time to Repair	72
Proof Test Interval (days)	365
Fraction of detected failures that have common cause ( $\beta_D$ )	10.0

CALCULATED DATA	
Total System Dangerous Failure ( $\lambda_{D(group)}$ )	5.20E-07
Total System Dangerous Detected Failure ( $\lambda_{DD(group)}$ )	2.24E-07
Total System Dangerous Undetected Failure ( $\lambda_{DU(group)}$ )	2.96E-07
Fraction of undetected failures that have a common cause ( $\beta$ )	20
Channel Downtime ( $t_{CE}$ )	2565.2
Voted Group Downtime ( $t_{GE}$ )	n/a
Mean Diagnostic Coverage	43.1

LOOP CRITERIA ACHIEVED	
PFD Total	1.33E-03
SIL achieved (Including Fault Tolerance)	Valid
Spurious Trip Rate (years)	93

FAULT TOLERANCE CHECK	
Conforms to Note 1	
YES	
Note 1: In order to reduce the fault tolerance by 1, for sensors, final elements and non-programmable logic solvers, the following must be satisfied:	
1. the hardware is selected on the basis of proven technology (prior use)	
2. adjustment, of process related parameters only, allowed to the user.	
3. adjustment, of process related parameters, is protected by password or removeable programming link.	
4. system function has SIL requirement of <4	



## **Appendix 1**

Endress & Hauser Safety Manual SD231F/00/en

Limit Level Measuring System  
Liquiphant M/S + nivotester FTL 325P



## **Appendix 2**

PILZ PNOZ S2 (16/07/2008)

Internal Safety Integrity Details



### **Appendix 3**

Eugen Seitz

3/2 Way Solenoid Valves CP 0632... oH, CO0632... oHi

TÜV Certificate

From test Report No. V11 2003 S2



## Appendix 4

### Valve PFD Table

- Note 1: MTTR, 8 hours. Proof Test Interval, 1 year  
 Note 2: Partial Stroke Testing  
 Note 3: No Partial Stroke Testing  
 Note 4: MTTR 72 hours. Proof Test Interval, 1 year

### Data Supplied

Exida Certificate: Pekos 090168 P0006 C01

Valve Manufacturer	Valve Type	Certification	SFF (Partial Stroke Test)	SFF (No Partial Stroke Test)	Data Type	PFD
Dafram	Trunnion	TUV	91%	65.7%	Full PFD Data	1.12 x 10 <sup>-4</sup> (notes 1,2) 4.43 x 10 <sup>-4</sup> (notes 1,3)
Dafram	Floating Ball	TUV	97.7%	91%	Full PFD Data	2.21 x 10 <sup>-6</sup> (note 1,2) 8.81 x 10 <sup>-6</sup> (note 1,3)
Pekos	Floating Ball	Pekos	81%	66%	Exida Data	1.33 x 10 <sup>-3</sup> (note2, 4)
Perar	Trunnion	Perar	?	89%?	Company Data	8.04 x 10 <sup>-7</sup> (note 1)
Worcester		Worcester	?	90%?	Company Data	1.32 x 10 <sup>-6</sup> (note 1)
Neway	All	Neway	?	85%	Company Data	4.67 x 10 <sup>-5</sup> (note 1)



## Appendix 5

### Actuator PFD Table

Actuator Manufacturer	Certification	SFF (Partial Stroke Test)	SFF (No Partial Stroke Test)	Data Type	PFD
Actreg	Actreg		90%	MTBF	$4.58 \times 10^{-5}$ (note 1)
Emerson (Spring Return)	Exida	94% (73% if no effect failures are not included)	82%	PFD	$6.78 \times 10^{-4}$ (notes 1,2) $2.13 \times 10^{-3}$ (notes 1,3) $7.09 \times 10^{-4}$ (notes 2, 4)
Remote Control					
Air Torque	TUV		90%	MTBF	$3.75 \times 10^{-5}$ (note 1)
Paladon	Generic		63%	PFD	$8.78 \times 10^{-3}$

Note 1: MTTR, 8 hours. Proof Test Interval, 1 year

Note 2: Partial Stroke Testing

Note 3: No Partial Stroke Testing

Note 4: MTTR 72 hours. Proof Test Interval, 1 year

### Data Supplied

Exida Certificate: Elomatic P-Series Rack & Pinion Actuator

Report: VAD 03/08-24 R004



# *P & I Design Ltd*

Process Instrumentation Consultancy and Design

2 Reed Street, Gladstone Industrial Estate,  
Thornaby, TS17 7AF, United Kingdom.  
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447  
Web Site: [www.pidesign.co.uk](http://www.pidesign.co.uk)

**IMMINGHAM STORAGE Co LTD**

**IMMINGHAM EAST TERMINAL**

**No4 SWITCHROOM TANK OVERFILL PROTECTION**

**SAFETY INSTRUMENT SYSTEM LOGIC PANEL**

**FACTORY ACCEPTANCE TEST PROCEDURE**

<b>Rev</b>	<b>Date</b>	<b>By</b>	<b>Checked</b>	<b>Approved</b>	<b>Description</b>	<b>Client Ref.</b>
A	05.03.14	D.B.Faulkner	DBF	DSR	Original Issue	

**Document No.**  
SI483005\_RPT

*IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED*

## Contents

<b>1.0</b>	<b>INTRODUCTION.....</b>	<b>3</b>
<b>2.0</b>	<b>DOCUMENTATION VERIFICATION.....</b>	<b>4</b>
<b>3.0</b>	<b>INSPECTION.....</b>	<b>5</b>
3.1	EQUIPMENT CONFORMS TO INSTRUMENT SPECIFICATIONS.....	5
3.2	LOGIC PANEL CONSTRUCTION INSPECTION .....	6
3.3	LOGIC PANEL WIRING INSPECTION .....	7
<b>4</b>	<b>FUNCTIONAL TESTING .....</b>	<b>8</b>
4.1	PANEL INFRASTRUCTURE .....	8
4.2	LOOP TESTING.....	9
4.2.1	MANUAL SHUTDOWN – ESD.....	9
4.2.2	MANUAL SHUTDOWN - BUND ISOLATION PUSHBUTTONS.....	10
4.2.3	SYSTEM TRIP RESET .....	11
4.2.4	VALVE FEEDBACK STATUS .....	12
4.2.5	HIGH LEVELS.....	13
4.2.6	BPCS VALVE COMMANDS.....	14
4.2.7	SAFETY RELAY .....	15
4.2.8	IMPORT VALVES.....	16
<b>5.0</b>	<b>CHALLENGE TESTING .....</b>	<b>17</b>
<b>6.0</b>	<b>ADDITIONAL TESTING.....</b>	<b>18</b>
<b>7.0</b>	<b>HANDOVER AND LIFE CYCLE .....</b>	<b>19</b>





## 1.0 INTRODUCTION

This procedure details the requirements for the testing and acceptance of the Immingham Storage Co Ltd, East Terminal, No.4 Switchroom Safety Instrument System logic panel.

This FAT is part of the life cycle approach required for Safety Instrument Systems as required in BS EN 61511-1:2004 Section 13 where the objectives are to ensure the logic solver satisfies the requirements defined in the Safety Requirements Specification and all elements perform correctly. No software is employed in this SIS; hence the tests involve hardware checks only.

Test results including documentation verification are recorded in this report and documentation listed in section 2.0. All results to be initialled and dated. Any failure during the test must be documented and analysed together with details of the appropriate corrective action.

The testing shall be completed in the section and step order laid out in this report.

The logic panel will be ‘Cold’ tested prior to powered functional testing.

This report will be used to control and record the method statements and functional tests.

Controlled copies of listed documentation will be used to record, by highlighting (yellow), satisfactory terminations and functions. Errors and omissions will be corrected and noted in red. The controlled documentation will constitute a significant proportion of the testing records and provides an audit trail to the ‘As Built’ issue.

The testing procedure will request confirmation of functions, a change of status not requested will require investigation.

Reference material required –

Quality	Description	Revision
QIE2006	Quality Instruction QIE2006 Logic Drawings	
Manufacturers Documentation	Description	Revision
	E&H FTL325P Nivotester Manual	
	PILZ PNOZ s2 Manual	



## 2.0 DOCUMENTATION VERIFICATION

<b>Purpose of Test</b>		
Verify Correct Documentation used for testing.		
<b>Method of Test</b>		
Confirm documentation and revisions used for testing. Record permit number and type (cold/hot/confined space)		
<b>Permit To Work Number</b>		<b>Permit To Work Type</b>
<b>Safety Instrument System Documentation Manual SI483001_MNL Revision</b>		
<b>Drawing Number</b>	<b>Title</b>	<b>Revision</b>
SI483005_DWG	SIS Logic Panel External Layout	
SI483006_DWG	SIS Logic Panel Internal Layout	
SI483007_DWG	SIS Logic Drawing 1 , Power Distribution	
SI483008_DWG	SIS Logic Drawing 2 , ESD	
SI483009_DWG	SIS Logic Drawing 3 , Tank 561	
SI483010_DWG	SIS Logic Drawing 4 , Tank 564	
SI483011_DWG	SIS Logic Drawing 5 , Tank 568	
<b>Schedules</b>	<b>Title</b>	<b>Revision</b>
SI483003_SCH	No.4 East 500 Series Tanks Safety Functions Matrix	
SI483008_SCH	No.5 SIS Logic Panel Label Schedule	
<b>Instrument Specifications</b>	<b>Title</b>	<b>Revision</b>
SI277001_SPC	Tank Level Switch (Liquiphant)	
<b>Reports</b>	<b>Title</b>	<b>Revision</b>
SI483002_RPT	500 Series Tank Farm Safety Requirement Specification	
SI483003_RPT	500 Series Tank Farm Management of Functional Safety	
SI483004_RPT	500 Series Safety Instrument System	
<b>Actions/Comments</b>		
	<b>Sign</b>	<b>Date</b>
Tested by		



### 3.0 INSPECTION

#### 3.1 EQUIPMENT CONFORMS TO INSTRUMENT SPECIFICATIONS

<b>Equipment Required</b>		
Hand Tools, yellow highlighter, red pen		
<b>Purpose of Test</b>		
To verify the fitted equipment is as specified. To verify the fitted equipment is set up as specified.		
<b>Method Of Test</b>		<b>Result/Date</b>
<p><b>3.1.1</b> Controlled copies of listed specifications will be used to record, by highlighting (yellow), correct equipment is installed as per Tag number listed on specification. Errors and omissions will be corrected and noted in red. Record serial numbers of equipment on controlled copy specifications . Switches and dials to be adjusted to correct settings as detailed on drawings, verify set correctly by highlighting (yellow) on controlled copy drawings.</p>		
1. SI277001_SPC - Tank Level Switch (Liquiphant)		
<b>Actions/Comments</b>		
	<b>Sign</b>	<b>Date</b>
Tested by		



### 3.2 LOGIC PANEL CONSTRUCTION INSPECTION

<b>Equipment Required</b>		
Hand Tools, yellow highlighter, red pen.		
<b>Purpose of Test</b>		
To verify the logic panel construction is satisfactory to proceed to powered functional testing. The logic panel has been constructed and wired by a competent & reputable panel building company; initial quality checks have been carried out prior to being available for witnessed factory testing.		
<b>Method Of Test</b>	<b>Result/Date</b>	
<b>3.2.1</b> Controlled copies of listed logic drawings will be used to record, by highlighting (yellow), satisfactory terminations and functions. Errors and omissions will be corrected and noted in red.		
1. External panel layout and identification conforms to SI483005_DWG and SI483008_SCH.		
2. Internal panel layout and identification conforms to SI483006_DWG.		
3. Panel physical construction and paintwork satisfactory.		
4. Gland plates correctly fitted and satisfactory.		
5. Doors and locks operational.		
6. Equipment mountings secure.		
7. Panel earthing correct.		
8. All equipment voltage rating correct and conforms to specifications.		
<b>Actions/Comments</b>		
	<b>Sign</b>	<b>Date</b>
Tested by		



### 3.3 LOGIC PANEL WIRING INSPECTION

<b>Equipment Required</b>		
Hand Tools, yellow highlighter, red pen.		
<b>Purpose of Test</b>		
To verify the logic panel internal wiring is satisfactory to proceed to powered functional testing. The logic panel has been constructed and wired by a competent & reputable panel building company; initial quality checks have been carried out prior to being available for witnessed factory testing.		
<b>Method Of Test</b>		<b>Result</b>
<p><b>3.3.1</b> A random sample of the following tests to be carried out. During the procedure of functional testing the controlled copies of listed logic drawings will be used to record, by highlighting (yellow), satisfactory compliance with actions 1 to 6. On completion of all functional testing, all logic drawings should be fully highlighted. Errors and omissions will be corrected and noted in red.</p>		
1. Terminals type and numbering conforms to logic drawings.		
2. Panel wire feruling conforms to logic drawings.		
3. Panel wire gauge and colour conforms to panel specification.		
4. Fuse and MCB ratings conform to logic drawings.		
5. Termination and crimps tight.		
6. Point to point wiring correct to logic drawings.		
<b>Actions/Comments</b>		
	<b>Sign</b>	<b>Date</b>
Tested by		



## 4 FUNCTIONAL TESTING

### 4.1 PANEL INFRASTRUCTURE

Equipment Required		
Multi-meter, hand tools, yellow highlighter, red pen.		
Purpose of Test		
To verify the functionality of the panel infrastructure.		
Method Of Test		
		Result
1. Initial setup, all MCB's to the off position, all 24Vdc, 0Vdc fuses and links removed. Connect a suitably protected 240Vac supply to the panel isolator incoming terminals.		
2. Select internal isolator to off position, establish ac power to logic panel. Confirm no Vac at MCB's, select internal isolator to on position, confirm and record 240 Vac power on all MCB's.		ISO On .....Vac ISO Off .....Vac
3. Confirm and record 24Vdc on all TB24V terminals to associated TB0V terminal when MCB 1 on, confirm 0Vdc on all TB24V terminals to associated TB0V terminal when MCB 1 off.		MCB On .....Vdc MCB Off .....Vdc
4. Confirm socket energised when MCB 2 on, confirm de-energised when MCB 2 off.		
5. Confirm panel internal light illuminated when MCB 3 on, confirm extinguished when MCB 3 off.		
6. Confirm power on load side of MCB 4 when MCB 4 on, confirm no power on load side when MCB 4 off.		MCB On .....Vac MCB Off .....Vac
7. Confirm power on load side of MCB 5 when MCB 5 on, confirm no power on load side when MCB 5 off.		MCB On .....Vac MCB Off .....Vac
8. Insert each 24Vdc fuse and 0Vdc link in turn confirming 24Vdc across load side and associated panel equipment powers up where applicable.		
Actions/Comments		
	<b>Sign</b>	<b>Date</b>
Tested by		



## 4.2 LOOP TESTING

### 4.2.1 MANUAL SHUTDOWN – ESD

<b>Equipment Required</b>		
Multi-meter, hand tools, links, yellow highlighter, red pen.		
<b>Purpose of Test</b>		
To verify the functionality of the ESD logic trip and reset actions. To verify correct lamp status and lamp test action. To verify the functionality of an ESD fuse failure. To verify the functionality of an ESD open circuit failure.		
<b>Method Of Test</b>		
<p><b>4.2.1.1</b> Simulate a volt free input to manual shutdowns in the system by applying and removing a link on the associated incoming terminals.                  Input linked manual shutdown relay energised, input open circuit manual shutdown relay de-energised. Each relay to be tested for energised to de-energised to simulate external ESD pushbutton action.</p> <p><b>4.2.1.2</b> Open circuit manual shutdown incoming and remote reset link on incoming terminals, link ESD input confirming relay does not re-energise until remote reset input is replaced.</p> <p><b>4.2.1.3</b> Remove and replace associated fuse for ESD, confirm ESD relays de-energised whilst removed.</p> <p><b>4.2.1.4</b> Confirm ESD status lamp illuminated whilst relay de-energised, extinguished whilst relay energised. confirm ESD status lamp illuminates whilst lamp test pushbutton depressed when relay energised.</p>	Result	
1. ISCo Site ESD R124.		
2. ISCo Site ESD R124A.		
<b>Actions/Comments</b>		
<b>Approvals (Note: Signature indicates acceptance of test with actions/comments noted)</b>	<b>Sign</b>	<b>Date</b>
Tested by		



## 4.2.2 MANUAL SHUTDOWN - BUND ISOLATION PUSHBUTTONS

Equipment Required		
Multi-meter, hand tools, links, yellow highlighter, red pen.		
Purpose of Test		
To verify the functionality of the bund isolation pushbutton logic. To verify correct BPCS interface status. To verify the functionality of an ESD fuse failure. To verify the functionality of an ESD open circuit failure.		
Method Of Test		
<p><b>4.2.2.1</b> Simulate a volt free input to each isolation relay in the system. Incoming terminals linked isolation relay energised, incoming terminals open circuit isolation relay de-energised. Each relay to be tested for energised to de-energised to simulate isolation pushbutton action.</p> <p><b>4.2.2.2</b> Confirm BPCS status on outgoing terminals, outgoing terminals to BPCS closed circuit whilst relay energised, open circuit whilst relay de-energised.</p> <p><b>4.2.2.3</b> Remove and replace associated fuse for each isolation, confirm isolation relay de-energised whilst removed.</p>	Result	
1. Tank 561 Isolation R296.		
2. Tank 564 Isolation R376.		
3. Tank 568 Isolation R456.		
Actions/Comments		
	<b>Sign</b>	<b>Date</b>
Tested by		





### 4.2.3 SYSTEM TRIP RESET

<b>Equipment Required</b>		
Multi-meter, hand tools, links, yellow highlighter, red pen.		
<b>Purpose of Test</b>		
To verify the functionality of the system reset logic. To verify the functionality of an fuse failure.		
<b>Method Of Test</b>		
<p><b>4.2.3.1</b> Operate local reset pushbutton, confirming system trip reset relays energised whilst reset depressed. Simulate a volt free input to remote reset incoming terminals, incoming terminals linked reset relays energised, incoming terminals open circuit reset relays de-energised.</p> <p><b>4.2.3.2</b> Remove and replace fuse confirm relay de-energised whilst removed and reset pushbutton activated.</p>	Result	
1. Reset Relay R84.		
2. Reset Relay R85.		
3. Reset Relay R86.		
<b>Actions/Comments</b>		
<b>Approvals (Note: Signature indicates acceptance of test with actions/comments noted)</b>	<b>Sign</b>	<b>Date</b>
Tested by		



## 4.2.4 VALVE FEEDBACK STATUS

Equipment Required		
Multi-meter, hand tools, links, yellow highlighter, red pen.		
Purpose of Test		
To verify the functionality of the limit switch feedback logic. To verify the functionality of the limit switch feedback BPCS interface. To verify correct lamp status and lamp test action. To verify the functionality of a fuse failure. To verify the functionality of open circuit failure.		
Method Of Test		
<b>4.2.4.1</b> Simulate a volt free input to each limit switch relay in the system. Incoming terminals linked relay energised, incoming terminals open circuit relay de-energised. <b>4.2.4.2</b> Confirm BPCS status on outgoing terminals, outgoing terminals to BPCS closed circuit whilst relay energised, open circuit whilst relay de-energised. <b>4.2.4.3</b> Remove and replace associated fuse for each limit switch, confirm relay de-energised whilst removed. <b>4.2.4.4</b> Confirm limit switch status lamp illuminated whilst relay energised, extinguished whilst relay de-energised. confirm limit switch status lamp illuminates whilst lamp test pushbutton depressed when relay de-energised.	Result	
1. ZSO56101 Relay R299.		
2. ZSC56101 Relay R304.		
3. ZSO56401 Relay R379.		
4. ZSC56401 Relay R384.		
5. ZSO56801 Relay R459.		
6. ZSC56801 Relay R464.		
Actions/Comments		
	<b>Sign</b>	<b>Date</b>
Tested by		



## 4.2.5 HIGH LEVELS

Equipment Required		
Multi-meter, hand tools, links, yellow highlighter, red pen, SI277001_SPC E&H level switch probe.		
Purpose of Test		
To verify the functionality of each individual high level logic. To verify correct healthy to trip condition of level to open/close circuit self test. To verify correct BPCS interface status. To verify correct Hi Hi Level Annunciator Alarm Status To verify correct lamp status and lamp test action. To verify the functionality of a fuse failure. To verify the functionality of an open circuit failure. To verify the functionality of a short circuit failure.		
Method Of Test		
<p><b>4.2.5.1</b> Connect an E&amp;H Liquiphant level probe as Specification SI277001_SPC to incoming terminals. Ensure the probe tip is not covered and the internal switch unit is set to max/&gt;0.7. Immerse and uncover probe tip, confirm relay de-energised whilst immersed. &lt; 2 seconds response time required.</p> <p><b>4.2.5.2</b> Confirm BPCS status on outgoing terminals, closed circuit whilst relay energised, open circuit whilst relay de-energised.</p> <p><b>4.2.5.3</b> Confirm high level alarm status on outgoing annunciator terminals, closed circuit whilst relay energised, open circuit whilst relay de-energised.</p> <p><b>4.2.5.4</b> Confirm high level lamp extinguished whilst relay energised, illuminated whilst relay de-energised, confirm high level lamp illuminates whilst lamp test pushbutton depressed and relay energised.</p> <p><b>4.2.5.5</b> Remove and replace associated fuse for each level switch, confirm relay de-energised whilst removed.</p> <p><b>4.2.5.6</b> Open circuit field input to each level switch, confirm relay de-energised whilst open circuit.</p> <p><b>4.2.5.7</b> Short circuit field input to each level switch, confirm relay de-energised whilst short circuit.</p>	Result	
1. Tank 561 High Level R283.		
2. Tank 564 High Level R363.		
3. Tank 568 High Level R443.		
Actions/Comments		
	<b>Sign</b>	<b>Date</b>
Tested by		



## 4.2.6 BPCS VALVE COMMANDS

Equipment Required		
Multi-meter, hand tools, links, yellow highlighter, red pen, 24Vdc Supply.		
Purpose of Test		
To verify the functionality of BPCS valve command logic. To verify the functionality of an open circuit failure.		
Method Of Test		
<b>4.2.6.1</b> Connect a 24Vdc supply to incoming terminals. Confirm BPCS valve command relay energised when 24Vdc supply on and relay de-energised when 24Vdc supply off.		Result
1. Tank 561 XV56101 R306.		
2. Tank 564 XV56401 R386.		
3. Tank 568 XV56801 R466.		
Actions/Comments		
	<b>Sign</b>	<b>Date</b>
Tested by		



## 4.2.7 SAFETY RELAY

Equipment Required		
Multi-meter, hand tools, links, yellow highlighter, red pen, SI277001_SPC E&H level switch probe.		
Purpose of Test		
To verify correct healthy functionality of each individual safety relay. To verify correct healthy to trip condition of each individual safety relay. To verify correct reset actions of each individual safety relay. To verify correct BPCS interface status. To verify correct lamp status and lamp test action. To verify the functionality of a fuse failure.		
Method Of Test		
<b>4.2.7.1</b> Simulate level switch probe healthy by connecting an E&H Liquiphant level probe as Specification SI277001_SPC to incoming terminals. Ensure the probe tip is not covered and the internal switch unit is set to max/>0.7. <b>4.2.7.2</b> Simulate all valve limit switch feedback as valve closed by applying a link to incoming terminals. <b>4.2.7.3</b> Momentary depress reset pushbutton, confirm all safety relays energise. <b>4.2.7.4</b> Confirm safety relay BPCS status on outgoing terminals, closed circuit whilst safety relay energised, open circuit whilst safety relay de-energised. <b>4.2.7.5</b> Confirm safety relay lamp extinguished whilst relay energised, illuminated whilst relay de-energised, confirm safety relay lamp illuminates whilst lamp test pushbutton depressed and relay energised. <b>4.2.7.6</b> Simulate a high level by immersing probe tip. Confirm safety relay de-energises. <b>4.2.7.7</b> Simulate level switch probe healthy by uncovering the probe tip. Confirm safety relay remains de-energised. <b>4.2.7.8</b> Simulate associated valve limit switch feedback as valve not closed by removing link applied to incoming terminals. <b>4.2.7.9</b> Momentary depress reset pushbutton, confirm safety relays remains de-energised. <b>4.2.7.10</b> Simulate associated valve limit switch feedback as valve closed by applying a link to incoming terminals. <b>4.2.7.11</b> Momentary depress reset pushbutton, confirm safety relay energised. <b>4.2.7.12</b> Remove and replace associated fuse for each safety relay, confirm relay de-energised whilst removed.		Result
1. Tank 561 R250.		
2. Tank 564 R330.		
3. Tank 568 R410.		
Actions/Comments		
	<b>Sign</b>	<b>Date</b>
Tested by		



## 4.2.8 IMPORT VALVES

Equipment Required		
Multi-meter, hand tools, links, yellow highlighter, red pen, SI277001_SPC E&H level switch probe.		
Purpose of Test		
To verify correct healthy functionality of each individual import valve logic. To verify correct healthy to trip condition of each individual import valve logic. To verify the functionality of a fuse failure.		
Method Of Test		
<p><b>4.2.8.1</b> Simulate level switch probe healthy by connecting an E&amp;H Liquiphant level probe as Specification SI277001_SPC to incoming terminals. Ensure the probe tip is not covered and the internal switch unit is set to max/&gt;0.7.</p> <p><b>4.2.8.2</b> Simulate all manual shutdown systems healthy by applying a link to incoming terminals.</p> <p><b>4.2.8.3</b> Simulate all valve limit switch feedback as valve closed by applying a link to incoming terminals.</p> <p><b>4.2.8.4</b> Momentary depress reset pushbutton, confirm all safety relays energise.</p> <p><b>4.2.8.5</b> Confirm 24Vdc present at all XSV outgoing terminals.</p> <p><b>4.2.8.6</b> Disconnect BPCS Open Command Wire Link. Confirm associated XSV outgoing terminals de-energised whilst removed and energised when connected.</p> <p><b>4.2.8.7</b> Remove BPCS Open Command Wire Link, apply a 24Vdc supply to incoming BPCS Open commands terminals. Confirm associated XSV outgoing terminals energised whilst BPCS Open Command 24Vdc applied and de-energised when BPCS Open Command 24Vdc removed.</p> <p><b>4.2.8.8</b> Remove BPCS Open Command Wire Link, apply a 24Vdc supply to incoming BPCS Open commands terminals. Confirm associated XSV outgoing terminals energised whilst BPCS Open Command 24Vdc applied and de-energised when BPCS Open Command 24Vdc removed.</p> <p><b>4.2.8.9</b> Trip each interlock as detailed on SI483003_SCH in turn confirming associated XSV outgoing terminals de-energise in trip position and re-energise once healthy and reset.</p> <p><b>4.2.8.10</b> Remove and replace associated fuse for each XSV, confirming associated XSV outgoing terminals de-energise with fuse removed.</p>		Result
1.	XSV56101.	
2.	XSV56401.	
3.	XSV56801.	
Actions/Comments		
	<b>Sign</b>	<b>Date</b>
Tested by		



## 5.0 CHALLENGE TESTING

Equipment Required		
Multi-meter, hand tools, links, yellow highlighter, red pen.		
Purpose of Test		
To verify the actions of operator interactions do not affect the functionality of the system.		
Method Of Test		
<p><b>5.0.1</b> Verify rising edge action of safety relay reset logic by depressing reset pushbutton whilst re-establishing level probe connection at incoming terminals with associated valve closed limit on. Confirm safety relay does not energise until reset pushbutton released and repressed.</p> <p><b>5.0.2</b> Verify no impact on functionality by repeating import valve loop test with lamp test pushbutton depressed / linked out. Confirm XSV output actions correct.</p>	Result	
1. Tank 561 R250.		
2. Tank 564 R330.		
3. Tank 568 R410.		
4. XSV56101.		
5. XSV56401.		
6. XSV56801.		
Actions/Comments		
	<b>Sign</b>	<b>Date</b>
Tested by		



## 6.0 ADDITIONAL TESTING

<b>Equipment Required</b>			
As required.			
<b>Purpose of Test</b>			
To verify the actions of additional tests requested by client. To verify the actions of additional challenge testing as appropriate.			
<b>Method Of Test</b>			
<b>6.0.1</b> Detail additional tests carried out.		Result	
1.			
2.			
3.			
4.			
5.			
6.			
7.			
8.			
9.			
10.			
<b>Actions/Comments</b>			
		<b>Sign</b>	<b>Date</b>
Tested by			





## 7.0 HANDOVER AND LIFE CYCLE

Equipment Required		
None specific.		
Purpose of Test		
Return logic panel to working condition as found prior to testing. Update documentation and confirm testing complete to move on to next phase of proof testing.		
Method Of Test		
7.0.1	Remove all test links and test equipment.	Result
7.0.2	Replace all removable links as found.	
7.0.3	Replace incoming and outgoing terminals as found.	
7.0.4	Replace or secure covers and guards.	
7.0.5	Complete handover and deviation list.	
7.0.6	Update documentation as required.	
1.	All test links removed.	
2.	All removable links as found.	
3.	All incoming and outgoing terminals returned to as found.	
4.	All covers and guards replaced or secured inside panel.	
5.	Handover and deviation list completed.	
6.	Documentation update as required.	
Actions/Comments		
	<b>Sign</b>	<b>Date</b>
Tested by		



# *P & I Design Ltd*

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,  
Thornaby, TS17 7AF, United Kingdom.  
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447  
Web Site: www.pidesign.co.uk

**IMMINGHAM STORAGE Co LTD**

**IMMINGHAM EAST TERMINAL**

**IME-SIS1**

**SAFETY INSTRUMENT SYSTEM**

**DOCUMENTATION VERIFICATION PROCEDURE**

<b>Rev</b>	<b>Date</b>	<b>By</b>	<b>Checked</b>	<b>Approved</b>	<b>Description</b>	<b>Client Ref.</b>
A	09.04.14	D.B.Faulkner	D.S.Regan	ISCo	Original Issue	
						Document No. <b>SI483017_RPT</b>

*IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED*

## Contents

1	REVISION HISTORY .....	3
2	INTRODUCTION.....	3
3	SCOPE .....	4
4	DEFINITIONS AND ABBREVIATIONS .....	5
5	PREPARATION .....	6
6	DOCUMENTATION VERIFICATION.....	7



## 1 REVISION HISTORY

Rev	Description
A	Original Issue

This document will be revised with any additions to or removals from IME-SIS1 throughout the operational lifecycle of the system.

## 2 INTRODUCTION

This document provides a procedure for documentation verification to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



### 3 SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

#### Lifecycle Stages

Operation and Maintenance - BS EN 61511 Clause 16

#### *Audience*

This document has been produced for use by competent persons knowledgeable in testing Safety Instrumented Systems.

#### *Brief System Description*

IME-SIS1 under test is to prevent the overfill of storage tanks 561, 564 & 568 when on import duty. The system is classified as SIL2.

Full system description in documentation reference SI277001\_RPT – IME-SIS1 Safety Instrument System and Piping & Instrument Diagrams – IME-K-0028 – Tank 561, IME-K-0052 – Tank 564 & IME-K-0050 – Tank 568.

#### *Procedure*

This procedure outlines the necessary steps required to verify the correct documentation used for testing and identify modifications to the system since the last testing phase.

Detailed in this report are the methods of test for documentation associated with IME-SIS1. The results of these tests will be recorded in this report, historical data will be recorded and approved as satisfactory in report reference SI483015\_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.

All faults should be reported to the system keeper. If further work is required the system keeper will initiate it.



## 4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PF	Probability of Failing on Demand
SCADA	Supervisory Control and Data Acquisition (Visual display screen)
P&ID	Piping & Instrument Diagram
SCH	Schedule
PTW	Permit to Work



## 5 PREPARATION

Controlled copies of the following documentation will be required :-  
SI483015\_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle  
SI483001\_REG - IME-SIS1 Report Register  
SI483002\_REG - IME-SIS1 Instrument Specification Register  
SI483003\_REG - IME-SIS1 Drawing Register  
SI483004\_REG - IME-SIS1 Calculation Register

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.

Controlled copies of all documentation required for testing to be attached.



## 6 DOCUMENTATION VERIFICATION

Purpose of Test				
Pre physical on site testing check of documentation to verify correct documentation to be used for testing and identify modifications to the system since last testing phase. <i>Incorrect or updated documentation may lead to incomplete testing or undesirable effects on other site systems and terminal operation.</i>				
Controlled Copy Documentation Required				
SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle SI483001_REG - IME-SIS1 Report Register SI483002_REG - IME-SIS1 Instrument Specification Register SI483003_REG - IME-SIS1 Drawing Register SI483004_REG - IME-SIS1 Calculation Register				
Step	Method of Test	Acceptance Criteria	Pass (✓)	Fail (x)
			Initial	
6.1	Compare system documentation to registers. Highlight documentation checked on controlled copy of registers. Review changes since last testing phase as documented in SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.	Documentation available and auditable. Documentation revisions reflect installed system. <i>Comment any issues in section 6.2 and review / rectify prior to starting site work</i>		
6.2	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date





# *P & I Design Ltd*

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,  
Thornaby, TS17 7AF, United Kingdom.  
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447  
Web Site: www.pidesign.co.uk

**IMMINGHAM STORAGE Co LTD**

**IMMINGHAM EAST TERMINAL**

**IME-SIS1**

**SAFETY INSTRUMENT SYSTEM**

**SHUTDOWN CONDITIONS PROOF TESTING PROCEDURE**

<b>Rev</b>	<b>Date</b>	<b>By</b>	<b>Checked</b>	<b>Approved</b>	<b>Description</b>	<b>Client Ref.</b>
A	09.04.14	D.B.Faulkner	D.S.Regan	ISCo	Original Issue	
						Document No.
						<b>SI483018_RPT</b>

*IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED*

## Contents

<b>1</b>	<b>REVISION HISTORY .....</b>	<b>3</b>
<b>2</b>	<b>INTRODUCTION.....</b>	<b>3</b>
<b>3</b>	<b>SCOPE .....</b>	<b>4</b>
<b>4</b>	<b>DEFINITIONS AND ABBREVIATIONS .....</b>	<b>5</b>
<b>5</b>	<b>PREPARATION .....</b>	<b>6</b>
<b>6</b>	<b>HARDWARE VERIFICATION .....</b>	<b>7</b>
<b>7</b>	<b>AS FOUND FUNCTIONAL PROOF TESTING PROCEDURE .....</b>	<b>9</b>
7.1	TK561-SIF1 - Tank 561 As Found Functional Testing.....	9
7.2	TK564-SIF1 - Tank 564 As Found Functional Testing.....	12
7.3	TK568-SIF1 - Tank 568 As Found Functional Testing.....	15



## 1 REVISION HISTORY

Rev	Description
A	Original Issue

This document will be revised with any additions to or removals from IME-SIS1 throughout the operational lifecycle of the system.

## 2 INTRODUCTION

This document provides a procedure for shutdown condition functional proof testing to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



### 3 SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

#### Lifecycle Stages

Operation and Maintenance - BS EN 61511 Clause 16

#### *Audience*

This document has been produced for use by competent persons knowledgeable in testing Safety Instrumented Systems.

#### *Brief System Description*

IME-SIS1 under test is to prevent the overfill of storage tanks 561, 564 & 568 when on import duty. The system is classified as SIL2.

Full system description in documentation reference SI277001\_RPT – IME-SIS1 Safety Instrument System and Piping & Instrument Diagrams – IME-K-0028 – Tank 561, IME-K-0052 – Tank 564 & IME-K-0050 – Tank 568.

#### *Procedure*

This procedure outlines the necessary steps required to verify the correct equipment is installed, the physical condition of the installed equipment and the functional operation performs the SIF's as designed.

Detailed in this report are the methods of test for each SIF.

The results of these tests will be recorded in this report, historical data will be recorded and approved as satisfactory in report reference SI483015\_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.

This report details shutdown condition testing whilst no transfer to the tanks is in operation.

All faults should be reported to the system keeper, with minor repairs carried out if practicable. If further maintenance work is required the system keeper will initiate it.



## 4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PF	Probability of Failing on Demand
SCADA	Supervisory Control and Data Acquisition (Visual display screen)
P&ID	Piping & Instrument Diagram
SCH	Schedule
PTW	Permit to Work
RAMS	Risk Assessment and Method Statement



## 5 PREPARATION

All Health and Safety / Permit To Work systems must be implemented before commencing testing. SI483012\_RPT - IME-SIS1 RAMS is to be submitted for approval prior to the site testing.

IME-SIS1 is completely independent of the BPCS, no overrides or special preparations are required to facilitate uncompromised testing.

Controlled copies of the following documentation will be required :-

SI483015\_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle

SI483018\_RPT - IME-SIS1 Shutdown Conditions Proof Testing

SI483010\_SCH - IME-SIS1 Instrument Schedule

SI483012\_SCH - IME-SIS1 Trip Matrix

SI483001\_DWG - Tanks 561, 564 & 568 Cable Overview

IME-K-0028 – Tank 561 P&ID

IME-K-0052 – Tank 564 P&ID

IME-K-0050 – Tank 568 P&ID

SI483017\_RPT - IME-SIS1 Documentation Verification to be completed prior to each period of testing to confirm correct revisions of documentation.

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.

Controlled copies of all documentation required for testing to be attached. In addition to procedures documented in this report calibration certificates, engineers reports are to be issued to each item as applicable.



## 6 HARDWARE VERIFICATION

<b>Purpose of Test</b>			
<p>To verify the correct equipment is fitted and no unauthorised modifications have been carried out.  To verify equipment physical condition and fitness for purpose.  <i>Equipment may not function correctly if damaged or modified.</i>  <i>Equipment not identified as SIS may not be reported to the system keeper following works by maintenance / contractors.</i>  To ensure correct designed/rated equipment is installed.</p>			
<b>Controlled Copy Documentation Required</b>			
<p>SI483010_SCH - IME-SIS1 Instrument Schedule  SI483012_SCH – IME-SIS1 Trip Matrix  SI483001_DWG - Tanks 561, 564 &amp; 568 Cable Overview  IME-K-0028 – Tank 561 P&amp;ID  IME-K-0052 – Tank 564 P&amp;ID  IME-K-0050 – Tank 568 P&amp;ID</p>			
<b>Step</b>	<b>Method of Test</b>	<b>Acceptance Criteria</b>	<b>Pass (✓) Fail (x) Initial</b>
6.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 6.6 and review / rectify prior to starting testing.</i>	
6.2	Confirm plant preparations satisfactory. <i>Record PTW No.....</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 6.6 and review / rectify prior to starting site work</i>	
6.3	Confirm equipment has not been replaced by comparing against information on SCH. Record method used to identify equipment on controlled copy of SCH Highlight column, e.g. SIS Tag / Serial No etc.	Equipment identified as SCH, Labelling and tagging correct. SIS identification correct. <i>Comment observations in section 6.6.</i>	
6.4	Confirm no visible signs of system and equipment modification, relocation, or not fit for purpose by comparing against controlled copy of SCH, P&ID and configuration. Highlight equipment checked on controlled copy of SCH & P&ID.	No visible signs of unauthorised modification or relocation. Equipment is clean and of sound physical condition, mountings, cable entries and process connections are fit for designed purpose with unrestricted access. <i>Comment observations in section 6.6.</i>	
6.5	Confirm no visible signs of additional plant or parallel systems which could affect the SIS or invalidate testing.	No new additional plant equipment or BPCS systems. <i>Comment any issues in section 6.6.and review / rectify prior to starting functional testing.</i>	

Hardware Verification Continued on page 8



6 **Hardware Verification Continued .....**

6.6	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<b>Tested by</b>	<b>Position</b>	<b>Qualification</b>	<b>Sign</b>	<b>Date</b>
<b>System Keeper Acknowledgement</b>				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
<b>Accepted by</b>	<b>Position</b>	<b>Qualification</b>	<b>Sign</b>	<b>Date</b>





## 7 AS FOUND FUNCTIONAL PROOF TESTING PROCEDURE

### 7.1 TK561-SIF1 - Tank 561 As Found Functional Testing

Purpose of Test			
<p>To verify the as found operation of LE56101 Tank 561 Independent high high level trip closes XV56101 FINAL ELEMENT valve.</p> <p>To verify the as found Manual Shutdown functions of Tank 561 FINAL ELEMENT XV56101 valve.</p> <p>To verify the correct DIAGNOSTICS information.</p> <p><i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i></p> <p><i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i></p> <p><i>If response target time is exceeded the tank could overfill following demand.</i></p> <p><i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i></p> <p><i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i></p>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.1.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.1.12 and review / rectify prior to starting testing.</i>	
7.1.2	Confirm plant preparations satisfactory. <i>Record PTW No .....</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.1.12 and review / rectify prior to starting testing.</i>	
7.1.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.1.12.</i>	
7.1.3	XV56101 is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.1.7 if found open)	Valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	
		Opening time – No specific requirement. <i>Comment times &gt; 120 seconds in section 7.1.12.</i>	
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.1.12.</i>	

Tank 561 As Found Functional Testing Continued on page 10



7.1 Tank 561 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.1.5	Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button.  Record method of test .....	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.1.12.</i>	
		FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>	
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times &lt; 90 Seconds in section 7.1.12</i>	
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times &gt; 180 Seconds in section 7.1.12</i>	
7.1.6	Remove probe from liquid/ release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.1.12</i>	
7.1.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.1.12</i>	
		Valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	
		Opening time – No specific requirement. <i>Comment times &gt; 120 seconds in section 7.1.12.</i>	
7.1.8	Operate HS561 Tank 561 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.1.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>	

Tank 561 As Found Functional Testing Continued on page 11



7.1 Tank 561 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.1.9	Release HS561 Tank 561 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.1.12.</i>		
7.1.10	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> .....	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.1.12.</i>		
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>		
7.1.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.1.12.</i>		
7.1.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



## 7.2 TK564-SIF1 - Tank 564 As Found Functional Testing

Purpose of Test			
To verify the as found operation of LE56401 Tank 564 Independent high high level trip closes XV56401 FINAL ELEMENT valve. To verify the as found Manual Shutdown functions of Tank 564 FINAL ELEMENT XV56401 valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.2.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.2.12 and review / rectify prior to starting testing.</i>	
7.2.2	Confirm plant preparations satisfactory. <i>Record PTW No .....</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.2.12 and review / rectify prior to starting testing.</i>	
7.2.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.2.12.</i>	
7.2.4	XV56401 is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.2.7 if found open)	Valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i>	
		Opening time – No specific requirement. <i>Comment times &gt; 120 seconds in section 7.2.12.</i>	
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.2.12.</i>	

Tank 564 As Found Functional Testing Continued on page 13



7.2 Tank 564 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.2.5	Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button.  Record method of test .....	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.2.12.</i>	
		FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i>	
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times &lt; 90 Seconds in section 7.2.12</i>	
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times &gt; 180 Seconds in section 7.2.12</i>	
7.2.6	Remove probe from liquid/ release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.2.12</i>	
7.2.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.2.12</i>	
		Valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i>	
		Opening time – No specific requirement. <i>Comment times &gt; 120 seconds in section 7.2.12.</i>	
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.2.12.</i>	
7.2.8	Operate HS564 Tank 564 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.2.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i>	

Tank 564 As Found Functional Testing Continued on page 14



7.2 Tank 564 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.2.9	Release HS564 Tank 564 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.2.12.</i>		
7.2.10	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> .....	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.2.12.</i>		
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i>		
7.2.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.2.12.</i>		
7.2.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



### 7.3 TK568-SIF1 - Tank 568 As Found Functional Testing

Purpose of Test			
To verify the as found operation of LE56801 Tank 568 Independent high high level trip closes XV56801 FINAL ELEMENT Import / Export valve. To verify the as found Manual Shutdown functions of Tank 568 FINAL ELEMENT XV56801 Import / Export valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.3.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.3.12 and review / rectify prior to starting testing.</i>	
7.3.2	Confirm plant preparations satisfactory. <i>Record PTW No .....</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.3.12 and review / rectify prior to starting testing.</i>	
7.3.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.3.12.</i>	
7.3.4	XV56801 valve is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.3.7 if found open)	Valve action found smooth. <i>Comment poor action / sticking in section 7.3.12.</i>	
		Opening time – No specific requirement. <i>Comment times &gt; 120 seconds in section 7.3.12.</i>	
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.3.12.</i>	

Tank 568 As Found Functional Testing Continued on page 16



7.3 Tank 568 As Found Functional Testing Continued...

7.3.5	<p>Refer to SI483015_RPT  Wet test of probe required minimum of every 5 years.  5 yearly wet test due, remove probe from tank and immerse in suitable liquid.  5 yearly wet test not due not use Nivotester test button.</p> <p><i>Record method of test</i>  .....</p>	<p>System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2  <i>Comment differences from SCH in section 7.3.12.</i></p>	
		<p>FINAL ELEMENT valve action found smooth.  <i>Comment poor action / sticking in section 7.3.12.</i></p>	
		<p>Time from test initiation to trip activation &lt;=2 seconds.  <i>Comment failures in section 7.3.12</i></p>	
		<p>FINAL ELEMENT valve traveling time &gt;= 90 Seconds  <i>Comment times &lt; 90 Seconds in section 7.3.12</i></p>	
		<p>Time from test initiation to FINAL ELEMENT valve closed &lt;= 180 Seconds  <i>Comment times &gt; 180 Seconds in section 7.3.12</i></p>	
7.3.6	<p>Remove probe from liquid/ release Nivotester test button.</p>	<p>System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 &amp; 2  <i>Comment failure in section 7.3.12</i></p>	
7.3.7	<p>Operate Logic Solver Panel SYSTEM RESET pushbutton</p>	<p>System healthy and reset as detailed on SI483012_SCH Sheet 1.  FINAL ELEMENT valve automatically reopens.  <i>Comment differences from SCH in section 7.3.12</i></p>	
		<p>Valve action found smooth.  <i>Comment poor action / sticking in section 7.3.12.</i></p>	
		<p>Opening time – No specific requirement.  <i>Comment times &gt; 120 seconds in section 7.3.12.</i></p>	
		<p>Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1.  <i>Comment differences from SCH in section 7.3.12.</i></p>	
7.3.8	<p>Operate HS568 Tank 568 Isolation Pushbutton.</p>	<p>Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2.  <i>Comment differences from SCH in section 7.3.12.</i></p>	
		<p>Time from test initiation to trip activation &lt;=2 seconds.  <i>Comment failures in section 7.3.12</i></p>	

Tank 568 As Found Functional Testing Continued on page 17





7.3 Tank 568 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.3.9	Release HS568 Tank 568 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.3.12.</i>		
7.3.10	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> .....	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.3.12.</i>		
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.12</i>		
7.3.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.3.12.</i>		
7.3.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



# *P & I Design Ltd*

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,  
Thornaby, TS17 7AF, United Kingdom.  
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447  
Web Site: www.pidesign.co.uk

**IMMINGHAM STORAGE Co LTD**

**IMMINGHAM EAST TERMINAL**

**IME-SIS1**

**SAFETY INSTRUMENT SYSTEM**

**EQUIPMENT FAILURE**

**PROOF TESTING PROCEDURE**

<b>Rev</b>	<b>Date</b>	<b>By</b>	<b>Checked</b>	<b>Approved</b>	<b>Description</b>	<b>Client Ref.</b>
A	09.04.14	D.B.Faulkner	D.S.Regan	ISCo	Original Issue	
						Document No. <b>SI483019_RPT</b>

*IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED*

## Contents

<b>1</b>	<b>REVISION HISTORY .....</b>	<b>3</b>
<b>2</b>	<b>INTRODUCTION.....</b>	<b>3</b>
<b>3</b>	<b>SCOPE .....</b>	<b>4</b>
<b>4</b>	<b>DEFINITIONS AND ABBREVIATIONS .....</b>	<b>5</b>
<b>5</b>	<b>PREPARATION .....</b>	<b>6</b>
<b>6</b>	<b>HARDWARE VERIFICATION .....</b>	<b>7</b>
<b>7</b>	<b>FAILURE MODE TESTING PROCEDURE .....</b>	<b>9</b>
7.1	Failure Mode Functional Testing .....	9
<b>8</b>	<b>AS LEFT FUNCTIONAL PROOF TESTING PROCEDURE .....</b>	<b>11</b>
8.1	TK561-SIF1 - Tank 561 As Left Functional Testing .....	11
8.2	TK564-SIF1 - Tank 564 As Left Functional Testing .....	14
8.3	TK568-SIF1 - Tank 568 As Left Functional Testing .....	17



## 1 REVISION HISTORY

Rev	Description
A	Original Issue

This document will be revised with any additions to or removals from IME-SIS1 throughout the operational lifecycle of the system.

## 2 INTRODUCTION

This document provides a procedure for equipment failure functional proof testing to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



### 3 SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

#### Lifecycle Stages

Operation and Maintenance - BS EN 61511 Clause

#### *Audience*

This document has been produced for use by competent persons knowledgeable in testing Safety Instrument Systems.

#### *Brief System Description*

IME-SIS1 under test is to prevent the overfill of storage tanks 561, 564 & 568 when on import duty. The system is classified as SIL2.

Full system description in documentation reference SI277001\_RPT – IME-SIS1 Safety Instrument System and Piping & Instrument Diagrams – IME-K-0028 – Tank 561, IME-K-0052 – Tank 564 & IME-K-0050 – Tank 568.

#### *Procedure*

This procedure outlines the necessary steps required to verify the correct equipment is installed, the physical condition of the installed equipment and the functional operation performs the SIF's as designed.

Detailed in this report are the methods of test for each SIF.

The results of these tests will be recorded in this report, historical data will be recorded and approved as satisfactory in report reference SI483015\_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.

This report details equipment failure testing whilst no transfer to the tanks is in operation.

All faults should be reported to the system keeper, with minor repairs carried out if practicable. If further maintenance work is required the system keeper will initiate it.



## 4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PF	Probability of Failing on Demand
SCADA	Supervisory Control and Data Acquisition (Visual display screen)
P&ID	Piping & Instrument Diagram
SCH	Schedule
PTW	Permit to Work
RAMS	Risk Assessment and Method Statement



## 5 PREPARATION

All Health and Safety / Permit To Work systems must be implemented before commencing testing. SI483012\_RPT - IME-SIS1 RAMS is to be submitted for approval prior to the site testing.

IME-SIS1 is completely independent of the BPCS, no overrides or special preparations are required to facilitate uncompromised testing.

Controlled copies of the following documentation will be required :-

SI483015\_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle

SI483019\_RPT - IME-SIS1 Equipment Failure Proof Testing Procedure

SI483010\_SCH - IME-SIS1 Instrument Schedule

SI483012\_SCH - IME-SIS1 Trip Matrix

SI483001\_DWG - Tanks 561, 564 & 568 Cable Overview

SI483020\_DWG - LE56101 Tank 561 HiHi Level Switch Loop Sheet

SI483021\_DWG - XV56101 Tank 561 Valve Loop Sheet

SI483022\_DWG - LE56401 Tank 564 HiHi Level Switch Loop Sheet

SI483023\_DWG - XV56401 Tank 564 Valve Loop Sheet

SI483024\_DWG - LE564801 Tank 568 HiHi Level Switch Loop Sheet

SI483025\_DWG - XV56801 Tank 568 Valve Loop Sheet

SI483026\_DWG – No4 East SIS Logic Solver ESD Loop Sheet

IME-K-0028 – Tank 561 P&ID

IME-K-0052 – Tank 564 P&ID

IME-K-0050 – Tank 568 P&ID

SI483017\_RPT - IME-SIS1 Documentation Verification to be completed prior to each period of testing to confirm correct revisions of documentation.

SI208018\_RPT - IME-SIS1 Shutdown Conditions Proof Testing Procedure to be completed prior to each period of testing to confirm the as found condition.

SECTION 6 – HARDWARE VERIFICATION not required if equipment failure testing is part of a scheduled proof test.

Hardware verification to be completed for the relevant equipment following authorised modifications or like for like equipment replacement following failure

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.

Controlled copies of all documentation required for testing to be attached. In addition to procedures documented in this report calibration certificates, engineers reports are to be issued to each item as applicable.



## 6 HARDWARE VERIFICATION

<b>Purpose of Test</b>			
<p>To verify the correct equipment is fitted and no unauthorised modifications have been carried out.  To verify equipment physical condition and fitness for purpose.  <i>Equipment may not function correctly if damaged or modified.</i>  <i>Equipment not identified as SIS may not be reported to the system keeper following works by maintenance / contractors.</i>  To ensure correct designed/rated equipment is installed.</p>			
<b>Controlled Copy Documentation Required</b>			
SI483010_SCH - IME-SIS1 Instrument Schedule SI483012_SCH – IME-SIS1 Trip Matrix SI483001_DWG - Tanks 561, 564 & 568 Cable Overview IME-K-0028 – Tank 561 P&ID IME-K-0052 – Tank 564 P&ID IME-K-0050 – Tank 568 P&ID			
<b>Step</b>	<b>Method of Test</b>	<b>Acceptance Criteria</b>	<b>Pass (✓) Fail (x) Initial</b>
6.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 6.6 and review / rectify prior to starting testing.</i>	
6.2	Confirm plant preparations satisfactory. <i>Record PTW No.....</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 6.6 and review / rectify prior to starting site work</i>	
6.3	Confirm equipment has not been replaced by comparing against information on SCH. Record method used to identify equipment on controlled copy of SCH Highlight column, e.g. SIS Tag / Serial No etc.	Equipment identified as SCH, Labelling and tagging correct. SIS identification correct. <i>Comment observations in section 6.6.</i>	
6.4	Confirm no visible signs of system and equipment modification, relocation, or not fit for purpose by comparing against controlled copy of SCH, P&ID and configuration. Highlight equipment checked on controlled copy of SCH & P&ID.	No visible signs of unauthorised modification or relocation. Equipment is clean and of sound physical condition, mountings, cable entries and process connections are fit for designed purpose with unrestricted access. <i>Comment observations in section 6.6.</i>	
6.5	Confirm no visible signs of additional plant or parallel systems which could affect the SIS or invalidate testing.	No new additional plant equipment or BPCS systems. <i>Comment any issues in section 6.6.and review / rectify prior to starting functional testing.</i>	

Hardware Verification Continued on page 8





6 **Hardware Verification Continued .....**

6.6	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<b>Tested by</b>	<b>Position</b>	<b>Qualification</b>	<b>Sign</b>	<b>Date</b>
<b>System Keeper Acknowledgement</b>				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
<b>Accepted by</b>	<b>Position</b>	<b>Qualification</b>	<b>Sign</b>	<b>Date</b>



## 7 FAILURE MODE TESTING PROCEDURE

### 7.1 Failure Mode Functional Testing

Purpose of Test			
<p>To verify the correct FAILURE MODES of IME-SIS1.  To verify correct failure DIAGNOSTICS information.  <i>Incorrect system / component configuration may not detect fault modes.</i>  <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i></p>			
Controlled Copy Documentation Required			
<p>SI483012_SCH - IME-SIS1 Trip Matrix  SI483001_DWG - Tanks 561, 564 &amp; 568 Cable Overview  SI483020_DWG - LE56101 Tank 561 HiHi Level Switch Loop Sheet  SI483021_DWG - XV56101 Tank 561 Valve Loop Sheet  SI483022_DWG - LE56401 Tank 564 HiHi Level Switch Loop Sheet  SI483023_DWG - XV56401 Tank 564 Valve Loop Sheet  SI483024_DWG - LE564801 Tank 568 HiHi Level Switch Loop Sheet  SI483025_DWG - XV56801 Tank 568 Valve Loop Sheet  SI483026_DWG - No2 East SIS Logic Solver ESD Loop Sheet</p>			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.1.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.1.5 and review / rectify prior to starting testing.</i>	
7.1.2	Confirm plant preparations satisfactory. <i>Record PTW No .....</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.1.5 and review / rectify prior to starting testing.</i>	
7.1.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.1.5.</i>	
7.1.4	Initiate and reset each applicable FAILURE MODE DETECTED as detailed on SI483012_SCH Sheet 2. Highlight tests completed on controlled copy of SCH.	ACTION and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. System healthy and reset as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.1.5</i>	

Failure Mode Functional Testing Continued on page 10



**7.1 Failure Mode Functional Testing Continued.....**

7.1.5	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<b>Tested by</b>	<b>Position</b>	<b>Qualification</b>	<b>Sign</b>	<b>Date</b>
<b>System Keeper Acknowledgement</b>				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
<b>Accepted by</b>	<b>Position</b>	<b>Qualification</b>	<b>Sign</b>	<b>Date</b>



## 8 AS LEFT FUNCTIONAL PROOF TESTING PROCEDURE

### 8.1 TK561-SIF1 - Tank 561 As Left Functional Testing

Purpose of Test			
<p>To verify the as left operation of LE56101 Tank 561 Independent high high level trip closes XV56101 FINAL ELEMENT valve following system disturbance.  To verify the as left Manual Shutdown functions of Tank 561 FINAL ELEMENT XV56101.  To verify the correct DIAGNOSTICS information.  <i>If sensing element defective the tank could overflow if a demand is made on the overflow protection system.</i>  <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i>  <i>If response target time is exceeded the tank could overflow following demand.</i>  <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i>  Diagnostic information not displayed correctly could result in undetected tank overflow, system unavailability or incorrect operational response.</p>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
8.1.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 8.1.12 and review / rectify prior to starting testing.</i>	
8.1.2	Confirm plant preparations satisfactory. <i>Record PTW No.....</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 8.1.12 and review / rectify prior to starting testing.</i>	
8.1.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if left in tripped state in section 8.1.12.</i>	
8.1.4	Open XV56101.	Valve action left smooth. <i>Comment poor action / sticking in section 8.1.12.</i>	
		Opening time – No specific requirement. <i>Comment times &gt; 120 seconds in section 8.1.12.</i>	
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 8.1.12.</i>	

Tank 561 As Left Functional Testing Continued on page 12



8.1 Tank 561 As Left Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
8.1.5	Refer to SI483015_RPT Wet test of probe required if probe replaced or disturbed. Wet test required, remove probe from tank and immerse in suitable liquid. Wet test not required use Nivotester test button.  <i>Record method of test</i> .....	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 8.1.12.</i>	
		FINAL ELEMENT valve action left smooth. <i>Comment poor action / sticking in section 8.1.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.1.12</i>	
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times &lt; 90 Seconds in section 8.1.12</i>	
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times &gt; 180 Seconds in section 8.1.12</i>	
8.1.6	Remove probe from liquid / release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 8.1.12</i>	
8.1.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 8.1.12</i>	
		Valve action left smooth. <i>Comment poor action / sticking in section 8.1.12.</i>	
		Opening time – No specific requirement. <i>Comment times &gt; 120 seconds in section 8.1.12.</i>	
8.1.8	Operate HS561 Tank 561 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 8.1.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.1.12</i>	

Tank 561 As Left Functional Testing Continued on page 13



8.1 Tank 561 As Left Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
8.1.9	Release HS561 Tank 561 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 8.1.12.</i>		
8.1.10	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> .....	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 8.1.12.</i>		
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.1.12</i>		
8.1.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 8.1.12.</i>		
8.1.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



## 8.2 TK564-SIF1 - Tank 564 As Left Functional Testing

Purpose of Test			
To verify the as left operation of LE56401 Tank 564 Independent high high level trip closes XV56401 FINAL ELEMENT Import / Export valve following system disturbance. To verify the as left Manual Shutdown functions of Tank 564 FINAL ELEMENT XV56401. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
8.2.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 8.2.12 and review / rectify prior to starting testing.</i>	
8.2.2	Confirm plant preparations satisfactory. <i>Record PTW No .....</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 8.2.12 and review / rectify prior to starting testing.</i>	
8.2.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if left in tripped state in section 8.2.12.</i>	
8.2.4	Open XV56401.	Valve action left smooth. <i>Comment poor action / sticking in section 8.2.12.</i>	
		Opening time – No specific requirement. <i>Comment times &gt; 120 seconds in section 8.2.12.</i>	
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 8.2.12.</i>	

Tank 564 As Left Functional Testing Continued on page 15



8.2 Tank 564 As Left Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
8.2.5	Refer to SI483015_RPT Wet test of probe required if probe replaced or disturbed. Wet test required, remove probe from tank and immerse in suitable liquid. Wet test not required use Nivotester test button.  <i>Record method of test</i> .....	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 8.2.12.</i>	
		FINAL ELEMENT valve action left smooth. <i>Comment poor action / sticking in section 8.2.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.2.12</i>	
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times &lt; 90 Seconds in section 8.2.12</i>	
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times &gt; 180 Seconds in section 8.2.12</i>	
8.2.6	Remove probe from liquid / release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 8.2.12</i>	
8.2.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 8.2.12</i>	
		Valve action left smooth. <i>Comment poor action / sticking in section 8.2.12.</i>	
		Opening time – No specific requirement. <i>Comment times &gt; 120 seconds in section 8.2.12.</i>	
8.2.8	Operate HS564 Tank 564 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 8.2.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.2.12</i>	

Tank 564 As Left Functional Testing Continued on page 16





8.2 Tank 564 As Left Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
8.2.9	Release HS564 Tank 564 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 8.2.12.</i>		
8.2.10	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> .....	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 8.2.12.</i>		
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.2.12</i>		
8.2.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 8.2.12.</i>		
8.2.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



### 8.3 TK568-SIF1 - Tank 568 As Left Functional Testing

Purpose of Test			
To verify the as left operation of LE56801 Tank 568 Independent high high level trip closes XV56801 FINAL ELEMENT Import / Export valve following system disturbance. To verify the as left Manual Shutdown functions of Tank 568 FINAL ELEMENT XV56801. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
8.3.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 8.3.12 and review / rectify prior to starting testing.</i>	
8.3.2	Confirm plant preparations satisfactory. <i>Record PTW No .....</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 8.3.12 and review / rectify prior to starting testing.</i>	
8.3.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if left in tripped state in section 8.3.12.</i>	
8.3.4	Open XV56801.	Valve action left smooth. <i>Comment poor action / sticking in section 8.3.12.</i>	
		Opening time – No specific requirement. <i>Comment times &gt; 120 seconds in section 8.3.12.</i>	
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 8.3.12.</i>	

Tank 568 As Left Functional Testing Continued on page 18



8.3 Tank 568 As Left Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
8.3.5	Refer to SI483015_RPT Wet test of probe required if probe replaced or disturbed. Wet test required, remove probe from tank and immerse in suitable liquid. Wet test not required use Nivotester test button.  Record method of test .....	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 8.3.12.</i>	
		FINAL ELEMENT valve action left smooth. <i>Comment poor action / sticking in section 8.3.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.3.12</i>	
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times &lt; 90 Seconds in section 8.3.12</i>	
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times &gt; 180 Seconds in section 8.3.12</i>	
8.3.6	Remove probe from liquid / release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 8.3.12</i>	
8.3.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 8.3.12</i>	
		Valve action left smooth. <i>Comment poor action / sticking in section 8.3.12.</i>	
		Opening time – No specific requirement. <i>Comment times &gt; 120 seconds in section 8.3.12.</i>	
8.3.8	Operate HS568 Tank 568 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 8.3.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.3.12</i>	

Tank 568 As Left Functional Testing Continued on page 19



8.3 Tank 568 As Left Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
8.3.8	Release HS568 Tank 568 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 8.3.12.</i>		
8.3.9	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> .....	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 8.3.12.</i>		
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.3.12</i>		
8.3.10	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 8.3.12.</i>		
8.3.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



**CLIENT:**  
Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**  
SIS Restructuring  
**P & I REF.**  
SI277015\_SPC  
SHT 1 OF 4

**ITEM:** Electrical Component

**GENERAL**      B      Tag Number      JB4/199  
Service      Tank Valve Junction Box  
Area Classification      Zone 1 IIB T4

**UNIT**

Type	Stainless Steel Enclosure (1 bottom gland plate)
Dimensions	Supplier to Confirm
Supply	24Vdc
Case	Stainless Steel
Connections	See OPTIONS
Mounting	Surface
Enclosure Class	IP66
Electrical Classification	ATEX Ex II 2G Exe II T6
Certificate Reference	Supplier to Confirm

**OPTIONS**      Enclosure to be fitted with the following:-

1. Terminals

- 1-off Vertical row of 45-off WDU2.5 EEx'e' terminals. Terminal identification & linking shown on sheet 2.

2. Cable Entries : Enclosure to be drilled for the following entries:-

- 1 x 32mm
- 6 x 20mm

Note : All Holes to be Clearance & Plugged

3. Labels

- White/Black/White traffolyte label with Tag Number and Service Details – See Sheet 2.
- ATEX Certification Label.

**MANUFACTURERS DATA**      Supplier      TBC  
Model Number

**DOCUMENTATION**      See attached Documentation Specification

REVISION HISTORY	
Rev	Description
A	Issued for Tender
B	Issued for Construction – tag number added

***P & I Design Ltd.***

***Instrument Specification***

**CLIENT:**  
Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**  
SIS Restructuring  
**P & I REF.**  
SI277015\_SPC  
SHT 2 OF 4

**TB-1**

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45

**CLIENT:**


Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**

SIS Restructuring  
**P & I REF.**  
SI277015\_SPC  
**SHT 3 OF 4**

- 1) Label to be manufactured from White/Black/White traffolyte.
- 2) Engraved text to be best fit.
- 3) Text to be centered.



**CLIENT:**  
Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**  
SIS Restructuring  
**P & I REF.**  
SI277015\_SPC  
SHT 4 OF 4

**Documentation Requirement**

<b>Item</b>	<b>Quantity</b>	<b>Description</b>
1.	n/a	<b>APPROVAL DOCUMENTATION</b> To be supplied before manufacture commences
2.	n/a	<b>GENERAL ARRANGEMENT DRAWING</b> Cross-sectioned to show all details necessary for repair and maintenance purposes.
3.	n/a n/a	<b>MATERIALS TEST CERTIFICATES</b> a. Mechanical. b. Chemical analysis.
4.	n/a	<b>ITEMISED PARTS LIST</b> Cross-referenced with G.A. drawing(s) and illustrating manufacturers references for all proprietary items such as bearings, oilseals, mechanical seals, etc.
5.	n/a n/a	<b>RECOMMEND SPARES QUOTATION</b> a. Two years service. b. Commissioning only.
6.	n/a n/a	<b>INSTALLATION, OPERATING AND MAINTENANCE MANUALS</b> To include calibration instructions where applicable. a. Paper Copy b. Electronic copy (Preferably Adobe Acrobat)
7.	n/a n/a	<b>SOFTWARE</b> a. Programming manual. b. Operating manual.
8.	n/a	<b>PRESSURE VESSELS</b> Calculation sheets, spark test certificates (for lined vessels),hydraulic test certificates.
9.	n/a 1 1	<b>ELECTRICAL</b> a. Schematic and circuit diagrams. b. Certificates of conformity (to include EMC Directive 89/336/EEC). c. Hazardous area certification.
10.	n/a n/a n/a	<b>INSTRUMENTATION</b> a. Certificates of conformity (to include EMC Directive 89/336/EEC). b. Calibration certificates. c. Hazardous area certification.
11.	n/a	<b>SPECIAL REQUIREMENTS</b>

**IMPORTANT NOTICE:**

Vendors acceptance of this order is conditional on the provision of the Documentation.

Should the vendor not wish to supply the whole or part of the details herein requested, he shall state in writing any exceptions with the quotation or order acceptance.

P & I Design reserve the right to cancel any order where the documentation does not comply with P & I requirements. No item will be paid in full until documentation specified has been received.

###-FMB6.SPC



<b>CLIENT:</b> Simon Storage Immingham East	<b>REV</b>	<b>DATE</b>	<b>BY</b>	<b>CHKD</b>	<b>APPD</b>	<b>CLIENT REF.</b> SIS Restructuring <b>P &amp; I REF.</b> SI277016_SPC SHT 1 OF 4
	A	05/12/13	PP	MM	MM	
	B	07/02/14	DBF	MM	MM	

<b>ITEM:</b>		Electrical Component	
<b>GENERAL</b>	B	Tag Number Service Area Classification	JB4/200 Tank Valve Junction Box Zone 1 IIB T4
<b>UNIT</b>		Type Dimensions Supply Case Connections Mounting Enclosure Class Electrical Classification Certificate Reference	Stainless Steel Enclosure (1 bottom gland plate) Supplier to Confirm 24Vdc Stainless Steel See OPTIONS Surface IP66 ATEX Ex II 2G Exe II T6 Supplier to Confirm

- OPTIONS** Enclosure to be fitted with the following:-
1. Terminals
    - 1-off Vertical row of 60-off WDU2.5 EEx'e' terminals. Terminal identification & linking shown on sheet 2.
  2. Cable Entries : Enclosure to be drilled for the following entries:-
    - 1 x 40mm
    - 8 x 20mm

Note : All Holes to be Clearance & Plugged
  3. Labels
    - White/Black/White traffolyte label with Tag Number and Service Details – See Sheet 2.
    - ATEX Certification Label.

**MANUFACTURERS DATA** Supplier Model Number TBC

**DOCUMENTATION** See attached Documentation Specification

REVISION HISTORY	
Rev	Description
A	Issued for Tender
B	Issued For Construction – Tag Number added

***P & I Design Ltd.***

***Instrument Specification***

**CLIENT:**  
Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**  
SIS Restructuring  
**P & I REF.**  
SI277016\_SPC  
SHT 2 OF 4

**TB-1**

1	
2	
3	
4	●
5	
6	●
7	
8	
9	
10	
11	●
12	
13	●
14	
15	
16	
17	
18	●
19	
20	●
21	
22	
23	
24	
25	●
26	
27	●
28	
29	
30	
31	
32	●
33	
34	●
35	
36	
37	
38	
38	●
40	
41	●
42	
43	
44	
45	
46	●
47	
48	●
49	
50	
51	
52	
53	●
54	
55	●
56	
57	
58	
59	
60	

**CLIENT:**


Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**

SIS Restructuring  
**P & I REF.**  
SI277016\_SPC  
**SHT 3 OF 4**

- 1) Label to be manufactured from White/Black/White traffolyte.
- 2) Engraved text to be best fit.
- 3) Text to be centered.



**CLIENT:**  
Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**  
SIS Restructuring  
**P & I REF.**  
SI277016\_SPC  
SHT 4 OF 4

**Documentation Requirement**

<b>Item</b>	<b>Quantity</b>	<b>Description</b>
1.	n/a	<b>APPROVAL DOCUMENTATION</b> To be supplied before manufacture commences
2.	n/a	<b>GENERAL ARRANGEMENT DRAWING</b> Cross-sectioned to show all details necessary for repair and maintenance purposes.
3.	n/a n/a	<b>MATERIALS TEST CERTIFICATES</b> a. Mechanical. b. Chemical analysis.
4.	n/a	<b>ITEMISED PARTS LIST</b> Cross-referenced with G.A. drawing(s) and illustrating manufacturers references for all proprietary items such as bearings, oilseals, mechanical seals, etc.
5.	n/a n/a	<b>RECOMMEND SPARES QUOTATION</b> a. Two years service. b. Commissioning only.
6.	n/a n/a	<b>INSTALLATION, OPERATING AND MAINTENANCE MANUALS</b> To include calibration instructions where applicable. a. Paper Copy b. Electronic copy (Preferably Adobe Acrobat)
7.	n/a n/a	<b>SOFTWARE</b> a. Programming manual. b. Operating manual.
8.	n/a	<b>PRESSURE VESSELS</b> Calculation sheets, spark test certificates (for lined vessels),hydraulic test certificates.
9.	n/a 1 1	<b>ELECTRICAL</b> a. Schematic and circuit diagrams. b. Certificates of conformity (to include EMC Directive 89/336/EEC). c. Hazardous area certification.
10.	n/a n/a n/a	<b>INSTRUMENTATION</b> a. Certificates of conformity (to include EMC Directive 89/336/EEC). b. Calibration certificates. c. Hazardous area certification.
11.	n/a	<b>SPECIAL REQUIREMENTS</b>

**IMPORTANT NOTICE:**

Vendors acceptance of this order is conditional on the provision of the Documentation.

Should the vendor not wish to supply the whole or part of the details herein requested, he shall state in writing any exceptions with the quotation or order acceptance.

P & I Design reserve the right to cancel any order where the documentation does not comply with P & I requirements. No item will be paid in full until documentation specified has been received.

###-FMB6.SPC

<b>CLIENT:</b> Simon Storage Immingham East	<b>REV</b>	<b>DATE</b>	<b>BY</b>	<b>CHKD</b>	<b>APPD</b>	<b>CLIENT REF.</b> SIS Restructuring <b>P &amp; I REF.</b> SI277017_SPC SHT 1 OF 4
	A	05/12/13	PP	MM	MM	
	B	07/02/14	DBF	MM	MM	

<b>ITEM:</b>		Electrical Component	
<b>GENERAL</b>	B	Tag Number Service Area Classification	JB4/197 Tank Level Junction Box Zone 1 IIB T4
<b>UNIT</b>		Type Dimensions Supply Case Connections Mounting Enclosure Class Electrical Classification Certificate Reference	Stainless Steel Enclosure (1 bottom gland plate) Supplier to Confirm 24Vdc Stainless Steel See OPTIONS Surface IP66 ATEX Ex II 2G Exe II T6 Supplier to Confirm

- OPTIONS** Enclosure to be fitted with the following:-
1. Terminals
    - 1-off Vertical row of 30-off WDU2.5 EEx'e' blue terminals. Terminal identification & linking shown on sheet 2.
  2. Cable Entries : Enclosure to be drilled for the following entries:-
    - 1 x 32mm
    - 10 x 20mm

Note : All Holes to be Clearance & Plugged
  3. Labels
    - White/Black/White traffolyte label with Tag Number and Service Details – See Sheet 2.
    - ATEX Certification Label.

**MANUFACTURERS DATA** Supplier Model Number TBC

**DOCUMENTATION** See attached Documentation Specification

REVISION HISTORY	
Rev	Description
A	Issued for Tender
B	Issued For Construction – Tag Number added

***P & I Design Ltd.***

***Instrument Specification***

**CLIENT:**  
Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**  
SIS Restructuring  
**P & I REF.**  
SI277017\_SPC  
**SHT 2 OF 4**

**TB-1**

1	
2	
3	●
4	
5	
6	●
7	
8	
9	●
10	
11	
12	●
13	
14	
15	●
16	
17	
18	●
19	
20	
21	●
22	
23	
24	●
25	
26	
27	●
28	
29	
30	●

**CLIENT:**


Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**

SIS Restructuring  
**P & I REF.**  
SI277017\_SPC  
**SHT 3 OF 4**

- 1) Label to be manufactured from White/Black/White traffolyte.
- 2) Engraved text to be best fit.
- 3) Text to be centered.



**CLIENT:**  
Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**  
SIS Restructuring  
**P & I REF.**  
SI277017\_SPC  
SHT 4 OF 4

**Documentation Requirement**

<b>Item</b>	<b>Quantity</b>	<b>Description</b>
1.	n/a	<b>APPROVAL DOCUMENTATION</b> To be supplied before manufacture commences
2.	n/a	<b>GENERAL ARRANGEMENT DRAWING</b> Cross-sectioned to show all details necessary for repair and maintenance purposes.
3.	n/a n/a	<b>MATERIALS TEST CERTIFICATES</b> a. Mechanical. b. Chemical analysis.
4.	n/a	<b>ITEMISED PARTS LIST</b> Cross-referenced with G.A. drawing(s) and illustrating manufacturers references for all proprietary items such as bearings, oilseals, mechanical seals, etc.
5.	n/a n/a	<b>RECOMMEND SPARES QUOTATION</b> a. Two years service. b. Commissioning only.
6.	n/a n/a	<b>INSTALLATION, OPERATING AND MAINTENANCE MANUALS</b> To include calibration instructions where applicable. a. Paper Copy b. Electronic copy (Preferably Adobe Acrobat)
7.	n/a n/a	<b>SOFTWARE</b> a. Programming manual. b. Operating manual.
8.	n/a	<b>PRESSURE VESSELS</b> Calculation sheets, spark test certificates (for lined vessels),hydraulic test certificates.
9.	n/a 1 1	<b>ELECTRICAL</b> a. Schematic and circuit diagrams. b. Certificates of conformity (to include EMC Directive 89/336/EEC). c. Hazardous area certification.
10.	n/a n/a n/a	<b>INSTRUMENTATION</b> a. Certificates of conformity (to include EMC Directive 89/336/EEC). b. Calibration certificates. c. Hazardous area certification.
11.	n/a	<b>SPECIAL REQUIREMENTS</b>

**IMPORTANT NOTICE:**

Vendors acceptance of this order is conditional on the provision of the Documentation.

Should the vendor not wish to supply the whole or part of the details herein requested, he shall state in writing any exceptions with the quotation or order acceptance.

P & I Design reserve the right to cancel any order where the documentation does not comply with P & I requirements. No item will be paid in full until documentation specified has been received.

###-FMB6.SPC



**CLIENT:**

Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**

SIS Restructuring  
**P & I REF.**  
SI277018\_SPC  
SHT 1 OF 4

**ITEM:**

Electrical  
Component

**GENERAL**

B	Tag Number	JB4/198
	Service	Tank Level Junction Box
	Area Classification	Zone 1 IIB T4

**UNIT**

Type	Stainless Steel Enclosure (1 bottom gland plate)
Dimensions	Supplier to Confirm
Supply	24Vdc
Case	Stainless Steel
Connections	See OPTIONS
Mounting	Surface
Enclosure Class	IP66
Electrical Classification	ATEX Ex II 2G Exe II T6
Certificate Reference	Supplier to Confirm

**OPTIONS**

Enclosure to be fitted with the following:-

1. Terminals

- 1-off Vertical row of 30-off WDU2.5 EEx'e' blue terminals. Terminal identification & linking shown on sheet 2.

2. Cable Entries : Enclosure to be drilled for the following entries:-

- 1 x 32mm
- 10 x 20mm

Note : All Holes to be Clearance & Plugged

3. Labels

- White/Black/White traffolyte label with Tag Number and Service Details – See Sheet 2.
- ATEX Certification Label.

**MANUFACTURERS  
DATA**

Supplier	TBC
Model Number	

**DOCUMENTATION**

See attached Documentation Specification

REVISION HISTORY	
Rev	Description
A	Issued for Tender
B	Issued for Construction – Tag Number Added

**P & I Design Ltd.**

**Instrument Specification**

**CLIENT:**  
Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**  
SIS Restructuring  
**P & I REF.**  
SI277018\_SPC  
SHT 2 OF 4

**TB-1**


1	
2	
3	●
4	
5	
6	●
7	
8	
9	●
10	
11	
12	●
13	
14	
15	●
16	
17	
18	●
19	
20	
21	●
22	
23	
24	●
25	
26	
27	●
28	
29	
30	●

**CLIENT:**  
Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**  
SIS Restructuring  
**P & I REF.**  
SI277018\_SPC  
**SHT 3 OF 4**

- 1) Label to be manufactured from White/Black/White traffolyte.
- 2) Engraved text to be best fit.
- 3) Text to be centered.



**CLIENT:**  
Simon Storage  
Immingham East

REV	DATE	BY	CHKD	APPD
A	05/12/13	PP	MM	MM
B	07/02/14	DBF	MM	MM

**CLIENT REF.**  
SIS Restructuring  
**P & I REF.**  
SI277018\_SPC  
SHT 4 OF 4

**Documentation Requirement**

<b>Item</b>	<b>Quantity</b>	<b>Description</b>
1.	n/a	<b>APPROVAL DOCUMENTATION</b> To be supplied before manufacture commences
2.	n/a	<b>GENERAL ARRANGEMENT DRAWING</b> Cross-sectioned to show all details necessary for repair and maintenance purposes.
3.	n/a n/a	<b>MATERIALS TEST CERTIFICATES</b> a. Mechanical. b. Chemical analysis.
4.	n/a	<b>ITEMISED PARTS LIST</b> Cross-referenced with G.A. drawing(s) and illustrating manufacturers references for all proprietary items such as bearings, oilseals, mechanical seals, etc.
5.	n/a n/a	<b>RECOMMEND SPARES QUOTATION</b> a. Two years service. b. Commissioning only.
6.	n/a n/a	<b>INSTALLATION, OPERATING AND MAINTENANCE MANUALS</b> To include calibration instructions where applicable. a. Paper Copy b. Electronic copy (Preferably Adobe Acrobat)
7.	n/a n/a	<b>SOFTWARE</b> a. Programming manual. b. Operating manual.
8.	n/a	<b>PRESSURE VESSELS</b> Calculation sheets, spark test certificates (for lined vessels),hydraulic test certificates.
9.	n/a 1 1	<b>ELECTRICAL</b> a. Schematic and circuit diagrams. b. Certificates of conformity (to include EMC Directive 89/336/EEC). c. Hazardous area certification.
10.	n/a n/a n/a	<b>INSTRUMENTATION</b> a. Certificates of conformity (to include EMC Directive 89/336/EEC). b. Calibration certificates. c. Hazardous area certification.
11.	n/a	<b>SPECIAL REQUIREMENTS</b>

**IMPORTANT NOTICE:**

Vendors acceptance of this order is conditional on the provision of the Documentation.

Should the vendor not wish to supply the whole or part of the details herein requested, he shall state in writing any exceptions with the quotation or order acceptance.

P & I Design reserve the right to cancel any order where the documentation does not comply with P & I requirements. No item will be paid in full until documentation specified has been received.

###-FMB6.SPC

**P & I Design Ltd.**

**Instrument Specification**

**CLIENT:**  
Immingham Storage Co Ltd  
Immingham East Terminal

**REV DATE BY CHKD APPD**  
A 07.02.14 DBF DSR DSR

**CLIENT REF.**  
SIS Overfill Protection  
**P & I REF.**  
SI483001\_SPC  
**SHT 1 OF 3**

**ITEM:** Level Switch  
(Tuning Fork)

**GENERAL** Tag Number LE56101  
Service Tank 561 Independent High High Level Probe  
Area Classification Zone 1 IIB T4

**DETECTOR ELEMENT** Type Vibrating Fork  
Location Classification Zone 0  
Material: Wetted Parts 316L Stainless Steel  
Seals n/a  
Connections: Size 1 1/2"  
Type Flanged  
Rating ASA 150  
Mounting: Position Vertical  
Probe Length 1000mm

**HOUSING** Material Polyester  
Enclosure Class IP66  
Electrical Classification ATEX II 1/2 G EEx ia IIC T6  
Electrical Connection M20 x 1.5 Cable Entry

**TRANSMISSION** Type 2 Wire  
Supply via FTL 325P for Overspill Protection to SIL2  
Output FEL57 Insert, two wire PFM transmission  
Load 20mA  
Action De-energise on high level & power failure  
Electrical Connection Screw Terminals

**OPTIONS**

**PROCESS DATA** Fluid Gasoline  
Temperature Max./Min. Ambient  
Temperature Normal. Ambient  
Pressure Max./Min. 20 mbar  
Pressure Normal. Atmospheric  
Specific Gravity 0.74

**MANUFACTURERS DATA** Supplier Endress & Hauser  
Model Number FTL51-G AC2 BB 7 G4 A

**DOCUMENTATION** See Attached Documentation Specification

REVISION HISTORY	
Rev	Description
A	As Built Post SAT – Created from SI277001_SPC

LS#-VBA3.SPC

**P & I Design Ltd.**

**Instrument Specification**

**CLIENT:**  
Immingham Storage Co Ltd  
Immingham East Terminal

**REV DATE BY CHKD APPD**  
A 07.02.14 DBF DSR DSR

**CLIENT REF.**  
SIS Overfill Protection  
**P & I REF.**  
SI483001\_SPC  
**SHT 2 OF 3**

<b>ITEM</b>	Isolating Unit (IS)	
<b>GENERAL</b>	Tag Number Service Area Classification	LS56101 Tank 561 Independent High High Level Switch Zone 1 IIB T4
<b>UNIT</b>	Type Supply Number of Channels Input Output Hazardous Area Limits: Voltage Max/Min Current Max/Min	Nivotester Control Unit 20–30Vac / 20–60Vdc 3 Liquiphant FTL51 with electronic insert FEL57 3 x SPDT + 1 x alarm SPST (2 Safety Outputs) To suit FEL 57 To suit FEL 57
<b>HOUSING</b>	Material Mounting Enclosure Class Electrical Classification: Load Unit Electrical Connection	Polycarbonate Top-hat Rail IP20 n/a ATEX II (1) GD [EExia] IIC Screw Terminal
<b>OPTIONS</b>	Overspill Protection	SIL 2 (IEC61508)
<b>MANUFACTURERS DATA</b>	Supplier Model Number	Endress & Hauser FTL 325P H3 E3
<b>DOCUMENTATION</b>	See Attached Documentation Specification	

**CLIENT:**  
Immingham Storage Co Ltd  
Immingham East Terminal

**REV DATE BY CHKD APPD**  
A 07.02.14 DBF DSR DSR

**CLIENT REF.**  
SIS Overfill Protection  
**P & I REF.**  
SI483001\_SPC  
SHT 3 OF 3

**Documentation Requirement**

<b>Item</b>	<b>Quantity</b>	<b>Description</b>
<b>1.</b>	n/a	<b>APPROVAL DOCUMENTATION</b> To be supplied before manufacture commences
<b>2.</b>	n/a	<b>GENERAL ARRANGEMENT DRAWING</b> Cross-sectioned to show all details necessary for repair and maintenance purposes.
<b>3.</b>	n/a n/a	<b>MATERIALS TEST CERTIFICATES</b> a. Mechanical. b. Chemical analysis.
<b>4.</b>	n/a	<b>ITEMISED PARTS LIST</b> Cross-referenced with G.A. drawing(s) and illustrating manufacturers references for all proprietary items such as bearings, oilseals, mechanical seals, etc.
<b>5.</b>	1 n/a	<b>RECOMMEND SPARES QUOTATION</b> a. Two years service. b. Commissioning only.
<b>6.</b>	1 1	<b>INSTALLATION, OPERATING AND MAINTENANCE MANUALS</b> To include calibration instructions where applicable. a. Paper Copy b. Electronic copy (Preferably Adobe Acrobat)
<b>7.</b>	n/a n/a	<b>SOFTWARE</b> a. Programming manual. b. Operating manual.
<b>8.</b>	n/a	<b>PRESSURE VESSELS</b> Calculation sheets, spark test certificates (for lined vessels),hydraulic test certificates.
<b>9.</b>	n/a n/a n/a	<b>ELECTRICAL</b> a. Schematic and circuit diagrams. b. Certificates of conformity (to include EMC Directive 89/336/EEC). c. Hazardous area certification.
<b>10.</b>	1 n/a 1	<b>INSTRUMENTATION</b> a. Certificates of conformity (to include EMC Directive 89/336/EEC). b. Calibration certificates. c. Hazardous area certification.
<b>11.</b>	1	<b>SPECIAL REQUIREMENTS</b> IEC 61508 PFD Certified Certificate of Conformity

**IMPORTANT NOTICE:**

Vendors acceptance of this order is conditional on the provision of the Documentation.  
Should the vendor not wish to supply the whole or part of the details herein requested, he shall state in writing any exceptions with the quotation or order acceptance.  
P & I Design reserve the right to cancel any order where the documentation does not comply with P & I requirements. No item will be paid in full until documentation specified has been received.

**P & I Design Ltd.**

**Instrument Specification**

**CLIENT:**  
Immingham Storage Co Ltd  
Immingham East Terminal

**REV DATE BY CHKD APPD**  
A 07.02.14 DBF DSR DSR

**CLIENT REF.**  
SIS Overfill Protection  
**P & I REF.**  
SI483002\_SPC  
**SHT 1 OF 3**

**ITEM:** Level Switch  
(Tuning Fork)

**GENERAL** Tag Number LE56401  
Service Tank 564 Independent High High Level Probe  
Area Classification Zone 1 IIB T4

**DETECTOR ELEMENT** Type Vibrating Fork  
Location Classification Zone 0  
Material: Wetted Parts 316L Stainless Steel  
Seals n/a  
Connections: Size 1 1/2"  
Type Flanged  
Rating ASA 150  
Mounting: Position Vertical  
Probe Length 1000mm

**HOUSING** Material Polyester  
Enclosure Class IP66  
Electrical Classification ATEX II 1/2 G EEx ia IIC T6  
Electrical Connection M20 x 1.5 Cable Entry

**TRANSMISSION** Type 2 Wire  
Supply via FTL 325P for Overspill Protection to SIL2  
Output FEL57 Insert, two wire PFM transmission  
Load 20mA  
Action De-energise on high level & power failure  
Electrical Connection Screw Terminals

**OPTIONS**

**PROCESS DATA** Fluid Gasoline  
Temperature Max./Min. Ambient  
Temperature Normal. Ambient  
Pressure Max./Min. 20 mbar  
Pressure Normal. Atmospheric  
Specific Gravity 0.74

**MANUFACTURERS DATA** Supplier Endress & Hauser  
Model Number FTL51-G AC2 BB 7 G4 A

**DOCUMENTATION** See Attached Documentation Specification

REVISION HISTORY	
Rev	Description
A	As Built Post SAT – Created from SI277001_SPC

LS#-VBA3.SPC



**P & I Design Ltd.**

**Instrument Specification**

**CLIENT:**  
Immingham Storage Co Ltd  
Immingham East Terminal

**REV DATE BY CHKD APPD**  
A 07.02.14 DBF DSR DSR

**CLIENT REF.**  
SIS Overfill Protection  
**P & I REF.**  
SI483002\_SPC  
**SHT 2 OF 3**

<b>ITEM</b>	Isolating Unit (IS)	
<b>GENERAL</b>	Tag Number Service Area Classification	LS56401 Tank 564 Independent High High Level Switch Zone 1 IIB T4
<b>UNIT</b>	Type Supply Number of Channels Input Output Hazardous Area Limits: Voltage Max/Min Current Max/Min	Nivotester Control Unit 20–30Vac / 20–60Vdc 3 Liquiphant FTL51 with electronic insert FEL57 3 x SPDT + 1 x alarm SPST (2 Safety Outputs) To suit FEL 57 To suit FEL 57
<b>HOUSING</b>	Material Mounting Enclosure Class Electrical Classification: Load Unit Electrical Connection	Polycarbonate Top-hat Rail IP20 n/a ATEX II (1) GD [EExia] IIC Screw Terminal
<b>OPTIONS</b>	Overspill Protection	SIL 2 (IEC61508)
<b>MANUFACTURERS DATA</b>	Supplier Model Number	Endress & Hauser FTL 325P H3 E3
<b>DOCUMENTATION</b>	See Attached Documentation Specification	

**CLIENT:**  
Immingham Storage Co Ltd  
Immingham East Terminal

**REV DATE BY CHKD APPD**  
A 07.02.14 DBF DSR DSR

**CLIENT REF.**  
SIS Overfill Protection  
**P & I REF.**  
SI483002\_SPC  
SHT 3 OF 3

**Documentation Requirement**

<b>Item</b>	<b>Quantity</b>	<b>Description</b>
<b>1.</b>	n/a	<b>APPROVAL DOCUMENTATION</b> To be supplied before manufacture commences
<b>2.</b>	n/a	<b>GENERAL ARRANGEMENT DRAWING</b> Cross-sectioned to show all details necessary for repair and maintenance purposes.
<b>3.</b>	n/a n/a	<b>MATERIALS TEST CERTIFICATES</b> a. Mechanical. b. Chemical analysis.
<b>4.</b>	n/a	<b>ITEMISED PARTS LIST</b> Cross-referenced with G.A. drawing(s) and illustrating manufacturers references for all proprietary items such as bearings, oilseals, mechanical seals, etc.
<b>5.</b>	1 n/a	<b>RECOMMEND SPARES QUOTATION</b> a. Two years service. b. Commissioning only.
<b>6.</b>	1 1	<b>INSTALLATION, OPERATING AND MAINTENANCE MANUALS</b> To include calibration instructions where applicable. a. Paper Copy b. Electronic copy (Preferably Adobe Acrobat)
<b>7.</b>	n/a n/a	<b>SOFTWARE</b> a. Programming manual. b. Operating manual.
<b>8.</b>	n/a	<b>PRESSURE VESSELS</b> Calculation sheets, spark test certificates (for lined vessels),hydraulic test certificates.
<b>9.</b>	n/a n/a n/a	<b>ELECTRICAL</b> a. Schematic and circuit diagrams. b. Certificates of conformity (to include EMC Directive 89/336/EEC). c. Hazardous area certification.
<b>10.</b>	1 n/a 1	<b>INSTRUMENTATION</b> a. Certificates of conformity (to include EMC Directive 89/336/EEC). b. Calibration certificates. c. Hazardous area certification.
<b>11.</b>	1	<b>SPECIAL REQUIREMENTS</b> IEC 61508 PFD Certified Certificate of Conformity

**IMPORTANT NOTICE:**

Vendors acceptance of this order is conditional on the provision of the Documentation.  
Should the vendor not wish to supply the whole or part of the details herein requested, he shall state in writing any exceptions with the quotation or order acceptance.  
P & I Design reserve the right to cancel any order where the documentation does not comply with P & I requirements. No item will be paid in full until documentation specified has been received.

**P & I Design Ltd.**

**Instrument Specification**

**CLIENT:**  
Immingham Storage Co Ltd  
Immingham East Terminal

**REV DATE BY CHKD APPD**  
A 07.02.14 DBF DSR DSR

**CLIENT REF.**  
SIS Overfill Protection  
**P & I REF.**  
SI483003\_SPC  
**SHT 1 OF 3**

**ITEM:** Level Switch  
(Tuning Fork)

**GENERAL** Tag Number LE56801  
Service Tank 568 Independent High High Level Probe  
Area Classification Zone 1 IIB T4

**DETECTOR ELEMENT** Type Vibrating Fork  
Location Classification Zone 0  
Material: Wetted Parts 316L Stainless Steel  
Seals n/a  
Connections: Size 1 1/2"  
Type Flanged  
Rating ASA 150  
Mounting: Position Vertical  
Probe Length 1000mm

**HOUSING** Material Polyester  
Enclosure Class IP66  
Electrical Classification ATEX II 1/2 G EEx ia IIC T6  
Electrical Connection M20 x 1.5 Cable Entry

**TRANSMISSION** Type 2 Wire  
Supply via FTL 325P for Overspill Protection to SIL2  
Output FEL57 Insert, two wire PFM transmission  
Load 20mA  
Action De-energise on high level & power failure  
Electrical Connection Screw Terminals

**OPTIONS**

**PROCESS DATA** Fluid Gasoline  
Temperature Max./Min. Ambient  
Temperature Normal. Ambient  
Pressure Max./Min. 20 mbar  
Pressure Normal. Atmospheric  
Specific Gravity 0.74

**MANUFACTURERS DATA** Supplier Endress & Hauser  
Model Number FTL51-G AC2 BB 7 G4 A

**DOCUMENTATION** See Attached Documentation Specification

REVISION HISTORY	
Rev	Description
A	As Built Post SAT – Created from SI277001_SPC

LS#-VBA3.SPC

**P & I Design Ltd.**

**Instrument Specification**

**CLIENT:**  
Immingham Storage Co Ltd  
Immingham East Terminal

**REV DATE BY CHKD APPD**  
A 07.02.14 DBF DSR DSR

**CLIENT REF.**  
SIS Overfill Protection  
**P & I REF.**  
SI483003\_SPC  
**SHT 2 OF 3**

<b>ITEM</b>	Isolating Unit (IS)	
<b>GENERAL</b>	Tag Number Service Area Classification	LS56801 Tank 568 Independent High High Level Switch Zone 1 IIB T4
<b>UNIT</b>	Type Supply Number of Channels Input Output Hazardous Area Limits: Voltage Max/Min Current Max/Min	Nivotester Control Unit 20–30Vac / 20–60Vdc 3 Liquiphant FTL51 with electronic insert FEL57 3 x SPDT + 1 x alarm SPST (2 Safety Outputs) To suit FEL 57 To suit FEL 57
<b>HOUSING</b>	Material Mounting Enclosure Class Electrical Classification: Load Unit Electrical Connection	Polycarbonate Top-hat Rail IP20 n/a ATEX II (1) GD [EExia] IIC Screw Terminal
<b>OPTIONS</b>	Overspill Protection	SIL 2 (IEC61508)
<b>MANUFACTURERS DATA</b>	Supplier Model Number	Endress & Hauser FTL 325P H3 E3
<b>DOCUMENTATION</b>	See Attached Documentation Specification	

**CLIENT:**  
Immingham Storage Co Ltd  
Immingham East Terminal

**REV DATE BY CHKD APPD**  
A 07.02.14 DBF DSR DSR

**CLIENT REF.**  
SIS Overfill Protection  
**P & I REF.**  
SI483003\_SPC  
SHT 3 OF 3

**Documentation Requirement**


<b>Item</b>	<b>Quantity</b>	<b>Description</b>
<b>1.</b>	n/a	<b>APPROVAL DOCUMENTATION</b> To be supplied before manufacture commences
<b>2.</b>	n/a	<b>GENERAL ARRANGEMENT DRAWING</b> Cross-sectioned to show all details necessary for repair and maintenance purposes.
<b>3.</b>	n/a n/a	<b>MATERIALS TEST CERTIFICATES</b> a. Mechanical. b. Chemical analysis.
<b>4.</b>	n/a	<b>ITEMISED PARTS LIST</b> Cross-referenced with G.A. drawing(s) and illustrating manufacturers references for all proprietary items such as bearings, oilseals, mechanical seals, etc.
<b>5.</b>	1 n/a	<b>RECOMMEND SPARES QUOTATION</b> a. Two years service. b. Commissioning only.
<b>6.</b>	1 1	<b>INSTALLATION, OPERATING AND MAINTENANCE MANUALS</b> To include calibration instructions where applicable. a. Paper Copy b. Electronic copy (Preferably Adobe Acrobat)
<b>7.</b>	n/a n/a	<b>SOFTWARE</b> a. Programming manual. b. Operating manual.
<b>8.</b>	n/a	<b>PRESSURE VESSELS</b> Calculation sheets, spark test certificates (for lined vessels),hydraulic test certificates.
<b>9.</b>	n/a n/a n/a	<b>ELECTRICAL</b> a. Schematic and circuit diagrams. b. Certificates of conformity (to include EMC Directive 89/336/EEC). c. Hazardous area certification.
<b>10.</b>	1 n/a 1	<b>INSTRUMENTATION</b> a. Certificates of conformity (to include EMC Directive 89/336/EEC). b. Calibration certificates. c. Hazardous area certification.
<b>11.</b>	1	<b>SPECIAL REQUIREMENTS</b> IEC 61508 PFD Certified Certificate of Conformity

**IMPORTANT NOTICE:**

Vendors acceptance of this order is conditional on the provision of the Documentation.

Should the vendor not wish to supply the whole or part of the details herein requested, he shall state in writing any exceptions with the quotation or order acceptance.


P & I Design reserve the right to cancel any order where the documentation does not comply with P & I requirements. No item will be paid in full until documentation specified has been received.




NOTES

1)

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED								PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL		
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	TITLE	SIS RESTRUCTURING CABLE OVERVIEW TANKS 561, 564 & 568			
A	17/12/13	P.P.	P.P.	D.B.F	D.B.F	M.M.	M.M.	ISSUED FOR TENDER			
B	04/02/14	P.P.	P.P.	D.B.F	D.B.F	M.M.	M.M.	ISSUED FOR CONSTRUCTION			
C	31/10/14	D.B.F	P.P.	D.B.F		M.M.	M.M.	AS BUILT			
<small>IMMINGHAM STORAGE Co Ltd, IMMINGHAM EAST TERMINAL, IMMINGHAM DOCK, IMMINGHAM, N.E. LINCOLNSHIRE, DN40 2DW</small>								<small>P &amp; I Design Ltd Tel. 01642 617444 www.pidesign.co.uk</small>			
CLIENT DRG. No.								SHEET 1 OF 1			
P&I DRG No. SI483001_DWG											



SIDE ELEVATION



FRONT ELEVATION

ENCLOSURE	RITTAL TS8
	ENCLOSURE 8805.500
	SIDE PANEL 8105.235
	PLINTH FRONT 8601.800
	PLINTH SIDE 8601.050
PAIN'T FINISH	RAL 7035
PROTECTION	IP55
LABELS	W/B/W TRAFFOLITE
CABLE INCOMING	SIDE ENTRY
CABLE OUTGOING	SIDE EXIT
SUPPLY	230Vac 50hz

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	17/12/13	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M. ISSUED FOR TENDER
B	29/01/14	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M. ISSUED FOR CONSTRUCTION
C	25/03/14	D.B.F	P.P.	D.B.F	D.B.F	M.M. M.M. POST FAT ISSUE
D	31/10/14	D.B.F	P.P.	D.B.F	M.M.	AS BUILT

PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL EXTERNAL LAYOUT
	IMMINGHAM STORAGE Co. Ltd. IMMINGHAM EAST TERMINAL, IMMINGHAM DOCK, N.E. LINCOLNSHIRE, DN40 2JW
	<b>P &amp; I Design Ltd</b> Tel. 01642 617444 www.pidesign.co.uk
CLIENT DRG. No.	SHEET 1 OF 1 P&I DRG No. SI483005_DWG

**NOTES**

**RELAYS**

- A) SAFETY RELAYS :-  
PILZ TYPE PNOZ s2 (Order No. 750 102)
- B) EXPANSION RELAYS :-  
PILZ TYPE PNOZ s11 (Order No. 750 111)
- C) 4-POLE GUIDED CONTACT RELAYS :-  
BASE - OMRON TYPE P7SA-10F-ND  
RELAY - OMRON G7SA-3A1B
- D) STANDARD 4-POLE RELAYS :-  
BASE - FINDER TYPE 94.04.0 (Black)  
RELAY - FINDER 55.34.9.024.0094
- E) SINGLE POLE RELAYS :-  
LUTZ - TYPE RE 7-2312 DC 24V (Order No. 760022)

RELAY No.	TYPE
R084	FINDER 4-POLE
R085	FINDER 4-POLE
R086	FINDER 4-POLE
R124	PILZ PNOZs2
R124A	PILZ PNOZs11
R250	PILZ PNOZs2
R330	PILZ PNOZs2
R410	PILZ PNOZs2
R283	OMRON 4-POLE
R296	OMRON 4-POLE
R299	FINDER 4-POLE
R304	FINDER 4-POLE
R306	LUTZ 1-POLE
R363	OMRON 4-POLE
R376	OMRON 4-POLE
R379	FINDER 4-POLE
R384	FINDER 4-POLE
R386	LUTZ 1-POLE
R443	OMRON 4-POLE
R456	OMRON 4-POLE
R459	FINDER 4-POLE
R464	FINDER 4-POLE
R466	LUTZ 1-POLE

**TERMINAL BLOCKS**


BLOCK	QTY	DESCRIPTION
TB-24V	25	WSI 6 (Wiedmuller 1011000000)
TB-0V	25	WTR 2.5 (Wiedmuller 1011000000)
TB-1	6	WDU 2.5 (Wiedmuller 1020000000)
TB-2	60	WTR 2.5 (Wiedmuller 1011000000)
TB-3	21	WTR 2.5 (Wiedmuller 1011000000)
TB-4	20	WTR 2.5 (Wiedmuller 1011000000)
TB-5	120	WTR 2.5 (Wiedmuller 1011000000)
TB-6	40	WDU 2.5 (Wiedmuller 1020000000)

**WIRING DETAILS**


**DESCRIPTION**

ELECTRICAL 440V / 240V AC:  
 SIZE: n/a  
 COLOUR: n/a  
 INSTRUMENT 230Vac SUPPLIES:  
 SIZE: Suitably Rated with Minimum 0.5mm<sup>2</sup>  
 COLOUR: Live (Brown) / Neutral (Blue) / Earth (Green/Yellow)  
 INSTRUMENT 110Vdc SUPPLIES:  
 SIZE: n/a  
 COLOUR: n/a  
 24V DC SUPPLIES:  
 SIZE: Suitably Rated with Minimum 0.5mm<sup>2</sup>  
 COLOUR: Positive (Red) / 0V (Black)  
 DIGITAL SWITCHED AC:  
 SIZE: n/a  
 COLOUR: n/a  
 DIGITAL SWITCHED DC:  
 SIZE: 0.5mm<sup>2</sup>  
 COLOUR: White  
 ANALOGUE:  
 SIZE: 0.5mm<sup>2</sup>  
 COLOUR: Grey  
 CRIMPS:  
 TYPE: Bootlace or Twin Grip Insulated  
 FERRULES:  
 TYPE: Heat Shrink Thermal Printed Sleeves

LIGHTS MOUNTED IN THE FRONT OF ENCLOSURE



VIEW ON BACK PLATE



VIEW ON ARROW A-A

- GREY TRUNKING - FIELD CABLES (24Vdc)
- BLACK TRUNKING - 230Vac
- GREY TRUNKING - PANEL WIRING (24Vdc)
- BLUE TRUNKING - FIELD WIRING (I.S.)

- a) RELAY & TERMINAL QUANTITY REDUCED AS EXPORT VALVE LOGIC REMOVED.
- b) RELAY NUMBERS REVISED TO MATCH SPLIT SIS & BPCS LOGIC ON THE WIRING DRAWINGS.


IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION		
A	05/12/13	P.P.	P.P.	D.B.F	D.B.F	M.M.	M.M.	ISSUED FOR TENDER
B	03/02/14	P.P.	P.P.	D.B.F	D.B.F	M.M.	M.M.	ISSUED FOR CONSTRUCTION
C	25/03/14	D.B.F	P.P.	D.B.F	D.B.F	M.M.	M.M.	POST FAT ISSUE
D	31/10/14	D.B.F	P.P.	D.B.F		M.M.		AS BUILT


PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL INTERNAL LAYOUT (OPTION 1)
CLIENT DRG. No.	IMMINGHAM STORAGE Co. Ltd. IMMINGHAM EAST TERMINAL, IMMINGHAM DOCK, IMMINGHAM, N.E. LINCOLNSHIRE. DN46 2JW
	<b>P &amp; I Design Ltd</b> Tel. 01642 617444 www.pidesign.co.uk
	SHEET 1 OF 1 P&I DRG No. S1483006_DWG




LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)




AC POWER DISTRIBUTION




DC POWER DISTRIBUTION



SYSTEM TRIP RESET



LAMP TEST



001  
002  
003  
004  
005  
006  
007  
008  
009  
010  
011  
012  
013  
014  
015  
016  
017  
018  
019  
020  
021  
022  
023  
024  
025  
026  
027  
028  
029  
030  
031  
032  
033  
034  
035  
036  
037  
038  
039  
040

041  
042  
043  
044  
045  
046  
047  
048  
049  
050  
051  
052  
053  
054  
055  
056  
057  
058  
059  
060  
061  
062  
063  
064  
065  
066  
067  
068  
069  
070  
071  
072  
073  
074  
075  
076  
077  
078  
079  
080

081  
082  
083  
084  
085  
086  
087  
088  
089  
090  
091  
092  
093  
094  
095  
096  
097  
098  
099  
100  
101  
102  
103  
104  
105  
106  
107  
108  
109  
110  
111  
112  
113  
114  
115  
116  
117  
118  
119  
120

LAST NUMBER USED : 002  
SPARE TO : 020


NOTES  
1) LED INDICATORS FITTED WITH INTERNAL DIODES

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED							PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL LOGIC DRAWING 1 : POWER DISTRIBUTION
A	17/12/13	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M.		ISSUED FOR TENDER
B	29/01/14	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M.		ISSUED FOR CONSTRUCTION
C	25/03/14	D.B.F	P.P.	D.B.F	D.B.F	M.M. M.M.		POST FAT ISSUE
D	31/10/14	D.B.F	P.P.	D.B.F	D.B.F	M.M.		AS BUILT
							<b>SIMON</b>	IMMINGHAM STORAGE Co. Ltd. IMMINGHAM EAST TERMINAL, IMMINGHAM DOCK, IMMINGHAM, N.E. LINCOLNSHIRE. DN40 2JW
							<b>P &amp; I DESIGN</b>	<b>P &amp; I Design Ltd</b> Tel. 01642 617444 www.pidesign.co.uk
								SHEET 1 OF 1
							CLIENT DRG. No.	P&I DRG No. S1483007_DWG

LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)

<b>GENERAL</b> ACTIVATED VALVE SOLENOID VALVE DOUBLE WOUND TRANSFORMER LAMP BEACON SOUNDER VOLTMETER HOURS RUN METER AMMETER FREQUENCY METER			<b>ISOLATORS &amp; TERMINALS</b> TERMINAL FUSE LINK NEUTRAL LINK REMOVABLE TERMINAL WITH DISCONNECT LINK PLUG AND SOCKET ISOLATOR FUSED SWITCH (NO-LOAD) FUSED SWITCH (ON-LOAD) FUSED SWITCH (ON-LOAD) (DOUBLE BREAK)			<b>RELAYS &amp; TIMERS</b> RELAY TIMED RELAY NORMALLY OPEN NORMALLY CLOSED CHANGEOVER CONTACT INSTANT OPEN DELAYED CLOSED INSTANT CLOSE DELAYED OPEN DELAYED OFF (N/C) DELAYED ON (N/O)			<b>CONTACTORS &amp; OVERLOADS</b> NORMALLY OPEN CONTACTOR NORMALLY CLOSED CONTACTOR MAGNETIC OVERLOAD RELAY THERMAL OVERLOAD RELAY MECHANICAL INTERLOCK			<b>SWITCHES</b> KEY OPERATED STOPLOCK PUSHBUTTON PUSHBUTTON STOP PUSHBUTTON START NORMALLY OPEN NORMALLY OPEN HELD CLOSED NORMALLY CLOSED NORMALLY CLOSED HELD OPEN HS SWITCH CONTACT MULTI POSITION TYPICAL 3 CIRCUIT OPENS ON RISING PRESSURE CLOSES ON RISING PRESSURE OPENS ON RISING LEVEL CLOSES ON RISING LEVEL OPENS ON RISING TEMPERATURE CLOSES ON RISING TEMPERATURE OPENS ON INCREASING FLOW CLOSES ON INCREASING FLOW			<b>RELAY TERMINAL NUMBERING APPLICABLE ON THIS DRAWING</b>
--	--	--	--	--	--	--	--	--	--	--	--	---	--	--	--

SITE ESD



LAST NUMBER USED : 023  
SPARE TO : 030

LAST NUMBER USED : xxx  
SPARE TO : 040

LAST NUMBER USED : xxx  
SPARE TO : 070

NOTES  
1) LED INDICATORS FITTED WITH INTERNAL DIODES


IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED							PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL LOGIC DRAWING 2 : ESD
A	17/12/13	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M.	ISSUED FOR TENDER	
B	03/02/14	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M.	ISSUED FOR CONSTRUCTION	
C	25/03/14	D.B.F	P.P.	D.B.F	D.B.F	M.M. M.M.	POST FAT ISSUE	
D	31/10/14	D.B.F	P.P.	D.B.F	D.B.F	M.M. M.M.	AS BUILT	

	IMMINGHAM STORAGE Co. Ltd. IMMINGHAM EAST TERMINAL, IMMINGHAM DOCK, IMMINGHAM, N.E. LINCOLNSHIRE. DN40 2DW		<b>P &amp; I Design Ltd</b> Tel. 01642 617444 www.pidesign.co.uk
CLIENT DRG. No.		P&I DRG No. SI483008_DWG	






LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)




TANK 568 - SIS LOGIC



LAST NUMBER USED : 200  
SPARE TO : 210

TANK 568 - BPCS LOGIC



LAST NUMBER USED : 233  
SPARE TO : 250

- NOTES
- LED INDICATORS FITTED WITH INTERNAL DIODES.
  - VALVE LIMIT SWITCHES SHOWN WITH VALVE IN CLOSED POSITION.
  - REMOVABLE WIRE LINK. LINK REMOVED IF BPCS ACTION REQUIRED. LINK REFITTED FOR SIS TESTING.

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED						
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	16/12/13	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M. ISSUED FOR TENDER
B	03/02/14	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M. ISSUED FOR CONSTRUCTION
C	25/03/14	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M. POST FAT ISSUE
D	31/10/14	D.B.F	P.P.	D.B.F	M.M.	AS BUILT

PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL LOGIC DRAWING 5 : TANK 568
CLIENT DRG. No.	P&I DRG No. S1483011_DWG

**P & I Design Ltd**  
 Tel. 01642 617444  
 www.pidesign.co.uk

SHEET 1 OF 1


SAFE AREA

No.4 SWITCHROOM ANNEX

CRASH/JETTY STOP PANEL

ROSOV PANEL

TANK OVERFILL SIS PROTECTION PANEL







REFER TO ROSOV PANEL ESD LOOP SHEET  
SI277135\_DWG

FOR FULL FUNCTIONALITY  
REFER TO LOGIC DRAWING  
SI483008\_DWG

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED



REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	31/10/14	D.B.F	P.P.	D.B.F	M.M.	AS BUILT

PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM No.4 EAST SIS ESD LOOP SHEET
	IMMINGHAM STORAGE Co. Ltd, IMMINGHAM EAST TERMINAL, IMMINGHAM DOCK, IMMINGHAM, N.E. LINCOLNSHIRE, DN40 20W
	<b>P &amp; I Design Ltd</b> Tel. 01642 617444 www.pidesign.co.uk
INSTRUMENT LOOP SHEET FOR USE IN HAZARDOUS AREA	SHEET 1 OF 1
CLIENT DRG. No.	P&I DRG No. SI483019_DWG



ANNUNCIATOR SYSTEM PANEL

OPS OFFICE



CERTIFIED EQUIPMENT			
TAG No.	CERTIFICATE No.	ATEX CERTIFICATION	I.S. CALCULATION
LE56101	KEMA 99 ATEX 0523	Ex II 1/2 G EEx ia IIC T6	SI483001_CAL
LS56101	DMT 01 ATEX E 052	Ex II (1) GD [EEx ia] IIC	
JB4/197	KEMA 10 ATEX 0050	Ex II 2 G EEx ia IIC T6	


IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	13/02/14	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M. ISSUED FOR CONSTRUCTION
B	31/10/14	D.B.F	P.P.	D.B.F	M.M.	AS BUILT


bulk liquid & gas network

PLANT	TITLE
IMMINGHAM STORAGE Co. - EAST TERMINAL	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM LE56101 - TANK 561 HIGH HIGH LEVEL LOOP SHEET


IMMINGHAM STORAGE Co Ltd IMMINGHAM EAST TERMINAL IMMINGHAM DOCK IMMINGHAM, N.E. LINCOLNSHIRE, DN40 20W	P & I Design Ltd Tel. 01642 617444 www.pidesign.co.uk
INSTRUMENT LOOP SHEET FOR USE IN HAZARDOUS AREA	SHEET 1 OF 1
CLIENT DRG. No.	P&I DRG No. SI483020_DWG




JB4/87 : TANK ISOLATION JUNCTION BOX - BUND 'O'



- NOTES
- 1) LED INDICATORS FITTED WITH INTERNAL DIODES.
  - 2) REMOVABLE WIRE LINK. LINK REMOVED IF BPCS ACTION REQUIRED. LINK REFITTED FOR SIS TESTING.



No.4 SWITCHROOM : ROSOV PANEL



CERTIFIED EQUIPMENT

TAG No.	CERTIFICATE No.	ATEX CERTIFICATION	I.S. CALCULATION
SOV56101	PTB 02 ATEX 2125X	Ex II 2 G EEx em II T6	N/A
ZS56101	EPSILON 08 ATEX 2370X	Ex II 2 G EEx d IIB+H <sub>2</sub> T6	N/A
JB4/87	PTB 02 ATEX 1014	Ex II 2 GD EEx e Ia II T6	N/A
LOCAL J/B	SIRA 06 ATEX 3185	Ex II 2 GD EEx e II T6	N/A


IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	13/02/14	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M. ISSUED FOR CONSTRUCTION
B	31/10/14	D.B.F	P.P.	D.B.F	M.M.	AS BUILT


PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM XV56101 - TANK 561 IMPORT/EXPORT VALVE LOOP SHEET
CLIENT DRG. No.	P&I DRG No. SI483021_DWG

**P & I Design Ltd**  
 Tel. 01642 617444  
 www.pidesign.co.uk





ANNUNCIATOR SYSTEM PANEL OPS OFFICE



CERTIFIED EQUIPMENT			
TAG No.	CERTIFICATE No.	ATEX CERTIFICATION	I.S. CALCULATION
LE56401	KEMA 99 ATEX 0523	Ex II 1/2 G EEx ia IIC T6	SI483002_CAL
LS56401	DMT 01 ATEX E 052	Ex II (1) GD [EEx ia] IIC	
JB4/198	KEMA 10 ATEX 0050	Ex II 2 G EEx ia IIC T6	



bulk liquid & gas network

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED






REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	13/02/14	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M. ISSUED FOR CONSTRUCTION
B	31/10/14	D.B.F	P.P.	D.B.F	M.M.	AS BUILT

PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM LE56401 - TANK 564 HIGH HIGH LEVEL LOOP SHEET
INSTRUMENT LOOP SHEET FOR USE IN HAZARDOUS AREA	SHEET 1 OF 1
CLIENT DRG. No.	P&I DRG No. SI483022_DWG



P & I Design Ltd  
Tel. 01642 617444  
www.pidesign.co.uk

REFER TO LOGIC DRAWING  
SI483010\_DWG  
FOR FULL FUNCTIONALITY






CERTIFIED EQUIPMENT			
TAG No.	CERTIFICATE No.	ATEX CERTIFICATION	I.S. CALCULATION
SOV56401	PTB 02 ATEX 2125X	Ex II 2 G EEx em II T6	N/A
ZS56401	EPSILON 08 ATEX 2370X	Ex II 2 G EEx d IIB+H2 T6	N/A
JB4/88	PTB 02 ATEX 1014	Ex II 2 GD EEx e Ia II T6	N/A
JB4/145	SIRA 06 ATEX 3185	Ex II 2 GD EEx e II T6	N/A
JB4/200	KEMA 10 ATEX 0050	Ex II 2 G EEx ia IIC T6	

- NOTES
- LED INDICATORS FITTED WITH INTERNAL DIODES.
  - REMOVABLE WIRE LINK. LINK REMOVED IF BPCS ACTION REQUIRED. LINK REFITTED FOR SIS TESTING.

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED						
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	13/02/14	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M. ISSUED FOR CONSTRUCTION
B	31/10/14	D.B.F	P.P.	D.B.F	M.M.	AS BUILT

PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM XV56401 - TANK 564 IMPORT/EXPORT VALVE LOOP SHEET
CLIENT DRG. No.	P&I DRG No. SI483023_DWG








CERTIFIED EQUIPMENT				IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED					
TAG No.	CERTIFICATE No.	ATEX CERTIFICATION	I.S. CALCULATION	REV	DATE	BY	DRN		
LE56801	KEMA 99 ATEX 0523	Ex II 1/2 G EEx ia IIC T6	SI483003_CAL	A	13/02/14	P.P.	P.P.		
LS56801	DMT 01 ATEX E 052	Ex II (1) GD [EEx ia] IIC		B	31/10/14	D.B.F	P.P.		
JB4/198	KEMA 10 ATEX 0050	Ex II 2 G EEx ia IIC T6							
				PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL				
				TITLE	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM LE56801 - TANK 568 HIGH HIGH LEVEL LOOP SHEET				
				bulk liquid & gas network		M.M. M.M.		Tel. 01642 617444 www.pidesign.co.uk	
				INSTRUMENT LOOP SHEET FOR USE IN HAZARDOUS AREA				SHEET 1 OF 1	
				CLIENT DRG. No.				P&I DRG No. SI483024_DWG	

TANK 568



JB4/200 TANK VALVE JUNCTION BOX

REFER TO LOGIC DRAWING  
SI483011\_DWG  
FOR FULL FUNCTIONALITY



JB4/88 : TANK ISOLATION JUNCTION BOX - BUND 'I'

No.4 SWITCHROOM : ROSOV PANEL



CERTIFIED EQUIPMENT			
TAG No.	CERTIFICATE No.	ATEX CERTIFICATION	I.S. CALCULATION
SOV56801	PTB 02 ATEX 2125X	Ex II 2 G EEx em II T6	N/A
ZS56801	EPSILON 08 ATEX 2370X	Ex II 2 G EEx d IIB+H <sub>2</sub> T6	N/A
JB4/88	PTB 02 ATEX 1014	Ex II 2 GD EEx e Ia II T6	N/A
JB4/149	SIRA 06 ATEX 3185	Ex II 2 GD EEx e II T6	N/A
JB4/200	KEMA 10 ATEX 0050	Ex II 2 G EEx ia IIC T6	

- NOTES
- LED INDICATORS FITTED WITH INTERNAL DIODES.
  - REMOVABLE WIRE LINK. LINK REMOVED IF BPCS ACTION REQUIRED. LINK REFITTED FOR SIS TESTING.

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED						
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	13/02/14	P.P.	P.P.	D.B.F	D.B.F	M.M. M.M. ISSUED FOR CONSTRUCTION
B	31/10/14	D.B.F	P.P.	D.B.F	M.M.	AS BUILT

PLANT: IMMINGHAM STORAGE Co. - EAST TERMINAL  
 TITLE: TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM  
 XV56801 - TANK 568 IMPORT/EXPORT VALVE LOOP SHEET

**SIMON** IMMINGHAM STORAGE Co. Ltd.  
 IMMINGHAM EAST TERMINAL,  
 IMMINGHAM DOCK,  
 IMMINGHAM,  
 N.E. LINCOLNSHIRE,  
 DN40 20W

**P & I Design Ltd**  
 Tel. 01642 617444  
 www.pidesign.co.uk

INSTRUMENT LOOP SHEET FOR USE IN HAZARDOUS AREA SHEET 1 OF 1  
 CLIENT DRG. No. P&I DRG No. SI483025\_DWG















# INTRINSICALLY SAFE CIRCUIT CALCULATION

# E & H LIQUIPHANT FTL 51 WITH FEL 57 INSERT AND FTL 325P NIVOTESTER

Customer:	Simon Storage				
Plant:	Immingham East	A	DBF	MM	MM
Project :	SI483	Rev	BY	Check	App
Calculation N° :	SI483001_CAL	Sheet :	1	of	1


Loop Sheet No.

SI483020\_DWG

### HAZARDOUS AREA

### SAFE AREA

Zone	Gas Group	Temperature Class
0 1	IIB	T4
Process	Electronics	



	Cable 2	Cable 1	Cable 1 + Cable 2	
Supply by	P&I Design			P&I Design
Specification	SI483001_SPC	BS5308 Part 1 Type 2	BS5308 Part 1 Type 2	SI483001_SPC
Manufacturer	Endress+Hauser			Endress+Hauser
Model	FTL51 with FEL57 Insert			FTL 325P
Description	Vibronics Level Sensor	Single twisted pair - SWA armoured	Multiple twisted pairs - SWA armoured	3 ch Nivotester
Certification	Ex II 1 2 G EEx ia IIC T6			Ex II ( 1 ) G D [EEx ia ] IIC T6
Certificate No.	KEMA 99 ATEX 0523	Cable Calculations: Leq = (Cable mH/km x 2 x Cable Length in m /1000) + Field Instrument mH Ce <sub>q</sub> = (Cable μF/km x Cable Length in m /1000) + Field Instrument μF		DMT 01 ATEX E 052
Voltage	Ui: 16.7 V	Cc2: 0.115 μF/km => 0.0575 μF	Cc1: 0.085 μF/km => 0.2125 μF	Cct: 0.2700 μF
I current	li: 150 mA	Lc2: 2 x 0.4920 mH/km => 0.4920 mH	Lc1: 2 x 0.4920 mH/km => 2.4600 mH	Lct: 2.9520 mH
Power	Pi: 1.00 W	Lc2/Rc2: 0.040 mH/Ω	Lc1/Rc1: 0.040 mH/Ω	Lct/Rct:
Capacitance	Ci: 0.0000 μF	Rc2: 2 x 12.30 Ω/km => 12.30 Ω	Rc1: 2 x 12.30 Ω/km => 61.500 Ω	Rct: 73.800 Ω
Inductance	Li: 0.0000 mH			Ro: 0 Ω
L/R				
Resistance	Ri: Ω			

Verification Checks	Verification Calculations	Final calculation result
Plant Zone Process ≥ Inst. Zone Process	0 > 0	OK
Plant Zone Elect. ≥ Inst. Zone Elect.	1 > 1	OK
Plant Gas Group ≤ Inst. Gas Group	IIB ≤ IIC	OK
Plant Temp Class ≤ Inst. Temp Class	T4 ≤ T6	OK
U <sub>o</sub> ≤ U <sub>i</sub>	14.6 V ≤ 16.7 V	OK
I <sub>o</sub> ≤ I <sub>i</sub>	97 mA ≤ 150 mA	OK
P <sub>o</sub> ≤ P <sub>i</sub>	0.633 W ≤ 1.00 W	OK
C <sub>o</sub> ≥ (C <sub>i</sub> +C <sub>ct</sub> ) C <sub>eq</sub>	0.6400 μF > 0.27000 μF	OK
L <sub>o</sub> ≥ (L <sub>i</sub> +L <sub>ct</sub> ) L <sub>eq</sub>	3.0 mH > 2.95200 mH	OK
L <sub>o</sub> /R <sub>o</sub> ≥ L <sub>ct</sub> /R <sub>ct</sub>		OK
THIS VERIFICATION IS NOT NECESSARY AS THE OTHER RELATIONSHIPS (CAPACITANCE, INDUCTANCE AND RESISTANCE) ARE VERIFIED		<b>VERIFIED</b>



# INTRINSICALLY SAFE CIRCUIT CALCULATION

# E & H LIQUIPHANT FTL 51 WITH FEL 57 INSERT AND FTL 325P NIVOTESTER

Customer:	Simon Storage				
Plant:	Immingham East	A	DBF	MM	MM
Project :	SI483	Rev	BY	Check	App
Calculation N° :	SI483002_CAL	Sheet :	1	of	1


Loop Sheet No.

SI483022\_DWG

### HAZARDOUS AREA

### SAFE AREA

Zone	Gas Group	Temperature Class
0 1	IIB	T4
Process	Electronics	



	Cable 2	Cable 1	Cable 1 + Cable 2	
Supply by	P&I Design			P&I Design
Specification	SI483002_SPC	BS5308 Part 1 Type 2	BS5308 Part 1 Type 2	SI483002_SPC
Manufacturer	Endress+Hauser			Endress+Hauser
Model	FTL51 with FEL57 Insert			FTL 325P
Description	Vibronics Level Sensor	Single twisted pair - SWA armoured	Multiple twisted pairs - SWA armoured	3 ch Nivotester
Certification	Ex II 1 2 G EEx ia IIC T6			Ex II ( 1 ) G D [EEx ia ] IIC T6
Certificate No.	KEMA 99 ATEX 0523	Cable Calculations: Leq = (Cable mH/km x 2 x Cable Length in m /1000) + Field Instrument mH Ceq = (Cable μF/km x Cable Length in m /1000) + Field Instrument μF		DMT 01 ATEX E 052
Voltage	Ui: 16.7 V	Cc2: 0.115 μF/km => 0.0575 μF	Cc1: 0.085 μF/km => 0.2125 μF	Cct: 0.2700 μF
I current	li: 150 mA	Lc2: 2 x 0.4920 mH/km => 0.4920 mH	Lc1: 2 x 0.4920 mH/km => 2.4600 mH	Lct: 2.9520 mH
Power	Pi: 1.00 W	Lc2/Rc2: 0.040 mH/Ω	Lc1/Rc1: 0.040 mH/Ω	Lct/Rct:
Capacitance	Ci: 0.0000 μF	Rc2: 2 x 12.30 Ω/km => 12.30 Ω	Rc1: 2 x 12.30 Ω/km => 61.500 Ω	Rct: 73.800 Ω
Inductance	Li: 0.0000 mH			Ro: 0 Ω
L/R				
Resistance	Ri: Ω			

Verification Checks	Verification Calculations	Final calculation result
Plant Zone Process ≥ Inst. Zone Process	0 > 0	OK
Plant Zone Elect. ≥ Inst. Zone Elect.	1 > 1	OK
Plant Gas Group ≤ Inst. Gas Group	IIB ≤ IIC	OK
Plant Temp Class ≤ Inst. Temp Class	T4 ≤ T6	OK
Uo ≤ Ui	14.6 V ≤ 16.7 V	OK
Io ≤ Ii	97 mA ≤ 150 mA	OK
Po ≤ Pi	0.633 W ≤ 1.00 W	OK
Co ≥ (Ci+Cct) Ceq	0.6400 μF > 0.27000 μF	OK
Lo ≥ (Li+Lct) Leq	3.0 mH > 2.95200 mH	OK
Lo/Ro ≥ Lct/Rct		OK
THIS VERIFICATION IS NOT NECESSARY AS THE OTHER RELATIONSHIPS (CAPACITANCE, INDUCTANCE AND RESISTANCE) ARE VERIFIED		<b>VERIFIED</b>

