

P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0)1642 617444 Fax. +44 (0)1642 616447
Web Site: www.pidesign.co.uk



INTER TERMINALS IMMINGHAM LTD

EAST TERMINAL

GASOLINE OVERFILL PROTECTION SAFETY

INSTRUMENT SYSTEM IMMEAS-SIS1

TESTING MANUAL

Contents

1. Testing & Handover

1.1 Factory Acceptance Testing

SI483005_RPT	A	Factory Acceptance Test Procedure (CC 21.03.14)
SI483001_HDR	A	Handover Certificate
SI483002_HDR	A	Handover Certificate
SI483_DWG_FAT		

1.2 Site Testing

SI483015_RPT	A	Operation, Maintenance and Modification Lifecycle (CC 30.06.14)
SI483017_RPT	A	Documentation Verification Procedure (CC 30.06.14)
SI483018_RPT	A	Shutdown Conditions Proof Testing Procedure (CC 30.06.14)
SI483019_RPT	A	Equipment Failure Proof Test Procedure (CC 30.06.14)
SI483004_HDR	A	Instrument Installation Conformance Control
SI483005_HDR	A	SAT Deviation Record Sheet
SI483_DWG_SAT		

1.3 Proof Testing

2015

SI483017_RPT	A	Documentation Verification Procedure (CC 03.07.15)
SI483018_RPT	A	Shutdown Conditions Proof Testing Procedure (CC 03.07.15)

2016

SI483017_RPT	A	Documentation Verification Procedure (CC 11.07.16)
SI483018_RPT	A	Shutdown Conditions Proof Testing Procedure (CC 11.07.16)

2017

SI483017_RPT	A	Documentation Verification Procedure (CC 04.07.17)
SI483018_RPT	A	Shutdown Conditions Proof Testing Procedure (CC 04.07.17)



P & I Design Ltd

Process Instrumentation Consultancy and Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

IMMINGHAM STORAGE Co LTD



IMMINGHAM EAST TERMINAL

No4 SWITCHROOM TANK OVERFILL PROTECTION

SAFETY INSTRUMENT SYSTEM LOGIC PANEL

FACTORY ACCEPTANCE TEST PROCEDURE



Rev	Date	By	Checked	Approved	Description	Client Ref.
A	05.03.14	D.B.Faulkner	DBF 	DSR 	Original Issue	
						Document No. SI483005_RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1.0	INTRODUCTION.....	3
2.0	DOCUMENTATION VERIFICATION.....	4
3.0	INSPECTION.....	5
3.1	EQUIPMENT CONFORMS TO INSTRUMENT SPECIFICATIONS.....	5
3.2	LOGIC PANEL CONSTRUCTION INSPECTION.....	6
3.3	LOGIC PANEL WIRING INSPECTION.....	7
4	FUNCTIONAL TESTING.....	8
4.1	PANEL INFRASTRUCTURE.....	8
4.2	LOOP TESTING.....	9
4.2.1	MANUAL SHUTDOWN – ESD.....	9
4.2.2	MANUAL SHUTDOWN - BUND ISOLATION PUSHBUTTONS.....	10
4.2.3	SYSTEM TRIP RESET.....	11
4.2.4	VALVE FEEDBACK STATUS.....	12
4.2.5	HIGH LEVELS.....	13
4.2.6	BPCS VALVE COMMANDS.....	14
4.2.7	SAFETY RELAY.....	15
4.2.8	IMPORT VALVES.....	16
5.0	CHALLENGE TESTING.....	17
6.0	ADDITIONAL TESTING.....	18
7.0	HANDBOOK AND LIFE CYCLE.....	19



1.0 INTRODUCTION

This procedure details the requirements for the testing and acceptance of the Immingham Storage Co Ltd, East Terminal, No.4 Switchroom Safety Instrument System logic panel.

This FAT is part of the life cycle approach required for Safety Instrument Systems as required in BS EN 61511-1:2004 Section 13 where the objectives are to ensure the logic solver satisfies the requirements defined in the Safety Requirements Specification and all elements perform correctly. No software is employed in this SIS; hence the tests involve hardware checks only.

Test results including documentation verification are recorded in this report and documentation listed in section 2.0. All results to be initialled and dated. Any failure during the test must be documented and analysed together with details of the appropriate corrective action.

The testing shall be completed in the section and step order laid out in this report.

The logic panel will be 'Cold' tested prior to powered functional testing. This report will be used to control and record the method statements and functional tests. Controlled copies of listed documentation will be used to record, by highlighting (yellow), satisfactory terminations and functions. Errors and omissions will be corrected and noted in red. The controlled documentation will constitute a significant proportion of the testing records and provides an audit trail to the 'As Built' issue.

The testing procedure will request confirmation of functions, a change of status not requested will require investigation.

Reference material required –

Quality	Description	Revision
QIE2006	Quality Instruction QIE2006 Logic Drawings	
Manufacturers Documentation	Description	Revision
	E&H FTL325P Nivotester Manual	
	PILZ PNOZ s2 Manual	







2.0 DOCUMENTATION VERIFICATION

Purpose of Test		
Verify Correct Documentation used for testing.		
Method of Test		
Confirm documentation and revisions used for testing. Record permit number and type (cold/hot/confined space)		
Permit To Work Number	N/A	Permit To Work Type
		N/A
Safety Instrument System Documentation Manual SI483001_MNL Revision		N/A
Drawing Number	Title	Revision
SI483005_DWG	SIS Logic Panel External Layout	B
SI483006_DWG	SIS Logic Panel Internal Layout	B
SI483007_DWG	SIS Logic Drawing 1 , Power Distribution	B
SI483008_DWG	SIS Logic Drawing 2 , ESD	B
SI483009_DWG	SIS Logic Drawing 3 , Tank 561	B
SI483010_DWG	SIS Logic Drawing 4 , Tank 564	B
SI483011_DWG	SIS Logic Drawing 5 , Tank 568	B
Schedules	Title	Revision
SI483003_SCH	No.4 East 500 Series Tanks Safety Functions Matrix	A
SI483008_SCH	No.5 SIS Logic Panel Label Schedule	A
Instrument Specifications	Title	Revision
SI277001_SPC	Tank Level Switch (Liquiphant)	B
Reports	Title	Revision
SI483002_RPT	500 Series Tank Farm Safety Requirement Specification	SI27777
SI483003_RPT	500 Series Tank Farm Management of Functional Safety	
SI483004_RPT	500 Series Safety Instrument System	
Actions/Comments		
Tested by		Date
[Signature]		21/3/14






3.0 INSPECTION

3.1 EQUIPMENT CONFORMS TO INSTRUMENT SPECIFICATIONS

Equipment Required					
Hand Tools, yellow highlighter, red pen					
Purpose of Test					
To verify the fitted equipment is as specified. To verify the fitted equipment is set up as specified.					
Method Of Test	Result/Date				
<p>3.1.1 Controlled copies of listed specifications will be used to record, by highlighting (yellow), correct equipment is installed as per Tag number listed on specification. Errors and omissions will be corrected and noted in red. Record serial numbers of equipment on controlled copy specifications . Switches and dials to be adjusted to correct settings as detailed on drawings, verify set correctly by highlighting (yellow) on controlled copy drawings.</p>					
1. SI277001_SPC - Tank Level Switch (Liquiphant)					
Actions/Comments					
Tested by	<table border="1" style="width: 100%;"> <tr> <th style="width: 70%;">Sign</th> <th style="width: 30%;">Date</th> </tr> <tr> <td style="text-align: center;"></td> <td style="text-align: center;">21/3/14</td> </tr> </table>	Sign	Date		21/3/14
Sign	Date				
	21/3/14				




3.2 LOGIC PANEL CONSTRUCTION INSPECTION

Equipment Required					
Hand Tools, yellow highlighter, red pen.					
Purpose of Test					
To verify the logic panel construction is satisfactory to proceed to powered functional testing. The logic panel has been constructed and wired by a competent & reputable panel building company; initial quality checks have been carried out prior to being available for witnessed factory testing.					
Method Of Test	Result/Date				
3.2.1 Controlled copies of listed logic drawings will be used to record, by highlighting (yellow), satisfactory terminations and functions. Errors and omissions will be corrected and noted in red.					
1. External panel layout and identification conforms to SI483005_DWG and SI483008_SCH.	✓				
2. Internal panel layout and identification conforms to SI483006_DWG.	✓				
3. Panel physical construction and paintwork satisfactory.	✓				
4. Gland plates correctly fitted and satisfactory.	✓				
5. Doors and locks operational.	✓				
6. Equipment mountings secure.	✓				
7. Panel earthing correct.	✓				
8. All equipment voltage rating correct and conforms to specifications.	✓				
Actions/Comments					
Tested by	<table border="1" style="width: 100%;"> <tr> <th>Sign</th> <th>Date</th> </tr> <tr> <td></td> <td>21/3/14</td> </tr> </table>	Sign	Date		21/3/14
Sign	Date				
	21/3/14				




3.3 LOGIC PANEL WIRING INSPECTION

Equipment Required	
Hand Tools, yellow highlighter, red pen.	
Purpose of Test	
To verify the logic panel internal wiring is satisfactory to proceed to powered functional testing. The logic panel has been constructed and wired by a competent & reputable panel building company; initial quality checks have been carried out prior to being available for witnessed factory testing.	
Method Of Test	Result
3.3.1 A random sample of the following tests to be carried out. During the procedure of functional testing the controlled copies of listed logic drawings will be used to record, by highlighting (yellow), satisfactory compliance with actions 1 to 6. On completion of all functional testing, all logic drawings should be fully highlighted. Errors and omissions will be corrected and noted in red.	
1. Terminals type and numbering conforms to logic drawings.	✓
2. Panel wire feruling conforms to logic drawings.	✓
3. Panel wire gauge and colour conforms to panel specification.	✓
4. Fuse and MCB ratings conform to logic drawings.	✓
5. Termination and crimps tight.	✓
6. Point to point wiring correct to logic drawings.	✓
Actions/Comments	
Tested by	 Sign
	Date 21/3/14



4 FUNCTIONAL TESTING




4.1 PANEL INFRASTRUCTURE

Equipment Required	
Multi-meter, hand tools, yellow highlighter, red pen.	
Purpose of Test	
To verify the functionality of the panel infrastructure.	
Method Of Test	
	Result
1. Initial setup, all MCB's to the off position, all 24Vdc, 0Vdc fuses and links removed. Connect a suitably protected 240Vac supply to the panel isolator incoming terminals.	✓
2. Select internal isolator to off position, establish ac power to logic panel. Confirm no Vac at MCB's, select internal isolator to on position, confirm and record 240 Vac power on all MCB's.	ISO On <u>240</u>Vac ISO Off <u>0</u>Vac
3. Confirm and record 24Vdc on all TB24V terminals to associated TB0V terminal when MCB 1 on, confirm 0Vdc on all TB24V terminals to associated TB0V terminal when MCB 1 off.	MCB On <u>24</u>Vdc MCB Off <u>0</u>Vdc
4. Confirm socket energised when MCB 2 on, confirm de-energised when MCB 2 off.	✓
5. Confirm panel internal light illuminated when MCB 3 on, confirm extinguished when MCB 3 off.	✓
6. Confirm power on load side of MCB 4 when MCB 4 on, confirm no power on load side when MCB 4 off.	MCB On <u>240</u>Vac MCB Off <u>0</u>Vac
7. Confirm power on load side of MCB 5 when MCB 5 on, confirm no power on load side when MCB 5 off.	MCB On <u>240</u>Vac MCB Off <u>0</u>Vac
8. Insert each 24Vdc fuse and 0Vdc link in turn confirming 24Vdc across load side and associated panel equipment powers up where applicable.	✓
Actions/Comments	
Tested by	 Sign Date <u>21/4/14</u>




4.2 LOOP TESTING

4.2.1 MANUAL SHUTDOWN – ESD

Equipment Required					
Multi-meter, hand tools, links, yellow highlighter, red pen.					
Purpose of Test					
To verify the functionality of the ESD logic trip and reset actions. To verify correct lamp status and lamp test action. To verify the functionality of an ESD fuse failure. To verify the functionality of an ESD open circuit failure.					
Method Of Test					
4.2.1.1 Simulate a volt free input to manual shutdowns in the system by applying and removing a link on the associated incoming terminals. Input linked manual shutdown relay energised, input open circuit manual shutdown relay de-energised. Each relay to be tested for energised to de-energised to simulate external ESD pushbutton action. 4.2.1.2 Open circuit manual shutdown incoming and remote reset link on incoming terminals, link ESD input confirming relay does not re-energise until remote reset input is replaced. 4.2.1.3 Remove and replace associated fuse for ESD, confirm ESD relays de-energised whilst removed. 4.2.1.4 Confirm ESD status lamp illuminated whilst relay de-energised, extinguished whilst relay energised. confirm ESD status lamp illuminates whilst lamp test pushbutton depressed when relay energised.	Result				
1. ISCo Site ESD R124.	✓				
2. ISCo Site ESD R124A.	✓				
Actions/Comments					
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)					
Tested by	<table border="1" style="width: 100%;"> <tr> <th style="width: 70%;">Sign</th> <th style="width: 30%;">Date</th> </tr> <tr> <td style="text-align: center;"></td> <td style="text-align: center;">21/3/14</td> </tr> </table>	Sign	Date		21/3/14
Sign	Date				
	21/3/14				




4.2.2 MANUAL SHUTDOWN - BUND ISOLATION PUSHBUTTONS

Equipment Required	
Multi-meter, hand tools, links, yellow highlighter, red pen.	
Purpose of Test	
To verify the functionality of the bund isolation pushbutton logic. To verify correct BPCS interface status. To verify the functionality of an ESD fuse failure. To verify the functionality of an ESD open circuit failure.	
Method Of Test	
4.2.2.1 Simulate a volt free input to each isolation relay in the system. Incoming terminals linked isolation relay energised, incoming terminals open circuit isolation relay de-energised. Each relay to be tested for energised to de-energised to simulate isolation pushbutton action. 4.2.2.2 Confirm BPCS status on outgoing terminals, outgoing terminals to BPCS closed circuit whilst relay energised, open circuit whilst relay de-energised. 4.2.2.3 Remove and replace associated fuse for each isolation, confirm isolation relay de-energised whilst removed.	Result
1. Tank 561 Isolation R296.	✓
2. Tank 564 Isolation R376.	✓
3. Tank 568 Isolation R456.	✓
Actions/Comments	
Tested by	<div style="display: flex; justify-content: space-between;"> <div style="text-align: center;">  Sign </div> <div style="text-align: center;"> Date 21/03/14 </div> </div>




4.2.3 SYSTEM TRIP RESET

Equipment Required		
Multi-meter, hand tools, links, yellow highlighter, red pen.		
Purpose of Test		
To verify the functionality of the system reset logic. To verify the functionality of an fuse failure.		
Method Of Test		
<p>4.2.3.1 Operate local reset pushbutton, confirming system trip reset relays energised whilst reset depressed. Simulate a volt free input to remote reset incoming terminals, incoming terminals linked reset relays energised, incoming terminals open circuit reset relays de-energised.</p> <p>4.2.3.2 Remove and replace fuse confirm relay de-energised whilst removed and reset pushbutton activated.</p>	Result	
1. Reset Relay R84.	✓	
2. Reset Relay R85.	✓	
3. Reset Relay R86.	✓	
Actions/Comments		
Approvals (Note: Signature indicates acceptance of test with actions/comments noted)	Sign	Date
Tested by		21/3/14




4.2.4 VALVE FEEDBACK STATUS

Equipment Required	
Multi-meter, hand tools, links, yellow highlighter, red pen.	
Purpose of Test	
To verify the functionality of the limit switch feedback logic. To verify the functionality of the limit switch feedback BPCS interface. To verify correct lamp status and lamp test action. To verify the functionality of a fuse failure. To verify the functionality of open circuit failure.	
Method Of Test	
4.2.4.1 Simulate a volt free input to each limit switch relay in the system. Incoming terminals linked relay energised, incoming terminals open circuit relay de-energised. 4.2.4.2 Confirm BPCS status on outgoing terminals, outgoing terminals to BPCS closed circuit whilst relay energised, open circuit whilst relay de-energised. 4.2.4.3 Remove and replace associated fuse for each limit switch, confirm relay de-energised whilst removed. 4.2.4.4 Confirm limit switch status lamp illuminated whilst relay energised, extinguished whilst relay de-energised. confirm limit switch status lamp illuminates whilst lamp test pushbutton depressed when relay de-energised.	Result
1. ZSO56101 Relay R299.	✓
2. ZSC56101 Relay R304.	✓
3. ZSO56401 Relay R379.	✓
4. ZSC56401 Relay R384.	✓
5. ZSO56801 Relay R459.	✓
6. ZSC56801 Relay R464.	✓
Actions/Comments	
Tested by	Sign  Date 21/3/14






4.2.5 HIGH LEVELS

Equipment Required	
Multi-meter, hand tools, links, yellow highlighter, red pen, SI277001_SPC E&H level switch probe.	
Purpose of Test	
To verify the functionality of each individual high level logic. To verify correct healthy to trip condition of level to open/close circuit self test. To verify correct BPCS interface status. To verify correct Hi Hi Level Annunciator Alarm Status To verify correct lamp status and lamp test action. To verify the functionality of a fuse failure. To verify the functionality of an open circuit failure. To verify the functionality of a short circuit failure.	
Method Of Test	
4.2.5.1 Connect an E&H Liquiphant level probe as Specification SI277001_SPC to incoming terminals. Ensure the probe tip is not covered and the internal switch unit is set to max/>0.7. Immerse and uncover probe tip, confirm relay de-energised whilst immersed. < 2 seconds response time required. 4.2.5.2 Confirm BPCS status on outgoing terminals, closed circuit whilst relay energised, open circuit whilst relay de-energised. 4.2.5.3 Confirm high level alarm status on outgoing annunciator terminals, closed circuit whilst relay energised, open circuit whilst relay de-energised. 4.2.5.4 Confirm high level lamp extinguished whilst relay energised, illuminated whilst relay de-energised, confirm high level lamp illuminates whilst lamp test pushbutton depressed and relay energised. 4.2.5.5 Remove and replace associated fuse for each level switch, confirm relay de-energised whilst removed. 4.2.5.6 Open circuit field input to each level switch, confirm relay de-energised whilst open circuit. 4.2.5.7 Short circuit field input to each level switch, confirm relay de-energised whilst short circuit.	Result
1. Tank 561 High Level R283,	✓
2. Tank 564 High Level R363.	✓
3. Tank 568 High Level R443,	✓
Actions/Comments	
NO MINOR ISSUES AT FAT	
Tested by	Sign  Date 21/3/14






4.2.7 SAFETY RELAY

Equipment Required					
Multi-meter, hand tools, links, yellow highlighter, red pen, SI277001_SPC E&H level switch probe.					
Purpose of Test					
To verify correct healthy functionality of each individual safety relay. To verify correct healthy to trip condition of each individual safety relay. To verify correct reset actions of each individual safety relay. To verify correct BPCS interface status. To verify correct lamp status and lamp test action. To verify the functionality of a fuse failure.					
Method Of Test					
4.2.7.1 Simulate level switch probe healthy by connecting an E&H Liquiphant level probe as Specification SI277001_SPC to incoming terminals. Ensure the probe tip is not covered and the internal switch unit is set to max/>0.7. 4.2.7.2 Simulate all valve limit switch feedback as valve closed by applying a link to incoming terminals. 4.2.7.3 Momentary depress reset pushbutton, confirm all safety relays energise. 4.2.7.4 Confirm safety relay BPCS status on outgoing terminals, closed circuit whilst safety relay energised, open circuit whilst safety relay de-energised. 4.2.7.5 Confirm safety relay lamp extinguished whilst relay energised, illuminated whilst relay de-energised, confirm safety relay lamp illuminates whilst lamp test pushbutton depressed and relay energised. 4.2.7.6 Simulate a high level by immersing probe tip. Confirm safety relay de-energises. 4.2.7.7 Simulate level switch probe healthy by uncovering the probe tip. Confirm safety relay remains de-energised. 4.2.7.8 Simulate associated valve limit switch feedback as valve not closed by removing link applied to incoming terminals. 4.2.7.9 Momentary depress reset pushbutton, confirm safety relays remains de-energised. 4.2.7.10 Simulate associated valve limit switch feedback as valve closed by applying a link to incoming terminals. 4.2.7.11 Momentary depress reset pushbutton, confirm safety relay energised. 4.2.7.12 Remove and replace associated fuse for each safety relay, confirm relay de-energised whilst removed.	Result				
1. Tank 561 R250.	✓				
2. Tank 564 R330.	✓				
3. Tank 568 R410.	✓				
Actions/Comments					
NO NOTES AT FAT					
Tested by					
	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 80%;">Sign</th> <th style="width: 20%;">Date</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;"></td> <td style="text-align: center;">21/3/14</td> </tr> </tbody> </table>	Sign	Date		21/3/14
Sign	Date				
	21/3/14				






4.2.8 IMPORT VALVES

Equipment Required					
Multi-meter, hand tools, links, yellow highlighter, red pen, SI277001_SPC E&H level switch probe.					
Purpose of Test					
To verify correct healthy functionality of each individual import valve logic. To verify correct healthy to trip condition of each individual import valve logic. To verify the functionality of a fuse failure.					
Method Of Test					
<p>4.2.8.1 Simulate level switch probe healthy by connecting an E&H Liquiphant level probe as Specification SI277001_SPC to incoming terminals. Ensure the probe tip is not covered and the internal switch unit is set to max/>0.7.</p> <p>4.2.8.2 Simulate all manual shutdown systems healthy by applying a link to incoming terminals.</p> <p>4.2.8.3 Simulate all valve limit switch feedback as valve closed by applying a link to incoming terminals.</p> <p>4.2.8.4 Momentary depress reset pushbutton, confirm all safety relays energise.</p> <p>4.2.8.5 Confirm 24Vdc present at all XSV outgoing terminals.</p> <p>4.2.8.6 Disconnect BPCS Open Command Wire Link. Confirm associated XSV outgoing terminals de-energised whilst removed and energised when connected.</p> <p>4.2.8.7 Remove BPCS Open Command Wire Link, apply a 24Vdc supply to incoming BPCS Open commands terminals. Confirm associated XSV outgoing terminals energised whilst BPCS Open Command 24Vdc applied and de-energised when BPCS Open Command 24Vdc removed.</p> <p>4.2.8.8 Remove BPCS Open Command Wire Link, apply a 24Vdc supply to incoming BPCS Open commands terminals. Confirm associated XSV outgoing terminals energised whilst BPCS Open Command 24Vdc applied and de-energised when BPCS Open Command 24Vdc removed.</p> <p>4.2.8.9 Trip each interlock as detailed on SI483003_SCH in turn confirming associated XSV outgoing terminals de-energise in trip position and re-energise once healthy and reset.</p> <p>4.2.8.10 Remove and replace associated fuse for each XSV, confirming associated XSV outgoing terminals de-energise with fuse removed.</p>	Result				
1. XSV56101.	✓				
2. XSV56401.	✓				
3. XSV56801.	✓				
Actions/Comments					
NO PROBLEMS AT FAT.					
Tested by	<table border="1" style="width: 100%;"> <tr> <th style="width: 70%;">Sign</th> <th style="width: 30%;">Date</th> </tr> <tr> <td style="text-align: center;"></td> <td style="text-align: center;">21/3/14</td> </tr> </table>	Sign	Date		21/3/14
Sign	Date				
	21/3/14				



5.0 CHALLENGE TESTING

Equipment Required					
Multi-meter, hand tools, links, yellow highlighter, red pen.					
Purpose of Test					
To verify the actions of operator interactions do not affect the functionality of the system.					
Method Of Test					
<p>5.0.1 Verify rising edge action of safety relay reset logic by depressing reset pushbutton whilst re-establishing level probe connection at incoming terminals with associated valve closed limit on. Confirm safety relay does not energise until reset pushbutton released and repressed.</p> <p>5.0.2 Verify no impact on functionality by repeating import valve loop test with lamp test pushbutton depressed / linked out. Confirm XSV output actions correct.</p>	Result				
1. Tank 561 R250.	✓				
2. Tank 564 R330.	✓				
3. Tank 568 R410.	✓				
4. XSV56101.	✓				
5. XSV56401.	✓				
6. XSV56801.	✓				
Actions/Comments					
NO MISOPERATIONS AT FAT					
Tested by	<table border="1" style="width: 100%;"> <tr> <th style="width: 70%;">Sign</th> <th style="width: 30%;">Date</th> </tr> <tr> <td style="text-align: center;"></td> <td style="text-align: center;">21/3/14</td> </tr> </table>	Sign	Date		21/3/14
Sign	Date				
	21/3/14				






6.0 ADDITIONAL TESTING

Equipment Required			
As required.			
Purpose of Test			
To verify the actions of additional tests requested by client. To verify the actions of additional challenge testing as appropriate.			
Method Of Test			
6.0.1 Detail additional tests carried out.		Result	
1.			
2.			
3.			
4.			
5.			
6.			
7.			
8.			
9.			
10.			
Actions/Comments			
		Sign	Date
Tested by			



7.0 HANDOVER AND LIFE CYCLE

Equipment Required							
None specific.							
Purpose of Test							
Return logic panel to working condition as found prior to testing. Update documentation and confirm testing complete to move on to next phase of proof testing.							
Method Of Test							
7.0.1 Remove all test links and test equipment.	Result						
7.0.2 Replace all removable links as found.							
7.0.3 Replace incoming and outgoing terminals as found.							
7.0.4 Replace or secure covers and guards.							
7.0.5 Complete handover and deviation list.							
7.0.6 Update documentation as required.							
1. All test links removed.		✓					
2. All removable links as found.	✓						
3. All incoming and outgoing terminals returned to as found.	✓						
4. All covers and guards replaced or secured inside panel.	✓						
5. Handover and deviation list completed.	✓						
6. Documentation update as required.	✓						
Actions/Comments							
5. SI483005-HPR-A 6. AS BUILT TO MARKUPS.							
<table border="1"> <thead> <tr> <th>Tested by</th> <th>Sign</th> <th>Date</th> </tr> </thead> <tbody> <tr> <td></td> <td></td> <td>21/3/14</td> </tr> </tbody> </table>		Tested by	Sign	Date			21/3/14
Tested by	Sign	Date					
		21/3/14					



CLIENT: Immingham Storage Co Ltd	PROJECT REF: SI483	DOC REF: SI483001_HDR_A
PROJECT: SIS Restructuring	LOCATION: ISCo East	DATE: 21.03.14
PLANT SECTION: No4 Switchroom	TESTING PHASE : FAT	PAGE: 1 OF 1

This certificate covers the acceptance of the following works:-
Factory Acceptance test (FAT) of No4 Switchroom Tank Overfill Protection Safety Instrument System (SIS) Logic Panel.

The panel has completed the FAT phase and has been released for site installation.

In accordance with the following specifications and conditions of contract:-
P0783002_QUO_A - SIS Restructuring - 4 East Tanks

We duly handover the work specified subject to the following exceptions:-
SI483002_HDR_A - No4 Switchroom SIS Logic Panel FAT Deviation Record Sheet

Approvals

P & I DESIGN LTD: D.B.Faulkner DATE: 21.03.14

CLIENT: DATE:

CLIENT: Immingham Storage Co Ltd

PROJECT REF: SI483

DOC REF: SI483002_HDR_A

PROJECT: SIS Restructuring

LOCATION: ISCo East

DATE: 21.03.14

PLANT SECTION: No4 Switchroom

TESTING PHASE : FAT

PAGE: 1 OF 1

Raised By	Date	Responsible Engineer	Ref	Deviation Details	Complete (Sign)
FAT	21.03.14	P&I	1	250mA fuses fitted were 200mA specified. Action – P&I to confirm compliance with solenoids. Change at SAT if required.	
FAT	21.03.14	P&I	2	No Nivotesters fitted at FAT, existing units to be recovered from site. Action – Full test at SAT	
FAT	21.03.14	P&I	3	High Level Safety Relays reset action changed. Action – Documentation to update.	


APPROVALS

P & I DESIGN LTD: D.B.Faulkner

DATE: 21.03.14

CLIENT:

DATE:



SIDE ELEVATION


FOR LABEL DETAILS SEE SCHEDULE SI4B3002.SCH

LED INDICATORS WITH LAMP TEST FACILITY

MOMENTARY ACTION PUSHBUTTONS

DRILL AND FIT BLANKS FOR FUTURE TANK INDICATORS

CABLE ENTRY →



FRONT ELEVATION


ENCLOSURE	RITTAL TSB
	ENCLOSURE 8805.500
	SIDE PANEL 8105.235
	PLINTH FRONT 8601.800
	PLINTH SIDE 8601.050
PAINT FINISH	RAL 7035
PROTECTION	IP55
LABELS	W/B/W TRAFFOLITE
CABLE INCOMING	SIDE ENTRY
CABLE OUTGOING	SIDE EXIT
SUPPLY	230Vac 50hz




PHOTO'S IN PROJECT FOLDER

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED						
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	17/12/13	P.P.	P.P.	D.B.F.	M.M.	ISSUED FOR TENDER
B	29/01/14	P.P.	P.P.	D.B.F.	M.M.	ISSUED FOR CONSTRUCTION

PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL EXTERNAL LAYOUT
SIMON	IMMINGHAM STORAGE Co. Ltd. IMMINGHAM EAST TERMINAL, IMMINGHAM DOCK, W.E. LINCOLNSHIRE, DN40 20W
	P&I Design Ltd Tel. 01642 617444 www.p1design.co.uk
	SHEET 1 OF 1
CLIENT DRG. No.	P&I DRG No. SI4B3005_DWG



VIEW ON BACK PLATE



VIEW ON ARROW A-A

RELAY No.	TYPE
R084	FINDER 4-POLE
R085	FINDER 4-POLE
R086	FINDER 4-POLE
R124	PILZ PNOZs2
R124A	PILZ PNOZs11
R250	PILZ PNOZs2
R330	PILZ PNOZs2
R410	PILZ PNOZs2
R283	OMRON 4-POLE
R296	OMRON 4-POLE
R299	FINDER 4-POLE
R304	FINDER 4-POLE
R306	LUTZ 1-POLE
R363	OMRON 4-POLE
R376	OMRON 4-POLE
R379	FINDER 4-POLE
R384	FINDER 4-POLE
R386	LUTZ 1-POLE
R443	OMRON 4-POLE
R456	OMRON 4-POLE
R459	FINDER 4-POLE
R464	FINDER 4-POLE
R466	LUTZ 1-POLE

NOTES

RELAYS

- A) SAFETY RELAYS :- ✓
PILZ TYPE PNOZ s2 (Order No. 750 102)
- B) EXPANSION RELAYS :- ✓
PILZ TYPE PNOZ s11 (Order No. 750 111)
- C) 4-POLE GUIDED CONTACT RELAYS :-
BASE - OMRON TYPE P75A-10F-ND
RELAY - OMRON G75A-3A1B ✓
- D) STANDARD 4-POLE RELAYS :-
BASE - FINDER TYPE 94.04.0 (Block)
RELAY - FINDER 55.34.9.024.0.0940
55.34.9.024.0094 ✓
- E) SINGLE POLE RELAYS :-
LUTZ - TYPE RE 7-2312 DC 24V (Order No. 760022)

TERMINAL BLOCKS

BLOCK	QTY	DESCRIPTION
TB-24V	25	WSI 6 (Wiedmuller 1011000000)
TB-0V	25	WTR 2.5 (Wiedmuller 1011000000)
TB-1	6	WDU 2.5 (Wiedmuller 1020000000)
TB-2	60	WTR 2.5 (Wiedmuller 1011000000)
	10	WDU 2.5 (Wiedmuller 1020000000)
TB-3	20	WTR 2.5 (Wiedmuller 1011000000)
TB-4	20	WTR 2.5 (Wiedmuller 1011000000)
TB-5	120	WTR 2.5 (Wiedmuller 1011000000)
TB-6	40	WDU 2.5 (Wiedmuller 1020000000)

WIRING DETAILS

DESCRIPTION

ELECTRICAL 440V / 240V AC:	
SIZE:	n/a
COLOUR:	n/a
INSTRUMENT 230Vac SUPPLIES:	
SIZE:	Suitably Rated with Minimum 0.5mm ²
COLOUR:	Live (Brown) / Neutral (Blue) / Earth (Green/Yellow)
INSTRUMENT 110Vdc SUPPLIES:	
SIZE:	n/a
COLOUR:	n/a
24V DC SUPPLIES:	
SIZE:	Suitably Rated with Minimum 0.5mm ²
COLOUR:	Positive (Red) / 0V (Black)
DIGITAL SWITCHED AC:	
SIZE:	n/a
COLOUR:	n/a
DIGITAL SWITCHED DC:	
SIZE:	0.5mm ²
COLOUR:	White
ANALOGUE:	
SIZE:	0.5mm ²
COLOUR:	Grey
CRIMPS:	
TYPE:	Bootlace or Twin Grip Insulated ✓
FERRULES:	
TYPE:	Heat Shrink Thermal Printed Sleeves ✓

	GREY TRUNKING - FIELD CABLES (24Vdc)
	BLACK TRUNKING - 230Vac
	GREY TRUNKING - PANEL WIRING (24Vdc)
	BLUE TRUNKING - FIELD WIRING (I.S.)


- a) RELAY & TERMINAL QUANTITY REDUCED AS EXPORT VALVE LOGIC REMOVED.
- b) RELAY NUMBERS REVISED TO MATCH SPLIT SIS & BPCS LOGIC ON THE WIRING DRAWINGS.

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED						
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	05/12/13	P.P.	P.P.	D.B.	M.M.	ISSUED FOR TENDER
B	03/02/14	P.P.	P.P.	D.B.	M.M.	ISSUED FOR CONSTRUCTION


PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL INTERNAL LAYOUT (OPTION 1)
SHEET 1 OF 1	
CLIENT DRG. No.	P&I DRG No. SI483006_DWG

PHOTOS IN PROTECT FOLDER


LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)




AC POWER DISTRIBUTION




DC POWER DISTRIBUTION



SYSTEM TRIP RESET



LAMP TEST



NOTES
 1) LED INDICATORS FITTED WITH INTERNAL DIODES

CONTROLLED
 21 MAR 2014
 COPY

REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	17/12/13	P.P.	P.P.	D.B.F.	M.M.	ISSUED FOR TENDER
B	29/01/14	P.P.	P.P.	D.B.F.	M.M.	ISSUED FOR CONSTRUCTION


PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL LOGIC DRAWING 1 : POWER DISTRIBUTION
CLIENT DRG. No.	P&I DRG No. S1483007_DWG

LAST NUMBER USED : 002
 SPARE TO : 020

LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)

GENERAL ACTIVATED VALVE SOLENOID VALVE DOUBLE WOUND TRANSFORMER LAMP BEACON SOUNDER VOLTMETER HOURS RUN METER AMPMETER FREQUENCY METER		ISOLATORS & TERMINALS TERMINAL FUSE LINK NEUTRAL LINK REMOVABLE TERMINAL WITH DISCONNECT LINK PLUG AND SOCKET ISOLATOR FUSED SWITCH (NO-LOAD) FUSED SWITCH (ON-LOAD) FUSED SWITCH (ON LOAD) (DOUBLE BREAK)		RELAYS & TIMERS RELAY TIMED RELAY NORMALLY OPEN NORMALLY CLOSED CHANGEOVER CONTACT INSTANT OPEN INSTANT CLOSE DELAYED CLOSED DELAYED OPEN DELAYED OFF (N/C) DELAYED ON (N/O)		CONTACTORS & OVERLOADS NORMALLY OPEN NORMALLY CLOSED MAGNETIC OVERLOAD RELAY CONTACTOR THERMAL OVERLOAD RELAY MECHANICAL INTERLOCK		SWITCHES HS 1 2 3 KEY OPERATED STOPLOCK PUSHBUTTON PUSHBUTTON STOP PUSHBUTTON START NORMALLY OPEN NORMALLY OPEN HELD CLOSED NORMALLY CLOSED NORMALLY CLOSED HELD OPEN OPENS ON RISING PRESSURE CLOSSES ON RISING PRESSURE OPENS ON RISING LEVEL CLOSSES ON RISING LEVEL OPENS ON RISING TEMPERATURE CLOSSES ON RISING TEMPERATURE OPENS ON INCREASING FLOW CLOSSES ON INCREASING FLOW SWITCH CONTACT MULTI POSITION TYPICAL 3 CIRCUIT			RELAY TERMINAL NUMBERING APPLICABLE ON THIS DRAWING
---	--	--	--	--	--	---	--	---	--	--	---

SITE ESD



- 201
- 202
- 203
- 204
- 205
- 206
- 207
- 208
- 209
- 210
- 211
- 212
- 213
- 214
- 215
- 216
- 217
- 218
- 219
- 220
- 221
- 222
- 223
- 224
- 225
- 226
- 227
- 228
- 229
- 230
- 231
- 232
- 233
- 234
- 235
- 236
- 237
- 238
- 239
- 240

121
122
123
124
125
126
127
128
129
130
131
132
133
134
135
136
137
138
139
140
141
142
143
144
145
146
147
148
149
150
151
152
153
154
155
156
157
158
159
160

161
162
163
164
165
166
167
168
169
170
171
172
173
174
175
176
177
178
179
180
181
182
183
184
185
186
187
188
189
190
191
192
193
194
195
196
197
198
199
200

NOTES
1) LED INDICATORS FITTED WITH INTERNAL DIODES

LAST NUMBER USED : 023
SPARE TO : 030


LAST NUMBER USED : xxx
SPARE TO : 040

LAST NUMBER USED : xxx
SPARE TO : 070





IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED							PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL	
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL LOGIC DRAWING 2 : ESD	
A	17/12/13	P.P.	P.P.	D.B.F	M.M.	ISSUED FOR TENDER	SIMON STORAGE Co. Ltd. IMMINGHAM DOCK, IMMINGHAM, N.E. LINCOLNSHIRE. DN40 20H	P & I Design Ltd Tel. 01642 617444 www.pidesign.co.uk	
B	03/02/14	P.P.	P.P.	D.B.F	M.M.	ISSUED FOR CONSTRUCTION			
							CLIENT DRG. No.	P&I DRG No. S148300B_DWG	

LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)



TANK 561 - SIS LOGIC

TANK 561 - BPCS LOGIC



LAST NUMBER USED : 080
 SPARE TO : 090

LAST NUMBER USED : 113
 SPARE TO : 130

CONTROLLED
 21 MAR 2014
 FAT
 COPY


- NOTES
- LED INDICATORS FITTED WITH INTERNAL DIODES.
 - VALVE LIMIT SWITCHES SHOWN WITH VALVE IN CLOSED POSITION.
 - REMOVABLE WIRE LINK. LINK REMOVED IF BPCS ACTION REQUIRED. LINK REFITTED FOR SIS TESTING.

o) DRAWING RE-ARRANGED TO SPLIT SIS & BPCS LOGIC.
 b) EXPORT VALVE REMOVED


IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED							PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL LOGIC DRAWING 3 - TANK 561
A	17/12/13	P.P.	P.P.	D.B.	M.M.	M.M.	ISSUED FOR TENDER	
B	03/02/14	P.P.	P.P.	D.B.	M.M.	M.M.	ISSUED FOR CONSTRUCTION	

CLIENT DRG. No. P&I DRG No. S1483009_DWG

LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)




TANK 564 - SIS LOGIC



LAST NUMBER USED : 140
SPARE TO : 150

TANK 564 - BPCS LOGIC



LAST NUMBER USED : 173
SPARE TO : 190

CONTROLLED
21 MAR 2014
COPY


- NOTES
- LED INDICATORS FITTED WITH INTERNAL DIODES.
 - VALVE LIMIT SWITCHES SHOWN WITH VALVE IN CLOSED POSITION.
 - REMOVABLE WIRE LINK. LINK REMOVED IF BPCS ACTION REQUIRED. LINK REFITTED FOR SIS TESTING.

a) DRAWING RE-ARRANGED TO SPLIT SIS & BPCS LOGIC.
b) EXPORT VALVE REMOVED

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED						
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	17/12/13	P.P.	P.P.	D.B.F.	M.M.	ISSUED FOR TENDER
B	03/02/14	P.P.	P.P.	D.B.F.	M.M.	ISSUED FOR CONSTRUCTION


PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL LOGIC DRAWING 4 : TANK 564
CLIENT DRG. No.	P&I Design Ltd www.pidesign.co.uk
SHEET 1 OF 1	

LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)



TANK 568 - SIS LOGIC

TANK 568 - BPCS LOGIC



LAST NUMBER USED : 200
 SPARE TO : 210

LAST NUMBER USED : 233
 SPARE TO : 250

- NOTES
- LED INDICATORS FITTED WITH INTERNAL DIODES.
 - VALVE LIMIT SWITCHES SHOWN WITH VALVE IN CLOSED POSITION.
 - REMOVABLE WIRE LINK. LINK REMOVED IF BPCS ACTION REQUIRED. LINK REFITTED FOR SIS TESTING.

o) DRAWING RE-ARRANGED TO SPLIT SIS & BPCS LOGIC.
 b) EXPORT VALVE REMOVED

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	16/12/13	P.P.	P.P.	D.B.F.	M.M.	ISSUED FOR TENDER
B	03/02/14	P.P.	P.P.	D.B.F.	M.M.	ISSUED FOR CONSTRUCTION

CONTROLLED
 21 MAR 2014
 COPY

PLANT: IMMINGHAM STORAGE Co. - EAST TERMINAL
 TITLE: No.4 SWITCHROOM TANK OVERFILL SIS PANEL LOGIC DRAWING 5 : TANK 568

SIMON P&I DESIGN Ltd
 Tel. 01642 617444
 www.pidesign.co.uk

SHEET 1 OF 1
 P&I DRG No. S1483011_DWG

P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk


IMMINGHAM STORAGE Co LTD

IMMINGHAM EAST TERMINAL

IME-SIS1

SAFETY INSTRUMENT SYSTEM

OPERATION, MAINTENANCE AND MODIFICATION LIFECYCLE



Rev	Date	By	Checked	Approved	Description	Client Ref.
A	05.03.14	D.B.Faulkner	D.S.Regan <i>[Signature]</i>	ISCo	Original Issue	
						Document No. SI483015_RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

CONTENTS

1	REVISION HISTORY	3
2	INTRODUCTION	3
3	SCOPE	4
4	DEFINITIONS AND ABBREVIATIONS	5
5	LIFECYCLE PHASE – STAGE 4	6
5.1	Proof Testing.....	6
5.1.1	Document Verification	7
5.1.2	Hardware Verification	7
5.1.3	Shutdown Conditions Proof Testing.....	7
5.1.4	Process Conditions Proof Testing.....	7
5.2	Equipment Failure Proof Testing.....	7
5.3	Preventative Maintenance.....	8
5.4	Functional Safety Meetings / Reviews / Faults and Activations	8
5.5	Fault Reporting	8
5.6	Stage 4 Operation and Maintenance Functional Safety Assessment.....	8
6	LIFECYCLE PHASE – STAGE 5	8
6.1	Stage 5 Modification Functional Safety Assessment	8
7	RESPONSIBILITIES	8
8	SCHEDULING.....	9
9	LIFECYCLE SUMMARY	11
9.1	DOCUMENT VERIFICATION & REVIEW	12
9.2	COMMON INFRASTRUCTURE - IME-SIS1	13
9.3	TK561-SIF1 - TANK 561 OVERFILL PROTECTION	14
9.4	TK564-SIF1 - TANK 564 OVERFILL PROTECTION	15
9.5	TK568-SIF1 - TANK 568 OVERFILL PROTECTION	16
10	SYSTEM MODIFICATIONS	17
11	FAULTS AND ACTIVATIONS.....	18



1 REVISION HISTORY

Rev	Description
A	SI483 SIS Restructuring Project Original Issue

This document will be revised with any additions to or removals from the SIS throughout the operational lifecycle of the system.

2 INTRODUCTION

This document provides an overview and summery report to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



3 SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

Lifecycle Stages

Operation and Maintenance	-	BS EN 61511 Clause 16
Modification	-	BS EN 61511 Clause 17

Audience

This document has been produced for use by competent persons knowledgeable in testing Safety Instrument Systems.

Brief System Description

IME-SIS2 under test is to prevent the overfill of storage tanks 561, 564 & 568 when on import duty. The system is classified as SIL2.

Full system description in documentation reference SI277001_RPT – IME-SIS1 Safety Instrument System and Piping & Instrument Diagrams – IME-K-0028 – Tank 561, IME-K-0052 – Tank 564 & IME-K-0050 – Tank 568.

Lifecycle

System performance data is collected to analyse and review the performance of the system and components against the criteria used for design.

The correct documenting of system testing provides historical system performance data in order that testing frequencies and procedures can be reviewed as required.

The system is owned by ISCo. The lifecycle is the responsibility of the system owners.

Operation and Maintenance Lifecycle Phases

Document Verification

Hardware Verification

Shutdown Conditions Proof Testing

Process Conditions Proof Testing

Preventative Maintenance

Equipment Failure Proof Testing

Fault Reporting

Functional Safety Meetings / Reviews / Faults and Activations

Stage 4 Function Safety Assessment

Modification Lifecycle Phases

Management of change

Stage 5 Function Safety Assessment

(Testing phases to be allocated at Stage 5 FSA as required)



4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PFD	Probability of Failing on Demand
SCADA	Supervisory Control and Data Acquisition (Visual display screen)
P&ID	Piping & Instrument Diagram
SCH	Schedule
PTW	Permit to Work
RAMS	Risk Assessment and Method Statement



5 LIFECYCLE PHASE – STAGE 4

5.1 Proof Testing

BS EN 61511-1:2004 Clause 3.2.58 - Proof testing is a test performed to reveal undetected faults in a safety instrumented system (SIS) so that, if necessary, the SIS can be restored to its designed functionality. By revealing all undetected faults, the PFD is effectively 'reset' back to the designed value.

The purpose of the this proof testing is to reveal dangerous undetected failures and confirm the correct operation of known safe detected failures so that, if necessary, the SIS can be restored to its designed functionality. During normal operation, components of the SIS are subject to the possibility of random hardware failures. These failures may be safe failures that could lead to spurious trips or dangerous failures that may prevent the SIS operating correctly when required. Dangerous failures may not be revealed and therefore there may be no indication that these failures exist. The failure modes of all components cannot be fully accounted for therefore these can only be confidently revealed by carrying out a full end to end proof test by simulating the process conditions as closely as possible. Detected failure diagnostics not functioning correctly could result in the system not being available to operations when there is a process requirement.

Testing will be carried out in accordance with the following guidance:-

Proof testing of safety instrumented systems in the onshore chemical / specialist industry – HSE_tech_gen_48 and Principles for proof testing of safety instrumented systems in the chemical industry. Contract Research Report - 428/2002. Prepared by ABB Ltd. for the Health and Safety Executive.

The following is an extraction from the report 428/2002, Section 4.2.4 Conclusions and Recommendations:

Based on the research, the following recommendations are made:

- a method of SIS initiation should be adopted which adequately establishes that the SIS would operate under operating conditions;
- where reasonably practicable, SIS initiation should be via manipulation of the process variable using process fluids. The provision of facilities for achieving this should be considered during design of SIS;
- the initiation of SIS should not involve placing the process in a state where failure of the SIS under test could lead to a hazardous situation;
- SIS should be proof tested as found rather than being disturbed, thereby reducing the potential for unrealistic tests, loss of as found system failure data and introduction of faults on system reinstatement.



In the testing procedures we have followed these recommendation as far as possible.

Trip Initiation

The methods of initiating SIS are many and varied but whatever the method it must provide adequate confidence that the SIS would be initiated if required under operating conditions. A distinction must be drawn between manipulation of the process variable and manipulation of the process. Manipulation of the process variable without driving the process into a potentially hazardous situation should be achieved where reasonably practicable.

Manipulation of the process may be necessary to provide a realistic test of functionality but this must be accompanied by a risk assessment to ensure that the probability of achieving an unsafe state remains acceptably low. Equally, any departure from realistic operating conditions during proof testing must be accounted for within the safety integrity assessment of the SIS.

It is not considered that testing of the level switches by raising the levels in the tanks will be routinely carried out. It is recommended however, that during hydrostatic testing or insurance inspections on each tank, the water level be taken up to and beyond the high level switch to prove operation of the switch in-situ. This test to be documented in accordance with the testing procedures.

5.1.1 Document Verification

Check of documentation to verify correct documentation used for testing and identify modifications to the system since the last testing phase.

5.1.2 Hardware Verification

Check to verify no unauthorised modifications have been carried out and verify physical condition and fitness for purpose.

5.1.3 Shutdown Conditions Proof Testing

Functional test of the system whilst the process is not active, e.g no flow through final element valves, process not taken to trip point. Test switches and /or process simulation to use to complete test, this is a partial test only and may not reveal all undetected faults. System diagnostics are tested at this phase.

5.1.4 Process Conditions Proof Testing

Functional test of the SIS whilst the process is active. e.g Process is allowed to reach the trip point activating SIF to bring the process to a safe state.

5.2 Equipment Failure Proof Testing

Functional test of SIS failure modes whilst the process is not active. Testing initiated following like for like component replacement or as scheduled following as found shutdown or process conditions proof testing. Failure mode system diagnostics tested at this phase.

BS EN 61511-1:2004 Clause 5.2.6.2.2 - Management of modification procedures shall be in place to initiate, document, review, implement and approve changes to the safety instrumented system other than replacement in kind (i.e. like for like).



5.3 Preventative Maintenance

Preventative Maintenance required to keep the hardware operational and satisfy regulations. No specific preventative maintenance activities identified.

Regulations - ATEX electrical inspections to be carried out in line with the terminals schedule.

5.4 Functional Safety Meetings / Reviews / Faults and Activations

A review should be carried following any genuine activation, spurious trip or on detection of a system fault.

5.5 Fault Reporting

Reports require generating for any system activations or on detection of faults (safe failures).

Reports should include as a minimum : -

Operations report – What happened, when, process conditions, equipment identification.

Engineers report – Rectification actions, technical description of fault, tag no's.

Manufacturers report – Assessment on the failure of a piece of the vendors equipment.

5.6 Stage 4 Operation and Maintenance Functional Safety Assessment

Stage 4 Operation and Maintenance - Function Safety Assessments to be carried out as scheduled.

6 LIFECYCLE PHASE – STAGE 5

6.1 Stage 5 Modification Functional Safety Assessment

Stage 5 Modification - Function Safety Assessment to be carried out prior to any system modification, testing phases to be allocated at Stage 5 FSA as required.

7 RESPONSIBILITIES

The system is owned by ISCo (System Keeper). The testing and acceptance is the responsibility of the system owners. The testing is to be performed by a competent technician appointed by the system keeper. It is the responsibility of ISCo to make the tanks available for testing. ISCo is responsible for the issuing, accepting and signing off of “Permits to Work” under their current health and safety procedures. ISCo is responsible for initiating testing prior to and following maintenance.

It is the responsibility of the system keeper to report any defects of SIL rated equipment to the manufacturer. The system keeper is also responsible for maintaining the life cycle documentation relating to this procedure.




8 SCHEDULING


Reference	Frequency	Prior to Proof Testing	12 Monthly	60 Monthly	Following System Fault	Following System Activation	Authorised Modification
SI483017_RPT - Documentation Verification		✓	✓		✓		
SI483018_RPT - Shutdown	Test Switch		✓		✓		
SI483018_RPT - Conditions Proof Testing	Full Test			✓	✓		
SI483021_RPT - Process Conditions Proof Testing				✓			
SI483019_RPT - Equipment Failure Proof Testing					✓		
SI483020_RPT - Preventative Maintenance							
Fault Reporting					✓	✓	
Stage 4 Functional Safety Assessment				✓			
Stage 5 Functional Safety Assessment							✓
SI483015_RPT - Operation, Maintenance and Modification Lifecycle		✓	✓	✓	✓	✓	✓

N.B Testing required if any part of the system disturbed, replaced or maintained outside of the above schedule.

The Safe Fail Fraction of the Liquiphant level switch is 91%. Thus as a worst case, if all dangerous undetected failures are not detected during the annual test, the proof test coverage can be assumed as 91%. For this case, the following graph shows that the PFDcalc for the system remains acceptable (below 5×10^{-3}) for at least 5 years.



Proof Testing Flowchart



9 LIFECYCLE SUMMARY

Lifecycle Phase	Dates	Brief Description	Next Scheduled Date
FAT	21.08.14	Logic Solver FAT	N/A
Installation Conformance	02.07.14	Pre SAT Installation Checks	N/A
SAT Proof Testing	03.07.14	SAT + 2014 Proof Testing	Proof Testing Jul 2015



9.1 DOCUMENT VERIFICATION & REVIEW

Testing Phase	Test Procedure & Section No	Testing Dates	Pass (✓), Fail (x), Not Tested (N)			
			SI483001_REG Report Register	SI483002_REG Instrument Specification Register	SI483003_REG Drawing Register	SI483004_REG Calculation Register
SAF Proof Test 2014	SI483017 P&ID PLC SYSTEMS	2/7/14	✓ A	✓ A	✓ C	✓ A



9.2 COMMON INFRASTRUCTURE - IME-SIS1

Testing Phase	Test Procedure & Section No	Testing Dates	Pass (✓), Fail (x), Not Tested (N)				
			No4 Switchroom Logic Solver	JB4/197 Level Switch JB	JB4/198 Level Switch JB	JB4/199 Tank Valve JB	JB4/200 Tank Valve JB
FAT	SI483005-RPT-A PAT ALLSOLUTIONS	21.03.14	✓	N	N	N	N
SAT 2014 Proof Test	SI483018-RPT-A PAT ALLSOLUTIONS SECTION 6	02.07.14	✓	✓	✓	✓	✓
SAT 2014 Proof Test	SI483020-RPT-A PAT ALLSOLUTIONS SECTION 6	02.07.14	N	✓ COMPLETE	✓ COMPLETE	✓ COMPLETE	✓ COMPLETE



9.3 TK561-SIF1 - TANK 561 OVERFILL PROTECTION

Testing Phase	Test Procedure & Section No	Testing Dates	Pass (✓), Fail (x), Not Tested (N)				
			LS56101	LE56101	R250	XV56101	JB XV56101
2A7/2014 Proof Test	SI483018-RPT-A Distraction Comm's SECTION 6, 7.1	03.07.14	✓	✓	✓	x	✓
2A7/2014 Proof Test	SI483018-RPT-A SQU.P.M.697, Part SECTION 11, 8.1	03.07.14	✓	✓	✓	(XAS ABOVE)	✓



9.4 TK564-SIF1 - TANK 564 OVERFILL PROTECTION

Testing Phase	Test Procedure & Section No	Testing Dates	Pass (✓), Fail (x), Not Tested (N)				
			LS56401	LE56401	R330	XV56401	JB4/145
SAT / Proof Testing 2014	SI483018 - PPT-A SHOWDOWN CON'S SECTION 6.7.2.	03.07.14	✓	✓	✓	X	✓
— —	SI483019 - PPT-A SQUAMBER FAIL SECTION 7.1, 8.2.	03.07.14	✓	✓	✓	(x ASBUE)	✓



9.5 TK568-SIF1 - TANK 568 OVERFILL PROTECTION

Testing Phase	Test Procedure & Section No	Testing Dates	Pass (✓), Fail (x), Not Tested (N)				
			LS56801	LE56801	R410	XV56801	JB4/149
SAT / PROOF TEST 2014	SI483018 - RP7-A. SWITCHING CONTS SECTION 6, 7, 3.	03.07.14	✓	✓	✓	x	✓
— —	SI483019 - RP7-A. EQUIPMENT FAIL. SECTION 7.1, 8.2	03.07.14	✓	✓	✓	(XASB/UC)	✓



10 SYSTEM MODIFICATIONS

Modification Initiation Date	Brief Description	Project Reference / Modification Sheet No	Status (proposed, in progress, completed).



11 FAULTS AND ACTIVATIONS

Fault / Activation Date	Report Reference	Brief Description	Action



P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

IMMINGHAM STORAGE Co LTD

IMMINGHAM EAST TERMINAL

IME-SIS1

SAFETY INSTRUMENT SYSTEM

DOCUMENTATION VERIFICATION PROCEDURE

CONTROLLED
30 JUN 2014
SI483 2A7.

Rev	Date	By	Checked	Approved	Description	Client Ref.
A	09.04.14	D.B.Faulkner	D.S.Regan 	ISCo	Original Issue	Document No. SI483017 RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1	REVISION HISTORY	3
2	INTRODUCTION	3
3	SCOPE	4
4	DEFINITIONS AND ABBREVIATIONS.....	5
5	PREPARATION	6
6	DOCUMENTATION VERIFICATION.....	7



1 REVISION HISTORY

Rev	Description
A	Original Issue

This document will be revised with any additions to or removals from IME-SIS1 throughout the operational lifecycle of the system.

2 INTRODUCTION

This document provides a procedure for documentation verification to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



3 SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

Lifecycle Stages

Operation and Maintenance - BS EN 61511 Clause 16

Audience

This document has been produced for use by competent persons knowledgeable in testing Safety Instrumented Systems.

Brief System Description

IME-SIS1 under test is to prevent the overfill of storage tanks 561, 564 & 568 when on import duty. The system is classified as SIL2.

Full system description in documentation reference SI277001_RPT – IME-SIS1 Safety Instrument System and Piping & Instrument Diagrams – IME-K-0028 – Tank 561, IME-K-0052 – Tank 564 & IME-K-0050 – Tank 568.

Procedure

This procedure outlines the necessary steps required to verify the correct documentation used for testing and identify modifications to the system since the last testing phase.

Detailed in this report are the methods of test for documentation associated with IME-SIS1. The results of these tests will be recorded in this report, historical data will be recorded and approved as satisfactory in report reference SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.

All faults should be reported to the system keeper. If further work is required the system keeper will initiate it.



4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PFD	Probability of Failing on Demand
SCADA	Supervisory Control and Data Acquisition (Visual display screen)
P&ID	Piping & Instrument Diagram
SCH	Schedule
PTW	Permit to Work



5 PREPARATION




Controlled copies of the following documentation will be required :-
SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle
SI483001_REG - IME-SIS1 Report Register
SI483002_REG - IME-SIS1 Instrument Specification Register
SI483003_REG - IME-SIS1 Drawing Register
SI483004_REG - IME-SIS1 Calculation Register

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.

Controlled copies of all documentation required for testing to be attached.



6 DOCUMENTATION VERIFICATION


Purpose of Test				
Pre physical on site testing check of documentation to verify correct documentation to be used for testing and identify modifications to the system since last testing phase. <i>Incorrect or updated documentation may lead to incomplete testing or undesirable effects on other site systems and terminal operation.</i>				
Controlled Copy Documentation Required				
SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle SI483001_REG - IME-SIS1 Report Register SI483002_REG - IME-SIS1 Instrument Specification Register SI483003_REG - IME-SIS1 Drawing Register SI483004_REG - IME-SIS1 Calculation Register				
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
6.1	Compare system documentation to registers. Highlight documentation checked on controlled copy of registers. Review changes since last testing phase as documented in SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.	Documentation available and auditable. Documentation revisions reflect installed system. <i>Comment any issues in section 6.2 and review / rectify prior to starting site work</i>	✓ 	
6.2	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p><i>SI483015 RPT - AS BUILDS REQ</i></p>				
Tested by	Position	Qualification	Sign	Date
	INST ENG	ISA SIS FS		2/7/14
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



CLIENT:
 Immingham Storage Co Ltd
 Immingham East Terminal

ISSUE	DATE	BY	CHKD	APPD	CLIENT REF.
A	25.06.14	DBF	MM	MM	IME-SIS1 P & I REF. SI483001 REG SHT 1 OF 1

REPORT NO	REVISION	DESCRIPTION
	ISSUE 0 A B C D E	
SI057001_RPT	G	Layers of Protection Analysis
SI277001_RPT	E	Gasoline Tank Overfill Protection S.I.S System
SI277010_RPT	F	Safety Requirement Specification
SI277014_RPT	C	Stage 3 Function Safety Assessment
SI277016_RPT	D	Stage 3 Function Safety Assessment
SI277101_RPT	B	Safety Compliance Document
SI277102_RPT	B	Management of Functional Safety
SI483001_RPT	A	SIS Restructuring Modification Report
SI483012_RPT	A	IME-SIS1 RAMS
SI483015_RPT	A	IME-SIS1 Operation, Maintenance and Modification Lifecycle
SI483017_RPT	A	IME-SIS1 Documentation Verification Procedure
SI483018_RPT	A	IME-SIS1 Shutdown Conditions Proof Testing Procedure
SI483019_RPT	A	IME-SIS1 Equipment Failure Proof Testing Procedure
SI483020_RPT	A	IME-SIS1 Preventative Maintenance Procedure

21/7/14


CONTROLLED
 30 JUN 2014
 SI483017
 COPY

SI483017-RPT

P & I Design Ltd

CLIENT:
 Immingham Storage Co Ltd
 East Terminal

Instrument Specification Register

ISSUE DATE BY CHKD APPD CLIENT REF.
 A 07.02.14 DBF MM MM IME-SIS1
P & I REF.
 SI483002_REG
 SHT 1 OF 2

P&I REF.	ISSUE	REVISION				SUPPLIER	TAG No.	ITEM
		0	A	B	C D E			
SI483001_SPC		A				Endress & Hauser	LE56101	Tank 561 High Level Probe
SI483001_SPC		A				Endress & Hauser	LS56101	Tank 561 High Level Switch - Isolating Unit
SI483002_SPC		A				Endress & Hauser	LE56401	Tank 564 High Level Probe
SI483002_SPC		A				Endress & Hauser	LS56401	Tank 564 High Level Switch - Isolating Unit
SI483003_SPC		A				Endress & Hauser	LE56801	Tank 568 High Level Probe
SI483003_SPC		A				Endress & Hauser	LS56801	Tank 568 High Level Switch - Isolating Unit
SI277016_SPC		B				Installation Contractor	JB4_200	Valve Junction Box
SI277015_SPC		B				Installation Contractor	JB4_199	Valve Junction Box
SI277017_SPC		B				Installation Contractor	JB4_197	Level Junction Box
SI277018_SPC		B				Installation Contractor	JB4_198	Level Junction Box

→ DRIVE
 TO SIGN.

27/14

30 JUN 2014
 SI483002
 COPY

SI483002/P7

IME-SIS I

CLIENT:
Immingham Storage Co Ltd
ISCo East Terminal

REV	DATE	BY	CHKD	APPD
A	17.12.13	DBF	MM	MM
B	04.02.14	DBF	MM	MM
C	25.06.14	DBF	MM	MM

SHT 1 OF 21

CLIENT REF.
No4 Switchroom SIS
P & I REF.
SI483003_REG

DOCUMENT NO REVISION DESCRIPTION
ISSUE A B C D E

DRAWINGS

Cable Overviews

SI483001_DWG A B Tanks 561, 564 & 568 Cable Overview

Logic Drawings

SI483005_DWG A B C SIS Logic Panel External Layout
 SI483006_DWG A B C SIS Logic Panel Internal Layout
 SI483007_DWG A B C SIS Logic Drawing 1 , Power Distribution
 SI483008_DWG A B C SIS Logic Drawing 2 , ESD
 SI483009_DWG A B C SIS Logic Drawing 3 , Tank 561
 SI483010_DWG A B C SIS Logic Drawing 4 , Tank 564
 SI483015_DWG A B C SIS Logic Drawing 5 , Tank 568

Loops Sheets

SI483020_DWG A LE56101 Tank 561 HiHi Level Switch Loop Sheet
 SI483021_DWG A XV56101 Tank 561 Valve Loop Sheet
 SI483022_DWG A LE56401 Tank 564 HiHi Level Switch Loop Sheet
 SI483023_DWG A XV56401 Tank 564 Valve Loop Sheet
 SI483024_DWG A LE564801 Tank 568 HiHi Level Switch Loop Sheet
 SI483025_DWG A XV56801 Tank 568 Valve Loop Sheet

SI483026_DWG

A ESD Loop Sheet RETE

SCHEDULES

Cable Schedules

SI483001_SCH A B D SIS Restructuring Cable Schedule

Junction Box Schedules

SI483004_SCH A JB4_197 Tank Level Switch JB Connection Schedule
 SI483005_SCH A JB4_198 Tank Level Switch JB Connection Schedule
 SI483006_SCH A JB4-199 Valve Control JB Connection Schedule
 SI483007_SCH A JB4-200 Valve Control JB Connection Schedule
 SI483010_SCH A No4 East 500 Series Tank Overfill Protection Instrument Schedule

Instrument Schedules

SI483010_SCH A No4 East 500 Series Tank Overfill Protection Instrument Schedule


Trip / Function Matrix Schedules

SI483003_SCH A No.4 East 500 Series Tanks Logic Solver Functions Matrix
 SI483012_SCH A No.4 East 500 Series Tanks Overfill Protection Functions Matrix

IME-SIS I

REVISION HISTORY

Rev	Description
A	Original Issue for Tender
B	Logic Drawings Issued for Construction (Panel Builder) Electrical Installation (Loops, cable SCH, JB SCH Issued for Construction (Installation Contractor) Original Issue For Review - Instrument SCH, Matrix SCH
C	Logic Panel As Built Post FAT
D	
E	



SI48301A_RRT..

CLIENT:
Immingham Storage Co Ltd
East Terminal

ISSUE DATE BY CHKD APPD
A 09.04.14 DBF MM MM

CLIENT REF.
IME-SIS1
P & I REF.
SI483004_REG
SHT 1 OF 1

CALC NO REVISION DESCRIPTION
ISSUE 0 A B C D E

SI483001_CAL	A	LE56101 E&H Liquiphant IS Descriptive System Document
SI483002_CAL	A	LE56401 E&H Liquiphant IS Descriptive System Document
SI483003_CAL	A	LE56801 E&H Liquiphant IS Descriptive System Document

SI483003 to sign.


30 JUL 2014
SI483003 SAT
SI483003 RPT

P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk


IMMINGHAM STORAGE Co LTD

IMMINGHAM EAST TERMINAL

IME-SIS1

SAFETY INSTRUMENT SYSTEM

SHUTDOWN CONDITIONS PROOF TESTING PROCEDURE



Rev	Date	By	Checked	Approved	Description	Client Ref.
A	09.04.14	D.B.Faulkner	D.S.Regan <i>dy</i>	ISCo	Original Issue	
						Document No. SI483018_RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1	REVISION HISTORY	3
2	INTRODUCTION	3
3	SCOPE	4
4	DEFINITIONS AND ABBREVIATIONS.....	5
5	PREPARATION.....	6
6	HARDWARE VERIFICATION	7
7	AS FOUND FUNCTIONAL PROOF TESTING PROCEDURE.....	9
7.1	TK561-SIF1 - Tank 561 As Found Functional Testing.....	9
7.2	TK564-SIF1 - Tank 564 As Found Functional Testing.....	12
7.3	TK568-SIF1 - Tank 568 As Found Functional Testing.....	15



1 REVISION HISTORY

Rev	Description
A	Original Issue

This document will be revised with any additions to or removals from IME-SIS1 throughout the operational lifecycle of the system.

2 INTRODUCTION

This document provides a procedure for shutdown condition functional proof testing to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



3 SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

Lifecycle Stages

Operation and Maintenance	-	BS EN 61511 Clause 16
---------------------------	---	-----------------------

Audience

This document has been produced for use by competent persons knowledgeable in testing Safety Instrumented Systems.

Brief System Description

IME-SIS1 under test is to prevent the overfill of storage tanks 561, 564 & 568 when on import duty. The system is classified as SIL2.

Full system description in documentation reference SI277001_RPT – IME-SIS1 Safety Instrument System and Piping & Instrument Diagrams – IME-K-0028 – Tank 561, IME-K-0052 – Tank 564 & IME-K-0050 – Tank 568.

Procedure

This procedure outlines the necessary steps required to verify the correct equipment is installed, the physical condition of the installed equipment and the functional operation performs the SIF's as designed.

Detailed in this report are the methods of test for each SIF.

The results of these tests will be recorded in this report, historical data will be recorded and approved as satisfactory in report reference SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.

This report details shutdown condition testing whilst no transfer to the tanks is in operation.

All faults should be reported to the system keeper, with minor repairs carried out if practicable. If further maintenance work is required the system keeper will initiate it.



4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PFD	Probability of Failing on Demand
SCADA	Supervisory Control and Data Acquisition (Visual display screen)
P&ID	Piping & Instrument Diagram
SCH	Schedule
PTW	Permit to Work
RAMS	Risk Assessment and Method Statement



5 PREPARATION

All Health and Safety / Permit To Work systems must be implemented before commencing testing. SI483012_RPT - IME-SIS1 RAMS is to be submitted for approval prior to the site testing.

IME-SIS1 is completely independent of the BPCS, no overrides or special preparations are required to facilitate uncompromised testing.

Controlled copies of the following documentation will be required :-

SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle

SI483018_RPT - IME-SIS1 Shutdown Conditions Proof Testing

SI483010_SCH - IME-SIS1 Instrument Schedule

SI483012_SCH - IME-SIS1 Trip Matrix

SI483001_DWG - Tanks 561, 564 & 568 Cable Overview

IME-K-0028 – Tank 561 P&ID

IME-K-0052 – Tank 564 P&ID

IME-K-0050 – Tank 568 P&ID

SI483017_RPT - IME-SIS1 Documentation Verification to be completed prior to each period of testing to confirm correct revisions of documentation.

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.

Controlled copies of all documentation required for testing to be attached. In addition to procedures documented in this report calibration certificates, engineers reports are to be issued to each item as applicable.




6 HARDWARE VERIFICATION

Purpose of Test			
To verify the correct equipment is fitted and no unauthorised modifications have been carried out. To verify equipment physical condition and fitness for purpose. <i>Equipment may not function correctly if damaged or modified.</i> <i>Equipment not identified as SIS may not be reported to the system keeper following works by maintenance / contractors.</i> <i>To ensure correct designed/rated equipment is installed.</i>			
Controlled Copy Documentation Required			
SI483010_SCH - IME-SIS1 Instrument Schedule SI483012_SCH – IME-SIS1 Trip Matrix SI483001_DWG - Tanks 561, 564 & 568 Cable Overview IME-K-0028 – Tank 561 P&ID IME-K-0052 – Tank 564 P&ID IME-K-0050 – Tank 568 P&ID			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
6.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 6.6 and review / rectify prior to starting testing.</i>	✓
6.2	Confirm plant preparations satisfactory. <i>Record PTW No. COLD 07/06</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 6.6 and review / rectify prior to starting site work</i>	✓
6.3	Confirm equipment has not been replaced by comparing against information on SCH. Record method used to identify equipment on controlled copy of SCH Highlight column, e.g. SIS Tag / Serial No etc.	Equipment identified as SCH, Labelling and tagging correct. SIS identification correct. <i>Comment observations in section 6.6.</i>	✓
6.4	Confirm no visible signs of system and equipment modification, relocation, or not fit for purpose by comparing against controlled copy of SCH, P&ID and configuration. Highlight equipment checked on controlled copy of SCH & P&ID.	No visible signs of unauthorised modification or relocation. Equipment is clean and of sound physical condition, mountings, cable entries and process connections are fit for designed purpose with unrestricted access. <i>Comment observations in section 6.6.</i>	52483. 2A7. AUTHORISED MODIFICATION ✓
6.5	Confirm no visible signs of additional plant or parallel systems which could affect the SIS or invalidate testing.	No new additional plant equipment or BPCS systems. <i>Comment any issues in section 6.6 and review / rectify prior to starting functional testing.</i>	AS 6.4 ✓

Hardware Verification Continued on page 8



6 Hardware Verification Continued

6.6	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p style="font-size: 1.2em; color: blue;">As Bulbs Recc.</p>				
Tested by	Position	Qualification	Sign	Date
D. Falkner	INST ENG	ISA SIS FS		2/7/14
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant asrequired)</i>				
Accepted by	Position	Qualification	Sign	Date



7 AS FOUND FUNCTIONAL PROOF TESTING PROCEDURE

7.1 TK561-SIF1 - Tank 561 As Found Functional Testing

Purpose of Test			
To verify the as found operation of LE56101 Tank 561 Independent high high level trip closes XV56101 FINAL ELEMENT valve. To verify the as found Manual Shutdown functions of Tank 561 FINAL ELEMENT XV56101 valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overflow if a demand is made on the overflow protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overflow following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overflow, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.1.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.1.12 and review / rectify prior to starting testing.</i>	✓
7.1.2	Confirm plant preparations satisfactory. <i>Record PTW No. <u>COLD</u> <u>09416</u></i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.1.12 and review / rectify prior to starting testing.</i>	✓
7.1.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.1.12.</i>	✓
7.1.3	XV56101 is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.1.7 if found open) <i>found open.</i>	Valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	N/A
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.1.12.</i>	N/A
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.1.12.</i>	N/A

Tank 561 As Found Functional Testing Continued on page 10

[Handwritten Signature]



7.1 Tank 561 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.1.5	Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button. <i>Record method of test</i> <u>WET DP in WATER</u>	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.1.12.</i>	✓
		FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	✓
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>	✓
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 7.1.12</i>	✓
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 7.1.12</i>	X
7.1.6	Remove probe from liquid/ release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.1.12</i>	✓
7.1.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.1.12</i>	✓
		Valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	✓
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.1.12.</i>	✓
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.1.12.</i>	✓
7.1.8	Operate HS561 Tank 561 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.1.12.</i>	✓
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>	✓

Tank 561 As Found Functional Testing Continued on page 11



7.1 Tank 561 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.1.9	Release HS561 Tank 561 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.1.12.</i>	✓	
7.1.10	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> <i>NO BY UNST. SWITCH ROOM</i> <i>IB-SES</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet k. 2 <i>Comment differences from SCH in section 7.1.12.</i>	✓	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>	✓	
7.1.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.1.12.</i>	✓ <i>DR</i>	
7.1.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p><i>7.1.5. TRAVEL = 153 SECONDS, TOTAL = <u>228</u> SECONDS, >180 SECONDS.</i></p>				
Tested by	Position	Qualification	Sign	Date
<i>DR</i>	<i>INS2 ENG</i>	<i>ISA SIS FS</i>	<i>DR</i>	<i>3/7/14</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



7.2 TK564-SIF1 - Tank 564 As Found Functional Testing

Purpose of Test			
To verify the as found operation of LE56401 Tank 564 Independent high high level trip closes XV56401 FINAL ELEMENT valve. To verify the as found Manual Shutdown functions of Tank 564 FINAL ELEMENT XV56401 valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overflow if a demand is made on the overflow protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overflow following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overflow, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.2.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.2.12 and review / rectify prior to starting testing.</i>	✓
7.2.2	Confirm plant preparations satisfactory. Record PTW No.: <u>0020</u> <u>07416</u>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.2.12 and review / rectify prior to starting testing.</i>	✓
7.2.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.2.12.</i>	✓
7.2.4	XV56401 is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.2.7 if found open)	Valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i>	✓
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.2.12.</i>	✓
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.2.12.</i>	✓

Tank 564 As Found Functional Testing Continued on page 13



7.2 Tank 564 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.2.5	Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button. <i>Record method of test</i> <u>WET TEST IN WATER</u>	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.2.12.</i>	✓
		FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i>	✓
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i>	✓
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 7.2.12</i>	✓
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 7.2.12</i>	X
7.2.6	Remove probe from liquid/ release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.2.12</i>	✓
7.2.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.2.12</i>	✓
		Valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i>	✓
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.2.12.</i>	✓
7.2.8	Operate HS564 Tank 564 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.2.12.</i>	✓
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i>	✓

Tank 564 As Found Functional Testing Continued on page 14

[Handwritten signature]



7.2 Tank 564 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.2.9	Release HS564 Tank 564 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.2.12.</i>	✓	
7.2.10	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> <i>NOV LAST SHUTDOWN -</i> <i>IB-SES.</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.2.12.</i>	✓	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i>	✓	
7.2.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.2.12.</i>	✓ <i>[Signature]</i>	
7.2.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p><i>7.2.5 - TRAVEL 125s TOTAL 215s >180s.</i></p>				
Tested by	Position	Qualification	Sign	Date
<i>[Signature]</i>	<i>INST ENG</i>	<i>ISA SIS FS</i>	<i>[Signature]</i>	<i>31/14</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



7.3 TK568-SIF1 - Tank 568 As Found Functional Testing

Purpose of Test			
To verify the as found operation of LE56801 Tank 568 Independent high high level trip closes XV56801 FINAL ELEMENT Import / Export valve. To verify the as found Manual Shutdown functions of Tank 568 FINAL ELEMENT XV56801 Import / Export valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.3.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.3.12 and review / rectify prior to starting testing.</i>	✓
7.3.2	Confirm plant preparations satisfactory. Record PTW No. <u>0020</u> <u>09416</u>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.3.12 and review / rectify prior to starting testing.</i>	✓
7.3.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.3.12.</i>	✓
7.3.4	XV56801 valve is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.3.7 if found open)	Valve action found smooth. <i>Comment poor action / sticking in section 7.3.12.</i>	✓
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.3.12.</i>	✓
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.3.12.</i>	✓

Tank 568 As Found Functional Testing Continued on page 16



7.3 Tank 568 As Found Functional Testing Continued...

7.3.5	Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button. <i>Record method of test</i> <i>WBT Pip in water</i>	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.3.12.</i>	✓
		FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.3.12.</i>	✓
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.12</i>	✓
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 7.3.12</i>	✓
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 7.3.12</i>	X.
7.3.6	Remove probe from liquid/ release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.3.12</i>	✓
7.3.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.3.12</i>	✓
		Valve action found smooth. <i>Comment poor action / sticking in section 7.3.12.</i>	✓
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.3.12.</i>	✓
7.3.8	Operate HS568 Tank 568 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.3.12.</i>	✓
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.12</i>	✓

Tank 568 As Found Functional Testing Continued on page 17



7.3 Tank 568 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.3.9	Release HS568 Tank 568 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.3.12.</i>	✓	
7.3.10	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> <i>NOV 0157 SHUTDOWN.</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.3.12.</i>	✓	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.12</i>	✓	
7.3.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.3.12.</i>	✓	
7.3.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p><i>7.3.5. TRAVEL TOTAL</i></p> <p><i>NOs 240s</i></p> <p><i>7180s.</i></p>				
Tested by	Position	Qualification	Sign	Date
<i>J.P. PULLMAN</i>	<i>INS7 EN3</i>	<i>ISASISFS</i>	<i>[Signature]</i>	<i>3/7/14</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



HEALTHY STATE

DESCRIPTION	TAG	TYPE	CALIBRATION	UNITS	SET	ORIGIN	ACTION	TAG	DESCRIPTION	FINAL ELEMENTS
SIS AUTOMATIC SHUTDOWN										
Tank 561 Independent High Level	LE56101	Probe	1000 (3)	mm	<97%	SRS	Enabled	XV56101	Tank 561 Import / Export Valve	Valves
Tank 564 Independent High Level	LE56401	Probe	1000 (3)	mm	<97%	SRS	Enabled	XV56401	Tank 564 Import / Export Valve	
Tank 568 Independent High Level	LE56801	Probe	1000 (3)	mm	<97%	SRS	Enabled	XV56801	Tank 568 Import / Export Valve	
ROSOV MANUAL SHUTDOWN										
Terminal Shutdown			N/A			HEALTHY				
Tank 561 Bund Isolation	HS561	Button	N/A			HEALTHY				
Tank 564 Bund Isolation	HS564	Button	N/A			HEALTHY				
Tank 568 Bund Isolation	HS568	Button	N/A			HEALTHY				
BPCS CONTROL										
Local Pneumatic Control Station	XV56101	Switch	"OPEN" or "CLOSE"	N/A	OPEN	SRS				
Local Pneumatic Control Station	XV56401	Switch	"OPEN" or "CLOSE"	N/A	OPEN	SRS				
Local Pneumatic Control Station	XV56801	Switch	"OPEN" or "CLOSE"	N/A	OPEN	SRS				
DIAGNOSTICS										
Tank 561 Import Valve Closed	ZSC56101	Limits	N/A	N/A	Closed	SRS				
Tank 561 Import Valve Open	ZSO56101	Limits	N/A	N/A	Open	SRS				
Tank 564 Import Valve Closed	ZSC56401	Limits	N/A	N/A	Closed	SRS				
Tank 564 Import Valve Open	ZSO56401	Limits	N/A	N/A	Open	SRS				
Tank 568 Import Valve Closed	ZSC56801	Limits	N/A	N/A	Closed	SRS				
Tank 568 Import Valve Open	ZSO56801	Limits	N/A	N/A	Open	SRS				
SIS Logic Solver Lamp Test		Button	N/A	N/A	Test	SRS				

[Signature] 3/7/14

CONTROLLED
 30 JUN 2014
 52483018 RPT

ABBREVIATIONS	NOTES	REFERENCE DOCUMENTS	REV	DATE	BY	DRN	CHK'D	APPD	DESCRIPTION	PLANT
SIS - Safety Instrument System	(1) ESD trips other terminal systems - see xxxxx	SRS	A	03/02/14	DBF	IBF	MM	MM	Original Issue for Review	Immingham Storage Co Ltd - East Terminal
IHL Independent High Level	(2) Self test, 2 pulse trip and fault condition.	Overfill Protection Trip Matrix								IME-SIS1 Tip Matrix
BPCS - Basic Process Control System	(3) Switch length									
ESD - Emergency Shutdown	(4) Full Annunciator functionality in SI468001_MNL									
LB - Line Break / SC - Short Circuit										
H - Hardwired / S - Software										



SAFETY FUNCTION

ACTION	TAG	DESCRIPTION	FINAL ELEMENTS
			Valves
Close / Inhibit	XV56101	Tank 561 Import / Export Valve	
Close / Inhibit	XV56401	Tank 564 Import / Export Valve	
Close / Inhibit	XV56801	Tank 568 Import / Export Valve	
			DIAGNOSTICS
		No4 East Switchroom SIS Logic Solver	
Lamp		ESD Relay Tripped	
Lamp	LSHH56101	Tank 561 High High Level	
Lamp		Tank 561 Safety Relay Tripped	
Lamp	XV56101	Tank 561 Import / Export Valve Closed	
Lamp	XV56101	Tank 561 Import / Export Valve Open	
Lamp	LSHH56401	Tank 564 High High Level	
Lamp		Tank 564 Safety Relay Tripped	
Lamp	XV56401	Tank 564 Import / Export Valve Closed	
Lamp	XV56401	Tank 564 Import / Export Valve Open	
Lamp	LSHH56801	Tank 568 High High Level	
Lamp		Tank 568 Safety Relay Tripped	
Lamp	XV56801	Tank 568 Import / Export Valve Closed	
Lamp	XV56801	Tank 568 Import / Export Valve Open	
Activated		No3 East Control Room Annunciator (4)	
Activated		Site ESD (Window 3/3)	
Activated	LSHH56101	Tank 561 High High Level (Window 7/9)	
Activated	LSHH56401	Tank 564 High High Level (Window 10/2)	
Activated	LSHH56801	Tank 568 High High Level (Window 10/6)	
Activated		SI468007_SCH - Radio Message Schedule	

DESCRIPTION	TAG	TYPE	CALIBRATION	UNITS	SET	ORIGIN	NOTES
SIS AUTOMATIC SHUTDOWN	IME-SIS1		SIL2			LOPA	
Tank 561 Independent High Level	LE56101	Probe	1000 (3)	mm	>97%	SRS	H
Tank 564 Independent High Level	LE56401	Probe	1000 (3)	mm	>97%	SRS	H H
Tank 568 Independent High Level	LE56801	Probe	1000 (3)	mm	>97%	SRS	H H
ROSOV MANUAL SHUTDOWN							
Site ESD	N/A	N/A	N/A	N/A	Tripped	SRS	H ₁ H ₁ H ₁
Tank 561 Bund Isolation	HS561	Button	N/A	N/A	Activated	SRS	H
Tank 564 Bund Isolation	HS564	Button	N/A	N/A	Activated	SRS	H
Tank 568 Bund Isolation	HS568	Button	N/A	N/A	Activated	SRS	H
TEST FUNCTIONS							
Tank 561 Test Button (2)	LS56101	Switch	N/A	N/A	Test	SRS	H
Tank 564 Test Button (2)	LS56401	Switch	N/A	N/A	Test	SRS	H
Tank 568 Test Button (2)	LS56801	Switch	N/A	N/A	Test	SRS	H
FAILURE MODES DETECTED							
ESD Logic 24V/3 Failure	ESD	Fuse	N/A	N/A	Fail	SRS	H ₁ H ₁ H ₁
Tank 561 IHL Short Circuit	LE56101	SC	N/A	N/A	SC	SRS	H
Tank 561 IHL Open Circuit	LE56101	LB	N/A	N/A	LB	SRS	H
Tank 561 SIS Logic 24V/4 Failure	LS56401	Fuse	N/A	N/A	Fail	SRS	H
Tank 561 Valve 24V/5 Failure	XV56101	Fuse	N/A	N/A	Fail	SRS	H
Tank 561 BPCS Logic 24V/6 Failure		Fuse	N/A	N/A	Fail	SRS	H
Tank 561 Valve Air Failure	XV56101	N/A	N/A	N/A	Iso & Vent	SRS	H
Tank 564 IHL Short Circuit	LE56401	SC	N/A	N/A	SC	SRS	H
Tank 564 IHL Open Circuit	LE56401	LB	N/A	N/A	LB	SRS	H
Tank 564 SIS Logic 24V/7 Failure	LS56401	Fuse	N/A	N/A	Fail	SRS	H
Tank 564 Valve 24V/8 Failure	XV56101	Fuse	N/A	N/A	Fail	SRS	H
Tank 564 BPCS Logic 24V/9 Failure		Fuse	N/A	N/A	Fail	SRS	H
Tank 564 Valve Air Failure	XV56401	N/A	N/A	N/A	Iso & Vent	SRS	H
Tank 568 IHL Short Circuit	LE56801	SC	N/A	N/A	SC	SRS	H
Tank 568 IHL Open Circuit	LE56801	LB	N/A	N/A	LB	SRS	H
Tank 568 SIS Logic 24V/10 Failure	LS56801	Fuse	N/A	N/A	Fail	SRS	H
Tank 568 Valve 24V/11 Failure	XV56801	Fuse	N/A	N/A	Fail	SRS	H
Tank 568 BPCS Logic 24V/12 Failure		Fuse	N/A	N/A	Fail	SRS	H
Tank 568 Valve Air Failure	XV56801	N/A	N/A	N/A	Iso & Vent	SRS	H
BPCS CONTROL							
Local Pneumatic Control Station	XV56101	Switch	" OPEN or" CLOSE	N/A	CLOSE	SRS	H
Local Pneumatic Control Station	XV56401	Switch	" OPEN or" CLOSE	N/A	CLOSE	SRS	H
Local Pneumatic Control Station	XV56801	Switch	" OPEN or" CLOSE	N/A	CLOSE	SRS	H

3/7/14

52483018 RFI

CONTROL ROOM
 30 JUN 2014
 52483
 COPY
 52483018 RFI

ABBREVIATIONS	NOTES	REFERENCE DOCUMENTS	REV	DATE	BY	DRN	CHK'D	APPD	DESCRIPTION	PLANT
SIS - Safety Instrument System	(1) ESD trips other terminal systems - see xxxxx	SRS	A	03/02/14	DBF	DBF	MM	MM	Original Issue for Review	Intingham Storage Co Ltd - East Terminal
IHL Independent High Level	(2) Self test, 2 pulse trip and fault condition	Overflow Protection Trip Matrix								
BPCS - Basic Process Control System	(3) Switch length	SI003100 SCH								
ESD - Emergency Shutdown	(4) Full Annunciator functionality in SI468001_MNL									
LB - Line Break / SC - Short Circuit										
H - Hardwired / S - Software										



P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

IMMINGHAM STORAGE Co LTD

IMMINGHAM EAST TERMINAL

IME-SIS1

SAFETY INSTRUMENT SYSTEM

EQUIPMENT FAILURE

PROOF TESTING PROCEDURE



Rev	Date	By	Checked	Approved	Description	Client Ref:
A	09.04.14	D.B.Faulkner	D.S.Regan	ISCo	Original Issue	
						Document No. SI483019_RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1	REVISION HISTORY	3
2	INTRODUCTION	3
3	SCOPE	4
4	DEFINITIONS AND ABBREVIATIONS.....	5
5	PREPARATION	6
6	HARDWARE VERIFICATION	7
7	FAILURE MODE TESTING PROCEDURE.....	9
7.1	Failure Mode Functional Testing.....	9
8	AS LEFT FUNCTIONAL PROOF TESTING PROCEDURE.....	11
8.1	TK561-SIF1 - Tank 561 As Left Functional Testing	11
8.2	TK564-SIF1 - Tank 564 As Left Functional Testing	14
8.3	TK568-SIF1 - Tank 568 As Left Functional Testing	17



1 REVISION HISTORY

Rev	Description
A	Original Issue

This document will be revised with any additions to or removals from IME-SIS1 throughout the operational lifecycle of the system.

2 INTRODUCTION

This document provides a procedure for equipment failure functional proof testing to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



3

SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

Lifecycle Stages

Operation and Maintenance	-	BS EN 61511 Clause
---------------------------	---	--------------------

Audience

This document has been produced for use by competent persons knowledgeable in testing Safety Instrument Systems.

Brief System Description

IME-SIS1 under test is to prevent the overfill of storage tanks 561, 564 & 568 when on import duty. The system is classified as SIL2.

Full system description in documentation reference SI277001_RPT – IME-SIS1 Safety Instrument System and Piping & Instrument Diagrams – IME-K-0028 – Tank 561, IME-K-0052 – Tank 564 & IME-K-0050 – Tank 568.

Procedure

This procedure outlines the necessary steps required to verify the correct equipment is installed, the physical condition of the installed equipment and the functional operation performs the SIF's as designed.

Detailed in this report are the methods of test for each SIF.

The results of these tests will be recorded in this report, historical data will be recorded and approved as satisfactory in report reference SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.

This report details equipment failure testing whilst no transfer to the tanks is in operation.

All faults should be reported to the system keeper, with minor repairs carried out if practicable. If further maintenance work is required the system keeper will initiate it.



4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PFD	Probability of Failing on Demand
SCADA	Supervisory Control and Data Acquisition (Visual display screen)
P&ID	Piping & Instrument Diagram
SCH	Schedule
PTW	Permit to Work
RAMS	Risk Assessment and Method Statement



5 PREPARATION

All Health and Safety / Permit To Work systems must be implemented before commencing testing. SI483012_RPT - IME-SIS1 RAMS is to be submitted for approval prior to the site testing.

IME-SIS1 is completely independent of the BPCS, no overrides or special preparations are required to facilitate uncompromised testing.

Controlled copies of the following documentation will be required :-

SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle

SI483019_RPT - IME-SIS1 Equipment Failure Proof Testing Procedure

SI483010_SCH - IME-SIS1 Instrument Schedule

SI483012_SCH - IME-SIS1 Trip Matrix

SI483001_DWG - Tanks 561, 564 & 568 Cable Overview

SI483020_DWG - LE56101 Tank 561 HiHi Level Switch Loop Sheet

SI483021_DWG - XV56101 Tank 561 Valve Loop Sheet

SI483022_DWG - LE56401 Tank 564 HiHi Level Switch Loop Sheet

SI483023_DWG - XV56401 Tank 564 Valve Loop Sheet

SI483024_DWG - LE564801 Tank 568 HiHi Level Switch Loop Sheet

SI483025_DWG - XV56801 Tank 568 Valve Loop Sheet

SI483026_DWG – No4 East SIS Logic Solver ESD Loop Sheet

IME-K-0028 – Tank 561 P&ID

IME-K-0052 – Tank 564 P&ID

IME-K-0050 – Tank 568 P&ID

SI483017_RPT - IME-SIS1 Documentation Verification to be completed prior to each period of testing to confirm correct revisions of documentation.

SI208018_RPT - IME-SIS1 Shutdown Conditions Proof Testing Procedure to be completed prior to each period of testing to confirm the as found condition.

SECTION 6 – HARDWARE VERIFICATION not required if equipment failure testing is part of a scheduled proof test.

Hardware verification to be completed for the relevant equipment following authorised modifications or like for like equipment replacement following failure

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.

Controlled copies of all documentation required for testing to be attached. In addition to procedures documented in this report calibration certificates, engineers reports are to be issued to each item as applicable.




6 HARDWARE VERIFICATION

Purpose of Test			
To verify the correct equipment is fitted and no unauthorised modifications have been carried out. To verify equipment physical condition and fitness for purpose. <i>Equipment may not function correctly if damaged or modified.</i> <i>Equipment not identified as SIS may not be reported to the system keeper following works by maintenance / contractors.</i> <i>To ensure correct designed/rated equipment is installed.</i>			
Controlled Copy Documentation Required			
SI483010_SCH - IME-SIS1 Instrument Schedule SI483012_SCH – IME-SIS1 Trip Matrix SI483001_DWG - Tanks 561, 564 & 568 Cable Overview IME-K-0028 – Tank 561 P&ID IME-K-0052 – Tank 564 P&ID IME-K-0050 – Tank 568 P&ID			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
6.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 6.6 and review / rectify prior to starting testing.</i>	
6.2	Confirm plant preparations satisfactory. <i>Record PTW No.....</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 6.6 and review / rectify prior to starting site work</i>	
6.3	Confirm equipment has not been replaced by comparing against information on SCH. Record method used to identify equipment on controlled copy of SCH Highlight column, e.g. SIS Tag / Serial No etc.	Equipment identified as SCH, Labelling and tagging correct. SIS identification correct. <i>Comment observations in section 6.6.</i>	
6.4	Confirm no visible signs of system and equipment modification, relocation, or not fit for purpose by comparing against controlled copy of SCH, P&ID and configuration. Highlight equipment checked on controlled copy of SCH & P&ID.	No visible signs of unauthorised modification or relocation. Equipment is clean and of sound physical condition, mountings, cable entries and process connections are fit for designed purpose with unrestricted access. <i>Comment observations in section 6.6.</i>	
6.5	Confirm no visible signs of additional plant or parallel systems which could affect the SIS or invalidate testing.	No new additional plant equipment or BPCS systems. <i>Comment any issues in section 6.6.and review / rectify prior to starting functional testing.</i>	

Hardware Verification Continued on page 8




6 **Hardware Verification Continued**

6.6	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p style="font-size: 24px; color: blue;">SI483018-RPT. 3/7/14 </p>				
Tested by	Position	Qualification	Sign	Date
System Keeper Acknowledgement <i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



7 FAILURE MODE TESTING PROCEDURE

7.1 Failure Mode Functional Testing

Purpose of Test			
To verify the correct FAILURE MODES of IME-SIS1, To verify correct failure DIAGNOSTICS information. <i>Incorrect system / component configuration may not detect fault modes.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH - IME-SIS1 Trip Matrix SI483001_DWG - Tanks 561, 564 & 568 Cable Overview SI483020_DWG - LE56101 Tank 561 HiHi Level Switch Loop Sheet SI483021_DWG - XV56101 Tank 561 Valve Loop Sheet SI483022_DWG - LE56401 Tank 564 HiHi Level Switch Loop Sheet SI483023_DWG - XV56401 Tank 564 Valve Loop Sheet SI483024_DWG - LE564801 Tank 568 HiHi Level Switch Loop Sheet SI483025_DWG - XV56801 Tank 568 Valve Loop Sheet SI483026_DWG - No2 East SIS Logic Solver ESD Loop Sheet			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.1.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.1.5 and review / rectify prior to starting testing.</i>	✓
7.1.2	Confirm plant preparations satisfactory. <i>Record PTW No. <u>CO20</u> <u>09416</u></i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.1.5 and review / rectify prior to starting testing.</i>	✓
7.1.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.1.5.</i>	✓
7.1.4	Initiate and reset each applicable FAILURE MODE DETECTED as detailed on SI483012_SCH Sheet 2. Highlight tests completed on controlled copy of SCH.	ACTION and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. System healthy and reset as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.1.5</i>	✓ 

Failure Mode Functional Testing Continued on page 10



7.1 Failure Mode Functional Testing Continued.....

7.1.5	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
<i>[Signature]</i>	<i>INSTRUMENTS</i>	<i>SSRATS</i>	<i>[Signature]</i>	<i>3/7/14</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



8 AS LEFT FUNCTIONAL PROOF TESTING PROCEDURE

8.1 TK561-SIF1 - Tank 561 As Left Functional Testing

Purpose of Test			
To verify the as left operation of LE56101 Tank 561 Independent high high level trip closes XV56101 FINAL ELEMENT valve following system disturbance. To verify the as left Manual Shutdown functions of Tank 561 FINAL ELEMENT XV56101. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overflow if a demand is made on the overflow protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overflow following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overflow, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
8.1.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 8.1.12 and review / rectify prior to starting testing.</i>	✓
8.1.2	Confirm plant preparations satisfactory. Record PTW No.....	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 8.1.12 and review / rectify prior to starting testing.</i>	✓
8.1.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if left in tripped state in section 8.1.12.</i>	✓
8.1.4	Open XV56101.	Valve action left smooth. <i>Comment poor action / sticking in section 8.1.12.</i>	✓
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 8.1.12.</i>	✓
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 8.1.12.</i>	✓

Tank 561 As Left Functional Testing Continued on page 12



8.1 Tank 561 As Left Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
8.1.5	Refer to SI483015_RPT Wet test of probe required if probe replaced or disturbed. Wet test required, remove probe from tank and immerse in suitable liquid. Wet test not required use Nivotester test button. <i>Record method of test</i> <u>NIVOTESTER</u>	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 8.1.12.</i>	✓
		FINAL ELEMENT valve action left smooth. <i>Comment poor action / sticking in section 8.1.12.</i>	✓
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.1.12</i>	✓
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 8.1.12</i>	✓
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 8.1.12</i>	X
8.1.6	Remove probe from liquid / release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 8.1.12</i>	✓
8.1.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 8.1.12</i>	✓
		Valve action left smooth. <i>Comment poor action / sticking in section 8.1.12.</i>	✓
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 8.1.12.</i>	✓
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 8.1.12.</i>	✓
8.1.8	Operate HS561 Tank 561 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 8.1.12.</i>	✓
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.1.12</i>	✓

Tank 561 As Left Functional Testing Continued on page 13



8.1 Tank 561 As Left Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
8.1.9	Release HS561 Tank 561 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 8.1.12.</i>	✓	
8.1.10	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> <u>NOV EAST ESO</u> <u>IB - SES</u>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 8.1.12.</i>	✓	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.1.12</i>	✓	
8.1.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 8.1.12.</i>	✓ <i>[Signature]</i>	
8.1.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p><u>8.1.5</u> <u>SES</u> <u>SI483018-RPT</u></p>				
Tested by	Position	Qualification	Sign	Date
<i>[Signature]</i>	<i>INST ENG</i>	<i>SISISAFS</i>	<i>[Signature]</i>	<i>31/14</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



8.2 TK564-SIF1 - Tank 564 As Left Functional Testing

Purpose of Test			
To verify the as left operation of LE56401 Tank 564 Independent high high level trip closes XV56401 FINAL ELEMENT Import / Export valve following system disturbance. To verify the as left Manual Shutdown functions of Tank 564 FINAL ELEMENT XV56401. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overflow if a demand is made on the overflow protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overflow following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overflow, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
8.2.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 8.2.12 and review / rectify prior to starting testing.</i>	✓
8.2.2	Confirm plant preparations satisfactory. <i>Record PTW No. 09416- COLD.</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 8.2.12 and review / rectify prior to starting testing.</i>	✓
8.2.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if left in tripped state in section 8.2.12.</i>	✓
8.2.4	Open XV56401.	Valve action left smooth. <i>Comment poor action / sticking in section 8.2.12.</i>	✓
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 8.2.12.</i>	✓
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 8.2.12.</i>	✓

Tank 564 As Left Functional Testing Continued on page 15



8.2 Tank 564 As Left Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
8.2.5	Refer to SI483015_RPT Wet test of probe required if probe replaced or disturbed. Wet test required, remove probe from tank and immerse in suitable liquid. Wet test not required use Nivotester test button. <i>Record method of test</i> <u>Nivotester</u>	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 8.2.12.</i>	✓
		FINAL ELEMENT valve action left smooth. <i>Comment poor action / sticking in section 8.2.12.</i>	✓
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.2.12</i>	✓
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 8.2.12</i>	✓
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 8.2.12</i>	x
8.2.6	Remove probe from liquid / release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 8.2.12</i>	✓
8.2.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 8.2.12</i>	✓
		Valve action left smooth. <i>Comment poor action / sticking in section 8.2.12.</i>	✓
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 8.2.12.</i>	✓
8.2.8	Operate HS564 Tank 564 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 8.2.12.</i>	✓
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.2.12</i>	✓

Tank 564 As Left Functional Testing Continued on page 16



8.2 Tank 564 As Left Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
8.2.9	Release HS564 Tank 564 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 8.2.12.</i>	✓	
8.2.10	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> <i>NOV EAST ESD</i> <i>IB-SES</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 8.2.12.</i>	✓	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.2.12</i>	✓	
8.2.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 8.2.12.</i>	✓	
8.2.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<i>8.2.5. - SCE SI483018 - RPT.</i>				
Tested by	Position	Qualification	Sign	Date
<i>DRAMOUR</i>	<i>INST ENG</i>	<i>ISA SIS FS</i>	<i>[Signature]</i>	<i>3/7/14.</i>
System Keeper Acknowledgement <i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



8.3 TK568-SIF1 - Tank 568 As Left Functional Testing

Purpose of Test			
To verify the as left operation of LE56801 Tank 568 Independent high high level trip closes XV56801 FINAL ELEMENT Import / Export valve following system disturbance. To verify the as left Manual Shutdown functions of Tank 568 FINAL ELEMENT XV56801. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overflow if a demand is made on the overflow protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overflow following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overflow, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
8.3.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 8.3.12 and review / rectify prior to starting testing.</i>	✓
8.3.2	Confirm plant preparations satisfactory. <i>Record PTW No. 091416</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 8.3.12 and review / rectify prior to starting testing.</i>	✓
8.3.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if left in tripped state in section 8.3.12.</i>	✓
8.3.4	Open XV56801.	Valve action left smooth. <i>Comment poor action / sticking in section 8.3.12.</i>	✓
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 8.3.12.</i>	✓
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 8.3.12.</i>	✓

Tank 568 As Left Functional Testing Continued on page 18



8.3 Tank 568 As Left Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
8.3.5	Refer to SI483015_RPT Wet test of probe required if probe replaced or disturbed. Wet test required, remove probe from tank and immerse in suitable liquid. Wet test not required use Nivotester test button. <i>Record method of test</i> <i>Nivotester</i>	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 8.3.12.</i>	✓
		FINAL ELEMENT valve action left smooth. <i>Comment poor action / sticking in section 8.3.12.</i>	✓
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.3.12</i>	✓
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 8.3.12</i>	✓
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 8.3.12</i>	x
8.3.6	Remove probe from liquid / release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 8.3.12</i>	✓
8.3.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 8.3.12</i>	✓
		Valve action left smooth. <i>Comment poor action / sticking in section 8.3.12.</i>	✓
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 8.3.12.</i>	✓
8.3.8	Operate HS568 Tank 568 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 8.3.12.</i>	✓
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.3.12</i>	✓

Tank 568 As Left Functional Testing Continued on page 19



8.3 Tank 568 As Left Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
8.3.8	Release HS568 Tank 568 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 8.3.12.</i>	✓	
8.3.9	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> <i>NEW BAS ESD -</i> <i>IB SES.</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 8.3.12.</i>	✓	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 8.3.12</i>	✓	
8.3.10	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 8.3.12.</i>	✓ <i>DBL</i>	
8.3.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<i>8.3.5 - SCE SI 483018 - RPT.</i>				
Tested by	Position	Qualification	Sign	Date
<i>DBL</i>	<i>INST ENG</i>	<i>ISA SISFS</i>	<i>[Signature]</i>	<i>3/7/14</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



HEALTHY STATE

ACTION	TAG	DESCRIPTION
		FINAL ELEMENTS
		Valves
Enabled	XV56101	Tank 561 Import / Export Valve
Enabled	XV56401	Tank 564 Import / Export Valve
Enabled	XV56801	Tank 568 Import / Export Valve
		DIAGNOSTICS
		No4 East Switchroom SIS Logic Solver
Lamp		ESD Relay Tripped
Lamp	LSHH56101	Tank 561 High High Level
Lamp		Tank 561 Safety Relay Tripped
Lamp	XV56101	Tank 561 Import / Export Valve Closed
Lamp	XV56101	Tank 561 Import / Export Valve Open
Lamp	LSHH56401	Tank 564 High High Level
Lamp		Tank 564 Safety Relay Tripped
Lamp	XV56401	Tank 564 Import / Export Valve Closed
Lamp	XV56401	Tank 564 Import / Export Valve Open
Lamp	LSHH56801	Tank 568 High High Level
Lamp		Tank 568 Safety Relay Tripped
Lamp	XV56801	Tank 568 Import / Export Valve Closed
Lamp	XV56801	Tank 568 Import / Export Valve Open
		No3 East Control Room Annunciator (4)
Reset		Site ESD (Window 3/3)
Reset	LSHH56101	Tank 561 High High Level (Window 7/9)
Reset	LSHH56401	Tank 564 High High Level (Window 10/2)
Reset	LSHH56801	Tank 568 High High Level (Window 10/6)
Reset		SI468007_SCH - Radio Message Schedule
		SIS RESET
		No4 East Switchroom SIS Logic Solver
Enabled	SYSTEM RESE	Tank 561 Safety Relay
Enabled	SYSTEM RESE	Tank 564 Safety Relay
Enabled	SYSTEM RESE	Tank 568 Safety Relay

DESCRIPTION	TAG	TYPE	CALIBRATION	UNITS	SET	ORIGIN		NOTES
SIS AUTOMATIC SHUTDOWN	IME-SIS1		SIL 2					
Tank 561 Independent High Level	LE56101	Probe	1000 (3)	mm	<97%	SRS	H	* Reset if Enabled & Pushbutton Activated
Tank 564 Independent High Level	LE56401	Probe	1000 (3)	mm	<97%	SRS	H H	* Reset if Enabled & Pushbutton Activated
Tank 568 Independent High Level	LE56801	Probe	1000 (3)	mm	<97%	SRS	H H	* Reset if Enabled & Pushbutton Activated
ROSOV MANUAL SHUTDOWN								
Terminal Shutdown			N/A		HEALTHY	SRS	H(1) H(1) H(1)	
Tank 561 Bund Isolation	HS561	Button	N/A		HEALTHY	SRS	H	
Tank 564 Bund Isolation	HS564	Button	N/A		HEALTHY	SRS	H	
Tank 568 Bund Isolation	HS568	Button	N/A		HEALTHY	SRS	H	
BPCS CONTROL								
Local Pneumatic Control Station	XV56101	Switch	"OPEN" or "CLOSE"	N/A	OPEN	SRS	H	
Local Pneumatic Control Station	XV56401	Switch	"OPEN" or "CLOSE"	N/A	OPEN	SRS	H	
Local Pneumatic Control Station	XV56801	Switch	"OPEN" or "CLOSE"	N/A	OPEN	SRS	H	
DIAGNOSTICS								
Tank 561 Import Valve Closed	ZSC56101	Limits	N/A	N/A	Closed	SRS	H	
Tank 561 Import Valve Open	ZSO56101	Limits	N/A	N/A	Open	SRS	Red Green	
Tank 564 Import Valve Closed	ZSC56401	Limits	N/A	N/A	Closed	SRS	Red	
Tank 564 Import Valve Open	ZSO56401	Limits	N/A	N/A	Open	SRS	Red Green	
Tank 568 Import Valve Closed	ZSC56801	Limits	N/A	N/A	Closed	SRS	Red	
Tank 568 Import Valve Open	ZSO56801	Limits	N/A	N/A	Open	SRS	Red Green	
SIS Logic Solver Lamp Test		Button	N/A	N/A	Test	SRS	Red Red Red Red Red Red Red Red Red Red Red Red Red Red Red Red	

3/2/14


30 JUN 2014
 57483 SAJ
 57483014 - RPT

ABBREVIATIONS	NOTES	REFERENCE DOCUMENTS	REV	DATE	BY	DRN	CHK'D	APPD	DESCRIPTION	PLANT
SIS - Safety Instrument System	(1) ESD trips other terminal systems - see xxxxx	SRS	A	03/02/14	DBF	DBF	MM	MM	Original Issue for Review	Immingham Storage Co Ltd - East Terminal
IHL Independent High Level	(2) Self test, 2 pulse trip and fault condition.	Overflow Protection Trip Matrix								IME-SIS1 Tip Matrix
BPCS - Basic Process Control System	(3) Switch length									
ESD - Emergency Shutdown	(4) Full Annunciator functionality in SI468001_MNL									
LB - Line Break / SC - Short Circuit										
H - Hardwired / S - Software										



CLIENT: Immingham Storage Co Ltd	PROJECT REF: SI483	DOC REF: SI483004_HDR
PROJECT: SIS Restructuring	LOCATION: ISCo East	DATE: 01.07.14
PLANT SECTION: No4 East / 500 Series	PLANT UNIT: Tanks 561/564/568	PAGE: 1 OF 1
TESTING PHASE: Pre SAT Installation	SYSTEM: IME-SIS1	

TEST REF	DRAWING NUMBER	INSTALLATION DESCRIPTION	COLD TEST	DATE	HOT TEST	DATE
CC DWG	SI483001_DWG_B	Tanks 561, 564 & 568 Cable Overview	DBF	02.07.14	DBF	02.07.14

TEST REF	DRAWING NUMBER	LOOP DESCRIPTION	COLD TEST	DATE	HOT TEST	DATE
LE56101 PICAL Loop Sheet	SI483020_DWG_A	LE56101 Tank 561 HiHi Level Switch Loop Sheet	DBF	02.07.14	DBF	02.07.14
XV56101 PICAL Loop Sheet	SI483021_DWG_A	XV56101 Tank 561 Valve Loop Sheet	DBF	02.07.14	DBF	02.07.14
LE56401 PICAL Loop Sheet	SI483022_DWG_A	LE56401 Tank 564 HiHi Level Switch Loop Sheet	DBF	02.07.14	DBF	02.07.14
XV56401 PICAL Loop Sheet	SI483023_DWG_A	XV56401 Tank 564 Valve Loop Sheet	DBF	02.07.14	DBF	02.07.14
LE56801 PICAL Loop Sheet	SI483024_DWG_A	LE564801 Tank 568 HiHi Level Switch Loop Sheet	DBF	02.07.14	DBF	02.07.14
XV56801 PICAL Loop Sheet	SI483025_DWG_A	XV56801 Tank 568 Valve Loop Sheet	DBF	02.07.14	DBF	02.07.14

COMMENTS
<i>Installation functional prior to formal SIS Proof Testing</i>

APPROVALS	
P & I DESIGN LTD: 	DATE: 2/7/14
CLIENT:	DATE:

Instrument Loop Test Sheet Certificate

Certificate Number: LE56101

Client: Immingham Storage Co. Ltd	Date: 2/7/14	Loop No: LE56101
Location: ISCo East	Service: Tank 561 High High Level	
Project No: SI483	Project: SIS Restructuring	Loop Drg No: SI483020_DWG_A

<u>Cap No</u>	<u>Serial No</u>	<u>Test Equipment</u>	<u>Cap No</u>	<u>Serial No</u>	<u>Test Equipment</u>
1			3		
2			4		

Test Equipment Traceable to NPL Standards.

Method of Test

Prepared By: D.B.Faulkner

Approved By: M.Morgan

This equipment is part of a SAFETY INSTRUMENT SYSTEM. All testing, repairs and modifications must be in accordance with BS EN 61511 Refer to SI483003_RPT - 500 Series Tank Farm Management of Functional Safety report prior to commencing testing.
Note - Listed trips also trip other equipment/processes on the terminal and will activate the terminal annunciator system.

1. Confirm no affected operations in progress and permit to work issued. Record Permit No. 07416
 2. Confirm level below trip point, SIS reset and system healthy.
 3. Remove probe and immerse in suitable liquid AND/OR operate Nivotester pushbutton. Record method used.
 4. Confirm correct annunciator, VTW and Radio broadcast actions.
 5. Reinstall probe if removed, confirm healthy and reset SIS.
- Report Faults and anomalies

Loop Test

Checked By:

Witnessed By:

Accepted By:

Tag No	LE56101				
Cal Cert No					
Testing Method					
Immersed					
Test PB					
Notes					

Alarms & Trips

Alarms & Trips Source Reference:

SI483012_SCH_A

Tag No	LE56101	LS56101	OpenCirc	ShortCirc	FuseFail
Cal Cert No					
Function	AUTO	TEST	FailMode	FailMode	FailMode
Hardware/Software	H	H	H	H	H
Process Desired	HiHi	HiHi	HiHi	HiHi	HiHi
Instrument Desired	HiHi	HiHi	HiHi	HiHi	HiHi
Process Actual		✓	✓	✓	✓
Instrument Actual		✓	✓	✓	✓
Diagnostics as SI483012_SCH_A desired	✓	✓	✓	✓	✓
Diagnostics as SI483012_SCH_A actual		✓	✓	✓	✓
Annunciator, VTW, Radio desired	✓	✓	✓	✓	✓
Annunciator, VTW, Radio actual		✓	✓	✓	✓

Control Valve: Fail Action:-

N/A

Instrument Loop Test Sheet Certificate

Certificate Number: LE56401

Client: Immingham Storage Co. Ltd	Date: 2/7/14	Loop No: LE56401
Location: ISCo East	Service: Tank 564 High High Level	
Project No: SI483	Project: SIS Restructuring	Loop Drg No: SI483022_DWG_A

<u>Cap No</u>	<u>Serial No</u>	<u>Test Equipment</u>	<u>Cap No</u>	<u>Serial No</u>	<u>Test Equipment</u>
1			3		
2			4		

Test Equipment Traceable to NPL Standards.

Method of Test

Prepared By: D.B.Faulkner

Approved By: M.Morgan

This equipment is part of a SAFETY INSTRUMENT SYSTEM, All testing, repairs and modifications must be in accordance with BS EN 61511 Refer to SI483003_RPT - 500 Series Tank Farm Management of Functional Safety report prior to commencing testing.

Note - Listed trips also trip other equipment/processes on the terminal and will activate the terminal annunciator system.

1. Confirm no affected operations in progress and permit to work issued. Record Permit No. 07/16
 2. Confirm level below trip point, SIS reset and system healthy.
 3. Remove probe and immerse in suitable liquid AND/OR operate Nivotester pushbutton. Record method used.
 4. Confirm correct annunciator, VTW and Radio broadcast actions.
 5. Reinstall probe if removed, confirm healthy and reset SIS.
- Report Faults and anomalies

Loop Test

Checked By: 

Witnessed By:

Accepted By:

Tag No	LE56401					
Cal Cert No						
	Testing Method					
Immersed						
Test PB	<input checked="" type="checkbox"/>					
Notes						

Alarms & Trips

Alarms & Trips Source Reference:

SI483012_SCH_A

Tag No	LE56401	LS56401	OpenCirc	ShortCirc	FuseFail
Cal Cert No					
Function	AUTO	TEST	FailMode	FailMode	FailMode
Hardware/Software	H	H	H	H	H
Process Desired	HiHi	HiHi	HiHi	HiHi	HiHi
Instrument Desired	HiHi	HiHi	HiHi	HiHi	HiHi
Process Actual		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Instrument Actual		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Diagnostics as SI483012_SCH_A desired	<input checked="" type="checkbox"/>				
Diagnostics as SI483012_SCH_A actual		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Annunciator, VTW, Radio desired	<input checked="" type="checkbox"/>				
Annunciator, VTW, Radio actual		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

Control Valve: Fail Action:- N/A

Instrument Loop Test Sheet Certificate

Certificate Number: LE56801

Client:	Immingham Storage Co. Ltd	Date:	2/2/14	Loop No:	LE56801
Location:	ISCo East	Service:	Tank 568 High High Level		
Project No:	SI483	Project:	SIS Restructuring	Loop Drg No:	SI483024_DWG_A

Cap No	Serial No	Test Equipment	Cap No	Serial No	Test Equipment
1			3		
2			4		

Test Equipment Traceable to NPL Standards.

Method of Test

Prepared By: D.B-Faulkner

Approved By: M-Morgan

This equipment is part of a SAFETY INSTRUMENT SYSTEM, All testing, repairs and modifications must be in accordance with BS EN 61511

Refer to SI483003_RPT - 500 Series Tank Farm Management of Functional Safety report prior to commencing testing.
 Note - Listed trips also trip other equipment/processes on the terminal and will activate the terminal annunciator system.

1. Confirm no affected operations in progress and permit to work issued. Record Permit No. 09416.
 2. Confirm level below trip point, SIS reset and system healthy.
 3. Remove probe and immerse in suitable liquid AND/OR operate Nivotester pushbutton. Record method used.
 4. Confirm correct annunciator, VTW and Radio broadcast actions.
 5. Reinstall probe if removed, confirm healthy and reset SIS.
- Report Faults and anomalies

Loop Test

Checked By: 

Witnessed By:

Accepted By:

Tag No	LE56801				
Cal Cert No					
Testing Method					
Immersed					
Test PB	<input checked="" type="checkbox"/>				
Notes					

Alarms & Trips

Alarms & Trips Source Reference:

SI483012_SCH_A

Tag No	LE56801	LS56801	OpenCirc	ShortCirc	FuseFail
Cal Cert No					
Function	AUTO	TEST	FailMode	FailMode	FailMode
Hardware/Software	H	H	H	H	H
Process Desired	HiHi	HiHi	HiHi	HiHi	HiHi
Instrument Desired	HiHi	HiHi	HiHi	HiHi	HiHi
Process Actual		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Instrument Actual		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Diagnostics as SI483012_SCH_A desired	<input checked="" type="checkbox"/>				
Diagnostics as SI483012_SCH_A actual		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
Annunciator, VTW, Radio desired	<input checked="" type="checkbox"/>				
Annunciator, VTW, Radio actual		<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>

Control Valve: Fail Action:- N/A

Instrument Loop Test Sheet Certificate

Certificate Number: **XV56101**

Client:	Immingham Storage Co. Ltd	Date:	2/7/14	Loop No:	XV56101
Location:	ISCo East	Service:	Tank 561 Import Valve		
Project No:	SI483	Project:	SIS Restructuring	Loop Drg No:	SI483021_DWG_A

Cap No	Serial No	Test Equipment	Cap No	Serial No	Test Equipment
1	#Error	#Error	3	#Error	#Error
2	#Error	#Error	4	#Error	#Error

Test Equipment Traceable to NPL Standards.

Method of Test

Prepared By: D.B.Faulkner

Approved By: M.Morgan

This equipment is part of a SAFETY INSTRUMENT SYSTEM, All testing, repairs and modifications must be in accordance with BS EN 61511

Refer to SI483003_RPT - 500 Series Tank Farm Management of Functional Safety report prior to commencing testing.

Note - Listed trips also trip other equipment/processes on the terminal and will activate the terminal annunciator system.

1. Confirm no affected operations in progress and permit to work issued. Record Permit No. 07416
2. Confirm all alarms & trips healthy. Select OPEN on local hand switch, confirm valve physically opens. Record times, OPEN selected to fully open (C>O), traveling time (TravO) and comment movement.
3. Trip valve via SIS HIHI level by operation of Nivotester test facility. Confirm valve physically closes, record times from trip to fully closed (O>C), travelling time (TravC) and comment movement. Reset SIS, confirm valve physically opens, record times from reset to fully open (C>O), travelling time (TravO) and comment movement
4. Activate Local Bund Isolation Pushbutton confirming valve physically closes on activation and reopens on Isolation healthy.
5. Activate Site ESD confirming valve physically closes on activation and reopens on ESD healthy.

Loop Test

Checked By: 

Witnessed By:

Accepted By:

Tag No	XV56101	XV56101	XV56101	XV56101	XV56101	XV56101	XV56101	XV56101	XV56101
Cal Cert No									
	Desired Position	Actual Position	Beacon Colour	Valve Action	Desired Seconds	HS Seconds	Trip Seconds	Movement Desired	Movement Actual
HS Close	Close	CLOSE RED		C>O	N/A	65.		Smooth	GREEN
HS Open	Open	OPEN WHITE.		O>C	<180	240	228	Smooth	---
				TravO	N/A	55.		Smooth	---
				TravC	>6090	165.	153	Smooth	---
Notes									
Notes									

Alarms & Trips


Alarms & Trips Source Reference:

SI483012_SCH_A

Tag No	LS56101	HS561	ESD	FuseFail	AirFail	A&T SCH
Cal Cert No						
Function	TEST	MAN	MAN	FailMode	FailMode	Diagnostic
Hardware/Software	H	H	H	H	H	H
Process Desired	Close XV	Close XV	Close XV	Close XV	Close Xv	A&T SCH
Instrument Desired	Close XV	Close XV	Close XV	Close Xv	Close XV	A&T SCH
Process Actual	CLOSE XV	CLOSE XV	CLOSE XV	CLOSE XV	CLOSE XV	AS SCH
Instrument Actual	CLOSE XV	CLOSE XV	CLOSE XV	CLOSE XV	CLOSE XV	AS SCH
XV closed/inhibited from opening desired	✓	✓	✓	✓	✓	
XV closed/inhibited from opening actual	✓	✓	✓	✓	✓	
Diagnostics as SI483012_SCH_A desired	✓	✓	✓	✓	✓	✓
Diagnostics as SI483012_SCH_A actual	✓	✓	✓	✓	✓	✓

Control Valve: Fail Action:-

Fail on air and power failure



Instrument Loop Test Sheet Certificate

Certificate Number: **XV56401**

Client:	Immingham Storage Co. Ltd	Date:	2/7/14	Loop No:	XV56401
Location:	ISCo East	Service:	Tank 564 Import Valve		
Project No:	SI483	Project:	SIS Restructuring	Loop Drg No:	SI483023_DWG_A

Cap No	Serial No	Test Equipment	Cap No	Serial No	Test Equipment
1	#Error	#Error	3	#Error	#Error
2	#Error	#Error	4	#Error	#Error

Test Equipment Traceable to NPL Standards.

Method of Test Prepared By: D-B-Faulkner Approved By: M-Morgan

This equipment is part of a SAFETY INSTRUMENT SYSTEM, All testing, repairs and modifications must be in accordance with BS EN 61511 Refer to SI483003_RPT - 500 Series Tank Farm Management of Functional Safety report prior to commencing testing.

Note - Listed trips also trip other equipment/processes on the terminal and will activate the terminal annunciator system.

1. Confirm no affected operations in progress and permit to work issued. Record Permit No. 074616
2. Confirm all alarms & trips healthy. Select OPEN on local hand switch, confirm valve physically opens. Record times, OPEN selected to fully open (C>O), traveling time (TravO) and comment movement.
3. Trip valve via SIS HIHI level by operation of Nivotester test facility. Confirm valve physically closes, record times from trip to fully closed (O>C), travelling time (TravC) and comment movement. Reset SIS, confirm valve physically opens, record times from reset to fully open (C>O), travelling time (TravO) and comment movement.
4. Activate Local Bund Isolation Pushbutton confirming valve physically closes on activation and reopens on Isolation healthy.
5. Activate Site ESD confirming valve physically closes on activation and reopens on ESD healthy.

Loop Test	Checked By: [Signature]			Witnessed By:			Accepted By:		
Tag No	XV56401	XV56401	XV56401	XV56401	XV56401	XV56401	XV56401	XV56401	XV56401
Cal Cert No									
	Desired Position	Actual Position	Beacon Colour	Valve Action	Desired Seconds	HS Seconds	Trip Seconds	Movement Desired	Movement Actual
HS Close	Close	CLOSE	RED	C>O	N/A	38	40	Smooth	Smooth
HS Open	Open	OPEN	WHITE	O>C	<180	95	215	Smooth	---
				TravO	N/A	28	30	Smooth	---
				TravC	>60	90	125	Smooth	---
Notes									
Notes									

Alarms & Trips	Alarms & Trips Source Reference: SI483012_SCH_A					
Tag No	LS56401	HS564	ESD	FuseFail	AirFail	A&T SCH
Cal Cert No						
Function	TEST	MAN	MAN	FailMode	FailMode	Diagnostic
Hardware/Software	H	H	H	H	H	H
Process Desired	Close XV	Close XV	Close XV	Close XV	Close Xv	A&T SCH
Instrument Desired	Close XV	Close XV	Close XV	Close Xv	Close XV	A&T SCH
Process Actual	✓	✓	✓	✓	✓	AS SCH
Instrument Actual	✓	✓	✓	✓	✓	AS SCH
XV closed/inhibited from opening desired	✓	✓	✓	✓	✓	
XV closed/inhibited from opening actual	✓	✓	✓	✓	✓	
Diagnostics as SI483012_SCH_A desired	✓	✓	✓	✓	✓	✓
Diagnostics as SI483012_SCH_A actual	✓	✓	✓	✓	✓	✓

Control Valve: Fail Action:- Fail on air and power failure

Instrument Loop Test Sheet Certificate

Certificate Number: XV56801

Client:	Immingham Storage Co. Ltd	Date:	2/7/18	Loop No:	XV56801
Location:	ISCo East	Service:	Tank 568 Import Valve		
Project No:	SI483	Project:	SIS Restructuring	Loop Drg No:	SI483025_DWG_A

Cap No	Serial No	Test Equipment	Cap No	Serial No	Test Equipment
1	#Error	#Error	3	#Error	#Error
2	#Error	#Error	4	#Error	#Error

Test Equipment Traceable to NPL Standards.

Method of Test

Prepared By: D.B.Faulkner

Approved By: M.Morgan

This equipment is part of a SAFETY INSTRUMENT SYSTEM, All testing, repairs and modifications must be in accordance with BS EN 61511 Refer to SI483003_RPT - 500 Series Tank Farm Management of Functional Safety report prior to commencing testing.

Note - Listed trips also trip other equipment/processes on the terminal and will activate the terminal annunciator system.

1. Confirm no affected operations in progress and permit to work issued. Record Permit No. 09416
2. Confirm all alarms & trips healthy. Select OPEN on local hand switch, confirm valve physically opens. Record times, OPEN selected to fully open (C>O), traveling time (TravO) and comment movement.
3. Trip valve via SIS HIHI level by operation of Nivotester test facility. Confirm valve physically closes, record times from trip to fully closed (O>C), travelling time (TravC) and comment movement. Reset SIS, confirm valve physically opens, record times from reset to fully open (C>O), travelling time (TravO) and comment movement
4. Activate Local Bund Isolation Pushbutton confirming valve physically closes on activation and reopens on Isolation healthy.

Report Faults and anomalies

Loop Test

Checked By: 

Witnessed By:

Accepted By:

Tag No	XV56801	XV56801	XV56801	XV56801	XV56801	XV56801	XV56801	XV56801	XV56801
Cal Cert No									
	Desired Position	Actual Position	Beacon Colour	Valve Action	Desired Seconds	HS Seconds	Trip Seconds	Movement Desired	Movement Actual
HS Close	Close	CLOSE	RED	C>O	N/A	30	30	Smooth	SMOOTH
HS Open	Open	OPEN	WHITE.	O>C	<180	85	240	Smooth	---
				TravO	N/A	25	25	Smooth	---
				TravC	>60	75	120	Smooth	---
Notes									
Notes									

Alarms & Trips

Alarms & Trips Source Reference:

SI483012_SCH_A

Tag No	LS56801	HS568	ESD	FuseFail	AirFail	A&T SCH
Cal Cert No						
Function	TEST	MAN	MAN	FailMode	FailMode	Diagnostic
Hardware/Software	H	H	H	H	H	H
Process Desired	Close XV	Close XV	Close XV	Close XV	Close Xv	A&T SCH
Instrument Desired	Close XV	Close XV	Close XV	Close Xv	Close XV	A&T SCH
Process Actual	✓	✓	✓	✓	✓	AS SCH
Instrument Actual	✓	✓	✓	✓	✓	AS SCH
XV closed/inhibited from opening desired	✓	✓	✓	✓	✓	
XV closed/inhibited from opening actual	✓	✓	✓	✓	✓	
Diagnostics as SI483012_SCH_A desired	✓	✓	✓	✓	✓	✓
Diagnostics as SI483012_SCH_A actual	✓	✓	✓	✓	✓	✓

Control Valve: Fail Action:-

Fail on air and power failure


2.2 Valves

Tank 561 Import/Export Valve	Serial No.	Model No.	
XV56101 - Body		P-03-4000-10256	✓ PASS.
XV56101 - Actuator		1507N4M0N25OLF2/ CF8 M	✓ PASS.
ZS56101 - Limit Switch Box		2245AB1A00022 AAAA R1	✓ PASS.
SOV56101 - Body	1108 .		✓ PASS
SOV56101 - Coil	110625 .		✓ PASS
XV56101 - Local JB	011152-10 .		✓ PASS.
Tank 562 Import/Export Valve	Serial No.	Model No.	
XV56201 - Body			
XV56201 - Actuator			
ZS56201 - Limit Switch Box			
SOV56201 - Body			
SOV56201 - Coil			
XV56201 - Local JB			
Tank 563 Import/Export Valve	Serial No.	Model No.	
XV56301 - Body			
XV56301 - Actuator			
ZS56301 - Limit Switch Box			
SOV56301 - Body			
SOV56301 - Coil			
XV56301 - Local JB			
Tank 564 Import/Export Valve	Serial No.	Model No.	
XV56401 - Body		1507N4M0N200	✓ PASS
XV56401 - Actuator	Q1125000 FG .	ACT2500R .	✓ PASS
ZS56401 - Limit Switch Box		2245AB1A00022 AAAA R1	✓ PASS
SOV56401 - Body	1108		✓ PASS
SOV56401 - Coil	110624 .		✓ PASS
XV56401 - Local JB	08/11510 .		✓ PASS




TANK 561

HHLA Probe length
= 1000mm



CONTROLLED
30 JUN 2014
CCIPY/ [Signature]

TANK 564




TANK 568


HHLA Probe length
= 1000mm

Handwritten signature

CONTROLLED
30 JUN 2014
COPY *[Signature]*



NOTE ~~NOT~~
BURN NOZZLE
NOT TO SHD
NOZZLE.



CLIENT: Immingham Storage Co Ltd	PROJECT REF: SI483	DOC REF: SI483005_HDR_A
PROJECT: SIS Restructuring	LOCATION: ISCo East	DATE: 01.07.14
PLANT SECTION: No4 East / 500 Series	PLANT UNIT: Tanks 561/564/568	PAGE: 1 OF 1
TESTING PHASE: SAT	SYSTEM: IME-SIS1	


Raised By	Date	Responsible Engineer	Ref	Deviation Details	Complete (Sign)
SAT	03.07.14	ISCo	1	SI483018_RPT SAT Section 7.1.5 XV56101 Trip time above acceptance criteria. Trip to valve closed time > 180s. Action – Review acceptance criteria.	
SAT	03.07.14	ISCo	2	SI483018_RPT SAT Section 7.2.5 XV56401 Trip time above acceptance criteria. Trip to valve closed time > 180s. Action – Review acceptance criteria.	
SAT	03.07.14	ISCo	3	SI483018_RPT SAT Section 7.3.5 XV56801 Trip time above acceptance criteria. Trip to valve closed time > 180s. Action – Review acceptance criteria.	
SAT	03.07.14	ISCo	4	No Thermal relief round XV if closed. Over pressurisation of pipeline possible under closed conditions. No remote monitoring of XV Open / Closed status. Action – Consider remote alert if XV closes or consider thermal relief modifications.	
SAT	03.07.14	ISCo	5	No Tag numbers on P&ID's Action – As Build P&ID's.	
SAT	03.07.14	ISCo	6	Front of panel lamp display difficult for operations unfamiliar with valve tag no's to determine physical plant configuration. Action – Consider Mimic in Switchroom or local / remote dynamic mimic (SCADA)	

APPROVALS

P & I DESIGN LTD: D.B.Faulkner
 CLIENT:

DATE:
 DATE:

IF IN DOUBT ASK




LEGEND

	GATE VALVE	CG	CONTENTS GAUGE
	BALL VALVE	DCV	DIGITAL CONTROL VALVE
	GLOBE VALVE	EPB	EMERGENCY SHUTDOWN BUTTON
	BUTTERFLY VALVE	ESD	EMERGENCY SHUTDOWN SYSTEM
	NEEDLE VALVE	ESV	EMERGENCY SHUTDOWN VALVE
	DIAPHRAGM VALVE	ET	EARTH PROVER/POINT
	PLUG VALVE	FC	FLOW CONTROL
	NON RETURN VALVE	FCV	FLOW CONTROL VALVE
	PRESSURE REDUCING VALVE	FE	FLOW ELEMENT
	PRESSURE CONTROL VALVE	FI	FLOW INDICATOR
	PRESSURE RELIEF VALVE	FM	FLOW METER
	THERMAL PRESSURE RELIEF VALVE	FR	FLOW RECORDER
	TANK PRESS/VAC VALVE	FT	FLOW TRANSMITTER
	ACTUATED VALVE	GO	GEAR OPERATED
	SOLENOID VALVE	HS	HAND SWITCH
	3-WAY VALVE	H	HIGH
	FLEXI HOSE	HH	HIGH HIGH
	HOSE COUPLING (FEMALE)	L	LOW
	HOSE COUPLING (MALE)	LL	LOW LOW
	SPECTACLE BLIND	LA	LEVEL ALARM
	FLAME ARRESTER/DETONATION TRAP	LC	LOCKED CLOSED
	FILTER/STRAINER	LI	LEVEL INDICATOR
	Y-TYPE STRAINER	LO	LOCKED OPEN
	TEMPORARY STRAINER	LS	LEVEL SWITCH
	DIFFUSER	LT	LEVEL TRANSMITTER
	TANK DIP HATCH	M	MOTOR
	HORN/KLAXON	NC	NORMALLY CLOSED
	TANK ROOF FREE VENT	PHA	PH ALARM
	FIRE HYDRANT (2 CONNECTION SHOWN)	PHI	PH INDICATOR
	DOUBLE DIAPHRAGM PUMP (AIR OPERATED)	PI	PRESSURE INDICATOR
	CENTRIFUGAL PUMP OR FAN	PT	PRESSURE TRANSMITTER
	METERING/DOSING PUMP	PW	PRESS/VAC VALVE
	PULSATION DAMPENER	RL	RUN LIGHT
	MOTOR	ROP	RESTRICTION ORIFICE PLATE
	FLOW ELEMENT	SG	SIGHT GLASS
	ORIFICE PLATE	SV	SOLENOID VALVE
	STEAM TRAP	TI	TEMPERATURE INDICATOR
	SWIVEL JOINT	TR	TEMPERATURE RECORDER
	SIGHT GLASS	TRV	THERMAL PRESSURE RELIEF VALVE
	INSTRUMENT SITED LOCAL TO MEASURING POINT	TS	TEMPERATURE SWITCH
	INSTRUMENT SITED ON THE MAIN CONTROL ROOM PANEL FACE	TT	TEMPERATURE TRANSMITTER
	INSTRUMENT SITED ON A LOCAL PANEL FACE	XV	ACTUATED VALVE

LINE IDENTIFICATION PHILOSOPHY

	NEW PIPEWORK
	LAGGED LINE
	LINE LAGGED & STEAM OR ELECTRICALLY TRACED
	JACKETED PIPEWORK
	EXISTING PIPEWORK
	FUTURE PIPEWORK
	UNDERGROUND PIPEWORK
	REDUNDANT PIPEWORK TO BE REMOVED
	ELECTRICAL SIGNAL
	PNEUMATIC SIGNAL

LINE NUMBER IDENTIFICATION



FLUID CODE IDENTIFICATION

XXX YYYY	INSTRUMENT SITED LOCAL TO MEASURING POINT	PRODUCTS	DSL	DIESEL
XXX YYYY	INSTRUMENT SITED ON THE MAIN CONTROL ROOM PANEL FACE	FAM	FATTY ACID METHYL ESTER (FAME)	
XXX YYYY	INSTRUMENT SITED ON A LOCAL PANEL FACE	GEN	GENERAL PURPOSE	
		GP	GENERAL PURPOSE (JETTY LINES)	
		MS	GASOLINE	
		HFO	HEAVY FUEL OIL	
		GO	GAS OIL	
		ID	TANK DRAIN	
		UTILITIES	CA	COMPRESSED AIR
		CON	CONDENSATE	
		FF	FIRE FOAM	
		FW	FIRE WATER	
		MPS	HIGH PRESSURE STEAM	
		IA	INSTRUMENT AIR	
		IPS	INTERMEDIATE PRESSURE STEAM	
		LPS	LOW PRESSURE STEAM	
		N	NITROGEN	
		TW	TOWNS WATER	

CONTROLLED
30 JUN 2014
SA7
COPY

NOTES:
HOLD 1: FIREMAN P&ID UNDER CONSTRUCTION
NOTE 1: ALL PRV ISOLATION VALVES ARE LOCKED OPEN
NOTE 2: BLANK FITTED SOUTH-SIDE OF #4 HOSEPT

2	PRV5198 REPLACED PRV5477	SGH	23-01-14		
1	VALVES UPDATED AND PRV5477 RELIEVING INTO TANK	SGH	11-12-13		
REV	AMENDMENTS	BY	DATE	CHK	CHECKED

Simon Storage
Immingham Storage Company Ltd
Immingham East Terminal
Immingham Dock
Immingham
DN40 2QW
T 01469 563900
E info@simonstorage.com
W www.simonstorage.com

DRAWN SGH SCALE NTS
APPROVED DATE 07/11/13


SIMON
bulk liquid & gas network

PROJECT	MASTER P&ID
TITLE	T-561 PIPING & INSTRUMENTATION DIAGRAM
DRG No.	IME-K-0028
REV.	2

© Simon Management Ltd (EQU-4603)

DATE REF: IME-K-0028

IF IN DOUBT ASK



LEGEND

- GATE VALVE
- BALL VALVE
- GLOBE VALVE
- BUTTERFLY VALVE
- NEEDLE VALVE
- DIAPHRAGM VALVE
- PLUG VALVE
- NON RETURN VALVE
- PRESSURE REDUCING VALVE
- PRESSURE CONTROL VALVE
- PRESSURE RELIEF VALVE
- THERMAL PRESSURE RELIEF VALVE
- TANK PRESS/VAC VALVE
- ACTUATED VALVE
- SOLENOID VALVE
- 3-WAY VALVE
- FLEXI HOSE
- HOSE COUPLING (FEMALE)
- HOSE COUPLING (MALE)
- SPECTACLE BLIND
- FLAME ARRESTER/DETONATION TRAP
- FILTER/STRAINER
- Y-TYPE STRAINER
- TEMPORARY STRAINER
- DIFFUSER
- TANK DIP HATCH
- HORN/KLAXON
- TANK ROOF FREE VENT
- FIRE HYDRANT (2 CONNECTION SHOWN)
- DOUBLE DIAPHRAGM PUMP (AIR OPERATED)
- CENTRIFUGAL PUMP OR FAN
- METERING/DOSING PUMP
- PULSATION DAMPER
- MOTOR
- FLOW ELEMENT
- ORIFICE PLATE
- STEAM TRAP
- SWIVEL JOINT
- SIGHT GLASS

LINE IDENTIFICATION PHILOSOPHY

- NEW PIPEWORK
- LAGGED LINE
- LINE LAGGED & STEAM OR ELECTRICALLY TRACED
- JACKETED PIPEWORK
- EXISTING PIPEWORK
- FUTURE PIPEWORK
- UNDERGROUND PIPEWORK
- REDUNDANT PIPEWORK TO BE REMOVED
- ELECTRICAL SIGNAL
- PNEUMATIC SIGNAL

LINE NUMBER IDENTIFICATION

FLUID CODE (SEE BELOW) DEDICATED LINE No.
 LINE SIZE PIPE SPEC
 ?-XX-YYYY-ZZZZ
 (e.g. 8"-MS-4001-AA01)

INSTRUMENT IDENTIFICATION

- INSTRUMENT SITED LOCAL TO MEASURING POINT
- INSTRUMENT SITED ON THE MAIN CONTROL ROOM PANEL FACE
- INSTRUMENT SITED ON A LOCAL PANEL FACE

FLUID CODE IDENTIFICATION

- PRODUCTS
- DSL DIESEL
 - FAM FATTY ACID METHYL ESTER (FAME)
 - GEN GENERAL PURPOSE
 - GP GENERAL PURPOSE (JETTY LINES)
 - MS GASOLINE
 - HFO HEAVY FUEL OIL
 - GO GAS OIL
 - TD TANK DRAIN
- UTILITIES
- CA COMPRESSED AIR
 - CON CONDENSATE
 - FF FIRE WATER
 - FW FIRE WATER
 - HPS HIGH PRESSURE STEAM
 - IA INSTRUMENT AIR
 - IPS INTERMEDIATE PRESSURE STEAM
 - LPS LOW PRESSURE STEAM
 - N NITROGEN
 - TW TOWNS WATER

DOCUMENT REVIEW
 A SIGNATURE INDICATES THAT AN AUTHORISED PERSON FROM THE SECTION LISTED PARTICIPATED IN A REVIEW OF THIS DRAWING.

SECTION	REV.	DATE
ENG. DESIGN	PJC AB	21/10/13
TERMINAL ENG.		03/03/14

NOTES:
 HOLD 1: FIREMAIN P&ID UNDER CONSTRUCTION
 NOTE 1: VALVES FOR METER PROVING
 NOTE 2: ALL PRV ISOLATION VALVES ARE LOCKED OPEN
 NOTE 3: SPRING RETURN VALVE
 NOTE 4: AIR ELIMINATOR. REF: IE-MECH ED114

REV	AMENDMENTS	BY	DATE	CHK
1	UPDATED FROM IMMEAS2024-13 (AV. GAS)	SGH	14/02/14	

Simon Storage
 Immingham Storage Company Ltd
 Immingham East Terminal
 Immingham Dock
 Immingham
 DN40 2QW
 T 01469 563900
 E info@simonstorage.com
 W www.simonstorage.com

DRAWN	SGH	SCALE	NTS	DATE	16/10/13
CHECKED	-	APPROVED	-	DATE	16/10/13

SIMON
 bulk liquid & gas network

PROJECT
 MASTER P&ID

TITLE
 T-568 PIPING & INSTRUMENTATION DIAGRAM

DRG. No. IME-K-0050 REV. 1


© Simon Management Ltd (1234-5678)

CAD REF: IME-K-0048

IF IN DOUBT ASK

REV. 0

DRG. No. IME-K-0052




LEGEND

- ☒ GATE VALVE
- ☒ BALL VALVE
- ☒ GLOBE VALVE
- ☒ BUTTERFLY VALVE
- ☒ NEEDLE VALVE
- ☒ DIAPHRAGM VALVE
- ☒ PLUG VALVE
- ☒ NON RETURN VALVE
- ☒ PRESSURE REDUCING VALVE
- ☒ PRESSURE CONTROL VALVE
- ☒ PRESSURE RELIEF VALVE
- ☒ THERMAL PRESSURE RELIEF VALVE
- ☒ TANK PRESS/VAC VALVE
- ☒ ACTUATED VALVE
- ☒ SOLENOID VALVE
- ☒ 3-WAY VALVE
- ☒ FLEXI HOSE
- ☒ HOSE COUPLING (FEMALE)
- ☒ HOSE COUPLING (MALE)
- ☒ SPECTACLE BLIND
- ☒ FLAME ARRESTER/DETONATION TRAP
- ☒ FILTER/STRAINER
- ☒ Y-TYPE STRAINER
- ☒ TEMPORARY STRAINER
- ☒ DIFFUSER
- ☒ TANK DIP HATCH
- ☒ HORN/KLAXON
- ☒ TANK ROOF FREE VENT
- ☒ FIRE HYDRANT (2 CONNECTION SHOWN)
- ☒ DOUBLE DIAPHRAGM PUMP (AIR OPERATED)
- ☒ CENTRIFUGAL PUMP OR FAN
- ☒ METERING/DOSING PUMP
- ☒ PULSATION DAMPENER
- ☒ MOTOR
- ☒ FLOW ELEMENT
- ☒ ORIFICE PLATE
- ☒ STEAM TRAP
- ☒ SWIVEL JOINT
- ☒ SIGHT GLASS

LINE IDENTIFICATION PHILOSOPHY

- NEW PIPEWORK
- LAGGED LINE
- LINE LAGGED & STEAM OR ELECTRICALLY TRACED
- JACKETED PIPEWORK
- EXISTING PIPEWORK
- FUTURE PIPEWORK
- UNDERGROUND PIPEWORK
- REDUNDANT PIPEWORK TO BE REMOVED
- ELECTRICAL SIGNAL
- PNEUMATIC SIGNAL

LINE NUMBER IDENTIFICATION



FLUID CODE IDENTIFICATION

- XXX-XXXX INSTRUMENT SITED LOCAL TO MEASURING POINT
 - XXX-XXXX INSTRUMENT SITED ON THE MAIN CONTROL ROOM PANEL FACE
 - XXX-XXXX INSTRUMENT SITED ON A LOCAL PANEL FACE
- PRODUCTS**
- DSL DIESEL
 - FAM FATTY ACID METHYL ESTER (FAME)
 - GEN GENERAL PURPOSE
 - GP GENERAL PURPOSE (JETTY LINES)
 - MS GASOLINE
 - HFO HEAVY FUEL OIL
 - GO GAS OIL
 - TD TANK DRAIN
- UTILITIES**
- CA COMPRESSED AIR
 - CON CONDENSATE
 - FF FIRE FOAM
 - FW FIRE WATER
 - HPS HIGH PRESSURE STEAM
 - IA INSTRUMENT AIR
 - IPS INTERMEDIATE PRESSURE STEAM
 - LPS LOW PRESSURE STEAM
 - N NITROGEN
 - TW TOWNS WATER
- DOCUMENT REVIEW**
- A SIGNATURE INDICATES THAT AN AUTHORISED PERSON FROM THE SECTION LISTED PARTICIPATED IN A REVIEW OF THIS DRAWING
- | | | |
|--------------|--------|----------|
| SECTION | REV. 0 | DATE |
| ENG-DESIGN | PJC | 30/10/13 |
| TERMINAL ENG | | |



NOTES:

HOLD 1: FIREMAN P&ID UNDER CONSTRUCTION

NOTE 1: ALL PRV ISOLATION VALVES ARE LOCKED OPEN

NOTE 2: DRAIN VALVES TO TANK PERIMETER

NOTE 3: DISCONNECTED TS (27) AND RADAR GAUGE (8)

Simon Storage
 Immingham Storage Company Ltd
 Immingham East Terminal
 Immingham Dock
 Immingham
 DN40 2QW

T 01469 563900
 E info@simonstorage.com
 W www.simonstorage.com



REV	AMENDMENTS	BY	DATE	CHK	CHECKED	APPROVED	DATE
							28/10/13

PROJECT	MASTER P&ID
TITLE	T-564 PIPING & INSTRUMENTATION DIAGRAM
DRG No.	IME-K-0052
REV	0

Management Ltd (EIM-6603)

DRG REF: IME-K-0052

DBA/1

SWITCHROOM POWER DISTRIBUTION BOARD

SWITCHROOM ANNUNCIATOR NODE

EXISTING SIS TANK OVERFILL MONITORING PANEL

NON-SIS TANK OVERFILL PROTECTION PANEL

NEW SIS TANK OVERFILL MONITORING PANEL

SIS TANK OVERFILL PROTECTION PANEL

CABLE C40366 TO BE MOVED FROM EXISTING SIS PANEL TO NEW SIS PANEL.

THIS CABLE WILL PROBABLY NOT BE LONG ENOUGH TO REACH THE NEW PANEL. CONSIDER SPLICING IN THE SWITCHROOM OR PULLING BACK TO THE NEW VALVE JUNCTION BOX IN AREA L/M/O (ADJACENT TO JB4/B1)

No.4 SWITCHROOM

FIELD - TANK 551

FIELD - TANK 564 & 568

JBW/204

E6275

3/2/14

JB4/B4

TANK LEVEL SWITCH JUNCTION BOX

JB4/197

TANK LEVEL SWITCH JUNCTION BOX

JB4/B1

TANK VALVE JUNCTION BOX

JB4/199

TANK VALVE JUNCTION BOX

JB4/B2

TANK VALVE JUNCTION BOX

JB4/200

TANK VALVE JUNCTION BOX

JB4/B5

TANK LEVEL SWITCH JUNCTION BOX


JB4/198

TANK LEVEL SWITCH JUNCTION BOX


CABLE X40336 TO BE MOVED FROM JB4/B4 TO NEW TANK LEVEL JUNCTION BOX

CABLES C40283 & C40295 TO BE MOVED FROM JB4/B2 TO NEW VALVE JUNCTION BOX


CABLES X40341 & X40345 TO BE MOVED FROM JB4/B5 TO NEW TANK LEVEL JUNCTION BOX



BUND 0



BUND 9



BUND 11

PROJECT DRAWING

BASED ON MASTER DRAWINGS SI277002_DWG & SI277003_DWG

MODS TO BE TRANSFERRED TO MASTER DRAWINGS ON COMPLETION OF THIS PROJECT

NOTES

- 1) NEW CABLES, PANELS, JUNCTION BOXES AND INSTALLATION WORK SHOWN IN RED

CONTROLLED

30 JUN 2014

COPY

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED							
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	
A	17/12/13	P.P.	P.P.	D.B.F.	D.B.F.	M.M. M.M.	ISSUED FOR TENDER
B	04/02/14	P.P.	P.P.	D.B.F.	D.B.F.	M.M. M.M.	ISSUED FOR CONSTRUCTION


PLANT: IRMINGHAM STORAGE Co. - EAST TERMINAL

TITLE: SIS RESTRUCTURING CABLE OVERVIEW TANKS 561, 564 & 568


CLIENT DRG. No. P&I DRG. No. SI4B3001_DWG

SHEET 1 OF 1

P & I Design Ltd
Tel. 01642 617444
www.pidesign.co.uk



SIDE ELEVATION



FRONT ELEVATION

FOR LABEL DETAILS SEE SCHEDULE S1483002.SCH

LED INDICATORS WITH LAMP TEST FACILITY

DRILL AND FIT BLANKS FOR FUTURE TANK INDICATORS

MOMENTARY ACTION PUSHBUTTONS

CABLE ENTRY →


ENCLOSURE	INITIAL 150
	ENCLOSURE 8805.500
	SIDE PANEL 8105.235
	PLINTH FRONT 8601.800
	PLINTH SIDE 8601.050
PAIN FINISH	RAL 7035
PROTECTION	IP55
LABELS	W/B/W TRAFFOLETE
CABLE INCOMING	SIDE ENTRY
CABLE OUTGOING	SIDE EXIT
SUPPLY	230VAC 50Hz

CONTROLLED
30 JUN 2014
COPY


NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	
A	17/12/13	P.P.	P.P.	D.B.F.	D.B.	M.M.	ISSUED FOR TENDER
B	29/01/14	P.P.	P.P.	D.B.F.	D.B.	M.M.	ISSUED FOR CONSTRUCTION
C	25/03/14	P.P.	P.P.	D.B.F.	D.B.	M.M.	POST FAT ISSUE

PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	No.4 SWITCHROOM TANK OVERFILL SIG PANEL EXTERNAL LAYOUT
	BRIDGESIDE TOWER CT 108 BRIMHAM EAST TERNAL BRIMHAM DOCK, BRIMHAM N.E. LINCOLNSHIRE. DN40 20W
	P & I Design Ltd Tel 01642 617444 www.pidesign.co.uk
	SHEET 1 OF 1
CLIENT DRG. No.	P&I DRG No. S1483005-DWG



VIEW ON BACK PLATE



VIEW ON ARROW A-A

RELAY No.	TYPE
R084	FINDER 4-POLE
R085	FINDER 4-POLE
R086	FINDER 4-POLE
R124	PILZ PNOZs2
R124A	PILZ PNOZs11
R250	PILZ PNOZs2
R330	PILZ PNOZs2
R410	PILZ PNOZs2
R283	OMRON 4-POLE
R296	OMRON 4-POLE
R299	FINDER 4-POLE
R304	FINDER 4-POLE
R306	LUTZ 1-POLE
R363	OMRON 4-POLE
R376	OMRON 4-POLE
R379	FINDER 4-POLE
R384	FINDER 4-POLE
R386	LUTZ 1-POLE
R443	OMRON 4-POLE
R456	OMRON 4-POLE
R459	FINDER 4-POLE
R464	FINDER 4-POLE
R466	LUTZ 1-POLE

NOTES

- RELAYS**
- A) SAFETY RELAYS :-
PILZ TYPE PNOZ s2 (Order No. 750 102)
 - B) EXPANSION RELAYS :-
PILZ TYPE PNOZ s11 (Order No. 750 111)
 - C) 4-POLE GUIDED CONTACT RELAYS :-
BASE - OMRON TYPE P7SA-10F-ND
RELAY - OMRON G7SA-3A1B
 - D) STANDARD 4-POLE RELAYS :-
BASE - FINDER TYPE 94.04.0 (Black)
RELAY - FINDER 55.34.9.024.0094
 - E) SINGLE POLE RELAYS :-
LUTZ - TYPE RE 7-2312 DC 24V (Order No. 760022)

TERMINAL BLOCKS

BLOCK	QTY	DESCRIPTION
TB-24V	25	WSI 6 (Wiedmuller 1011000000)
TB-0V	25	WTR 2.5 (Wiedmuller 1011000000)
TB-1	6	WDU 2.5 (Wiedmuller 1020000000)
TB-2	60	WTR 2.5 (Wiedmuller 1011000000)
TB-3	10	WDU 2.5 (Wiedmuller 1020000000)
TB-3	21	WTR 2.5 (Wiedmuller 1011000000)
TB-4	20	WTR 2.5 (Wiedmuller 1011000000)
TB-5	120	WTR 2.5 (Wiedmuller 1011000000)
TB-6	40	WDU 2.5 (Wiedmuller 1020000000)

WIRING DETAILS

DESCRIPTION

ELECTRICAL	440V / 240V AC:
SIZE:	n/a
COLOUR:	n/a
INSTRUMENT	230Vac SUPPLIES:
SIZE:	Suitably / Rated with Min mum 0.5mm ²
COLOUR:	Live (Brown) / Neutral (Blue) / Earth (Green/Yellow)
INSTRUMENT	110Vdc SUPPLIES:
SIZE:	n/a
COLOUR:	n/a
24VDC SUPPLIES:	
SIZE:	Suitably Rated with Mini mum 0.5mm ²
COLOUR:	Posit.ive (Red) / 0V (Black)
DIGITAL SWITCHED AC:	
SIZE:	n/a
COLOUR:	n/a
DIGITAL SWITCHED DC:	
SIZE:	0.5 mm ²
COLOUR:	White
ANALOGUE:	
SIZE:	0.5mm ²
COLOUR:	Grey
CRIMPS:	
TYPE:	Booth ace or Twin Grip Insulated
FERRULES:	
TYPE:	Heat Shrink Thermal Protected Sleeves

- GREY TRUNKING - FIELD CABLES (24Vdc)
- BLACK TRUNKING - 230vac
- GREY TRUNKING - PANEL WIRING (24Vdc)
- BLUE TRUNKING - FIELD WIRING (I.S.)


CONTROLLED
30 JUN 2014
COPY

- a) RELAY & TERMINAL QUANTITY REDUCED AS EXPORT VALVE LOGIC REMOVED.
- b) RELAY NUMBERS REVISED TO MATCH SPLIT SIS & BPCS LOGIC ON THE WIRING DRAWINGS.

REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	05/12/13	P.P.	P.P.	D.B.F.	D.B.F.	M.M. M.M. ISSUED FOR TENDER
B	03/02/14	P.P.	P.P.	D.B.F.	D.B.F.	M.M. M.M. ISSUED FOR CONSTRUCTION
C	25/03/14	D.B.F.	P.P.	D.B.F.	D.B.F.	M.M. M.M. MOST FAT ISSUE

PLANT	IMMINGHAM STORAGE Co - EAST TERMINAL
TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL INTERNAL LAYOUT(OPTION 1)
CLIENT DRG No	
DATE	
SCALE	
SHEET 1 OF 1	
P&I DESIGN	P & I Design Ltd Tel 01642 617444 www.pidesign.co.uk

LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)




AC POWER DISTRIBUTION


DC POWER DISTRIBUTION

SYSTEM TRIP RESET


001
002
003
004
005
006
007
008
009
010
011
012
013
014
015
016
017
018
019
020
021
022
023
024
025
026
027
028
029
030
031
032
033
034
035
036
037
038
039
040




041
042
043
044
045
046
047
048
049
050
051
052
053
054
055
056
057
058
059
060
061
062
063
064
065
066
067
068
069
070
071
072
073
074
075
076
077
078
079
080



081
082
083
084
085
086
087
088
089
090
091
092
093
094
095
096
097
098
099
100
101
102
103
104
105
106
107
108
109
110
111
112
113
114
115
116
117
118
119
120



LAMP TEST



NOTES
 1) LED INDICATORS FITTED WITH INTERNAL DIODES



IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED							PLANT	
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	IMMINGHAM STORAGE Co. - EAST TERMINAL	
A	17/12/13	P.P.	P.P.	D.B.	D.B.	M.M.	M.M.	No.4 SWITCHROOM TANK OVERFILL SIS PANEL
B	29/01/14	P.P.	P.P.	D.B.	D.B.	M.M.	M.M.	LOGIC DRAWING 1 : POWER DISTRIBUTION
C	25/03/14	E.B.	P.P.	D.B.	D.B.	M.M.	M.M.	ISSUED FOR CONSTRUCTION
								POST FAT ISSUE


CLIENT DRG. No. P&I DRG No. S14B3002 DWG

LAST NUMBER USED : 002
 SPARE TO : 020

LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)

GENERAL ACTIVATED VALVE SOLENOID VALVE DOUBLE WOUND TRANSFORMER LAMP BEACON SOUNDER VOLTMETER HOURS RUN METER AMMETER FREQUENCY METER	ISOLATORS & TERMINALS TERMINAL FUSE LINK NEUTRAL LINK REMOVABLE TERMINAL WITH DISCONNECT LINK PLUG AND SOCKET ISOLATOR FUSED SWITCH (NO-LOAD) FUSED SWITCH (ON-LOAD) FUSED SWITCH (ON LOAD (DOUBLE BREAK))	RELAYS & TIMERS RELAY TIMED RELAY NORMALLY OPEN NORMALLY CLOSED INSTANT OPEN DELAYED CLOSED INSTANT CLOSE DELAYED OPEN DELAYED OFF (N/C) DELAYED ON (N/O) CHANGEOVER CONTACT	CONTACTORS & OVERLOADS NORMALLY OPEN CONTACTOR NORMALLY CLOSED CONTACTOR MAGNETIC OVERLOAD RELAY THERMAL OVERLOAD RELAY MECHANICAL INTERLOCK	SWITCHES KEY OPERATED STOPLOCK PUSHBUTTON PUSHBUTTON STOP PUSHBUTTON START NORMALLY OPEN NORMALLY OPEN HELD CLOSED NORMALLY CLOSED NORMALLY CLOSED HELD OPEN HS SWITCH CONTACT MULTI POSITION TYPICAL 3 CIRCUIT OPENS ON RISING PRESSURE CLOSES ON RISING PRESSURE OPENS ON RISING LEVEL CLOSES ON RISING LEVEL OPENS ON INCREASING FLOW CLOSES ON INCREASING FLOW	RELAY TERMINAL NUMBERING APPLICABLE ON THIS DRAWING
--	--	--	--	--	--

SITE ESD



Resou Panel 1
TB4 4037A/11
74A 4037A/12
12c. 4037A
4037A/12
915 24V/3
915/021
CRASH STOP PANEL
CRASH STOP PANEL
CRASH STOP PANEL
CRASH STOP PANEL 4
EG0003
CRASH STOP RELAY COIL
FED VIA MARSH. CAB. FROM AH/10.
Resou 24V/1
Resou 040

LAST NUMBER USED : 023
SPARE TO : 030

LAST NUMBER USED : xxx
SPARE TO : 040

NO DRAWING CHANGES

LAST NUMBER USED : xxx
SPARE TO : 070


NOTES
1) LED INDICATORS FITTED WITH INTERNAL DIODES

CONTROLLED
30 JUN 2014
SAT
COPY

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED						
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	17/12/13	P.P.	P.P.	D.B.F.	D.B.F.	M.M. M.M. ISSUED FOR TENDER
B	03/02/14	P.P.	P.P.	D.B.F.	D.B.F.	M.M. M.M. ISSUED FOR CONSTRUCTION
C	25/03/14	D.B.F.	P.P.	D.B.F.	M.M.	POST FAT ISSUE


PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL LOGIC DRAWING 2 : ESD
CLIENT DRG. No.	P&I Design Ltd Tel 01642 617444 www.pidesign.co.uk
	SHEET 1 OF 1
	CLIENT DRG. No. S148300B_DWG

LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)




TANK 561 - SIS LOGIC

TANK 561 - BPCS LOGIC



LAST NUMBER USED : 080
 SPARE TO : 090



LAST NUMBER USED : 113
 SPARE TO : 130

- NOTES
- LED INDICATORS FITTED WITH INTERNAL DIODES.
 - VALVE LIMIT SWITCHES SHOWN WITH VALVE IN CLOSED POSITION.
 - REMOVABLE WIRE LINK. LINK REMOVED IF BPCS ACTION REQUIRED. LINK REFITTED FOR SIS TESTING.

CONTROLLED
 30 JUN 2014
 COPY

- DRAWING RE-ARRANGED TO SPLIT SIS & BPCS LOGIC.
- EXPORT VALVE REMOVED

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED						PLANT			
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	TITLE		
A	17/12/13	P.P.	P.P.	D.B.F.	D.B.F.	M.M.	M.M.	ISSUED FOR TENDER	IMMINGHAM STORAGE Co. - EAST TERMINAL
B	03/02/14	P.P.	P.P.	D.B.F.	D.B.F.	M.M.	M.M.	ISSUED FOR CONSTRUCTION	No.4 SWITCHROOM TANK OVERFILL SIS PANEL LOGIC DRAWING 3 : TANK 561
C	25/03/14	P.P.	P.P.	D.B.F.	D.B.F.	M.M.	M.M.	POST FAT ISSUE	


CLIENT DRG. No. P&I DRG No. S1483009_DWG

IMMINGHAM STORAGE Co. - EAST TERMINAL
 No.4 SWITCHROOM TANK OVERFILL SIS PANEL
 LOGIC DRAWING 3 : TANK 561

SIMON P&I DESIGN


SHEET 1 OF 1

Tel. 01642 617444
 www.pidesign.co.uk




TANK 564 - SIS LOGIC

TANK 564 - BPCS LOGIC



LAST NUMBER USED : 140
SPARE TO : 150



LAST NUMBER USED : 173
SPARE TO : 190

NOTES

- 1) LED INDICATORS FITTED WITH INTERNAL DIODES.
2) VALVE LIMIT SWITCHES SHOWN WITH VALVE IN CLOSED POSITION.
3) REMOVABLE WIRE LINK. LINK REMOVED IF BPCS ACTION REQUIRED. LINK REFITTED FOR SIS TESTING.



- a) DRAWING RE-ARRANGED TO SPLIT SIS & BPCS LOGIC.
b) EXPORT VALVE REMOVED

Table with columns: REV, DATE, BY, DRN, CHK'D, APP'D, DESCRIPTION. Includes revision history for the drawing.

Project information including client name (MIMINGHAM STORAGE Co.), title (No.4 SWITCHROOM TANK OVERFILL SIS PANEL LOGIC DRAWING 4 : TANK 564), and company details (P & J Design Ltd).

570 P112 · R124 · P102 s2 750102 138643 R24A 750111 126494 Loop Subst.


INSTRUMENT SCHEDULE

Instrument Tag No.	Service	Instrument Spec. SPC	Manufacturer	Model Number	Serial Number	Certification	Alex Certificate No	Site Specific SIS Tag (ATEX Tag)	P & I Drawing Client (REV)	Loop Drawing DWG	I/O Requirement SIS Logic Solver						Notes D = Digital, A = Analogue, I = In, O = Out S = Software, H = Hardwired,	
											DI	DO	AI	AO	Address	Comms		
TANK 561 Gasoline Storage Tank													SI483001_DWG (1)		(1) Tanks 561, 564 & 568 Cable Overview			
LE561	Independent High High Level Probe	SI277001	Endress & Hauser	FTL51-GAC2BB7G4A	A408E201827	Ex II 1/2 G Ex ia IIC T B0 C	KEMA99ATEX0523	E1765 (E10001)		SI483020	1							A4 OBDK 01027
LS561	Nivostester	SI277001	Endress & Hauser	FTL 325P H3 E3	A4029A01093	Ex II(1)GD [EEx ia] IIC/IB	DMT01ATEXE052	N/A		SI483020		2						
R250	Safety Relay		PILZ	PNOZ s2	750102138641	N/A	N/A	N/A		SI483020		1						
Final Element Pipeline Import Block Valve													SI483021					
XV56101	Valve Body		Westlock	150 TM9N DN250	197181	N/A	N/A	V8545		SI483021								P-03-4000-10256
XV56101	Valve Actuator		Westlock	ACT2500R	P03400010256	N/A	N/A	E10093		SI483021								
ZS56101	Limit Switch Box		Westlock	2245		N/A	N/A	E10094 (E0519)		SI483021	2	2						
SOV56101	Solenoid Body		Seitz	CP 0632 CPU		N/A	N/A	E10095		SI483021								
SOV56101	Solenoid Coil		Seitz	11F52 24V/10A	121.104.024C (A7)	Ex II(1)GD [EEx ia] IIC/IB	DMT01ATEXE052	E10096 (E0518)		SI483021	1	1						Frn 110625
JB XV5601	Local Junction Box		FIEL	Range 9000	01152-10	N/A	N/A	E10097 (E0517)		SI483021								
Manual Shutdown Bund Isolation													SI483021					
HS561	Bund Isolation Station					N/A	N/A	N/A		SI483021	1	1						Located in JB4/87
Local	Local Selector Switch					N/A	N/A	N/A		SI483021								Close "Close"
TANK 564 Gasoline Storage Tank													SI483001_DWG (1)		(1) Tanks 561, 564 & 568 Cable Overview			
LE564	Independent High High Level Probe	SI277001	Endress & Hauser	FTL51-GAC2BB7G4A	A40BD901 027	Ex II 1/2 G Ex ia IIC T B0 C	KEMA99ATEX0523	E1771 (E10016)		SI483022	1							
LS564	Nivostester	SI277001	Endress & Hauser	FTL 325P H3 E3	A4029801 093	Ex II(1)GD [EEx ia] IIC/IB	DMT01ATEXE052	N/A		SI483022		2						
R330	Safety Relay		PILZ	PNOZ s2	750102131134	N/A	N/A	N/A		SI483022		1						
Final Element Pipeline Import Block Valve													SI483023					
XV56401	Valve Body		Actreg	150 TM9XN DN200	LP2204248	N/A	N/A	E10099		SI483023								V 7774
XV56401	Valve Actuator		Actreg	ACT2500R		N/A	N/A	E10033		SI483023								EV 54
ZS56401	Limit Switch Box		Westlock	2245		N/A	N/A	E10034 (E0516)		SI483023	2	2						
SOV56401	Solenoid Body		Seitz	CP 0632 CPU		N/A	N/A	E10035		SI483023								
SOV56401	Solenoid Coil		Seitz	11F52 24V/10A	121.104.024C (A7)	Ex II(1)GD [EEx ia] IIC/IB	DMT01ATEXE052	E10036 (E0515)		SI483023	1	1						Frn 110624
JB4/145	Local Junction Box		FIEL	Range 9000	08/11510	N/A	N/A	E10037 (E1841)		SI483023								
Manual Shutdown Bund Isolation													SI483023					
HS564	Bund Isolation Station					N/A	N/A	N/A		SI483023	1	1						Located in JB4/88
Local	Local Selector Switch					N/A	N/A	N/A		SI483023								XV56101 MANUAL OPERATION
TANK 568 Gasoline Storage Tank													SI483001_DWG (1)		(1) Tanks 561, 564 & 568 Cable Overview			
LE568	Independent High High Level Probe	SI277001	Endress & Hauser	FTL51-GAC2BB7G4A	A40BDF01027	Ex II 1/2 G Ex ia IIC T B0 C	KEMA99ATEX0523	E1772 (E10010)		SI483024	1							
LS568	Nivostester	SI277001	Endress & Hauser	FTL 325P H3 E3	A4029A01093	Ex II(1)GD [EEx ia] IIC/IB	DMT01ATEXE052	N/A		SI483024		2						Altes A4029501093
R410	Safety Relay		PILZ	PNOZ s2	750102138641	N/A	N/A	N/A		SI483024		1						
Final Element Pipeline Import Block Valve													SI483025					
XV56801	Valve Body		Actreg	150 TM9XN DN200	LP2204248	N/A	N/A	E10106		SI483025								V 8544
XV56801	Valve Actuator		Actreg	ACT2500R		N/A	N/A	E10038		SI483025								EV 38
ZS56801	Limit Switch Box		Westlock	2245		N/A	N/A	E10039 (E3240)		SI483025	2	2						WHITE OPEN RED CLOSED
SOV56801	Solenoid Body		Seitz	CP 0632 CPU		N/A	N/A	E10042		SI483025								Frn 110727
SOV56801	Solenoid Coil		Seitz	11F52 24V/10A	121.104.024C (A7)	Ex II(1)GD [EEx ia] IIC/IB	DMT01ATEXE052	E10043 (E3260)		SI483025	1	1						
JB4/149	Local Junction Box		FIEL	Range 9000	08/11521	N/A	N/A	E10044 (E1838)		SI483025								
Manual Shutdown Bund Isolation													SI483025					
HS568	Bund Isolation Station					N/A	N/A	N/A		SI483025	1	1						Located in JB4/88
Local	Local Selector Switch					N/A	N/A	N/A		SI483025								XV56801 MANUAL OPERATION
Infrastructure 500 Series Field Equipment													SI483025					
JB4/87	Bund Isolation Panel					N/A	N/A	N/A		SI483025								SI5 Lager removed.
JB4/88	Bund Isolation Panel					N/A	N/A	N/A		SI483025								NOS SIS TAG
JB4/197	Bund TBC SIS IHLA JB					N/A	N/A	N/A		SI483025								
JB4/198	Bund TBC SIS IHLA JB					N/A	N/A	N/A		SI483025								
JB4/199	Bund TBC SIS IHLA JB					N/A	N/A	N/A		SI483025								
JB4/200	Bund TBC SIS Valves JB					N/A	N/A	N/A		SI483025								
Spare													SI483025					
	1# SIRA CENTER 3155																	
	2# Ex II 2 GD Exe II TG T850C																	
	SEITZ COIL P1602 ATX2125 Ex II 2 G Ex emb II TG																	
	#3 GHG4181101 R0003 PTB097AFAT01081U Ex de IIC Ex II 2 G																	
	JD TB. LOCATING IN CONTROL SIB BUND.																	
	#5 TB MH 26262084E3 SN XA GBB001747 Ex II 2 G Ex ia IIC TG																	
	#6 TB MH 46381554E1 XAQA3009222																	
TOTALS											15	21						

NOTES	REVISION	DATE	BY	CHECKED	APPROVED	DESCRIPTION	PLANT	ISCo East
	A	04.02.14	DBF	MM	MM	Original Issue for Review		500 Series Terminal SIS Instrument Schedule
				30 JUN 2014				
						SHEET 1 OF 1	REF NO. SI483010 SCH	


JB4/199 · (570RM) + #1 ± = 4-6 11-13 18-20 25-27 32-34 39-41

LEGEND OF GRAPHICAL SYMBOLS (ALL CONTACTS SHOWN IN THE DE-ENERGISED STATE)




TANK 568 - SIS LOGIC

TANK 568 - BPCS LOGIC



LAST NUMBER USED : 200
 SPARE TO : 210



LAST NUMBER USED : 233
 SPARE TO : 250

- NOTES
 1) LED INDICATORS FITTED WITH INTERNAL DIODES.
 2) VALVE LIMIT SWITCHES SHOWN WITH VALVE IN CLOSED POSITION.
 3) REMOVABLE WIRE LINK. LINK REMOVED IF BPCS ACTION REQUIRED. LINK REFITTED FOR SIS TESTING.



- a) DRAWING RE-ARRANGED TO SPLIT SIS & BPCS LOGIC.
 b) EXPORT VALVE REMOVED

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED							PLANT	IMMINHAM STORAGE Co. - EAST TERMINAL	
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	TITLE	No.4 SWITCHROOM TANK OVERFILL SIS PANEL LOGIC DRAWING 5 : TANK 568	
A	16/12/13	P.P.	P.P.	D.B.F.	D.B.F.	M.M. M.M.	ISSUED FOR TENDER	SIMON STORAGE Co. Ltd BRIMINGHAM EAST TERMINAL BRIMINGHAM DOCK, BRIMINGHAM, N.E. LINCOLNSHIRE DN40 20W P & I Design Ltd Tel: 01642 617444 www.pidesign.co.uk	
B	03/02/14	P.P.	P.P.	D.B.F.	D.B.F.	M.M. M.M.	ISSUED FOR CONSTRUCTION		
C	25/03/14	P.P.	P.P.	D.B.F.	D.B.F.	M.M. M.M.	POST FAT ISSUE		
							CLIENT DRG. No.	P&I DRG No. S1483011_DWG	

FIELD


No.4 SWITCHROOM

TANK 561 *Be=0*

JB4/197 TANK LEVEL SIS JUNCTION BOX


TANK OVERFILL SIS MONITORING PANEL

BPCS (FUTURE)



NO TB NUMBERS.

REFER TO LOGIC DRAWING
SI483009_DWG
FOR FULL FUNCTIONALITY




TANK 561 SAFETY RELAY TRIPPED TO BPCS (FUTURE)

TANK 561 HIGH HIGH LEVEL TO BPCS (FUTURE)

WORKING COPY

ANNUNCIATOR SYSTEM PANEL

OPS OFFICE



REFER TO ANNUNCIATOR & RADIO MESSAGING SYSTEM MANUAL FOR FULL DETAILS - SI488001_MNL

CERTIFIED EQUIPMENT

TAG No.	CERTIFICATE No.	ATEX CERTIFICATION	I.S. CALCULATION
LE56101	KEMA 09 ATEX 0523	Ex II 1/2 G EEx Ia IIC T6	SI277009_CAL
LS56101	DMT 01 ATEX E 052	Ex II (1) GD [EEx Ia] IIC	
JB4/197			

CONTROLLED
30 JUN 2014
COPY

BASED ON MASTER DRAWING SI277055_DWG
MODS TO BE TRANSFERRED TO MASTER DRAWING ON COMPLETION OF THIS PROJECT

PROJECT DRAWING



IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

REV	DATE	BY	DRN	CHK	APP'D	DESCRIPTION
A	13/02/14	P.P.	P.P.	D.B.F.	M.M.	ISSUED FOR CONSTRUCTION

PLANT	TITLE	CLIENT DRG. No.
IMMINGHAM STORAGE Co. - EAST TERMINAL	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM LE56101 - TANK 561 HIGH HIGH LEVEL LOOP SHEET	

ANNUNCIATOR WINDOW
ROW 9 - COLUMN 7
LAH56101
TANK 561
HIGH HIGH LEVEL



P & I Design Ltd
Tel 01642 617444
www.pidesign.co.uk

FIELD *BOND O*

No.4 SWITCHROOM : TANK OVERFILL SIS PANEL

BPCS (FUTURE)

REFER TO LOGIC DRAWING
SI483009_DWG
FOR FULL FUNCTIONALITY



OPEN TANK 561 IMPORT VALVE COMMAND FROM BPCS (FUTURE)



TANK 561 IMPORT VALVE OPEN TO BPCS (FUTURE)

TANK 561 IMPORT VALVE CLOSED TO BPCS (FUTURE)

TANK 561 ISOLATION PUSHBUTTON OPERATED TO BPCS (FUTURE)

JB4/87 : TANK ISOLATION JUNCTION BOX

No.4 SWITCHROOM : TANK OVERFILL ROSOV PANEL



PROJECT DRAWING

BASED ON MASTER DRAWING SI277129_DWG

MODS TO BE TRANSFERRED TO MASTER DRAWING ON COMPLETION OF THIS PROJECT

CERTIFIED EQUIPMENT			
TAG No.	CERTIFICATE No.	ATEX CERTIFICATION	I.S. CALCULATION
SOV56101	PTB 02 ATEX 2125X	Ex II 2 G EEx em II T6	N/A
Z556101	EPSILON 08 ATEX 2370X	Ex II 2 G EEx d IIB+H ₂ T6	N/A
JB4/87	PTB 02 ATEX 1014	Ex II 2 GD EEx e Ia II T6	N/A
LOCAL J/B	SIRA 06 ATEX 3185	Ex II 2 GD EEx e II T6	N/A

- NOTES
- LED INDICATORS FITTED WITH INTERNAL DIODES.
 - REMOVABLE WIRE LINK. LINK REMOVED IF BPCS ACTION REQUIRED. LINK REFITTED FOR SIS TESTING.

CONTROLLED
30 JUN 2014
COPY

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED						
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	13/02/14	P.P.	P.P.	D.B.A.	[Signature]	ISSUED FOR CONSTRUCTION



PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM XV56101 - TANK 561 IMPORT/EXPORT VALVE LOOP SHEET
CLIENT DRG. No.	Pa1 DRG No. SI483021_DWG

P & I Design Ltd
Tel. 01642 617444
www.pidesign.co.uk

TANK 564 *Bump G*

JB4/198 TANK LEVEL SIS JUNCTION BOX


REFER TO LOGIC DRAWING
S1483010_DWG
FOR FULL FUNCTIONALITY



WORKING COPY

ANNUNCIATOR SYSTEM PANEL

OPS OFFICE



CERTIFIED EQUIPMENT

TAG No.	CERTIFICATE No.	ATEX CERTIFICATION	I.S. CALCULATION
LE56401	KEMA 99 ATEX 0523	Ex II 1/2 G EEx ia IIC T6	S1277009_CAL
LS56401	DMT 01 ATEX E 052	Ex III(1) GD I Ex II IC	
JB4/198			

CONTROLLED
30 JUN 2014
COPY

BASED ON MASTER DRAWING S1277058_DWG
MODS TO BE TRANSFERRED TO MASTER DRAWING ON COMPLETION OF THIS PROJECT

PROJECT DRAWING



IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	13/02/14	P.P.	P.P.	D.B.F.	[Signature]	ISSUED FOR CONSTRUCTION

PLANT	TITLE	CLIENT DRG. No.
IMMINGHAM STORAGE CL 3 - EAST TERMINAL	TANK OVERFILL PROTECTION SAFETY INSTRUMENTS SYSTEM LE56401 - TANK 564 HIGH HIGH LEVEL LOOP SHEET	

SHEET 1 OF 1
 P&I DRG No. S1483022_DWG



FIELD *Burno G.*

JB4/200 TANK VALVE JUNCTION BOX

No.4 SWITCHROOM : TANK OVERFILL SIS PANEL



BPCS (FUTURE)

REFER TO LOGIC DRAWING
SI483010_DWG
FOR FULL FUNCTIONALITY



JB4/88 : TANK ISOLATION JUNCTION BOX

No.4 SWITCHROOM : TANK OVERFILL ROsov PANEL



REFER TO LOGIC DRAWING
SI277023_DWG
FOR FULL FUNCTIONALITY

CERTIFIED EQUIPMENT			
TAG No.	CERTIFICATE No.	ATEX CERTIFICATION	I.S. CALCULATION
SOV56401	PTB 02 ATEX 2125X	Ex II 2 G EEx em II T6	N/A
Z556401	EPSILON 08 ATEX 2370X	Ex II 2 G EEx d IIB+H2 T6	N/A
JB4/88	PTB 02 ATEX 1014	Ex II 2 GD EEx e lo II T6	N/A
LOCAL J/B	SIRA 06 ATEX 3185	Ex II 2 GD EEx e II T6	N/A
JB4/200			

- NOTES
- LED INDICATORS FITTED WITH INTERNAL DIODES.
 - REMOVABLE WIRE LINK. LINK REMOVED IF BPCS ACTION REQUIRED. LINK REFITTED FOR SIS TESTING.

CONTROLLED
30 JUN 2014
COPY

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED						
REV	DATE	BY	DRN	CHKD	APP'D	DESCRIPTION
A	13/02/14	P.P.	P.P.	D.B.	[Signature]	ISSUED FOR CONSTRUCTION

PLANT: IMMINGHAM STORAGE Co. - EAST TERMINAL

TITLE: TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM XV56401 - TANK 564 IMPORT/EXPORT VALVE LOOP SHEET

SIMON INSTRUMENTS

P & I Design Ltd
Tel: 01642 617444
www.pidesign.co.uk

INSTRUMENT LOOP SHEET FOR USE IN HAZARDOUS AREA

CLIENT DRG. No. P&I DRG No. SI483023_DWG

SHEET 1 OF 1

BASED ON MASTER DRAWING SI277111_DWG
MODS TO BE TRANSFERRED TO MASTER DRAWING ON COMPLETION OF THIS PROJECT


TANK 568 *Bump*

JB4/198 TANK LEVEL SIS JUNCTION BOX

TANK OVERFILL SIS MONITORING PANEL

BPCS (FUTURE)


REFER TO LOGIC DRAWING
SI483011_DWG
FOR FULL FUNCTIONALITY



WORKING COPY

ANNUNCIATOR SYSTEM PANEL

OPS OFFICE



IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

CERTIFIED EQUIPMENT			
TAG No.	CERTIFICATE No.	ATEX CERTIFICATION	I.S. CALCULATION
LE56801	KEMA 99 ATEX 0523	Ex II 1/2 G EEx Ia IIC T6	SI277009_CAL
LS56801	DMT 01 ATEX E 052	Ex II (1) GD [EEx Ia] IC	
JB4/198			

CONTROLLED
30 JUN 2014
COPY

BASED ON MASTER DRAWING SI277062_DWG
MODS TO BE TRANSFERRED TO MASTER
DRAWING ON COMPLETION OF THIS PROJECT

PROJECT DRAWING



REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	13/02/14	P.P.	P.P.	D.B.V.	M.W.	ISSUED FOR CONSTRUCTION



PLANT	IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE	TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM LE56801 - TANK 568 HIGH HIGH LEVEL LOOP SHEET
CLIENT DRG. No.	P&I DESIGN Ltd P&I DESIGN Tel: 01642 617444 www.pdesign.co.uk
INSTRUMENT LOOP SHEET FOR USE IN HAZARDOUS AREA	SHEET 1 OF 1
	P&I DRG No. SI483024_DWG

FIELD - *Bo 00 H*

JB4/200 TANK VALVE JUNCTION BOX



No.4 SWITCHROOM : TANK OVERFILL SIS PANEL

BPCS (FUTURE)



JB4/88 : TANK ISOLATION JUNCTION BOX

No.4 SWITCHROOM : TANK OVERFILL ROSOV PANEL



PROJECT DRAWING

BASED ON MASTER DRAWING SI277115_DWG
MODS TO BE TRANSFERRED TO MASTER DRAWING ON COMPLETION OF THIS PROJECT

CERTIFIED EQUIPMENT		
CERTIFICATE No.	ATEX CERTIFICATION	I.S. CALCULATION
PTB 02 ATEX 2125X	Ex II 2 G EEx em II T6	N/A
EPSILON 08 ATEX 2370X	Ex II 2 G EEx d IIB+H ₂ T6	N/A
PTB 02 ATEX 1014	Ex II 2 GD EEx e ia II T6	N/A
SIRA 06 ATEX 3185	Ex II 2 GD EEx e II T6	N/A

- NOTES
- LED INDICATORS FITTED WITH INTERNAL DIODES.
 - REMOVABLE WIRE LINK. LINK REMOVED IF BPCS ACTION REQUIRED. LINK REFITTED FOR SIS TESTING.

CONTROLLED
30 JUN 2014
COPY

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED						
REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION
A	13/02/14	P.P.	P.P.	D.B.E.	[Signature]	ISSUED FOR CONSTRUCTION

PLANT: IMMINGHAM STORAGE Co. - EAST TERMINAL
TITLE: TANK OVERFILL PROTECTION SAFETY INSTRUMENT SYSTEM XV56801 - TANK 568 IMPORT/EXPORT VALVE LOOP SHEET

SIMON IMMINGHAM STORAGE Co. Ltd. IMMINGHAM EAST TERMINAL, IMMINGHAM DOCK, N.E. LINCOLNSHIRE, DN40 2JW

P & I Design Ltd Tel. 01642 617444 www.pidesign.co.uk

INSTRUMENT LOOP SHEET FOR USE IN HAZARDOUS AREA SHEET 1 OF 1
CLIENT DRG. No. P&I DRG No. SI483025_DWG

P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

IMMINGHAM STORAGE Co LTD

IMMINGHAM EAST TERMINAL

IME-SIS1

SAFETY INSTRUMENT SYSTEM

DOCUMENTATION VERIFICATION PROCEDURE



Rev	Date	By	Checked	Approved	Description	Client Ref.
A	09.04.14	D.B.Faulkner	D.S.Regan <i>DR</i>	ISCo	Original Issue	Document No. SI483017_RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1	REVISION HISTORY	3
2	INTRODUCTION	3
3	SCOPE	4
4	DEFINITIONS AND ABBREVIATIONS	5
5	PREPARATION	6
6	DOCUMENTATION VERIFICATION	7



1 REVISION HISTORY

Rev	Description
A	Original Issue

This document will be revised with any additions to or removals from IME-SIS1 throughout the operational lifecycle of the system.

2 INTRODUCTION

This document provides a procedure for documentation verification to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



3 SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

Lifecycle Stages

Operation and Maintenance - BS EN 61511 Clause 16

Audience

This document has been produced for use by competent persons knowledgeable in testing Safety Instrumented Systems.

Brief System Description

IME-SIS1 under test is to prevent the overfill of storage tanks 561, 564 & 568 when on import duty. The system is classified as SIL2.

Full system description in documentation reference SI277001 RPT – IME-SIS1 Safety Instrument System and Piping & Instrument Diagrams – IME-K-0028 – Tank 561, IME-K-0052 – Tank 564 & IME-K-0050 – Tank 568.

Procedure

This procedure outlines the necessary steps required to verify the correct documentation used for testing and identify modifications to the system since the last testing phase.

Detailed in this report are the methods of test for documentation associated with IME-SIS1. The results of these tests will be recorded in this report, historical data will be recorded and approved as satisfactory in report reference SI483015 RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.

All faults should be reported to the system keeper. If further work is required the system keeper will initiate it.



4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PFD	Probability of Failing on Demand
SCADA	Supervisory Control and Data Acquisition (Visual display screen)
P&ID	Piping & Instrument Diagram
SCH	Schedule
PTW	Permit to Work



5 PREPARATION




Controlled copies of the following documentation will be required :-
SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle
SI483001_REG - IME-SIS1 Report Register
SI483002_REG - IME-SIS1 Instrument Specification Register
SI483003_REG - IME-SIS1 Drawing Register
SI483004_REG - IME-SIS1 Calculation Register

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.

Controlled copies of all documentation required for testing to be attached.



6 DOCUMENTATION VERIFICATION

Purpose of Test				
Pre physical on site testing check of documentation to verify correct documentation to be used for testing and identify modifications to the system since last testing phase. <i>Incorrect or updated documentation may lead to incomplete testing or undesirable effects on other site systems and terminal operation.</i>				
Controlled Copy Documentation Required				
SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle SI483001_REG - IME-SIS1 Report Register SI483002_REG - IME-SIS1 Instrument Specification Register SI483003_REG - IME-SIS1 Drawing Register SI483004_REG - IME-SIS1 Calculation Register				
Step	Method of Test	Acceptance Criteria	Pass (✓)	Fail (x) Initial
6.1	Compare system documentation to registers. Highlight documentation checked on controlled copy of registers. Review changes since last testing phase as documented in SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.	Documentation available and auditable. Documentation revisions reflect installed system. <i>Comment any issues in section 6.2 and review / rectify prior to starting site work</i>		
6.2	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
	INST ENG (P.I.)	ISA FSS		03/07/15
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



CLIENT:
 Immingham Storage Co Ltd
 Immingham East Terminal

ISSUE **DATE** **BY** **CHKD** **APPD**
 A 25.06.14 DBF MM MM

CLIENT REF.
 IME-SIS1
P & I REF.
 SI483001_REG
 SHT 1 OF 1

REPORT NO	REVISION					DESCRIPTION	
	ISSUE	0	A	B	C		D
SI057001_RPT						G	Layers of Protection Analysis
SI277001_RPT						E	Gasoline Tank Overfill Protection S.I.S System
SI277010_RPT						F	Safety Requirement Specification
SI277014_RPT						C	Stage 3 Function Safety Assessment
SI277016_RPT						D	Stage 3 Function Safety Assessment
SI277101_RPT						B	Safety Compliance Document
SI277102_RPT						B	Management of Functional Safety
SI483001_RPT						A	SIS Restructuring Modification Report
SI483012_RPT						A	IME-SIS1 RAMS
SI483015_RPT						A	IME-SIS1 Operation, Maintenance and Modification Lifecycle
SI483017_RPT						A	IME-SIS1 Documentation Verification Procedure
SI483018_RPT						A	IME-SIS1 Shutdown Conditions Proof Testing Procedure
SI483019_RPT						A	IME-SIS1 Equipment Failure Proof Testing Procedure
SI483020_RPT						A	IME-SIS1 Preventative Maintenance Procedure



P & I Design Ltd

Instrument Specification Register

CLIENT:
 Immingham Storage Co Ltd
 East Terminal

ISSUE DATE BY CHKD APPD
 A 07.02.14 DBF MM MM

CLIENT REF.
 IME-SIS1
P & I REF.
 SI483002_REG
 SHT 1 OF 2

P&I REF.	ISSUE	REVISION				SUPPLIER	TAG No.	ITEM
		0	A	B	C D E			
SI483001_SPC		A				Endress & Hauser	LE56101	Tank 561 High Level Probe
SI483001_SPC		A				Endress & Hauser	LS56101	Tank 561 High Level Switch - Isolating Unit
SI483002_SPC		A				Endress & Hauser	LE56401	Tank 564 High Level Probe
SI483002_SPC		A				Endress & Hauser	LS56401	Tank 564 High Level Switch - Isolating Unit
SI483003_SPC		A				Endress & Hauser	LE56801	Tank 568 High Level Probe
SI483003_SPC		A				Endress & Hauser	LS56801	Tank 568 High Level Switch - Isolating Unit
SI277016_SPC		B				Installation Contractor	JB4_200	Valve Junction Box
SI277015_SPC		B				Installation Contractor	JB4_199	Valve Junction Box
SI277017_SPC		B				Installation Contractor	JB4_197	Level Junction Box
SI277018_SPC		B				Installation Contractor	JB4_198	Level Junction Box



CLIENT:
Immingham Storage Co Ltd
ISCo East Terminal

REV	DATE	BY	CHKD	APPD
A	17.12.13	DBF	MM	MM
B	04.02.14	DBF	MM	MM
C	25.06.14	DBF	MM	MM
D	31.10.14	DBF	MM	MM

CLIENT REF.
IME-SIS1
P & I REF.
SI483003_REG
SHT 1 OF 71

DOCUMENT NO **REVISION** **DESCRIPTION**
ISSUE **A B C D E**

DRAWINGS

System Overviews

SI057001_DWG B Gasoline Import Pipeline Routing Diagram

Cable Overviews

SI483001_DWG A B C SIS Overfill Protection Cable Overview

Logic Drawings

SI483005_DWG A B C D SIS Logic Panel External Layout

SI483006_DWG A B C D SIS Logic Panel Internal Layout

SI483007_DWG A B C D SIS Logic Drawing 1 , Power Distribution

SI483008_DWG A B C D SIS Logic Drawing 2 , ESD

SI483009_DWG A B C D SIS Logic Drawing 3 , Tank 561

SI483010_DWG A B C D SIS Logic Drawing 4 , Tank 564

SI483011_DWG A B C D SIS Logic Drawing 5 , Tank 568

Loops Sheets

SI483019_DWG A No4 East SIS ESD Loop Sheet

SI483020_DWG A B LE56101 Tank 561 HiHi Level Switch Loop Sheet

SI483021_DWG A B XV56101 Tank 561 Valve Loop Sheet

SI483022_DWG A B LE56401 Tank 564 HiHi Level Switch Loop Sheet

SI483023_DWG A B XV56401 Tank 564 Valve Loop Sheet

SI483024_DWG A B LE564801 Tank 568 HiHi Level Switch Loop Sheet

SI483025_DWG A B XV56801 Tank 568 Valve Loop Sheet

SCHEDULES

Cable Schedules

SI483001_SCH A B SIS Restructuring Cable Schedule

Junction Box Schedules

SI483004_SCH A JB4_197 Tank Level Switch JB Connection Schedule

SI483005_SCH A JB4_198 Tank Level Switch JB Connection Schedule

SI483006_SCH A JB4-199 Valve Control JB Connection Schedule

SI483007_SCH A JB4-200 Valve Control JB Connection Schedule

SI483010_SCH A No4 East 500 Series Tank Overfill Protection Instrument Schedule

Instrument Schedules

SI483010_SCH A No4 East 500 Series Tank Overfill Protection Instrument Schedule

Trip / Function Matrix Schedules

SI483003_SCH A No.4 East 500 Series Tanks Logic Solver Functions Matrix

SI483012_SCH A No.4 East 500 Series Tanks Overfill Protection Functions Matrix

REVISION HISTORY	
Rev	Description
A	Original Issue for Tender
B	Logic Drawings Issued for Construction (Panel Builder) Electrical Installation (Loops, cable SCH, JB SCH Issued for Construction (Installation Contractor) Original Issue For Review - Instrument SCH, Matrix SCH
C	Logic Panel As Built Post FAT
D	As Built Post SAT
E	



CLIENT:
Immingham Storage Co Ltd
East Terminal

ISSUE	DATE	BY	CHKD	APPD
A	09.04.14	DBF	MM	MM

CLIENT REF.
IME-SIS1
P & I REF.
SI483004_REG
SHT 1 OF 1

CALC NO	REVISION	DESCRIPTION
	ISSUE 0 A B C D E	

SI483001_CAL	A	LE56101 E&H Liquiphant IS Descriptive System Document
SI483002_CAL	A	LE56401 E&H Liquiphant IS Descriptive System Document
SI483003_CAL	A	LE56801 E&H Liquiphant IS Descriptive System Document



P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

IMMINGHAM STORAGE Co LTD

IMMINGHAM EAST TERMINAL

IME-SIS1

SAFETY INSTRUMENT SYSTEM

SHUTDOWN CONDITIONS PROOF TESTING PROCEDURE



Rev	Date	By	Checked	Approved	Description	Client Ref.
A	09.04.14	D.B.Faulkner	D.S.Regan <i>ds</i>	ISCo	Original Issue	
						Document No. SI483018_RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1	REVISION HISTORY	3
2	INTRODUCTION	3
3	SCOPE	4
4	DEFINITIONS AND ABBREVIATIONS.....	5
5	PREPARATION	6
6	HARDWARE VERIFICATION	7
7	AS FOUND FUNCTIONAL PROOF TESTING PROCEDURE	9
7.1	TK561-SIF1 - Tank 561 As Found Functional Testing.....	9
7.2	TK564-SIF1 - Tank 564 As Found Functional Testing.....	12
7.3	TK568-SIF1 - Tank 568 As Found Functional Testing.....	15



1 REVISION HISTORY

Rev	Description
A	Original Issue

This document will be revised with any additions to or removals from IME-SIS1 throughout the operational lifecycle of the system.

2 INTRODUCTION

This document provides a procedure for shutdown condition functional proof testing to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



3 SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

Lifecycle Stages

Operation and Maintenance - BS EN 61511 Clause 16

Audience

This document has been produced for use by competent persons knowledgeable in testing Safety Instrumented Systems.

Brief System Description

IME-SIS1 under test is to prevent the overfill of storage tanks 561, 564 & 568 when on import duty. The system is classified as SIL2.

Full system description in documentation reference SI277001_RPT – IME-SIS1 Safety Instrument System and Piping & Instrument Diagrams – IME-K-0028 – Tank 561, IME-K-0052 – Tank 564 & IME-K-0050 – Tank 568.

Procedure

This procedure outlines the necessary steps required to verify the correct equipment is installed, the physical condition of the installed equipment and the functional operation performs the SIF's as designed.

Detailed in this report are the methods of test for each SIF.

The results of these tests will be recorded in this report, historical data will be recorded and approved as satisfactory in report reference SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.

This report details shutdown condition testing whilst no transfer to the tanks is in operation.

All faults should be reported to the system keeper, with minor repairs carried out if practicable. If further maintenance work is required the system keeper will initiate it.



4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PFD	Probability of Failing on Demand
SCADA	Supervisory Control and Data Acquisition (Visual display screen)
P&ID	Piping & Instrument Diagram
SCH	Schedule
PTW	Permit to Work
RAMS	Risk Assessment and Method Statement



5 PREPARATION

All Health and Safety / Permit To Work systems must be implemented before commencing testing. SI483012_RPT - IME-SIS1 RAMS is to be submitted for approval prior to the site testing.

IME-SIS1 is completely independent of the BPCS, no overrides or special preparations are required to facilitate uncompromised testing.

Controlled copies of the following documentation will be required :-

SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle

SI483018_RPT - IME-SIS1 Shutdown Conditions Proof Testing

SI483010_SCH - IME-SIS1 Instrument Schedule

SI483012_SCH - IME-SIS1 Trip Matrix

SI483001_DWG - Tanks 561, 564 & 568 Cable Overview

IME-K-0028 – Tank 561 P&ID

IME-K-0052 – Tank 564 P&ID

IME-K-0050 – Tank 568 P&ID

SI483017_RPT - IME-SIS1 Documentation Verification to be completed prior to each period of testing to confirm correct revisions of documentation.

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.

Controlled copies of all documentation required for testing to be attached. In addition to procedures documented in this report calibration certificates, engineers reports are to be issued to each item as applicable.




6 HARDWARE VERIFICATION

Purpose of Test			
To verify the correct equipment is fitted and no unauthorised modifications have been carried out. To verify equipment physical condition and fitness for purpose. <i>Equipment may not function correctly if damaged or modified.</i> <i>Equipment not identified as SIS may not be reported to the system keeper following works by maintenance / contractors.</i> To ensure correct designed/rated equipment is installed.			
Controlled Copy Documentation Required			
SI483010_SCH - IME-SIS1 Instrument Schedule SI483012_SCH – IME-SIS1 Trip Matrix SI483001_DWG - Tanks 561, 564 & 568 Cable Overview IME-K-0028 – Tank 561 P&ID IME-K-0052 – Tank 564 P&ID IME-K-0050 – Tank 568 P&ID			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
6.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 6.6 and review / rectify prior to starting testing.</i>	✓ JSA
6.2	Confirm plant preparations satisfactory. <i>COLD</i> Record PTW No. <i>05965</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 6.6 and review / rectify prior to starting site work</i>	✓ JSA
6.3	Confirm equipment has not been replaced by comparing against information on SCH. Record method used to identify equipment on controlled copy of SCH Highlight column, e.g. SIS Tag / Serial No etc.	Equipment identified as SCH, Labelling and tagging correct. SIS identification correct. <i>Comment observations in section 6.6.</i>	✓ JSA
6.4	Confirm no visible signs of system and equipment modification, relocation, or not fit for purpose by comparing against controlled copy of SCH, P&ID and configuration. Highlight equipment checked on controlled copy of SCH & P&ID.	No visible signs of unauthorised modification or relocation. Equipment is clean and of sound physical condition, mountings, cable entries and process connections are fit for designed purpose with unrestricted access. <i>Comment observations in section 6.6.</i>	✓ JSA
6.5	Confirm no visible signs of additional plant or parallel systems which could affect the SIS or invalidate testing.	No new additional plant equipment or BPCS systems. <i>Comment any issues in section 6.6 and review / rectify prior to starting functional testing.</i>	✓ JSA

Hardware Verification Continued on page 8



6 **Hardware Verification Continued**

6.6	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
D. FAULKNER	INST ENG (H2)	ISA FOS		09/07/15
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



7 AS FOUND FUNCTIONAL PROOF TESTING PROCEDURE

7.1 TK561-SIF1 - Tank 561 As Found Functional Testing

Purpose of Test			
To verify the as found operation of LE56101 Tank 561 Independent high high level trip closes XV56101 FINAL ELEMENT valve. To verify the as found Manual Shutdown functions of Tank 561 FINAL ELEMENT XV56101 valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overflow if a demand is made on the overflow protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overflow following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overflow, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.1.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.1.12 and review / rectify prior to starting testing.</i>	
7.1.2	Confirm plant preparations satisfactory. <i>Record PTW No... 05965</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.1.12 and review / rectify prior to starting testing.</i>	
7.1.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.1.12.</i>	
7.1.3	XV56101 is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.1.7 if found open) <i>Found open</i>	Valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	N/A
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.1.12.</i>	N/A
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.1.12.</i>	N/A

Tank 561 As Found Functional Testing Continued on page 10









7.1 Tank 561 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.1.5	Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button. <i>Record method of test</i> <u>NIVOTESTER</u>	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.1.12.</i>	✓ See
		FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	✗ DR
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>	✓ DR
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 7.1.12</i>	90 ✓ DR
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 7.1.12</i>	160 ✓ DR
7.1.6	Remove probe from liquid/ release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.1.12</i>	✓ DR
7.1.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.1.12</i>	✓ DR
		Valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	✗ DR
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.1.12.</i>	✗ DR
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.1.12.</i>	✓ DR
7.1.8	Operate HS561 Tank 561 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.1.12.</i>	✓ DR
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>	✓ DR

Tank 561 As Found Functional Testing Continued on page 11



7.1 Tank 561 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.1.9	Release HS561 Tank 561 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.1.12.</i>		
7.1.10	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> <i>NOT EAST TEST BY IB (ses)</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.1.12.</i>		
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>		
7.1.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.1.12.</i>		
7.1.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
	<i>IN ST (NG) (P)</i>	<i>ISA FSS</i>		<i>09/07/15</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



7.2 TK564-SIF1 - Tank 564 As Found Functional Testing

Purpose of Test			
To verify the as found operation of LE56401 Tank 564 Independent high high level trip closes XV56401 FINAL ELEMENT valve. To verify the as found Manual Shutdown functions of Tank 564 FINAL ELEMENT XV56401 valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overflow if a demand is made on the overflow protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overflow following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overflow, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SISI Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.2.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.2.12 and review / rectify prior to starting testing.</i>	
7.2.2	Confirm plant preparations satisfactory. <i>COLD.</i> <i>Record PTW No. 05965</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.2.12 and review / rectify prior to starting testing.</i>	
7.2.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.2.12.</i>	
7.2.4	XV56401 is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.2.7 if found open) <i>Found closed. Tank out of service.</i>	Valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i>	
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.2.12.</i>	
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.2.12.</i>	

Tank 564 As Found Functional Testing Continued on page 13



7.2 Tank 564 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.2.5	Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button. <i>Record method of test</i> <u>Nivotester</u>	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.2.12.</i>	
		FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i>	
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 7.2.12</i>	
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 7.2.12</i>	
7.2.6	Remove probe from liquid/ release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.2.12</i>	
7.2.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.2.12</i>	
		Valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i>	
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.2.12.</i>	
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.2.12.</i>	
7.2.8	Operate HS564 Tank 564 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.2.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i>	

Tank 564 As Found Functional Testing Continued on page 14






7.2 Tank 564 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.2.9	Release HS564 Tank 564 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.2.12.</i>		
7.2.10	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> <i>NOL EAST SHUTDOWN.</i> <i>IB (secs)</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.2.12.</i>		
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i>		
7.2.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.2.12.</i>		
7.2.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
	INS7	ENG(A) ISAFSS		09/07/15
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date















7.3 TK568-SIF1 - Tank 568 As Found Functional Testing

Purpose of Test			
To verify the as found operation of LE56801 Tank 568 Independent high high level trip closes XV56801 FINAL ELEMENT Import / Export valve. To verify the as found Manual Shutdown functions of Tank 568 FINAL ELEMENT XV56801 Import / Export valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.3.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.3.12 and review / rectify prior to starting testing.</i>	
7.3.2	Confirm plant preparations satisfactory. <i>cord</i> <i>Record PTW No... 05965</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.3.12 and review / rectify prior to starting testing.</i>	
7.3.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.3.12.</i>	
7.3.4	XV56801 valve is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.3.7 if found open) <i>found open</i>	Valve action found smooth. <i>Comment poor action / sticking in section 7.3.12.</i>	N/A
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.3.12.</i>	N/A
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.3.12.</i>	N/A

Tank 568 As Found Functional Testing Continued on page 16



7.3 Tank 568 As Found Functional Testing Continued...

7.3.5	Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button. <i>Record method of test</i> <u>Nivotester</u>	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.3.12.</i>	
		FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.3.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.12</i>	
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 7.3.12</i>	90s 
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 7.3.12</i>	170 
7.3.6	Remove probe from liquid/ release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.3.12</i>	
7.3.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.3.12</i>	
		Valve action found smooth. <i>Comment poor action / sticking in section 7.3.12.</i>	
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.3.12.</i>	
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.3.12.</i>	
7.3.8	Operate HS568 Tank 568 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.3.12.</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.12</i>	

Tank 568 As Found Functional Testing Continued on page 17



7.3 Tank 568 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.3.9	Release HS568 Tank 568 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.3.12.</i>		
7.3.10	Operations to initiate Terminal Shutdown system. <i>Record method of test</i> <u>NET EAST SHUTDOWN</u> <i>IB (secs)</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.3.12.</i>		
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.12</i>		
7.3.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.3.12.</i>		
7.3.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
Tested by	Position	Qualification	Sign	Date
	INSTENG(P1)	ISA PSS		09/07/15
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



HEALTHY STATE

ACTION	TAG	DESCRIPTION
		FINAL ELEMENTS
		Valves
Enabled	XV56101	Tank 561 Import / Export Valve
Enabled	XV56401	Tank 564 Import / Export Valve
Enabled	XV56801	Tank 568 Import / Export Valve
		DIAGNOSTICS
		No4 East Switchroom SIS Logic Solver
Lamp		ESD Relay Tripped
Lamp	LSHH56101	Tank 561 High High Level
Lamp		Tank 561 Safety Relay Tripped
Lamp	XV56101	Tank 561 Import / Export Valve Closed
Lamp	XV56101	Tank 561 Import / Export Valve Open
Lamp	LSHH56401	Tank 564 High High Level
Lamp		Tank 564 Safety Relay Tripped
Lamp	XV56401	Tank 564 Import / Export Valve Closed
Lamp	XV56401	Tank 564 Import / Export Valve Open
Lamp	LSHH56801	Tank 568 High High Level
Lamp		Tank 568 Safety Relay Tripped
Lamp	XV56801	Tank 568 Import / Export Valve Closed
Lamp	XV56801	Tank 568 Import / Export Valve Open
		No3 East Control Room Annunciator (4)
Reset		Site ESD (Window 3/3)
Reset	LSHH56101	Tank 561 High High Level (Window 7/6)
Reset	LSHH56401	Tank 564 High High Level (Window 10/2)
Reset	LSHH56801	Tank 568 High High Level (Window 10/6)
Reset		SI468007_SCH - Radio Message Schedule
		SIS RESET
		No4 East Switchroom SIS Logic Solver
Enabled		SYSTEM RESET Tank 561 Safety Relay
Enabled		SYSTEM RESET Tank 564 Safety Relay
Enabled		SYSTEM RESET Tank 568 Safety Relay

DESCRIPTION	TAG	TYPE	CALIBRATION	UNITS	SET	ORIGIN		NOTES
SIS AUTOMATIC SHUTDOWN	IME-SIS1		SIL 2					
Tank 561 Independent High Level	LE56101	Probe	1000 (3)	mm	<97%	SRS	H	* Reset if Enabled & Pushbutton Activated
Tank 564 Independent High Level	LE56401	Probe	1000 (3)	mm	<97%	SRS	H H	* Reset if Enabled & Pushbutton Activated
Tank 568 Independent High Level	LE56801	Probe	1000 (3)	mm	<97%	SRS	H H	* Reset if Enabled & Pushbutton Activated
ROSOV MANUAL SHUTDOWN								
Terminal Shutdown			N/A			HEALTHY SRS	H(1) H(1) H(1)	
Tank 561 Bund Isolation	HS561	Button	N/A			HEALTHY SRS	H	
Tank 564 Bund Isolation	HS564	Button	N/A			HEALTHY SRS	H	
Tank 568 Bund Isolation	HS568	Button	N/A			HEALTHY SRS	H	
BPCS CONTROL								
Local Pneumatic Control Station	XV56101	Switch	"OPEN" or "CLOSE"	N/A	OPEN	SRS	H	
Local Pneumatic Control Station	XV56401	Switch	"OPEN" or "CLOSE"	N/A	OPEN	SRS	H	
Local Pneumatic Control Station	XV56801	Switch	"OPEN" or "CLOSE"	N/A	OPEN	SRS	H	
DIAGNOSTICS								
Tank 561 Import Valve Closed	ZSC56101	Limits	N/A	N/A	Closed	SRS	Red	
Tank 561 Import Valve Open	ZSO56101	Limits	N/A	N/A	Open	SRS	Red	
Tank 564 Import Valve Closed	ZSC56401	Limits	N/A	N/A	Closed	SRS	Red	
Tank 564 Import Valve Open	ZSO56401	Limits	N/A	N/A	Open	SRS	Red	
Tank 568 Import Valve Closed	ZSC56801	Limits	N/A	N/A	Closed	SRS	Red	
Tank 568 Import Valve Open	ZSO56801	Limits	N/A	N/A	Open	SRS	Red	
SIS Logic Solver Lamp Test		Button	N/A	N/A	Test	SRS	Red Red Red Red Red Red Red Red Red Red Red Red Red Red Red	

SI463018_RPT

 9/7/15



ABBREVIATIONS	NOTES	REFERENCE DOCUMENTS	REV	DATE	BY	DRN	CHK'D	APP'D	DESCRIPTION	PLANT
SIS - Safety Instrument System	(1) ESD trips other terminal systems - see xxxxx	SRS	A	03/02/14	DBF	DBF	MM	MM	Original Issue for Review	Immingham Storage Co Ltd - East Terminal
IHL Independent High Level	(2) Self test, 2 pulse trip and fault condition.	Overfill Protection Trip Matrix								IME-SIS1 Tip Matrix
BPCS - Basic Process Control System	(3) Switch length									
ESD - Emergency Shutdown	(4) Full Annunciator functionality in SI468001_MNL									
LB - Line Break / SC - Short Circuit										
H - Hardwired / S - Software										



SAFETY FUNCTION

ACTION	TAG	DESCRIPTION
		FINAL ELEMENTS
		Valves
'Close / Inhibit	XV56101	Tank 561 Import / Export Valve
'Close / Inhibit	XV56401	Tank 564 Import / Export Valve
'Close / Inhibit	XV56801	Tank 568 Import / Export Valve
		DIAGNOSTICS
		No4 East Switchroom SIS Logic Solver
Lamp		ESD Relay Tripped
Lamp	LSHH56101	Tank 561 High High Level
Lamp		Tank 561 Safety Relay Tripped
Lamp	XV56101	Tank 561 Import / Export Valve Closed
Lamp	XV56101	Tank 561 Import / Export Valve Open
Lamp	LSHH56401	Tank 564 High High Level
Lamp		Tank 564 Safety Relay Tripped
Lamp	XV56401	Tank 564 Import / Export Valve Closed
Lamp	XV56401	Tank 564 Import / Export Valve Open
Lamp	LSHH56801	Tank 568 High High Level
Lamp		Tank 568 Safety Relay Tripped
Lamp	XV56801	Tank 568 Import / Export Valve Closed
Lamp	XV56801	Tank 568 Import / Export Valve Open
		No3 East Control Room Annunciator (4)
Activated		Site ESD (Window 3/3)
Activated	LSHH56101	Tank 561 High High Level (Window 7/9)
Activated	LSHH56401	Tank 564 High High Level (Window 10/2)
Activated	LSHH56801	Tank 568 High High Level (Window 10/6)
Activated		SI468007_SCH - Radio Message Schedule

DESCRIPTION	TAG	TYPE	CALIBRATION	UNITS	SET	ORIGIN	NOTES
SIS AUTOMATIC SHUTDOWN	IME-SIS1		SIL2			LOPA	
Tank 561 Independent High Level	LE56101	Probe	1000 (3)	mm	>97%	SRS	H
Tank 564 Independent High Level	LE56401	Probe	1000 (3)	mm	>97%	SRS	H
Tank 568 Independent High Level	LE56801	Probe	1000 (3)	mm	>97%	SRS	H
ROSOV MANUAL SHUTDOWN							
Site ESD	N/A	N/A	N/A	N/A	Tripped	SRS	H
Tank 561 Bund Isolation	HS561	Button	N/A	N/A	Activated	SRS	H
Tank 564 Bund Isolation	HS564	Button	N/A	N/A	Activated	SRS	H
Tank 568 Bund Isolation	HS568	Button	N/A	N/A	Activated	SRS	H
TEST FUNCTIONS							
Tank 561 Test Button (2)	LS56101	Switch	N/A	N/A	Test	SRS	H
Tank 564 Test Button (2)	LS56401	Switch	N/A	N/A	Test	SRS	H
Tank 568 Test Button (2)	LS56801	Switch	N/A	N/A	Test	SRS	H
FAILURE MODES DETECTED							
ESD Logic 24V/3 Failure	ESD	Fuse	N/A	N/A	Fail	SRS	H(1) H(1) H(1)
Tank 561 IHL Short Circuit	LE56101	SC	N/A	N/A	SC	SRS	H
Tank 561 IHL Open Circuit	LE56101	LB	N/A	N/A	LB	SRS	H
Tank 561 SIS Logic 24V/4 Failure	LS56401	Fuse	N/A	N/A	Fail	SRS	H
Tank 561 Valve 24V/5 Failure	XV56101	Fuse	N/A	N/A	Fail	SRS	H
Tank 561 BPCS Logic 24V/6 Failure		Fuse	N/A	N/A	Fail	SRS	H
Tank 561 Valve Air Failure	XV56101	N/A	N/A	N/A	Iso & Vent	SRS	H
Tank 564 IHL Short Circuit	LE56401	SC	N/A	N/A	SC	SRS	H
Tank 564 IHL Open Circuit	LE56401	LB	N/A	N/A	LB	SRS	H
Tank 564 SIS Logic 24V/7 Failure	LS56401	Fuse	N/A	N/A	Fail	SRS	H
Tank 564 Valve 24V/8 Failure	XV56101	Fuse	N/A	N/A	Fail	SRS	H
Tank 564 BPCS Logic 24V/9 Failure		Fuse	N/A	N/A	Fail	SRS	H
Tank 564 Valve Air Failure	XV56401	N/A	N/A	N/A	Iso & Vent	SRS	H
Tank 568 IHL Short Circuit	LE56801	SC	N/A	N/A	SC	SRS	H
Tank 568 IHL Open Circuit	LE56801	LB	N/A	N/A	LB	SRS	H
Tank 568 SIS Logic 24V/10 Failure	LS56801	Fuse	N/A	N/A	Fail	SRS	H
Tank 568 Valve 24V/11 Failure	XV56801	Fuse	N/A	N/A	Fail	SRS	H
Tank 568 BPCS Logic 24V/12 Failure		Fuse	N/A	N/A	Fail	SRS	H
Tank 568 Valve Air Failure	XV56801	N/A	N/A	N/A	Iso & Vent	SRS	H
BPCS CONTROL							
Local Pneumatic Control Station	XV56101	Switch	"OPEN" or "CLOSE"	N/A	CLOSE	SRS	H
Local Pneumatic Control Station	XV56401	Switch	"OPEN" or "CLOSE"	N/A	CLOSE	SRS	H
Local Pneumatic Control Station	XV56801	Switch	"OPEN" or "CLOSE"	N/A	CLOSE	SRS	H

3 N/A 2015 Proof Test

N/A 2015 Proof Test

SI 4683018 RPT.
9/7/15.



ABBREVIATIONS	NOTES	REFERENCE DOCUMENTS	REV	DATE	BY	DRN	CHK'D	APPD	DESCRIPTION	PLANT
SIS - Safety Instrument System	(1) ESD trips other terminal systems - see xxxxx	SRS	A	03/02/14	DBF	DBF	MM	MM	Original Issue for Review	Immingham Storage Co Ltd - East Terminal
IHL Independent High Level	(2) Self test. 2 pulse trip and fault condition.	SI277010 RPT								IME-SIS1 Trip Matrix
BPCS - Basic Process Control System	(3) Switch length	SI003100_SCH								
ESD - Emergency Shutdown	(4) Full Annunciator functionality in SI468001_MNL									
LB - Line Break / SC - Short Circuit										
H - Hardwired / S - Software										



INSTRUMENT SCHEDULE

Instrument Tag No	Service	Instrument Spec_SPC	Manufacturer	Model Number	Serial Number	Atex Certification	Atex Certificate No	Site Specific SIS Tag (ATEX Tag)	P & I Drawing Client (REV)	Loop Drawing DWG	I/O Requirement						Notes D = Digital, A = Analogue, I = In, O = Out S = Software, H = Hardwired,	
											No4 East SIS Overfill Protection Logic Solver							
											DI	DO	AI	AO	Address	Comms		
TANK 561	Gasoline Storage Tank																	(1) Tanks 561, 564 & 568 Cable Overview
Sensing Element LE56101	Independent High High Level Probe Liquiphant Probe	SI483001	Endress & Hauser	FTL51-GAC2BB7G4A	A40BDA01027	Ex II 1/2 G Ex ia IIC T 80 C	KEMA99ATEX0523	E1765 (E10001)	IME-K-0028	SI483020	1							
LS56101 R250	Nivotester Safety Relay	SI483001	Endress & Hauser PILZ	FTL 325P H3 E3 PNOZ s2	A4029A01093 750102 138641	Ex II(1)GD [EEx ia] IIC N/A	DMT01ATEXE052 N/A	N/A N/A	IME-K-0028 IME-K-0028	SI483020 SI483020		2 1						
Final Element	Pipeline Import / Export Block Valve																	
XV56101	Valve Body		Dafram	150 TM9N DN250	197181	N/A	N/A	E10098	IME-K-0028	SI483021								
XV56101	Valve Actuator		Actreg	ACT400R	P-03-4000-10256	N/A	N/A	E10093	IME-K-0028	SI483021								
ZS56101	Limit Switch Box		Westlock	2245	N/A	Ex d IIB+H2 T5	EPSILON08ATEX2370X	E10094 (E0519)	IME-K-0028	SI483021	2	2						
SOV56101	Solenoid Body		Seitz	CP 0632 CPU oH		N/A	N/A	E10095	IME-K-0028	SI483021								
SOV56101	Solenoid Coil		Seitz	121.104.024C (Art.No)	110625 (F.no)	Ex II 2 G Ex emb II T6	PTB02ATEX2125X	E10096 (E0518)	IME-K-0028	SI483021	1	1						
JB XV5601	Local Junction Box		Feel	Range 9000	01152-10	Ex II 2 GD EExe II T6	SIRA06ATEX3185	E10097 (E0517)	IME-K-0028	SI483021								
Manual Shutdown	Bund Isolation																	
HS561 Local	Bund Isolation Station Local Selector Switch		Copper Crouse Hinds N/A	GHG4181101 R0003 N/A	N/A N/A	EEExde IIC Ex II 2G N/A	PTB97ATEX1081U N/A	N/A N/A		SI483021 SI483021	1 1	1						Located in JB4/87
TANK 564	Gasoline Storage Tank																	(1) Tanks 561, 564 & 568 Cable Overview
Sensing Element LE56401	Independent High High Level Probe Liquiphant Probe	SI483002	Endress & Hauser	FTL51-GAC2BB7G4A	A40BD901027	Ex II 1/2 G Ex ia IIC T 80 C	KEMA99ATEX0523	E1771 (E10016)	IME-K-0052	SI483022	1							
LS56401 R330	Nivotester Safety Relay	SI483002	Endress & Hauser PILZ	FTL 325P H3 E3 PNOZ s2	A4029801093 750102 139139	Ex II(1)GD [EEx ia] IIC N/A	DMT01ATEXE052 N/A	N/A N/A	IME-K-0052 IME-K-0052	SI483022 SI483022		2 1						
Final Element	Pipeline Import / Export Block Valve																	
XV56401	Valve Body		Dafram	150 TM9XN DN200	LF2 204248	N/A	N/A	E10099	IME-K-0052	SI483023								
XV56401	Valve Actuator		Actreg	ACT2500R	N/A	N/A	N/A	E10033	IME-K-0052	SI483023								
ZS56401	Limit Switch Box		Westlock	2245	N/A	Ex d IIB+H2 T5	EPSILON08ATEX2370X	E10034 (E0516)	IME-K-0052	SI483023	2	2						
SOV56401	Solenoid Body		Seitz	CP 0632 CPU oH	1108 (F.No)	N/A	N/A	E10035	IME-K-0052	SI483023								
SOV56401	Solenoid Coil		Seitz	121.104.024C (Art.No)	110624 (F.No)	Ex II 2 G Ex emb II T6	PTB02ATEX2125X	E10036 (E0515)	IME-K-0052	SI483023	1	1						
JB4/145	Local Junction Box		Feel	Range 9000	08/11510	Ex II 2 GD EExe II T6	SIRA02ATEX3111	E10037 (E1841)	IME-K-0052	SI483023								
Manual Shutdown	Bund Isolation																	
HS564 Local	Bund Isolation Station Local Selector Switch		Copper Crouse Hinds N/A	GHG4181101 R0003 N/A	N/A N/A	EEExde IIC Ex II 2G N/A	PTB97ATEX1081U N/A	N/A N/A		SI483023 SI483023	1 1	1						Located in JB4/88
TANK 568	Gasoline Storage Tank																	(1) Tanks 561, 564 & 568 Cable Overview
Sensing Element LE56801	Independent High High Level Probe Liquiphant Probe	SI483003	Endress & Hauser	FTL51-GAC2BB7G4A	A40BDF01027	Ex II 1/2 G Ex ia IIC T 80 C	KEMA99ATEX0523	E1772 (E10010)	IME-K-0050	SI483024	1							
LS56801 R410	Nivotester Safety Relay	SI483003	Endress & Hauser PILZ	FTL 325P H3 E3 PNOZ s2	A4029501093 750102 138629	Ex II(1)GD [EEx ia] IIC N/A	DMT01ATEXE052 N/A	N/A N/A	IME-K-0050 IME-K-0050	SI483024 SI483024		2 1						
Final Element	Pipeline Import / Export Block Valve																	
XV56801	Valve Body		Dafram	150 TB9 XM DN200	LF2 204248	N/A	N/A	E10106	IME-K-0050	SI483025								
XV56801	Valve Actuator		Actreg	ACT2500R	N/A	N/A	N/A	E10038	IME-K-0050	SI483025								
ZS56801	Limit Switch Box		Westlock	2245	N/A	Ex d IIB+H2 T5	EPSILON08ATEX2370X	E10039 (E3240)	IME-K-0050	SI483025	2	2						
SOV56801	Solenoid Body		Seitz	CP 0632 CPU oH	1109 (F.No)	N/A	N/A	E10042	IME-K-0050	SI483025								
SOV56801	Solenoid Coil		Seitz	121.104.024C (Art.No)	110727 (F.No)	Ex II 2 G Ex emb II T6	PTB02ATEX2125X	E10043 (E3250)	IME-K-0050	SI483025	1	1						
JB4/149	Local Junction Box		Feel	Range 9000	08/11521	Ex II 2 GD EExe II T6	SIRA02ATEX3111	E10044 (E1838)	IME-K-0050	SI483025								
Manual Shutdown	Bund Isolation																	
HS568 Local	Bund Isolation Station Local Selector Switch		Copper Crouse Hinds N/A	GHG4181101 R0003 N/A	N/A N/A	EEExde IIC Ex II 2G N/A	PTB97ATEX1081U N/A	N/A N/A		SI483025 SI483025	1 1	1						Located in JB4/88
ESD	Terminal Shutdown																	(1) Tanks 561, 564 & 568 Cable Overview
ESD	Emergency Shutdown																	
R124	Safety Relay		PILZ	PNOZ s2	750102 138683	N/A	N/A	N/A		SI483026	1							
R124A	Safety Relay		PILZ	PNOZ s11	750111 126494	N/A	N/A	N/A		SI483026								
Infrastructure	500 Series Field Equipment																	
JB4/87	Bund Isolation Panel		Copper Crouse Hinds	XLH	SJ 3338-08	Ex II 2 G Exde IIC T6	PTB02ATEX1014	E10041 (E1792)										
JB4/88	Bund Isolation Panel		Copper Crouse Hinds	EX-CELL	SJ 3339-08	Ex II 2 G Exde IIC T6	PTB02ATEX1014	E10040 (E3042)										
JB4/197	SIS Independent High High Level JB		Weidmuller	TB MH 262620S4E3	XA GBB001746	Ex II 2 G Exia IIC T6	KEMA10ATEX0050	(E3542)										
JB4/198	SIS Independent High High Level JB		Weidmuller	TB MH 262620S4E3	XA GBB001747	Ex II 2 G Exia IIC T6	KEMA10ATEX0050	(E3545)										
JB4/199	SIS Valves JB		Weidmuller	TB MH 303015S4E3	XA GBB009221	Ex II 2 G Exia IIC T6	KEMA10ATEX0050	(E3543)										
JB4/200	SIS Valves JB		Weidmuller	TB MH 453815S4E1	XA GBB009222	Ex II 2 G Exia IIC T6	KEMA10ATEX0050	(E3544)										
Spares																		

9/7/15

03 JUL 2015

2015 Proof Test

TOTALS											16	21						
NOTES		REVISION	DATE	BY	CHECKED	APPROVED		DESCRIPTION		PLANT	ISCo East Terminal							
		A	04.02.14	DBF	MM	MM	MM	MM	Original Issue for Review	TITLE	IME-SIS1 Instrument Schedule							
		B	31.10.14	DBF	DSR	DSR	DSR	DSR	As Built Post SAT									
										P & I DESIGN	SIMON Ink head & gas network							
										SHEET 1 OF 1	REF NO. SI483010_SCH							

P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

IMMINGHAM STORAGE Co LTD

IMMINGHAM EAST TERMINAL

IME-SIS1

SAFETY INSTRUMENT SYSTEM

DOCUMENTATION VERIFICATION PROCEDURE

CONTROLLED COPY

11th JULY 2016

D.B.FAULKNER

PROOF TEST

Rev	Date	By	Checked	Approved	Description	Client Ref.
A	09.04.14	D.B.Faulkner	D.S.Regan	ISCo	Original Issue	
						Document No.
						SI483017_RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1	REVISION HISTORY	3
2	INTRODUCTION.....	3
3	SCOPE	4
4	DEFINITIONS AND ABBREVIATIONS.....	5
5	PREPARATION	6
6	DOCUMENTATION VERIFICATION.....	7



1 REVISION HISTORY

Rev	Description
A	Original Issue

This document will be revised with any additions to or removals from IME-SIS1 throughout the operational lifecycle of the system.

2 INTRODUCTION

This document provides a procedure for documentation verification to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



3 SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

Lifecycle Stages

Operation and Maintenance - BS EN 61511 Clause 16

Audience

This document has been produced for use by competent persons knowledgeable in testing Safety Instrumented Systems.

Brief System Description

IME-SIS1 under test is to prevent the overfill of storage tanks 561, 564 & 568 when on import duty. The system is classified as SIL2.

Full system description in documentation reference SI277001_RPT – IME-SIS1 Safety Instrument System and Piping & Instrument Diagrams – IME-K-0028 – Tank 561, IME-K-0052 – Tank 564 & IME-K-0050 – Tank 568.

Procedure

This procedure outlines the necessary steps required to verify the correct documentation used for testing and identify modifications to the system since the last testing phase.

Detailed in this report are the methods of test for documentation associated with IME-SIS1. The results of these tests will be recorded in this report, historical data will be recorded and approved as satisfactory in report reference SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.

All faults should be reported to the system keeper. If further work is required the system keeper will initiate it.



4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PF	Probability of Failing on Demand
SCADA	Supervisory Control and Data Acquisition (Visual display screen)
P&ID	Piping & Instrument Diagram
SCH	Schedule
PTW	Permit to Work



5 PREPARATION



Controlled copies of the following documentation will be required :-
SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle
SI483001_REG - IME-SIS1 Report Register
SI483002_REG - IME-SIS1 Instrument Specification Register
SI483003_REG - IME-SIS1 Drawing Register
SI483004_REG - IME-SIS1 Calculation Register

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.

Controlled copies of all documentation required for testing to be attached.



6 DOCUMENTATION VERIFICATION

Purpose of Test				
Pre physical on site testing check of documentation to verify correct documentation to be used for testing and identify modifications to the system since last testing phase. <i>Incorrect or updated documentation may lead to incomplete testing or undesirable effects on other site systems and terminal operation.</i>				
Controlled Copy Documentation Required				
SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle SI483001_REG - IME-SIS1 Report Register SI483002_REG - IME-SIS1 Instrument Specification Register SI483003_REG - IME-SIS1 Drawing Register SI483004_REG - IME-SIS1 Calculation Register				
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
6.1	Compare system documentation to registers. Highlight documentation checked on controlled copy of registers. Review changes since last testing phase as documented in SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.	Documentation available and auditable. Documentation revisions reflect installed system. <i>Comment any issues in section 6.2 and review / rectify prior to starting site work</i>	Pass 	
6.2	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<i>Documentation as the following registers –</i> <i>SI483001_REG_A - IME-SIS1 Report Register</i> <i>SI483002_REG_A - IME-SIS1 Specification Register</i> <i>SI483003_REG_D - IME-SIS1 Drawing Register</i> <i>SI483004_REG_A - IME-SIS1 Calculation Register</i>				
Tested by	Position	Qualification	Sign	Date
<i>D.B.Faulkner</i>	<i>Instrument Engineer</i>	<i>ISA84 FSS</i>		<i>11.07.2016</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

IMMINGHAM STORAGE Co LTD

IMMINGHAM EAST TERMINAL

IME-SIS1

SAFETY INSTRUMENT SYSTEM

SHUTDOWN CONDITIONS PROOF TESTING PROCEDURE

CONTROLLED COPY

11th JULY 2016

D.B.FAULKNER

PROOF TEST

Rev	Date	By	Checked	Approved	Description	Client Ref.
A	09.04.14	D.B.Faulkner	D.S.Regan	ISCo	Original Issue	
						Document No. SI483018_RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1	REVISION HISTORY	3
2	INTRODUCTION.....	3
3	SCOPE	4
4	DEFINITIONS AND ABBREVIATIONS	5
5	PREPARATION	6
6	HARDWARE VERIFICATION	7
7	AS FOUND FUNCTIONAL PROOF TESTING PROCEDURE	9
7.1	TK561-SIF1 - Tank 561 As Found Functional Testing.....	9
7.2	TK564-SIF1 - Tank 564 As Found Functional Testing.....	12
7.3	TK568-SIF1 - Tank 568 As Found Functional Testing.....	15



1 REVISION HISTORY

Rev	Description
A	Original Issue

This document will be revised with any additions to or removals from IME-SIS1 throughout the operational lifecycle of the system.

2 INTRODUCTION

This document provides a procedure for shutdown condition functional proof testing to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



3 SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

Lifecycle Stages

Operation and Maintenance - BS EN 61511 Clause 16

Audience

This document has been produced for use by competent persons knowledgeable in testing Safety Instrumented Systems.

Brief System Description

IME-SIS1 under test is to prevent the overfill of storage tanks 561, 564 & 568 when on import duty. The system is classified as SIL2.

Full system description in documentation reference SI277001_RPT – IME-SIS1 Safety Instrument System and Piping & Instrument Diagrams – IME-K-0028 – Tank 561, IME-K-0052 – Tank 564 & IME-K-0050 – Tank 568.

Procedure

This procedure outlines the necessary steps required to verify the correct equipment is installed, the physical condition of the installed equipment and the functional operation performs the SIF's as designed.

Detailed in this report are the methods of test for each SIF.

The results of these tests will be recorded in this report, historical data will be recorded and approved as satisfactory in report reference SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.

This report details shutdown condition testing whilst no transfer to the tanks is in operation.

All faults should be reported to the system keeper, with minor repairs carried out if practicable. If further maintenance work is required the system keeper will initiate it.



4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PF	Probability of Failing on Demand
SCADA	Supervisory Control and Data Acquisition (Visual display screen)
P&ID	Piping & Instrument Diagram
SCH	Schedule
PTW	Permit to Work
RAMS	Risk Assessment and Method Statement



5 PREPARATION

All Health and Safety / Permit To Work systems must be implemented before commencing testing. SI483012_RPT - IME-SIS1 RAMS is to be submitted for approval prior to the site testing.

IME-SIS1 is completely independent of the BPCS, no overrides or special preparations are required to facilitate uncompromised testing.

Controlled copies of the following documentation will be required :-

SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle

SI483018_RPT - IME-SIS1 Shutdown Conditions Proof Testing

SI483010_SCH - IME-SIS1 Instrument Schedule

SI483012_SCH - IME-SIS1 Trip Matrix

SI483001_DWG - Tanks 561, 564 & 568 Cable Overview

IME-K-0028 – Tank 561 P&ID

IME-K-0052 – Tank 564 P&ID

IME-K-0050 – Tank 568 P&ID

SI483017_RPT - IME-SIS1 Documentation Verification to be completed prior to each period of testing to confirm correct revisions of documentation.

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.

Controlled copies of all documentation required for testing to be attached. In addition to procedures documented in this report calibration certificates, engineers reports are to be issued to each item as applicable.




6 HARDWARE VERIFICATION

Purpose of Test			
<p>To verify the correct equipment is fitted and no unauthorised modifications have been carried out. To verify equipment physical condition and fitness for purpose. <i>Equipment may not function correctly if damaged or modified.</i> <i>Equipment not identified as SIS may not be reported to the system keeper following works by maintenance / contractors.</i> To ensure correct designed/rated equipment is installed.</p>			
Controlled Copy Documentation Required			
SI483010_SCH - IME-SIS1 Instrument Schedule SI483012_SCH – IME-SIS1 Trip Matrix SI483001_DWG - Tanks 561, 564 & 568 Cable Overview IME-K-0028 – Tank 561 P&ID IME-K-0052 – Tank 564 P&ID IME-K-0050 – Tank 568 P&ID			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
6.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 6.6 and review / rectify prior to starting testing.</i>	Pass
6.2	Confirm plant preparations satisfactory. <i>Record PTW No...00453 (Hot)</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 6.6 and review / rectify prior to starting site work</i>	Pass
6.3	Confirm equipment has not been replaced by comparing against information on SCH. Record method used to identify equipment on controlled copy of SCH Highlight column, e.g. SIS Tag / Serial No etc.	Equipment identified as SCH, Labelling and tagging correct. SIS identification correct. <i>Comment observations in section 6.6.</i>	Pass
6.4	Confirm no visible signs of system and equipment modification, relocation, or not fit for purpose by comparing against controlled copy of SCH, P&ID and configuration. Highlight equipment checked on controlled copy of SCH & P&ID.	No visible signs of unauthorised modification or relocation. Equipment is clean and of sound physical condition, mountings, cable entries and process connections are fit for designed purpose with unrestricted access. <i>Comment observations in section 6.6.</i>	Pass
6.5	Confirm no visible signs of additional plant or parallel systems which could affect the SIS or invalidate testing.	No new additional plant equipment or BPCS systems. <i>Comment any issues in section 6.6.and review / rectify prior to starting functional testing.</i>	Pass

Hardware Verification Continued on page 8



6 **Hardware Verification Continued**

6.6	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p><i>No Critical Failures</i></p>				
Tested by	Position	Qualification	Sign	Date
<i>D.B.Faulkner</i>	<i>Instrument Engineer</i>	<i>ISA84 FSS</i>		<i>15.07.16</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



7 AS FOUND FUNCTIONAL PROOF TESTING PROCEDURE

7.1 TK561-SIF1 - Tank 561 As Found Functional Testing

Purpose of Test			
<p>To verify the as found operation of LE56101 Tank 561 Independent high high level trip closes XV56101 FINAL ELEMENT valve. To verify the as found Manual Shutdown functions of Tank 561 FINAL ELEMENT XV56101 valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i></p>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.1.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.1.12 and review / rectify prior to starting testing.</i>	Pass
7.1.2	Confirm plant preparations satisfactory. <i>Record PTW No ...00453 (Hot).</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.1.12 and review / rectify prior to starting testing.</i>	Pass
7.1.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.1.12.</i>	Pass
7.1.3	XV56101 is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.1.7 if found open)	Valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	Pass
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.1.12.</i>	Pass
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.1.12.</i>	Pass

Tank 561 As Found Functional Testing Continued on page 10




7.1 Tank 561 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.1.5	Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button. <i>Record method of test...Nivotester</i>	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.1.12.</i>	Pass
		FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	Pass
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>	Pass
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 7.1.12</i>	Pass 107 Seconds
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 7.1.12</i>	Pass 178 Seconds
7.1.6	Remove probe from liquid/ release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.1.12</i>	Pass
7.1.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.1.12</i>	Pass
		Valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	Pass
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.1.12.</i>	Pass
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.1.12.</i>	Pass
7.1.8	Operate HS561 Tank 561 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.1.12.</i>	Pass
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>	Pass

Tank 561 As Found Functional Testing Continued on page 11



7.1 Tank 561 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.1.9	Release HS561 Tank 561 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.1.12.</i>	Pass	
7.1.10	Operations to initiate Terminal Shutdown system. <i>Record method of test Monday Morning Site Test</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.1.12.</i>	Pass	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>	Pass	
7.1.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.1.12.</i>	Pass	
7.1.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<i>No Critical Failures</i>				
Tested by	Position	Qualification	Sign	Date
<i>D.B.Faulkner</i>	<i>Instrument Engineer</i>	<i>ISA84 FSS</i>		<i>15.07.16</i>
System Keeper Acknowledgement <i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



7.2 TK564-SIF1 - Tank 564 As Found Functional Testing

Purpose of Test			
To verify the as found operation of LE56401 Tank 564 Independent high high level trip closes XV56401 FINAL ELEMENT valve. To verify the as found Manual Shutdown functions of Tank 564 FINAL ELEMENT XV56401 valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.2.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.2.12 and review / rectify prior to starting testing.</i>	Pass
7.2.2	Confirm plant preparations satisfactory. <i>Record PTW No ...00453 (Hot)</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.2.12 and review / rectify prior to starting testing.</i>	Pass
7.2.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.2.12.</i>	Pass
7.2.4	XV56401 is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.2.7 if found open)	Valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i>	Pass
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.2.12.</i>	Pass
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.2.12.</i>	Pass

Tank 564 As Found Functional Testing Continued on page 13




7.2 Tank 564 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.2.5	<p>Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button.</p> <p><i>Record method of test Nivotester</i></p>	<p>System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.2.12.</i></p>	Pass
		<p>FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i></p>	Pass
		<p>Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i></p>	Pass
		<p>FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 7.2.12</i></p>	Pass 104 Seconds
		<p>Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 7.2.12</i></p>	Fail 235 Seconds
7.2.6	Remove probe from liquid/ release Nivotester test button.	<p>System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.2.12</i></p>	Pass
7.2.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	<p>System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.2.12</i></p>	Pass
		<p>Valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i></p>	Pass
		<p>Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.2.12.</i></p>	Pass
		<p>Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.2.12.</i></p>	Pass
7.2.8	Operate HS564 Tank 564 Isolation Pushbutton.	<p>Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.2.12.</i></p>	Pass
		<p>Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i></p>	Pass

Tank 564 As Found Functional Testing Continued on page 14



7.2 Tank 564 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.2.9	Release HS564 Tank 564 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.2.12.</i>	Pass	
7.2.10	Operations to initiate Terminal Shutdown system. <i>Record method of test Monday Morning Site Test</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.2.12.</i>	Pass	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i>	Pass	
7.2.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.2.12.</i>	Pass	
7.2.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p><i>No Critical Failures Failures Total closure time > 180 Seconds. Time within process set point time of > 300 seconds.</i></p>				
Tested by	Position	Qualification	Sign	Date
<i>D.B.Faulkner</i>	<i>Instrument Engineer</i>	<i>ISA84 FSS</i>		<i>15.07.16</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



7.3 TK568-SIF1 - Tank 568 As Found Functional Testing

Purpose of Test			
To verify the as found operation of LE56801 Tank 568 Independent high high level trip closes XV56801 FINAL ELEMENT Import / Export valve. To verify the as found Manual Shutdown functions of Tank 568 FINAL ELEMENT XV56801 Import / Export valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.3.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.3.12 and review / rectify prior to starting testing.</i>	Pass
7.3.2	Confirm plant preparations satisfactory. <i>Record PTW No... 00453 (Hot)</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.3.12 and review / rectify prior to starting testing.</i>	Pass
7.3.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.3.12.</i>	Pass
7.3.4	XV56801 valve is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.3.7 if found open)	Valve action found smooth. <i>Comment poor action / sticking in section 7.3.12.</i>	Pass
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.3.12.</i>	Pass
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.3.12.</i>	Pass

Tank 568 As Found Functional Testing Continued on page 16




7.3 Tank 568 As Found Functional Testing Continued...

7.3.5	<p>Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button.</p> <p><i>Record method of test Nivotester</i></p>	<p>System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.3.12.</i></p>	Pass
		<p>FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.3.12.</i></p>	Pass
		<p>Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.12</i></p>	Pass
		<p>FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 7.3.12</i></p>	Pass 129 Seconds
		<p>Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 7.3.12</i></p>	Fail 269 Seconds
7.3.6	<p>Remove probe from liquid/ release Nivotester test button.</p>	<p>System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.3.12</i></p>	Pass
7.3.7	<p>Operate Logic Solver Panel SYSTEM RESET pushbutton</p>	<p>System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.3.12</i></p>	Pass
		<p>Valve action found smooth. <i>Comment poor action / sticking in section 7.3.12.</i></p>	Pass
		<p>Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.3.12.</i></p>	Pass
		<p>Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.3.12.</i></p>	Pass
7.3.8	<p>Operate HS568 Tank 568 Isolation Pushbutton.</p>	<p>Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.3.12.</i></p>	Pass
		<p>Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.12</i></p>	Pass

Tank 568 As Found Functional Testing Continued on page 17



7.3 Tank 568 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.3.9	Release HS568 Tank 568 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.3.12.</i>	Pass	
7.3.10	Operations to initiate Terminal Shutdown system. <i>Record method of test Monday Morning Site Test .</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.3.12.</i>	Pass	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.12</i>	Pass	
7.3.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.3.12.</i>	Pass	
7.3.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p><i>No Critical Failures Failures Total closure time > 180 Seconds. Time within process set point time of > 300 seconds.</i></p>				
Tested by	Position	Qualification	Sign	Date
<i>D.B.Faulkner</i>	<i>Instrument Engineer</i>	<i>ISA84 FSS</i>		<i>15.07.16</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

IMMINGHAM STORAGE Co LTD

IMMINGHAM EAST TERMINAL

IME-SIS1

SAFETY INSTRUMENT SYSTEM

DOCUMENTATION VERIFICATION PROCEDURE

CONTROLLED COPY
04th JULY 2017
D.B.FAULKNER
PROOF TEST

Rev	Date	By	Checked	Approved	Description	Client Ref.
A	09.04.14	D.B.Faulkner	D.S.Regan	ISCo	Original Issue	
						Document No.
						SI483017_RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1	REVISION HISTORY	3
2	INTRODUCTION.....	3
3	SCOPE	4
4	DEFINITIONS AND ABBREVIATIONS	5
5	PREPARATION	6
6	DOCUMENTATION VERIFICATION.....	7



1 REVISION HISTORY

Rev	Description
A	Original Issue

This document will be revised with any additions to or removals from IME-SIS1 throughout the operational lifecycle of the system.

2 INTRODUCTION

This document provides a procedure for documentation verification to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



3 SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

Lifecycle Stages

Operation and Maintenance - BS EN 61511 Clause 16

Audience

This document has been produced for use by competent persons knowledgeable in testing Safety Instrumented Systems.

Brief System Description

IME-SIS1 under test is to prevent the overfill of storage tanks 561, 564 & 568 when on import duty. The system is classified as SIL2.

Full system description in documentation reference SI277001_RPT – IME-SIS1 Safety Instrument System and Piping & Instrument Diagrams – IME-K-0028 – Tank 561, IME-K-0052 – Tank 564 & IME-K-0050 – Tank 568.

Procedure

This procedure outlines the necessary steps required to verify the correct documentation used for testing and identify modifications to the system since the last testing phase.

Detailed in this report are the methods of test for documentation associated with IME-SIS1. The results of these tests will be recorded in this report, historical data will be recorded and approved as satisfactory in report reference SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.

All faults should be reported to the system keeper. If further work is required the system keeper will initiate it.



4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PF	Probability of Failing on Demand
SCADA	Supervisory Control and Data Acquisition (Visual display screen)
P&ID	Piping & Instrument Diagram
SCH	Schedule
PTW	Permit to Work



5 PREPARATION


Controlled copies of the following documentation will be required :-
SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle
SI483001_REG - IME-SIS1 Report Register
SI483002_REG - IME-SIS1 Instrument Specification Register
SI483003_REG - IME-SIS1 Drawing Register
SI483004_REG - IME-SIS1 Calculation Register

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.

Controlled copies of all documentation required for testing to be attached.



6 DOCUMENTATION VERIFICATION

Purpose of Test				
Pre physical on site testing check of documentation to verify correct documentation to be used for testing and identify modifications to the system since last testing phase. <i>Incorrect or updated documentation may lead to incomplete testing or undesirable effects on other site systems and terminal operation.</i>				
Controlled Copy Documentation Required				
SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle SI483001_REG - IME-SIS1 Report Register SI483002_REG - IME-SIS1 Instrument Specification Register SI483003_REG - IME-SIS1 Drawing Register SI483004_REG - IME-SIS1 Calculation Register				
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
6.1	Compare system documentation to registers. Highlight documentation checked on controlled copy of registers. Review changes since last testing phase as documented in SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.	Documentation available and auditable. Documentation revisions reflect installed system. <i>Comment any issues in section 6.2 and review / rectify prior to starting site work</i>	<i>Pass</i>	
6.2	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p><i>Documentation as the following registers –</i> SI057001_REG_A – IME-SIS1 Drawing Register SI057002_REG_A - IME-SIS1 Report Register SI057003_REG_D - IME-SIS1 Specification Register SI057004_REG_A - IME-SIS1 Calculation Register</p> <p><i>Works scheduled on the following CMMS – Work orders</i> 090932 IE-SIS-SIF-001-TK561-OFP 090936 IE-SIS-SIF-001-TK564-OFP 090937 IE-SIS-SIF-001-TK568-OFP</p>				
Tested by	Position	Qualification	Sign	Date
<i>D.B.Faulkner</i>	<i>Instrument Engineer</i>	<i>ISA84 FSS</i>		<i>04.07.2017</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



P & I Design Ltd

Process Instrumentation Consultancy & Design

2 Reed Street, Gladstone Industrial Estate,
Thornaby, TS17 7AF, United Kingdom.
Tel. +44 (0) 1642 617444 Fax. +44 (0) 1642 616447
Web Site: www.pidesign.co.uk

IMMINGHAM STORAGE Co LTD

IMMINGHAM EAST TERMINAL

IME-SIS1

SAFETY INSTRUMENT SYSTEM

SHUTDOWN CONDITIONS PROOF TESTING PROCEDURE

CONTROLLED COPY

04th JULY 2017

D.B.FAULKNER

PROOF TEST

Rev	Date	By	Checked	Approved	Description	Client Ref.
A	09.04.14	D.B.Faulkner	D.S.Regan	ISCo	Original Issue	
						Document No. SI483018_RPT

IF NOT SIGNED THIS DOCUMENT IS UNCONTROLLED

Contents

1	REVISION HISTORY	3
2	INTRODUCTION.....	3
3	SCOPE	4
4	DEFINITIONS AND ABBREVIATIONS	5
5	PREPARATION	6
6	HARDWARE VERIFICATION	7
7	AS FOUND FUNCTIONAL PROOF TESTING PROCEDURE	9
7.1	TK561-SIF1 - Tank 561 As Found Functional Testing.....	9
7.2	TK564-SIF1 - Tank 564 As Found Functional Testing.....	12
7.3	TK568-SIF1 - Tank 568 As Found Functional Testing.....	15



1 REVISION HISTORY

Rev	Description
A	Original Issue

This document will be revised with any additions to or removals from IME-SIS1 throughout the operational lifecycle of the system.

2 INTRODUCTION

This document provides a procedure for shutdown condition functional proof testing to ensure that the Safety Instrument System Life Cycle complies with the requirements of the standard BS EN 61511.



3 SCOPE

Client / Company	-	Immingham Storage Co Ltd
Location / Facility	-	ISCo East Terminal
Plant Unit	-	Tanks 561, 564 & 568
Service	-	No4 East Storage Tank Overfill Protection
SIS Tag No	-	IME-SIS1
SIF's Tag No's	-	TK561-SIF1, TK564-SIF1 & TK568-SIF1
SIL	-	2

Lifecycle Stages

Operation and Maintenance - BS EN 61511 Clause 16

Audience

This document has been produced for use by competent persons knowledgeable in testing Safety Instrumented Systems.

Brief System Description

IME-SIS1 under test is to prevent the overfill of storage tanks 561, 564 & 568 when on import duty. The system is classified as SIL2.

Full system description in documentation reference SI277001_RPT – IME-SIS1 Safety Instrument System and Piping & Instrument Diagrams – IME-K-0028 – Tank 561, IME-K-0052 – Tank 564 & IME-K-0050 – Tank 568.

Procedure

This procedure outlines the necessary steps required to verify the correct equipment is installed, the physical condition of the installed equipment and the functional operation performs the SIF's as designed.

Detailed in this report are the methods of test for each SIF.

The results of these tests will be recorded in this report, historical data will be recorded and approved as satisfactory in report reference SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle.

This report details shutdown condition testing whilst no transfer to the tanks is in operation.

All faults should be reported to the system keeper, with minor repairs carried out if practicable. If further maintenance work is required the system keeper will initiate it.



4 DEFINITIONS AND ABBREVIATIONS

The following definitions and abbreviations apply to this document.

BPCS	Basic Process Control System
Logic Solver	Part of the SIS that performs one or more logic functions, e.g. safety relay, trip amplifier
Proof Test	Periodic testing to detect failures in a safety instrumented system
Protection Layer	A mechanism that reduces risk by control, prevention or mitigation
Sensor	Part of the SIS which measures the process condition
SIF	Safety Instrumented Function – A function with a specified safety integrity level which is necessary to achieve functional safety
SIL	Safety integrity level – A numerical number, 1 to 4 stipulating the level of integrity the system shall perform to, 1 being the lowest 4 the highest
SIS	Safety Instrument System – A SIS comprises of sensors, logic solvers and final elements
1ooN	SIS made up of N independent channels, which are so connected, that any single channel is sufficient to perform the correct safety instrumented function
2ooN	SIS made up of N independent channels, which are so connected, that any two of the channels are required to perform the correct safety instrumented function
MTBF	Mean Time Between Failures
MTTR	Mean Time To Repair
PF	Probability of Failing on Demand
SCADA	Supervisory Control and Data Acquisition (Visual display screen)
P&ID	Piping & Instrument Diagram
SCH	Schedule
PTW	Permit to Work
RAMS	Risk Assessment and Method Statement



5 PREPARATION

All Health and Safety / Permit To Work systems must be implemented before commencing testing. SI483012_RPT - IME-SIS1 RAMS is to be submitted for approval prior to the site testing.

IME-SIS1 is completely independent of the BPCS, no overrides or special preparations are required to facilitate uncompromised testing.

Controlled copies of the following documentation will be required :-

SI483015_RPT - IME-SIS1 Operation, Maintenance and Modification Lifecycle

SI483018_RPT - IME-SIS1 Shutdown Conditions Proof Testing

SI483010_SCH - IME-SIS1 Instrument Schedule

SI483012_SCH - IME-SIS1 Trip Matrix

SI483001_DWG - Tanks 561, 564 & 568 Cable Overview

IME-K-0028 – Tank 561 P&ID

IME-K-0052 – Tank 564 P&ID

IME-K-0050 – Tank 568 P&ID

SI483017_RPT - IME-SIS1 Documentation Verification to be completed prior to each period of testing to confirm correct revisions of documentation.

A controlled copy of this procedure will be used to carry out the testing and will form part of the lifecycle testing documentation.

Controlled copies of all documentation required for testing to be attached. In addition to procedures documented in this report calibration certificates, engineers reports are to be issued to each item as applicable.




6 HARDWARE VERIFICATION

Purpose of Test			
To verify the correct equipment is fitted and no unauthorised modifications have been carried out. To verify equipment physical condition and fitness for purpose. <i>Equipment may not function correctly if damaged or modified.</i> <i>Equipment not identified as SIS may not be reported to the system keeper following works by maintenance / contractors.</i> To ensure correct designed/rated equipment is installed.			
Controlled Copy Documentation Required			
SI483010_SCH - IME-SIS1 Instrument Schedule SI483012_SCH – IME-SIS1 Trip Matrix SI483001_DWG - Tanks 561, 564 & 568 Cable Overview IME-K-0028 – Tank 561 P&ID IME-K-0052 – Tank 564 P&ID IME-K-0050 – Tank 568 P&ID			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
6.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 6.6 and review / rectify prior to starting testing.</i>	Pass
6.2	Confirm plant preparations satisfactory. <i>Record PTW No...06561 (Hot)</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 6.6 and review / rectify prior to starting site work</i>	Pass
6.3	Confirm equipment has not been replaced by comparing against information on SCH. Record method used to identify equipment on controlled copy of SCH Highlight column, e.g. SIS Tag / Serial No etc.	Equipment identified as SCH, Labelling and tagging correct. SIS identification correct. <i>Comment observations in section 6.6.</i>	Pass
6.4	Confirm no visible signs of system and equipment modification, relocation, or not fit for purpose by comparing against controlled copy of SCH, P&ID and configuration. Highlight equipment checked on controlled copy of SCH & P&ID.	No visible signs of unauthorised modification or relocation. Equipment is clean and of sound physical condition, mountings, cable entries and process connections are fit for designed purpose with unrestricted access. <i>Comment observations in section 6.6.</i>	Pass
6.5	Confirm no visible signs of additional plant or parallel systems which could affect the SIS or invalidate testing.	No new additional plant equipment or BPCS systems. <i>Comment any issues in section 6.6.and review / rectify prior to starting functional testing.</i>	Pass

Hardware Verification Continued on page 8



6 **Hardware Verification Continued**

6.6	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p><i>Comments</i> Detailed CompEx inspection Carried out No Critical Failures <i>Failures</i> LE56101 ATEX E1765 Ingress Protection Failure, housing cracked, moisture inside.. SOV56401 ATEX E0515 Ingress Protection Failure, O Ring fail, moisture inside. <i>Observations</i> XV56101 Bolt missing Field Equipment identified by ATEX / SIS tag No</p>				
Tested by	Position	Qualification	Sign	Date
<i>D.B.Faulkner</i>	<i>Instrument Engineer</i>	<i>ISA84 FSS</i>		<i>06.07.17</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



7 AS FOUND FUNCTIONAL PROOF TESTING PROCEDURE

7.1 TK561-SIF1 - Tank 561 As Found Functional Testing

Purpose of Test			
To verify the as found operation of LE56101 Tank 561 Independent high high level trip closes XV56101 FINAL ELEMENT valve. To verify the as found Manual Shutdown functions of Tank 561 FINAL ELEMENT XV56101 valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.1.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.1.12 and review / rectify prior to starting testing.</i>	Pass
7.1.2	Confirm plant preparations satisfactory. <i>Record PTW No ...06561 (Hot).</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.1.12 and review / rectify prior to starting testing.</i>	Pass
7.1.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.1.12.</i>	Pass
7.1.3	XV56101 is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.1.7 if found open)	Valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	Pass
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.1.12.</i>	Pass
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.1.12.</i>	Pass

Tank 561 As Found Functional Testing Continued on page 10




7.1 Tank 561 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.1.5	Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button. <i>Record method of test...Nivotester</i>	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.1.12.</i>	Pass
		FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	Pass
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>	Pass
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 7.1.12</i>	Pass 105 Seconds
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 7.1.12</i>	Pass 168 Seconds
7.1.6	Remove probe from liquid/ release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.1.12</i>	Pass
7.1.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.1.12</i>	Pass
		Valve action found smooth. <i>Comment poor action / sticking in section 7.1.12.</i>	Pass
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.1.12.</i>	Pass
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.1.12.</i>	Pass
7.1.8	Operate HS561 Tank 561 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.1.12.</i>	Pass
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>	Pass

Tank 561 As Found Functional Testing Continued on page 11



7.1 Tank 561 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.1.9	Release HS561 Tank 561 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.1.12.</i>	<i>Pass</i>	
7.1.10	Operations to initiate Terminal Shutdown system. <i>Record method of test Fire Alarm (Muster Test)</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.1.12.</i>	<i>Pass</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.1.12</i>	<i>Pass</i>	
7.1.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.1.12.</i>	<i>Pass</i>	
7.1.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p><i>No Critical Failures</i> <i>No Failures</i> <i>No Observations</i></p>				
Tested by	Position	Qualification	Sign	Date
<i>D.B.Faulkner</i>	<i>Instrument Engineer</i>	<i>ISA84 FSS</i>		<i>06.07.17</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



7.2 TK564-SIF1 - Tank 564 As Found Functional Testing

Purpose of Test			
To verify the as found operation of LE56401 Tank 564 Independent high high level trip closes XV56401 FINAL ELEMENT valve. To verify the as found Manual Shutdown functions of Tank 564 FINAL ELEMENT XV56401 valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.2.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.2.12 and review / rectify prior to starting testing.</i>	Pass
7.2.2	Confirm plant preparations satisfactory. <i>Record PTW No...06561 (Hot)</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.2.12 and review / rectify prior to starting testing.</i>	Pass
7.2.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.2.12.</i>	Pass
7.2.4	XV56401 is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.2.7 if found open)	Valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i>	Pass
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.2.12.</i>	Pass
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.2.12.</i>	Pass

Tank 564 As Found Functional Testing Continued on page 13




7.2 Tank 564 As Found Functional Testing Continued...

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.2.5	Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button. <i>Record method of test Nivotester</i>	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.2.12.</i>	Pass
		FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i>	Pass
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i>	Pass
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 7.2.12</i>	Pass 90 Seconds
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 7.2.12</i>	Pass 178 Seconds
7.2.6	Remove probe from liquid/ release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.2.12</i>	Pass
7.2.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.2.12</i>	Pass
		Valve action found smooth. <i>Comment poor action / sticking in section 7.2.12.</i>	Pass
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.2.12.</i>	Pass
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.2.12.</i>	Pass
7.2.8	Operate HS564 Tank 564 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.2.12.</i>	Pass
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i>	Pass

Tank 564 As Found Functional Testing Continued on page 14



7.2 **Tank 564 As Found Functional Testing Continued...**

Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.2.9	Release HS564 Tank 564 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.2.12.</i>	<i>Pass</i>	
7.2.10	Operations to initiate Terminal Shutdown system. <i>Record method of test Fire Alarm (Muster Test)</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.2.12.</i>	<i>Pass</i>	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.2.12</i>	<i>Pass</i>	
7.2.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.2.12.</i>	<i>Pass</i>	
7.2.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p><i>No Critical Failures</i> <i>No Failures</i> <i>No Observations</i></p>				
Tested by	Position	Qualification	Sign	Date
<i>D.B.Faulkner</i>	<i>Instrument Engineer</i>	<i>ISA84 FSS</i>		<i>07.07.17</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



7.3 TK568-SIF1 - Tank 568 As Found Functional Testing

Purpose of Test			
To verify the as found operation of LE56801 Tank 568 Independent high high level trip closes XV56801 FINAL ELEMENT Import / Export valve. To verify the as found Manual Shutdown functions of Tank 568 FINAL ELEMENT XV56801 Import / Export valve. To verify the correct DIAGNOSTICS information. <i>If sensing element defective the tank could overfill if a demand is made on the overfill protection system.</i> <i>If manual shutdown systems defective the FINAL ELEMENT could fail to close if a demand is made on the terminal shutdown systems.</i> <i>If response target time is exceeded the tank could overfill following demand.</i> <i>If FINAL ELEMENT travel time is reduced excessive pipeline surge pressure could be generated.</i> <i>Diagnostic information not displayed correctly could result in undetected tank overfill, system unavailability or incorrect operational response.</i>			
Controlled Copy Documentation Required			
SI483012_SCH – IME-SIS1 Trip Matrix			
Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial
7.3.1	Review procedure with operations and testing personnel.	All personnel familiarised with the scope of works and responsibilities. <i>Comment any issues in section 7.3.12 and review / rectify prior to starting testing.</i>	Pass
7.3.2	Confirm plant preparations satisfactory. <i>Record PTW No... 06561 (Hot)</i>	Conditions satisfied as detailed on PTW and RAMS. <i>Comment any issues in section 7.3.12 and review / rectify prior to starting testing.</i>	Pass
7.3.3	Confirm system healthy and reset.	System healthy and reset as detailed on SI483013_SCH Sheet 1. <i>Comment differences from SCH or if found in tripped state in section 7.3.12.</i>	Pass
7.3.4	XV56801 valve is normally in the open position, if found closed open via local manual isolation switch. (confirm acceptance criteria @ step 7.3.7 if found open)	Valve action found smooth. <i>Comment poor action / sticking in section 7.3.12.</i>	Pass
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.3.12.</i>	Pass
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.3.12.</i>	Pass

Tank 568 As Found Functional Testing Continued on page 16




7.3 **Tank 568 As Found Functional Testing Continued...**

7.3.5	Refer to SI483015_RPT Wet test of probe required minimum of every 5 years. 5 yearly wet test due, remove probe from tank and immerse in suitable liquid. 5 yearly wet test not due not use Nivotester test button. <i>Record method of test</i> <i>Nivotester</i>	System trips closing and inhibiting from reopening FINAL ELEMENT valve and initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 2 <i>Comment differences from SCH in section 7.3.12.</i>	Pass
		FINAL ELEMENT valve action found smooth. <i>Comment poor action / sticking in section 7.3.12.</i>	Pass
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.12</i>	Pass
		FINAL ELEMENT valve traveling time >= 90 Seconds <i>Comment times < 90 Seconds in section 7.3.12</i>	Pass 96 Seconds
		Time from test initiation to FINAL ELEMENT valve closed <= 180 Seconds <i>Comment times > 180 Seconds in section 7.3.12</i>	Pass 180 Seconds
7.3.6	Remove probe from liquid/ release Nivotester test button.	System remains tripped inhibiting from reopening FINAL ELEMENT valves. DIAGNOSTICS as detailed on SI483012_SCH sheets 1 & 2 <i>Comment failure in section 7.3.12</i>	Pass
7.3.7	Operate Logic Solver Panel SYSTEM RESET pushbutton	System healthy and reset as detailed on SI483012_SCH Sheet 1. FINAL ELEMENT valve automatically reopens. <i>Comment differences from SCH in section 7.3.12</i>	Pass
		Valve action found smooth. <i>Comment poor action / sticking in section 7.3.12.</i>	Pass
		Opening time – No specific requirement. <i>Comment times > 120 seconds in section 7.3.12.</i>	Pass
		Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 1. <i>Comment differences from SCH in section 7.3.12.</i>	Pass
7.3.8	Operate HS568 Tank 568 Isolation Pushbutton.	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.3.12.</i>	Pass
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.12</i>	Pass

Tank 568 As Found Functional Testing Continued on page 17



7.3 Tank 568 As Found Functional Testing Continued...


Step	Method of Test	Acceptance Criteria	Pass (✓) Fail (x) Initial	
7.3.9	Release HS568 Tank 568 Isolation Pushbutton.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.3.12.</i>	Pass	
7.3.10	Operations to initiate Terminal Shutdown system. <i>Record method of test Fire Alarm (Muster Test)</i>	Correct FINAL ELEMENT valve position and DIAGNOSTICS as detailed on SI483012_SCH Sheet 2. <i>Comment differences from SCH in section 7.3.12.</i>	Pass	
		Time from test initiation to trip activation <=2 seconds. <i>Comment failures in section 7.3.12</i>	Pass	
7.3.11	Operations to Reset Terminal Shutdown system.	FINAL ELEMENT valve automatically reopens initiating DIAGNOSTICS as detailed on SI483012_SCH Sheet 1 <i>Comment differences from SCH in section 7.3.12.</i>	Pass	
7.3.12	Comments/Defects/ Remedial Actions – Report <u>ALL</u> to System Keeper			
<p><i>No Critical Failures</i> <i>No Failures</i> <i>No Observations</i></p>				
Tested by	Position	Qualification	Sign	Date
<i>D.B.Faulkner</i>	<i>Instrument Engineer</i>	<i>ISA84 FSS</i>		<i>07.07.17</i>
System Keeper Acknowledgement				
<i>(Note: Signature confirms System keeper is advised of Comments/Defects/Remedial Actions and will initiate terminal procedures for rectification works and/or isolation of plant as required)</i>				
Accepted by	Position	Qualification	Sign	Date



INSTRUMENT SCHEDULE

Instrument Tag No.	Service	Instrument Spec. _SPC	Manufacturer	Model Number	Serial Number	Atex Certification	Atex Certificate No	Site Specific SIS Tag (ATEX Tag)	P & I Drawing Client (REV)	Loop Drawing _DWG	I/O Requirement						Notes D = Digital, A = Analogue, I = In, O = Out S = Software, H = Hardwired,	
											No4 East SIS Overfill Protection Logic Solver							
											DI	DO	AI	AO	Address	Comms		
TANK 561	Gasoline Storage Tank								SI483001_DWG (1)									(1) Tanks 561, 564 & 568 Cable Overview
Sensing Element	Independent High High Level Probe																	
LE56101	Liquiphant Probe	SI483001	Endress & Hauser	FTL51-GAC2BB7G4A	A40BDA01027	Ex II 1/2 G Ex ia IIC T 80 C	KEMA99ATEX0523	E1765 (E10001)	IME-K-0028	SI483020	1							
LS56101	Nivotester	SI483001	Endress & Hauser	FTL 325P H3 E3	A4029A01093	Ex II(1)GD [EE ia] IIC	DMT01ATEXE052	N/A	IME-K-0028	SI483020		2						
R250	Safety Relay		PILZ	PNOZ s2	750102 138641	N/A	N/A	N/A	IME-K-0028	SI483020		1						
Final Element	Pipeline Import / Export Block Valve																	
XV56101	Valve Body		Dafram	150 TM9N DN250	197181	N/A	N/A	E10098	IME-K-0028	SI483021								
XV56101	Valve Actuator		Actreg	ACT400R	P-03-4000-10256	N/A	N/A	E10093	IME-K-0028	SI483021								
ZS56101	Limit Switch Box		Westlock	2245	N/A	Ex d IIB+H2 T5	EPSILON08ATEX2370X	E10094 (E0519)	IME-K-0028	SI483021	2	2						
SOV56101	Solenoid Body		Seitz	CP 0632 CPU oH	N/A	N/A	N/A	E10095	IME-K-0028	SI483021								
SOV56101	Solenoid Coil		Seitz	121.104.024C (Art.No)	110625 (F.no)	Ex II 2 G Ex emb II T6	PTB02ATEX2125X	E10096 (E0518)	IME-K-0028	SI483021	1	1						
JB-XV5604 JB4/205	Local Junction Box		Feel	Range 9000	01152-10	Ex II 2 GD EExe II T6	SIRA06ATEX3185	E10097 (E0517)	IME-K-0028	SI483021								
Manual Shutdown	Bund Isolation																	
HS561	Bund Isolation Station		Copper Crouse Hinds	GHG4181101 R0003	N/A	EExde IIC Ex II 2G	PTB97ATEX1081U	N/A		SI483021	1	1						Located in JB4/87
Local	Local Selector Switch		N/A	N/A	N/A	N/A	N/A	N/A		SI483021								
TANK 564	Gasoline Storage Tank								SI483001_DWG (1)									(1) Tanks 561, 564 & 568 Cable Overview
Sensing Element	Independent High High Level Probe																	
LE56401	Liquiphant Probe	SI483002	Endress & Hauser	FTL51-GAC2BB7G4A	A40BD901027	Ex II 1/2 G Ex ia IIC T 80 C	KEMA99ATEX0523	E1771(E10016)-E10016 (E1771)	IME-K-0052	SI483022	1							
LS56401	Nivotester	SI483002	Endress & Hauser	FTL 325P H3 E3	A4029801093	Ex II(1)GD [EE ia] IIC	DMT01ATEXE052	N/A	IME-K-0052	SI483022		2						
R330	Safety Relay		PILZ	PNOZ s2	750102 139499-137	N/A	N/A	N/A	IME-K-0052	SI483022		1						
Final Element	Pipeline Import / Export Block Valve																	
XV56401	Valve Body		Dafram	150 TM9XN DN200	LF2 204248	N/A	N/A	E10099	IME-K-0052	SI483023								
XV56401	Valve Actuator		Actreg	ACT2500R	N/A	N/A	N/A	E10033	IME-K-0052	SI483023								
ZS56401	Limit Switch Box		Westlock	2245	N/A	Ex d IIB+H2 T5	EPSILON08ATEX2370X	E10034 (E0516)	IME-K-0052	SI483023	2	2						
SOV56401	Solenoid Body		Seitz	CP 0632 CPU oH	1108 (F.No)	N/A	N/A	E10035	IME-K-0052	SI483023								
SOV56401	Solenoid Coil		Seitz	121.104.024C (Art.No)	110624 (F.No)	Ex II 2 G Ex emb II T6	PTB02ATEX2125X	E10036 (E0515)	IME-K-0052	SI483023	1	1						
JB4/145	Local Junction Box		Feel	Range 9000	08/11510	Ex II 2 GD EExe II T6	SIRA02ATEX3111	E10037 (E1841)	IME-K-0052	SI483023								
Manual Shutdown	Bund Isolation																	
HS564	Bund Isolation Station		Copper Crouse Hinds	GHG4181101 R0003	N/A	EExde IIC Ex II 2G	PTB97ATEX1081U	N/A		SI483023	1	1						Located in JB4/88
Local	Local Selector Switch		N/A	N/A	N/A	N/A	N/A	N/A		SI483023								
TANK 568	Gasoline Storage Tank								SI483001_DWG (1)									(1) Tanks 561, 564 & 568 Cable Overview
Sensing Element	Independent High High Level Probe																	
LE56801	Liquiphant Probe	SI483003	Endress & Hauser	FTL51-GAC2BB7G4A	A40BDF01027	Ex II 1/2 G Ex ia IIC T 80 C	KEMA99ATEX0523	E1772(E10010)-E10010 (E1772)	IME-K-0050	SI483024	1							
LS56801	Nivotester	SI483003	Endress & Hauser	FTL 325P H3 E3	A4029501093	Ex II(1)GD [EE ia] IIC	DMT01ATEXE052	N/A	IME-K-0050	SI483024		2						
R410	Safety Relay		PILZ	PNOZ s2	750102 138629	N/A	N/A	N/A	IME-K-0050	SI483024		1						
Final Element	Pipeline Import / Export Block Valve																	
XV56801	Valve Body		Dafram	150 TB9 XM DN200	LF2 204248	N/A	N/A	E10106	IME-K-0050	SI483025								
XV56801	Valve Actuator		Actreg	ACT2500R	N/A	N/A	N/A	E10038	IME-K-0050	SI483025								
ZS56801	Limit Switch Box		Westlock	2245	N/A	Ex d IIB+H2 T5	EPSILON08ATEX2370X	E10039 (E3240)	IME-K-0050	SI483025	2	2						
SOV56801	Solenoid Body		Seitz	CP 0632 CPU oH	1109 (F.No)	N/A	N/A	E10042	IME-K-0050	SI483025								
SOV56801	Solenoid Coil		Seitz	121.104.024C (Art.No)	110727 (F.No)	Ex II 2 G Ex emb II T6	PTB02ATEX2125X	E10043 (E3250)	IME-K-0050	SI483025	1	1						
JB4/149	Local Junction Box		Feel	Range 9000	08/11521	Ex II 2 GD EExe II T6	SIRA02ATEX3111	E10044 (E1838)	IME-K-0050	SI483025								
Manual Shutdown	Bund Isolation																	
HS568	Bund Isolation Station		Copper Crouse Hinds	GHG4181101 R0003	N/A	EExde IIC Ex II 2G	PTB97ATEX1081U	N/A		SI483025	1	1						Located in JB4/88
Local	Local Selector Switch		N/A	N/A	N/A	N/A	N/A	N/A		SI483025								
ESD	Terminal Shutdown								SI483001_DWG (1)									(1) Tanks 561, 564 & 568 Cable Overview
ESD	Emergency Shutdown																	
R124	Safety Relay		PILZ	PNOZ s2	750102 138683	N/A	N/A	N/A		SI483026	1							
R124A	Safety Relay		PILZ	PNOZ s11	750111 126494	N/A	N/A	N/A		SI483026								
Infrastructure	500 Series Field Equipment																	
JB4/87	Bund Isolation Panel		Copper Crouse Hinds	XLH	SJ 3338-08	Ex II 2 G Exde IIC T6	PTB02ATEX1014	E10041 (E1792)										
JB4/88	Bund Isolation Panel		Copper Crouse Hinds	EX-CELL	SJ 3339-08	Ex II 2 G Exde IIC T6	PTB02ATEX1014	E10040 (E3042)										
JB4/197	SIS Independent High High Level JB		Weidmuller	TB MH 262620S4E3	XA GBB001746	Ex II 2 G Exia IIC T6	KEMA10ATEX0050	SIS E10009 (E3542)										
JB4/198	SIS Independent High High Level JB		Weidmuller	TB MH 262620S4E3	XA GBB001747	Ex II 2 G Exia IIC T6	KEMA10ATEX0050	(E3545)										
JB4/199	SIS Valves JB		Weidmuller	TB MH 303015S4E3	XA GBB009221	Ex II 2 G Exia IIC T6	KEMA10ATEX0050	(E3543)										
JB4/200	SIS Valves JB		Weidmuller	TB MH 453815S4E1	XA GBB009222	Ex II 2 G Exia IIC T6	KEMA10ATEX0050	(E3544)										
Spares																		
TOTALS											16	21						

TESTING RESULTS NOTES	REVISION	DATE	BY	CHECKED	APPROVED	DESCRIPTION	PLANT	TITLE
High Lighted Green = Pass / Verified	A	04.02.14	DBF	MM	MM	Original Issue for Review	ISCo East Terminal	IME-SIS1 Instrument Schedule
High Lighted Yellow = Comment	B	31.10.14	DBF	DSR	DSR	As Built Post SAT		
High Lighted Red = Fail / Comment in Red Text	CC	04.07.17	DBF			Controlled Copy 2017 Proof test		
Red Strikethrough = Correction made in Red Text								
Blue Text = Comment / additional information								




HEALTHY STATE

DESCRIPTION	TAG	TYPE	CALIBRATION	UNITS	SET	ORIGIN	ACTION	TAG	DESCRIPTION	FINAL ELEMENTS	NOTES
SIS AUTOMATIC SHUTDOWN											
Tank 561 Independent High Level	LE56101	Probe	1000 (3)	mm	<97%	SRS	Enabled	XV56101	Tank 561 High High Level	Valves	* Reset if Enabled & Pushbutton Activated
Tank 564 Independent High Level	LE56401	Probe	1000 (3)	mm	<97%	SRS	Enabled	XV56401	Tank 564 High High Level	Tank 561 Import / Export Valve	* Reset if Enabled & Pushbutton Activated
Tank 568 Independent High Level	LE56801	Probe	1000 (3)	mm	<97%	SRS	Enabled	XV56801	Tank 568 High High Level	Tank 564 Import / Export Valve	* Reset if Enabled & Pushbutton Activated
ROSOV MANUAL SHUTDOWN											
Terminal Shutdown			N/A		HEALTHY	SRS					
Tank 561 Bund Isolation	HS561	Button	N/A		HEALTHY	SRS					
Tank 564 Bund Isolation	HS564	Button	N/A		HEALTHY	SRS					
Tank 568 Bund Isolation	HS568	Button	N/A		HEALTHY	SRS					
BPCS CONTROL											
Local Pneumatic Control Station	XV56101	Switch	"OPEN" or "CLOSE"	N/A	OPEN	SRS					
Local Pneumatic Control Station	XV56401	Switch	"OPEN" or "CLOSE"	N/A	OPEN	SRS					
Local Pneumatic Control Station	XV56801	Switch	"OPEN" or "CLOSE"	N/A	OPEN	SRS					
DIAGNOSTICS											
Tank 561 Import Valve Closed	ZSC56101	Limits	N/A	N/A	Closed	SRS					
Tank 561 Import Valve Open	ZSO56101	Limits	N/A	N/A	Open	SRS					
Tank 564 Import Valve Closed	ZSC56401	Limits	N/A	N/A	Closed	SRS					
Tank 564 Import Valve Open	ZSO56401	Limits	N/A	N/A	Open	SRS					
Tank 568 Import Valve Closed	ZSC56801	Limits	N/A	N/A	Closed	SRS					
Tank 568 Import Valve Open	ZSO56801	Limits	N/A	N/A	Open	SRS					
SIS Logic Solver Lamp Test		Button	N/A	N/A	Test	SRS					

ABBREVIATIONS	NOTES	REFERENCE DOCUMENTS	REV	DATE	BY	DRN	CHK'D	APPD	DESCRIPTION	PLANT
SIS - Safety Instrument System	(1) ESD trips other terminal systems - see xxxxx	SRS	A	03/02/14	DBF	DBF	MM	MM	Original Issue for Review	Immingham Storage Co Ltd - East Terminal
IHL Independent High Level	(2) Self test, 2 pulse trip and fault condition.	Overflow Protection Trip Matrix	CC	04/07/17	DBF				Controlled Copy 2017 Proof Test	
BPCS - Basic Process Control System	(3) Switch length									
ESD - Emergency Shutdown	(4) Full Annunciator functionality in SI468001_MNL									
LB - Line Break / SC - Short Circuit										
H - Hardwired / S - Software										



